Isaac CDBG Program Allocations, Obligations, and Expenditures for May 2019

Report Date: 6/3/2019

Appropriations and Allocations (2013)	HUD Total Allocation to State	HUD Obligation Amt	Restricted Balances
1st Allocation	64,379,084	784,000	-
2nd Allocation		8,726,000	-
3rd Allocation		800,000	-
4th Allocation		1,083,398	-
5th Allocation		712,500	-
6th Allocation		7,525,594	-
7th Allocation		1,009,900	-
8th Allocation		346,278	-
9th Allocation		3,000,000	-
10th Allocation		934,278	-
11th Allocation		5,000,000	-
12th Allocation		4,300,000	-
13th Allocation		4,423,000	-
14th Allocation		20,418,362	
15th Allocation		5,315,774	-
	C4 270 004	C4 270 004	

64.379.084	64.379.084
04.3/9.084	64.3/9.084

Parish Program	Allocations as of May 2019	HUD Approved Allocations as of May 2019	Obligations as of May 2019	Unobligated Amount		Expenditures thru 05/31/2019	Monthly Expenditures	Total Remaining Balance	Remaining Balance to HUD Approved Allocation
St. John the Baptist	22,102,338	22,102,338	22,102,338	-	20,249,691	20,302,054	52,363	1,800,283	1,800,283
St. John the Baptist Public Schools	5,000,000	5,000,000	5,000,000	-	5,000,000	5,000,000	-	-	-
Garyville Redevelopment Project	5,565,000	5,565,000	5,500,000	65,000	3,763,196	3,765,976	2,780	1,799,024	1,799,024
Plaquemines	18,903,745	18,903,745	18,903,745	-	12,722,335	12,879,996	157,661	6,023,749	6,023,749
	51,571,083	51,571,083	51,506,083	65,000	41,735,222	41,948,026	212,804	9,623,056	9,623,056

State Programs	Allocations as of May 2019	HUD Approved Allocations as of May 2019	Obligations as of May 2019	Unobligated Amount		Expenditures thru 05/31/2019	Monthly Expenditures	Total Remaining Balance	Remaining Balance to HUD Approved Allocation
FEMA PA Cost-Share	5,886,000	5,886,000	5,886,000	-	5,886,000	5,886,000	-	-	-
LMI HMA Cost-Share	1,450,527	1,450,527	1,431,778	18,749	1,203,194	1,210,280	7,086	240,247	240,247
Homeowner Rehabilitation Program	326,897	326,897	326,897	-	326,897	326,897	-	-	•
Soft Second Mortgage	949,884	949,884	949,884	-	489,158	538,918	49,760	410,966	410,966
Parish Recovery Priority Projects	1,729,863	1,729,863	1,729,863	-	1,729,863	1,729,863	-	-	-
	10,343,171	10,343,171	10,324,422	18,749	9,635,112	9,691,958	56,846	651,213	651,213

Administration, Planning, and Technical Assistance**	Allocations as of May 2019	HUD Approved Allocations as of May 2019	Obligations as of May 2019	Unobligated Amount	Expenditures thru 04/30/2019	Expenditures thru 05/31/2019	Monthly Expenditures	Total Remaining Balance	Remaining Balance to HUD Approved Allocation
Technical Assistance	24,220	24,220	24,220	-	24,220	24,220	-	-	
Administration*	2,440,610	2,440,610	2,440,610	-	1,708,059	1,723,417	15,359	717,193	717,193
	2,464,831	2,464,831	2,464,831	-	1,732,279	1,747,638	15,359	717,193	717,193
Isaac CDBG Program Totals	64,379,084	64,379,084	64,295,335	83,749	53,102,614	53,387,622	285,008	10,991,462	10,991,462

^{*} Administrative costs consist predominantly of salaries, benefits, and operating costs that are not obligated through CEAs or contracts.