

# Grantee: Louisiana

## Grant: B-13-DS-22-0002

### July 1, 2020 thru September 30, 2020 Performance

---

<b>Grant Number:</b> B-13-DS-22-0002	<b>Obligation Date:</b>	<b>Award Date:</b>
<b>Grantee Name:</b> Louisiana	<b>Contract End Date:</b>	<b>Review by HUD:</b> Original - In Progress
<b>Grant Award Amount:</b> \$92,629,249.00	<b>Grant Status:</b> Active	<b>QPR Contact:</b> No QPR Contact Found
<b>LOCCS Authorized Amount:</b> \$92,629,249.00	<b>Estimated PI/RL Funds:</b>	
<b>Total Budget:</b> \$92,629,249.00		

### Disasters:

#### Declaration Number

No Disasters Found

### Narratives

#### Executive Summary:

Louisiana has unique value as a priceless commercial hub and a vital buoy of America's national security interests. The source of this value, our working coast, contains 40 percent of our nation's wetlands, sources 25 percent of its petrochemicals, provides 26 percent of its seafood supply, and handles 20 percent of its waterborne commerce, with 500 million tons of cargo passing through Louisiana's deep-draft ports and navigation channels annually. In addition, our coast is, in itself, a protective barrier. Louisiana has been on the frontlines of an environmental battle for multiple generations. Louisiana's vulnerabilities – land loss, subsidence, and sea level rise – are conditions that will impact all coastal areas in the United States. We need a plan to address the impacts of these vulnerabilities on coastal communities in a systematic way and on a large scale.

Louisiana intends to remain on the cutting edge in developing the next generation of resilient solutions. We have developed the nation's first comprehensive Coastal Master Plan (CMP) specifically tasked with rebuilding and preserving our coast. The CMP is updated every five years. Unfortunately, we know that a "resilience gap" still exists. Even if all the work in the CMP were to be completed, the human piece of the equation is still not being given the attention that is necessary to appropriately reduce risk and vulnerability. That is the problem we set out to solve.

#### LA SAFE FUND

To that end, we have developed a resilience policy framework called Louisiana's Strategic Adaptations for Future Environments (LA SAFE). Through this resilience policy framework, we have come to accept hard truths: Our coast is disappearing. Land loss is going to get worse before it gets better – as will our exposure to risk. The LA SAFE Fund is our mechanism to work with local communities, exchange best available information, and develop project-based solutions in accordance with the Resettle, Retrofit and Reshape typologies. We believe this is an opportunity to pivot from our long-term recovery efforts of the last decade toward a more resilient future, both for Louisiana and the nation as a whole.

#### ISLE DE JEAN CHARLES RESETTLEMENT

The Isle de Jean Charles Band of Biloxi-Chitimacha-Choctaw located in coastal Terrebonne Parish, a region that leads the world in land loss, is ideally positioned to develop and test resettlement adaptive methodologies because their need to resettle has become urgent. With the loss of more than 98 percent of the land, however, relocation is inevitable; only 320 acres remain of what was a 22,400-acre Island in 1955.

A new settlement will provide tribal members an opportunity to relocate to disaster resilient and energy efficient housing, while offering the tribe a space to build cultural resilience. A new settlement offers an opportunity for the tribe to rebuild their homes and secure their culture on safe ground.

An additional \$7,750,000.00 in funds are not currently listed within NDR's legislative appropriation. This money consists of \$3,025,561.85 from Katrina/Rita Grant 1, \$974,438.15 from Katrina/Rita Grant 2, \$3,500,000.00 from Katrina/Rita Program Income, and \$250,000 from the state CDBG program.



**MID-URN Areas:**

Each of the six target areas (Jefferson Parish, Plaquemines Parish, St. John the Baptist Parish, St. Tammany Parish, Coastal Lafourche Parish, Coastal Terrebonne Parish) are located in parishes covered by Hurricane Isaac’s Presidential major disaster declaration in 2012. Jefferson, Plaquemines, St. John the Baptist, St. Tammany Parishes HUD has previously determined these parishes to be “Most Impacted” locations as a result of 2012’s Hurricane Isaac.

**Coastal Lafourche Parish**

Census Tracts 209, 210, 211, 212, 213:These tracts all respectively sustained damage to more than 100 homes, and are therefore eligible as “Most Impacted” areas.

**Coastal Terrebonne Parish**

Census Tracts 11, 13, 14:These tracts respectively sustained damage to more than 100 homes, and are therefore eligible as “Most Impacted” areas.

Census Tract 12.02:This tract includes the community of Chauvin. It is eligible as a Most Impacted area based on environmental degradation characteristics. Census Tract 12.02 experienced damage to wetlands and barrier islands from Hurricane Isaac, reducing protection from future hurricanes and placing local economies and households in surrounding areas at greater risk.

**Key Agencies, Partners, Positions, Personnel:**

**Key Personnel**

- Pat Forbes – Executive Director
- Stacy Koch – Housing Director
- Kay LeSage – Director of Economic Development & Infrastructure
- Mathew Sanders – Resilience Policy and Program Administrator
- Jessica Simms – Policy Analyst

**Key Partners**

Pan American Engineers (PAE) – PAE brings to the team many years of experience as project and administrative management consultants. The team at PAE works as the lead manager for the LA SAFE and Resettlement Projects under the supervision of the Resilience Policy and Program Administrator.

Chicago Bridge & Iron (CB&I) – CB&I works as one of three parish captains on the LA SAFE project. The role of the parish captain is to oversee two of the six parishes eligible for the LA SAFE program. CB&I is responsible for Plaquemines Parish and Lafourche Parish.

GCR – GCR works as one of three parish captains on the LA SAFE program. The role of the parish captain is to oversee two of the six parishes eligible for the LA SAFE program. GCR is responsible for St. Tammany Parish and Jefferson Parish.

Center for Planning Excellence (CPEX) - CPEX works as one of three parish captains on the LA SAFE program. The role of the parish captain is to oversee two of the six parishes eligible for the LA SAFE program. CPEX is responsible for St. John the Baptist Parish and Terrebonne Parish.

Waggoner & Ball Architects – Waggoner & Ball Architects works as the in-shop design lead for the LA SAFE program. Most, although not all, graphics used for community meetings, workshops, and documents will be designed by the team at Waggoner & Ball.

Concordia, LLC – Concordia is working as the community and outreach engagement lead. The tasks provided are mostly focused on the organization and creation of material used to engage stakeholders during community meetings and workshops. The team at Concordia are well known for their ability to engage residents in an innovative fashion that produces results.

University of New Orleans Center for Hazards Assessment, Response, and Technology (UNO-CHART) – The applied social sciences hazards center housed at the University of New Orleans is providing research, review, and analysis of the project. Specifically, the role of UNO-CHART during this project is to provide valuable input as to how the project can be scaled and replicated in the future.

Lowlander Center – Resettlement of Isle de Jean Charles cultural liaison.

Coastal Protection and Restoration Authority (CPRA) – The CPRA is a valuable partner for the State of Louisiana’s NDR program due to the agency’s ability to provide the best available data that outlines Louisiana’s current and future risk.

Foundation for Louisiana (FFL) – The State’s OCD-DRU has entered into a partnership with the FFL because each identified that concurrent work could be performed that would allow for leveraged work, funding and resources. The foundation has extensive partnerships with non-governmental organizations (NGOs) and community leaders across Louisiana’s coastal zone of which can be used to perform community engagement that reaches more people. This partnership does not involve any exchanging of funds between OCD and FFL.

Jefferson Parish – The Parish of Jefferson is a partner with the State of Louisiana due to its unmet needs identified as a result of Hurricane Isaac. Jefferson Parish applied separately during the National Disaster Resilience Competition (NDRC) and failed to receive funding; however, the parish and the state entered into a partnership soon after due to the fact that the LA SAFE program is best served as a regional program that is inclusive of as many parishes as possible.

**Overall**

**Total Projected Budget from All Sources**

**This Report Period**

N/A

**To Date**

\$92,879,249.00



<b>Total Budget</b>	\$0.00	\$92,629,249.00
<b>Total Obligated</b>	\$0.00	\$85,317,222.79
<b>Total Funds Drawdown</b>	\$2,223,393.10	\$27,802,000.61
<b>Program Funds Drawdown</b>	\$2,223,393.10	\$27,802,000.61
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,224,988.85	\$27,802,000.61
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

## Progress Toward Required Numeric Targets

<b>Requirement</b>	<b>Target</b>	<b>Actual</b>
<b>Overall Benefit Percentage (Projected)</b>		98.26%
<b>Overall Benefit Percentage (Actual)</b>		97.63%
<b>Minimum Non-Federal Match</b>	\$0.00	\$0.00
<b>Limit on Public Services</b>	\$13,894,387.35	\$52,017.65
<b>Limit on Admin/Planning</b>	\$18,525,849.80	\$8,854,079.20
<b>Limit on Admin</b>	\$4,631,462.45	\$2,336,298.55
<b>Most Impacted and Distressed Threshold (Projected)</b>	\$87,997,786.55	\$0.00

## Overall Progress Narrative:

In 2020 Q3, OCD continued to progress in outreach, development and implementation of its CDBG-NDR grant activities. For the Isle de Jean Charles Resettlement Program, Construction Phase 1 – Infrastructure, continues to be on or ahead of schedule. Construction Phase 2 - Residential will begin in 2020 Q4. OCD continues to conduct outreach and engagement with island, parish and broader community stakeholders, although this is mostly remote due to the pandemic. There are 34 resident families who will move to The New Isle and 4 who will move from the island, but not with the rest of the community. There are only 4 families who, at this time are choosing to remain on the island as permanent residents. The intake period for former residents who moved off the island before Hurricane Isaac continues and thus far, 19 former residents have begun the application process.

Also, in 2020 Q3, work continued on the NDR grant's second project, LA SAFE. Program and project development activities continued for all ten of the selected LA SAFE projects. Projects are mostly moving through the design phase, with bids for a few slated to go out in the next quarter. Some delays have continued, attributable to the ongoing COVID-19 pandemic.

An additional \$7,750,000.00 funds are not currently listed within NDR's budget. This money consists of \$3,025,561.85 from Katrina/Rita Grant 1 and \$974,438.15 from Katrina/Rita Grant 2 being used to fund the Gretna Resilience District Kickstart Project in Jefferson parish. An additional \$3,500,000.00 from Katrina/Rita Program Income is being used to fund the Emerging Industry Business Incubator at Nicholls State University. Funds from the regular CDBG program, \$250,000.00, is being used to fund the Airline & Main Complete Streets project in St. John the Baptist parish.

## Project Summary

<b>Project #, Project Title</b>	<b>This Report</b>	<b>To Date</b>	
	<b>Program Funds Drawdown</b>	<b>Project Funds Budgeted</b>	<b>Program Funds Drawdown</b>
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
DELETED-ACTIVITIES, DELETED-ACTIVITIES (Temporary)	\$0.00	\$0.00	\$0.00
LTC, Long Term Commitments	\$0.00	\$0.00	\$0.00



NDR-3065, State Admin and Planning - NDR	\$191,349.76	\$4,500,000.00	\$2,336,298.55
NDR-3066, Isle de Jean Charles Relocation - NDR	\$1,413,517.10	\$48,379,249.00	\$18,825,720.36
NDR-3067, La Safe Fund - NDR	\$618,526.24	\$39,750,000.00	\$6,639,981.70
OV, Outcome Values	\$0.00	\$0.00	\$0.00
SL, Supporting Leverage	\$0.00	\$0.00	\$0.00



# Activities

**Project # / NDR-3065 / State Admin and Planning - NDR**

**Grantee Activity Number: 66NADM1001 - NDR**  
**Activity Title: State Administration**

**Activity Category:**

Administration

**Project Number:**

NDR-3065

**Projected Start Date:**

12/28/2016

**Benefit Type:**

N/A

**National Objective:**

NA

**Activity Status:**

Under Way

**Project Title:**

State Admin and Planning - NDR

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$4,500,000.00
<b>Total Budget</b>	\$0.00	\$4,500,000.00
<b>Total Obligated</b>	\$0.00	\$4,500,000.00
<b>Total Funds Drawdown</b>	\$191,349.76	\$2,336,298.55
<b>Program Funds Drawdown</b>	\$191,349.76	\$2,336,298.55
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$191,349.76	\$2,336,298.55
Office of Community Development (OCD), Disaster	\$191,349.76	\$2,336,298.55
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This activity is to cover the administrative cost of running the LA SAFE program and the Resettlement of Isle de Jean Charles project.

**Location Description:**

Baton Rouge, LA

**Activity Progress Narrative:**

Expenditures this quarter were for state administrative expenses of the NDR grant.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / NDR-3066 / Isle de Jean Charles Relocation - NDR

**Grantee Activity Number:** 55NISL1201 - NDR

**Activity Title:** IDJC Acquisition of Real Property

**Activity Category:**

Acquisition - general

**Project Number:**

NDR-3066

**Projected Start Date:**

03/01/2017

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Isle de Jean Charles Relocation - NDR

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

### Overall

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2020**

N/A

**To Date**

\$12,300,000.00

**Total Budget**

\$0.00

\$12,300,000.00

**Total Obligated**

\$0.00

\$12,300,000.00

**Total Funds Drawdown**

\$0.00

\$12,299,976.59

**Program Funds Drawdown**

\$0.00

\$12,299,976.59

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$12,299,976.59

Office of Community Development (OCD), Disaster	\$0.00	\$12,299,976.59
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The acquisition of a site for relocation is the first major phase in providing a safe, healthy community for those currently residing on Isle de Jean Charles. Sites are being evaluated for their suitability for raising families, rebuilding community, and for having characteristics as similar to their original site as possible. The sites are also being evaluated for the amount of reduced risk they provide compared to current conditions. As a site with reduced risk is being sought, the location should not be extremely far from the original site in order to retain traditional livelihood and cultural practices of the community. All factors of the design and process will help to support and enhance community identity, culture, and safety.

**Location Description:**

Terrebonne, LA

**Activity Progress Narrative:**

There were no expenditures this quarter.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
# of Parcels acquired	0	1/1

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod
# of Persons	80	20	100	100.00

LMI%:	41.05
-------	-------

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 55NISL1401 - NDR

**Activity Title:** IDJC Relocation

**Activity Category:**

Relocation payments and assistance

**Project Number:**

NDR-3066

**Projected Start Date:**

03/01/2017

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Isle de Jean Charles Relocation - NDR

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2020**

N/A

**To Date**

\$8,000,000.00

**Total Budget**

\$0.00

\$8,000,000.00

**Total Obligated**

\$0.00

\$8,000,000.00

**Total Funds Drawdown**

\$101,919.41

\$958,619.27

**Program Funds Drawdown**

\$101,919.41

\$958,619.27

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$101,919.41

\$958,619.27

Office of Community Development (OCD), Disaster

\$101,919.41

\$958,619.27

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Homes will be designed in a way that preserves the integrity and character of Isle de Jean Charles and its residents while ensuring that they are designed using the best practices in resilient building and energy efficiency to date. The community will include a multitude of households that will be energy efficient, ADA accessible, and designed in a way that recognize the tribal identity that is and has been present on the Isle de Jean Charles for generations. In addition to households, the community will also have a community center, green space, and other amenities that seek to enhance and preserve quality of life.

**Location Description:**

Terrebonne, LA

**Activity Progress Narrative:**

Expenditures this quarter relate to applicant intake activities for the Resettlement Program.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**





## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/28	0/7	0/35	0
# Owner Households	0	0	0	0/28	0/7	0/35	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>55NISL1402 - NDR</b>
<b>Activity Title:</b>	<b>IDJC Optional Relocation Assistance</b>

**Activity Category:**

Relocation payments and assistance

**Project Number:**

NDR-3066

**Projected Start Date:**

01/19/2018

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Isle de Jean Charles Relocation - NDR

**Projected End Date:**

12/31/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,191,608.00
<b>Total Budget</b>	\$0.00	\$1,191,608.00
<b>Total Obligated</b>	\$0.00	\$1,191,608.00
<b>Total Funds Drawdown</b>	\$49,914.28	\$628,671.11
<b>Program Funds Drawdown</b>	\$49,914.28	\$628,671.11
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$49,914.28	\$628,671.11
Office of Community Development (OCD), Disaster	\$49,914.28	\$628,671.11
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Isle de Jean Charles Optional Relocation Assistance Program has been designed to provide a bridge for Island residents to move to safe, upland housing units for a duration of time while a new community is planned, designed and developed. Specifically, this program targets populations currently living in substandard units on the Island, but may also be utilized by residents seeking to leave the flood-vulnerable Island prior to the completion of new units within the new, resettled community, or in an emergency situation should the Island be impacted by a significant flooding or other disaster event prior to the completion of new, permanent housing units within the new settlement.

**Location Description:**

Isle de Jean Charles

**Activity Progress Narrative:**

Expenditures this quarter included participant rental assistance and staff salaries.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	18	0	18	99/10	0/10	99/20	100.00
# Owner Households	18	0	18	99/10	0/10	99/20	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>55NISL3701 - NDR</b>
<b>Activity Title:</b>	<b>IDJC Public Facilities and Improvements</b>

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

NDR-3066

**Projected Start Date:**

03/01/2017

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Isle de Jean Charles Relocation - NDR

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$21,472,750.00
<b>Total Budget</b>	\$0.00	\$21,472,750.00
<b>Total Obligated</b>	\$0.00	\$21,472,750.00
<b>Total Funds Drawdown</b>	\$1,261,683.41	\$2,610,441.24
<b>Program Funds Drawdown</b>	\$1,261,683.41	\$2,610,441.24
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,261,683.41	\$2,610,441.24
Office of Community Development (OCD), Disaster	\$1,261,683.41	\$2,610,441.24
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The site will be designed to be livable and walkable with a focus on providing a high quality of life for all residents. The infrastructure build for the site will have an emphasis on green building and energy efficiency. To the extent that is possible, the material and building of public facilities and infrastructure will implement best practices in Native American design, remaining conscious that this is a community primarily comprised of Native American residents.

A Community Center is planned as part of the development, serving as an anchor and gathering place for the community residents. It is intended to be a point of contact with the land, a place for meetings, and other forms of community gathering. Its design includes temporary residential space that will double as refuge in the event of storms that threaten the existing homes of the community. The community center also incorporates a resilient power system, in the form of solar power and battery energy storage, which will provide a portion of the ongoing electricity needs. The community will be constructed as flexibly as possible so that as functions and uses emerge, the structures and infrastructure will be appropriate for current as well as future needs.

**Location Description:**

Terrebonne, LA

**Activity Progress Narrative:**

Expenditures this quarter included infrastructure implementation activities.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/25	0/6	0/31	0
# Owner Households	0	0	0	0/25	0/6	0/31	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>55NISL7001 - NDR</b>
<b>Activity Title:</b>	<b>IDJC Economic Development Assistance</b>

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

NDR-3066

**Projected Start Date:**

03/01/2017

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Isle de Jean Charles Relocation - NDR

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$3,052,026.21
<b>Total Budget</b>	\$0.00	\$3,052,026.21
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

In concert with the development of a new community, a new economy must be created for the community that will promote resourcefulness, sustainability, and innovation. It is the job of the project team to help facilitate and create new and innovative ways to sustain a community with an emphasis on cultural and traditional ways of living off of the land by producing agriculture and hunting and fishing. Successful development of a community economy at the new site will maximize existing economic opportunity, create new economic opportunity, and provide job training and workforce development.

**Location Description:**

Terrebonne, LA

**Activity Progress Narrative:**

There were no expenditures this quarter.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>55NISL9001 - NDR</b>
<b>Activity Title:</b>	<b>IDJC Planning and Capacity Building</b>

**Activity Category:**

Planning

**Project Number:**

NDR-3066

**Projected Start Date:**

12/28/2016

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NA

**Activity Status:**

Under Way

**Project Title:**

Isle de Jean Charles Relocation - NDR

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$2,362,864.79
<b>Total Budget</b>	\$0.00	\$2,362,864.79
<b>Total Obligated</b>	\$0.00	\$2,362,864.79
<b>Total Funds Drawdown</b>	\$0.00	\$2,328,012.15
<b>Program Funds Drawdown</b>	\$0.00	\$2,328,012.15
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,595.75	\$2,328,012.15
Office of Community Development (OCD), Disaster	\$1,595.75	\$2,328,012.15
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The State of Louisiana is moving the primarily Native American community of Isle de Jean Charles away from their highly vulnerable location in coastal Terrebonne Parish. This activity will fund the planning services necessary to produce the resettlement of Isle de Jean Charles community.

The development of the best practices for resettlement to a safer location of a specific community – such as that of the tribe – will occur concurrently and interactively (including feedback loops) between the specific Isle de Jean Charles resettlement with the proposed building of general best practices for the resettlement of the class of at risk coastal Louisiana communities which desire to relocate. The intent is to hone many of these generic principles before the next community(ies) request/require resettlement. As resettlement of coastal communities at risk to sea level rise and storm inundation in the lower 48 states has never occurred, the guidance that will be developed will also be proposed to begin identifying the principles important for resettlement of coastal communities throughout the risk zones of all lower-48 coasts of the United States.

**Location Description:**

Terrebonne Parish

**Activity Progress Narrative:**

There were no expenditures in this activity this quarter. Adjusting entry was made to the current expenditure amount due to the completion of the ISIS/DRGR reconciliation.





## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	16/2
# of community engagement	0	40/3

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod
	78	20	98	100.00

LMI%:

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Project # / NDR-3067 / La Safe Fund - NDR

**Grantee Activity Number:** 26NSAF6601 - NDR  
**Activity Title:** Gretna Resilience District Kickstart

**Activity Category:**  
 Rehabilitation/reconstruction of public facilities  
**Project Number:**  
 NDR-3067  
**Projected Start Date:**  
 09/29/2018  
**Benefit Type:**  
 Area Benefit (Census)  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 La Safe Fund - NDR  
**Projected End Date:**  
 09/29/2022  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 City of Gretna

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$1,900,000.00
Total Budget	\$0.00	\$1,900,000.00
Total Obligated	\$0.00	\$1,705,000.00



<b>Total Funds Drawdown</b>	\$213,066.25	\$449,826.00
<b>Program Funds Drawdown</b>	\$213,066.25	\$449,826.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$213,066.25	\$449,826.00
City of Gretna	\$213,066.25	\$449,826.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Gretna Resilience District Kickstart is an ambitious Resilient Infrastructure and Community Nonstructural Mitigation/Flood Risk Reduction project. LA SAFE funding will address the improvements to the park which include greater stormwater retention, enhanced entryways, pathways and signage, additional seating and pavilions, and the installation of a tiered dock that will connect visitors to the water.

This activity is also funded with non-NDR funds. These funds consist of \$3,025,561.85 from Katrina/Rita Grant 1 and \$974,438.15 from Katrina/Rita Grant 2 being used to fund Gretna Resilience District Kickstart Project in Jefferson parish.

**Location Description:**

City of Gretna, Louisiana.



### Activity Progress Narrative:

Expenditures were for grant management services and the for the continued architecture and engineering design fees for plans and specs. Project should go to bid in 2020 Q4.

### Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of public facilities	0	0/1

### Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod
	0	5105	8915	57.26

LMI%:	57.26
-------	-------

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 26NSAF6602 - NDR  
**Activity Title:** Louisiana Wetlands Education Center (LWEC)

**Activity Category:**  
 Rehabilitation/reconstruction of public facilities  
**Project Number:**  
 NDR-3067  
**Projected Start Date:**  
 09/30/2018  
**Benefit Type:**  
 Area Benefit (Census)  
**National Objective:**  
 Urgent Need

**Activity Status:**  
 Under Way  
**Project Title:**  
 La Safe Fund - NDR  
**Projected End Date:**  
 09/30/2022  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Town of Jean Lafitte

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$520,000.00
<b>Total Budget</b>	\$0.00	\$520,000.00
<b>Total Obligated</b>	\$0.00	\$520,000.00
<b>Total Funds Drawdown</b>	\$36,385.63	\$451,166.13
<b>Program Funds Drawdown</b>	\$36,385.63	\$451,166.13
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$36,385.63	\$451,166.13
Town of Jean Lafitte	\$36,385.63	\$451,166.13
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This project provides funding for the "soft costs" associated with the construction of the LWEC, a Public Services/Education project. The LWEC will be located on the west bank of Jefferson Parish in the town of Jean Lafitte, serving as a vital tool in Louisiana's fight to maintain its coastal region and culture. LA SAFE has emphasized the value of educating our coastal population regarding current and future environmental conditions and the effects of flood risk. Through the programming to be provided at this facility, the LWEC will be an education asset serving the citizens of the region with programs geared for all ages. The center will promote preservation, conservation and adaptation related to wetland ecosystems, using its location in the Lafitte area as an outdoor laboratory.

**Location Description:**

Town of Jean Lafitte, Louisiana.

**Activity Progress Narrative:**

Expenditures this quarter were for grant management services and architecture and engineering charges. Project Bid Opening was September 30, 2020.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1
# of Non-business	0	0/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod
	0	1260	2835	44.44

LMI%:	44.44
-------	-------

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

<b>Grantee Activity Number:</b>	<b>29NSAF4401 - NDR</b>
<b>Activity Title:</b>	<b>Les Maisons de Bayou Lafourche</b>

**Activity Category:**

Affordable Rental Housing

**Project Number:**

NDR-3067

**Projected Start Date:**

07/25/2019

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

La Safe Fund - NDR

**Projected End Date:**

04/29/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Housing Corporation

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$7,000,000.00
<b>Total Budget</b>	\$0.00	\$7,000,000.00
<b>Total Obligated</b>	\$0.00	\$7,000,000.00
<b>Total Funds Drawdown</b>	\$10,736.07	\$78,202.82
<b>Program Funds Drawdown</b>	\$10,736.07	\$78,202.82
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$10,736.07	\$78,202.82
Louisiana Housing Corporation	\$10,736.07	\$78,202.82
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Lafourche Resilient Housing Prototype**

The Lafourche Resilient Housing Prototype is a multi-family, affordable rental housing “piggyback” project selected and funded as part of Louisiana’s Strategic Adaptations for Future Environments (LA SAFE). This development, to be constructed near Lockport, LA, demonstrates several concepts highlighted through LA SAFE’s planning process, presenting an ideal development pattern for “receiver communities” where future flood risk is projected to remain relatively low. Areas with low flood risk are well positioned to receive population and economic growth as people retreat from higher risk locations. As populations migrate northward from south and central Lafourche Parish, mediumdensity, affordable residential developments will be vital to meet increasing housing demand in receiver communities. This housing prototype will build density on a reduced footprint and will be resilient to flooding and wind damage. It will incorporate highperformance energyefficiency, healthy living and resource conservation practices. Landscaping and shared green space will manage storm water while adding beauty to the surrounding neighborhood.

During LA SAFE’s planning process and leading up to the selection of this project, the project team hosted several events rounds of outreach and engagement events throughout Lafourche Parish. During these events, attendees expressed concerns about population changes in the parish, declining home values and flood risk, noting an opportunity to plan and build for future conditions. Specifically, residents mentioned population loss/movement and declining home values and tax base a combined 37 times during the first round of events. In the second round of events, residents continued to express interest in projects that included mixedincome development and responsible storm water management. Residents identified Lockport as a potentially-ideal location for a new housing development due to its relatively low future flood risk compared with other locations in the parish, making it a likely receiver community for those retreating from higher risk areas. These funds were offered via a Notice of Funding Availability (NOFA) issued through this activity’s subgrantee,



the Louisiana Housing Corporation (LHC). As with other piggyback developments, the awarded project will utilize CDBGNDR funds with 4% Low Income Housing Tax Credits and mortgage financing proceeds. Following the NOFA, a development team led by Gulf Coast Housing Partnership (GCHP) was selected based on their submitted proposal for 'Les Maisons de Bayou Lafourche.'

For more information on the LA SAFE planning process and how it led to the selection of this project as part of the LA SAFE portfolio, please see the Lafourche Parish Adaptation Strategy at: [www.lasafe.la.gov](http://www.lasafe.la.gov)

For more information on the NOFA issued through the LHC, please see: <https://www.lhc.la.gov/lafourche-cdbg-ndr-resilience-piggyback-program>

**Location Description:**

151 McCloud Rd, Lockport, LA 70374

**Activity Progress Narrative:**

Expenditures this quarter were attributed to support of LIHTC and building science project development. The developer closed on the loan August 5, 2020.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/35
# of Multifamily Units	0	0/35

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/14	0/14	0/35	0

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>38NSAF6301 - NDR</b>
<b>Activity Title:</b>	<b>Mental Health &amp; Substance Abuse Assistance Program</b>

**Activity Category:**

Public services

**Project Number:**

NDR-3067

**Projected Start Date:**

09/30/2018

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

La Safe Fund - NDR

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Plaquemines Community C.A.R.E. Centers

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$2,000,000.00
<b>Total Budget</b>	\$0.00	\$2,000,000.00
<b>Total Obligated</b>	\$0.00	\$1,919,000.00
<b>Total Funds Drawdown</b>	\$9,517.65	\$52,017.65
<b>Program Funds Drawdown</b>	\$9,517.65	\$52,017.65
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$9,517.65	\$52,017.65
Plaquemines Community C.A.R.E. Centers	\$9,517.65	\$52,017.65
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Mental Health and Substance Abuse Assistance Program for Plaquemines Parish is a Public Services/Education program as outlined in the LA SAFE Guidelines. Areas projected to experience high future flooding risk are, in many cases, currently experiencing significant environmental, cultural, economic and social challenges. Severe, repetitive flooding events in recent years have devastated many low-lying communities along our coast, especially in Plaquemines Parish. As these events have occurred, populations have already started moving upland, disrupting community cohesion and the coast's broader social fabric. These impacts, compounded with unfavorable future projections, have taken a significant emotional toll. This program will provide case management services for residents struggling with mental health and substance abuse issues. These services will help disadvantaged populations living in at-risk communities work through the emotional impacts of past disaster events and future increased flood risk.

**Location Description:**

In Southern Plaquemines Parish, Louisiana.

**Activity Progress Narrative:**

Expenditures this quarter were for grant management services. Public services were ongoing (expansion of mental health and substance abuse program).





## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod
	0	2560	4120	62.14

LMI%:	62.14
-------	-------

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>38NSAF6601 - NDR</b>
<b>Activity Title:</b>	<b>Harbor of Refuge</b>

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

NDR-3067

**Projected Start Date:**

09/30/2018

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

La Safe Fund - NDR

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Plaquemines Parish Government

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$4,750,000.00
<b>Total Budget</b>	\$0.00	\$4,750,000.00
<b>Total Obligated</b>	\$0.00	\$4,645,000.00
<b>Total Funds Drawdown</b>	\$12,706.25	\$346,574.35
<b>Program Funds Drawdown</b>	\$12,706.25	\$346,574.35
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$12,706.25	\$346,574.35
Plaquemines Parish Government	\$12,706.25	\$346,574.35
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Through this project, the state will fund a harbor of refuge for vessels to shelter in place during disaster events. The parish-operated harbor would incorporate marina amenities, wet-and dry- docking facilities as well as green infrastructure to help manage stormwater.

**Location Description:**

The Plaquemines Harbor of Refuge project is a Resilient Infrastructure project located in Empire, Louisiana.

**Activity Progress Narrative:**

Expenditures this quarter were for grant management services. Work continued on architecture and engineering design with bid scheduled for 2020 Q4.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1



## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod
	0	1770	3005	58.90

LMI%:	58.9
-------	------

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>48NSAF4101 - NDR</b>
<b>Activity Title:</b>	<b>Airline &amp; Main Complete Streets</b>

**Activity Category:**  
Construction/reconstruction of streets

**Project Number:**  
NDR-3067

**Projected Start Date:**  
09/29/2018

**Benefit Type:**  
Area Benefit (Census)

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
La Safe Fund - NDR

**Projected End Date:**  
09/29/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
St. John the Baptist Parish

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$6,690,000.00
<b>Total Budget</b>	\$0.00	\$6,690,000.00
<b>Total Obligated</b>	\$0.00	\$6,226,000.00
<b>Total Funds Drawdown</b>	\$215,264.89	\$780,457.39
<b>Program Funds Drawdown</b>	\$215,264.89	\$780,457.39
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$215,264.89	\$780,457.39
St. John the Baptist Parish	\$215,264.89	\$780,457.39
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This project is an example of how to plan for a future of heightened flood risk in a low risk area by incorporating stormwater management strategies into public infrastructure projects that also providing residents enhanced transportation options. The proposal suggests a 1.3-mile street improvement on Airline Highway



and a 0.3- mile improvement on Main Street. Complete street designs like this one aim to attract reinvestment in commercial corridors, alleviate drainage systems and reduce flooding. Improved safety for pedestrians and cyclists enhance connectivity, aesthetics and urban identity.

Funds from the regular CDBG program, \$250,000.00, are being used to fund the Airline & Main Complete Streets project in St. John the Baptist parish.

**Location Description:**

The Airline and Main Complete Streets project is a Resilient Infrastructure and Community Nonstructural Mitigation/Flood Risk Reduction project positioned along Airline Highway in LaPlace, Louisiana.

**Activity Progress Narrative:**

Expenditures this quarter were for grant management services and continued architecture and engineering design of improvements to be constructed.

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Linear feet of Public	0	0/143270

**Beneficiaries Performance Measures**

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod
# of Persons	0	3700	7135	51.86

LMI%:		51.86
-------	--	-------

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	





<b>Grantee Activity Number:</b>	<b>52NSAF6601 - NDR</b>
<b>Activity Title:</b>	<b>Safe Haven Blue-Green Campus</b>

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

NDR-3067

**Projected Start Date:**

09/30/2018

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

La Safe Fund - NDR

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

St. Tammany Parish Government

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$5,660,000.00
<b>Total Budget</b>	\$0.00	\$5,660,000.00
<b>Total Obligated</b>	\$0.00	\$5,400,000.00
<b>Total Funds Drawdown</b>	\$84,797.50	\$152,912.61
<b>Program Funds Drawdown</b>	\$84,797.50	\$152,912.61
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$84,797.50	\$152,912.61
St. Tammany Parish Government	\$84,797.50	\$152,912.61
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

To achieve the goals laid out in this project, stormwater retention ponds, enhanced entryway features, new pathways and signage, and a pavilion will be built.

**Location Description:**

The St. Tammany Blue-Green Campus & Trails project is a Community Nonstructural Mitigation/Flood Risk Reduction as well as Resilient Infrastructure project that will enhance detention capabilities in a critical drainage area adjacent to Cane Bayou, protecting campus facilities and surrounding neighborhood residences.

**Activity Progress Narrative:**

Expenditures this quarter were for grant management services and the Task 1 architecture and engineering deliverable (Site Master Plan Programming Report).

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/450	0/450	0/1000	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>55NSAF4101 - NDR</b>
<b>Activity Title:</b>	<b>Opt HO Reloc Morganza Buyouts Acq of Prop LMI</b>

**Activity Category:**

Acquisition of relocation properties

**Project Number:**

NDR-3067

**Projected Start Date:**

09/30/2018

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

La Safe Fund - NDR

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Terrebonne Parish

**Overall**

	<b>Jul 1 thru Sep 30, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,860,600.00
<b>Total Budget</b>	\$0.00	\$1,860,600.00
<b>Total Obligated</b>	\$0.00	\$150,000.00
<b>Total Funds Drawdown</b>	\$22,608.75	\$63,020.00
<b>Program Funds Drawdown</b>	\$22,608.75	\$63,020.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$22,608.75	\$63,020.00
Terrebonne Parish	\$22,608.75	\$63,020.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

In Terrebonne Parish, Louisiana.

**Activity Progress Narrative:**

Expenditures this quarter were attributable to Program set-up activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/6	0/6	0/12	0
# Owner Households	0	0	0	0/6	0/6	0/12	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>55NSAF4102 - NDR</b>
<b>Activity Title:</b>	<b>Living Mitigation Acq of Prop</b>

**Activity Category:**

Acquisition of relocation properties

**Project Number:**

NDR-3067

**Projected Start Date:**

09/30/2018

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

La Safe Fund - NDR

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Terrebonne Parish

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$20,000.00
<b>Total Budget</b>	\$0.00	\$20,000.00
<b>Total Obligated</b>	\$0.00	\$20,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Terrebonne Parish	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Lake Boudreaux Living Mitigation project is a Resilient Infrastructure and Community Nonstructural Mitigation/Flood Risk Reduction project that will be a model for how certain geographies think through a future with increasing flood risk. This project will operate as one of multiple lines of defense that will work together to protect the people and property of Terrebonne Parish. This project will create over 300 acres of terraces and marshland within the Morganza to the Gulf risk reduction system that will assist in reducing the impacts of storm surge. The terraces also have environmental benefits such as enhancing submerged aquatic vegetation growth, restoring habitats, and trapping suspended sediments generated by wind and wave action.

**Location Description:**

In Terrebonne Parish, Louisiana.

**Activity Progress Narrative:**

There were no expenditures this quarter.

**Accomplishments Performance Measures**

<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
<b>Total</b>	<b>Total</b>



### Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod
	0	3150	5165	60.99

LMI%:	60.99
-------	-------

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 55NSAF4103 - NDR  
**Activity Title:** Opt HO Reloc Morganza Buyouts Acq of Prop UN

**Activity Category:**

Acquisition of relocation properties

**Project Number:**

NDR-3067

**Projected Start Date:**

09/30/2018

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

La Safe Fund - NDR

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Terrebonne Parish

**Overall**

	<b>Jul 1 thru Sep 30, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$797,400.00
<b>Total Budget</b>	\$0.00	\$797,400.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Terrebonne Parish	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

In Terrebonne Parish, Louisiana.

**Activity Progress Narrative:**

There were no expenditures this quarter.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/0	0/3	0	
# Owner Households	0	0	0	0/0	0/0	0/3	0	

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

<b>Grantee Activity Number:</b>	<b>55NSAF4601 - NDR</b>
<b>Activity Title:</b>	<b>Opt HO Reloc Morganza Buyouts C&amp;D LMI</b>

**Activity Category:**  
Clearance and Demolition

**Project Number:**  
NDR-3067

**Projected Start Date:**  
09/30/2018

**Benefit Type:**  
Direct Benefit (Households)

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
La Safe Fund - NDR

**Projected End Date:**  
09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Terrebonne Parish

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$14,700.00
<b>Total Budget</b>	\$0.00	\$14,700.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Terrebonne Parish	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

In Terrebonne Parish, Louisiana.

**Activity Progress Narrative:**

There were no expenditures this quarter.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/6	0/6	0/12	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 55NSAF4602 - NDR  
**Activity Title:** Opt HO Reloc Morganza Buyouts C&D UN

**Activity Category:**  
 Clearance and Demolition

**Activity Status:**  
 Under Way

**Project Number:**  
 NDR-3067

**Project Title:**  
 La Safe Fund - NDR

**Projected Start Date:**  
 09/30/2018

**Projected End Date:**  
 09/30/2022

**Benefit Type:**  
 Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 Terrebonne Parish

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$6,300.00
<b>Total Budget</b>	\$0.00	\$6,300.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Terrebonne Parish	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

In Terrebonne Parish, Louisiana.

**Activity Progress Narrative:**

There were no expenditures this quarter.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/0	0/3	0	

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>55NSAF6601 - NDR</b>
<b>Activity Title:</b>	<b>Living Mitigation Public Facilities</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
NDR-3067

**Projected Start Date:**  
09/30/2018

**Benefit Type:**  
Area Benefit (Census)

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
La Safe Fund - NDR

**Projected End Date:**  
09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Terrebonne Parish

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$3,980,000.00
<b>Total Budget</b>	\$0.00	\$3,980,000.00
<b>Total Obligated</b>	\$0.00	\$3,675,000.00
<b>Total Funds Drawdown</b>	\$13,811.25	\$76,036.25
<b>Program Funds Drawdown</b>	\$13,811.25	\$76,036.25
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$13,811.25	\$76,036.25
Terrebonne Parish	\$13,811.25	\$76,036.25
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Lake Boudreaux Living Mitigation project is a Resilient Infrastructure and Community Nonstructural Mitigation/Flood Risk Reduction project that will be a model for how certain geographies think through a future with increasing flood risk. This project will operate as one of multiple lines of defense that will work together to protect the people and property of Terrebonne Parish. This project will create over 300 acres of terraces and marshland within the Morganza to the Gulf risk reduction system that will assist in reducing the impacts of storm surge. The terraces also have environmental benefits such as enhancing submerged aquatic vegetation growth, restoring habitats, and trapping suspended sediments generated by wind and wave action.

**Location Description:**

In Terrebonne Parish, Louisiana.

**Activity Progress Narrative:**

Expenditures this quarter were for grant management services. Architecture and engineering design were progressing, with bid slated for 2020 Q4 or early 2021 Q1.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod
	0	3150	5165	60.99

LMI%:	60.99
-------	-------

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 55NSAF6701 - NDR  
**Activity Title:** Opt HO Reloc Morganza Buyouts Buildings LMI

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 NDR-3067  
**Projected Start Date:**  
 09/30/2018  
**Benefit Type:**  
 Direct Benefit (Households)  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 La Safe Fund - NDR  
**Projected End Date:**  
 09/30/2022  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Terrebonne Parish

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$14,700.00
<b>Total Budget</b>	\$0.00	\$14,700.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Terrebonne Parish	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

In Terrebonne Parish, Louisiana.

**Activity Progress Narrative:**

There were no expenditures this quarter.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/12
# of Singlefamily Units	0	0/12



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/6	0/6	0/12	0
# Owner Households	0	0	0	0/6	0/6	0/12	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 55NSAF6702 - NDR  
**Activity Title:** Opt HO Reloc Morganza Buyouts Buildings UN

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 NDR-3067  
**Projected Start Date:**  
 09/30/2018  
**Benefit Type:**  
 Direct Benefit (Households)  
**National Objective:**  
 Urgent Need

**Activity Status:**  
 Under Way  
**Project Title:**  
 La Safe Fund - NDR  
**Projected End Date:**  
 09/30/2022  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Terrebonne Parish

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$6,300.00
<b>Total Budget</b>	\$0.00	\$6,300.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Terrebonne Parish	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

In Terrebonne Parish, Louisiana.

**Activity Progress Narrative:**

There were no expenditures this quarter.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/3
# of Singlefamily Units	0	0/3



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/0	0/3	0	
# Owner Households	0	0	0	0/0	0/0	0/3	0	

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 55NSAF6801 - NDR  
**Activity Title:** Opt HO Reloc Morganza Buyouts Reloc Pmts LMI

**Activity Category:**

Relocation payments and assistance

**Project Number:**

NDR-3067

**Projected Start Date:**

09/30/2018

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

La Safe Fund - NDR

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Terrebonne Parish

**Overall**

	<b>Jul 1 thru Sep 30, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$210,000.00
<b>Total Budget</b>	\$0.00	\$210,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Terrebonne Parish	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

In Terrebonne Parish, Louisiana.

**Activity Progress Narrative:**

There were no expenditures this quarter.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/6	0/6	0/12	0
# Owner Households	0	0	0	0/6	0/6	0/12	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 55NSAF6802 - NDR  
**Activity Title:** Opt HO Reloc Morganza Buyouts Reloc Pmts UN

**Activity Category:**

Relocation payments and assistance

**Project Number:**

NDR-3067

**Projected Start Date:**

09/30/2018

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

La Safe Fund - NDR

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Terrebonne Parish

**Overall**

	<b>Jul 1 thru Sep 30, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$90,000.00
<b>Total Budget</b>	\$0.00	\$90,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Terrebonne Parish	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

In Terrebonne Parish, Louisiana.

**Activity Progress Narrative:**

There were no expenditures this quarter.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/0	0/3	0	
# Owner Households	0	0	0	0/0	0/0	0/3	0	

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>65NSAF9001 - NDR</b>
<b>Activity Title:</b>	<b>LA SAFE - Planning and Capacity Building</b>

**Activity Category:**

Planning

**Project Number:**

NDR-3067

**Projected Start Date:**

03/01/2017

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

NA

**Activity Status:**

Under Way

**Project Title:**

La Safe Fund - NDR

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$4,230,000.00
<b>Total Budget</b>	\$0.00	\$4,230,000.00
<b>Total Obligated</b>	\$0.00	\$4,230,000.00
<b>Total Funds Drawdown</b>	(\$368.00)	\$4,189,768.50
<b>Program Funds Drawdown</b>	(\$368.00)	\$4,189,768.50
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	(\$368.00)	\$4,189,768.50
Office of Community Development (OCD), Disaster	(\$368.00)	\$4,189,768.50
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This activity will facilitate the planning services required for the LA SAFE program. During year one, the LA SAFE program will produce six separate adaptation plans for the qualifying parishes of St. Tammany, Jefferson, Plaquemines, St. John the Baptist, Terrebonne and Lafourche. The planning process will be based around a co-design goal that allows for constant community input and involvement from start to finish. Once the adaptation plans are created, a selection committee will select a handful of pilot projects.

**Location Description:**

St. Tammany, Jefferson, Plaquemines, St. John the Baptist, Terrebonne and Lafourche Parishes.

**Activity Progress Narrative:**

Two voucher revisions from 2020 Q2 were moved to to the correct activity, 29NSAF4401, same project.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of community engagement	0	79/34



## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod
	0	0	1363	0.00

LMI%:	41.05
-------	-------

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
L-CDBG	\$250,000.00
Total Other Funding Sources	\$250,000.00

## Project # / OV / Outcome Values

<b>Grantee Activity Number:</b>	<b>OV-NISL-ECONOMIC</b>
<b>Activity Title:</b>	<b>Isle de Jean Charles Outcome Value - Economic</b>

### Activity Category:

NDR - Economic Value

### Project Number:

OV

### Projected Start Date:

03/01/2017

### Benefit Type:

N/A

### National Objective:

NA

### Activity Status:

Under Way

### Project Title:

Outcome Values

### Projected End Date:

09/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00



<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This outcome value is associated with the Isle de Jean Charles Relocation project, and will count the number of permits for new housing unit development attributable to Isle de Jean Charles Resettlement project. The baseline for this measure is 0, and the projection is 31.

It will also use income verification for beneficiaries to determine the population currently residing in housing costing in excess of 30% of annual income, relative to those populations for whom new unit development will yield housing expense < 30% of annual income. The baseline for this measure is 0, and the projection is 31.

**Location Description:**

**Activity Progress Narrative:**

There were no additional metrics to report for this quarter on this outcome value activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
# affordable housing units	0	0/31
# home construction permits	0	0/31

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

<b>Other Funding Sources</b>	<b>Amount</b>
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>OV-NISL-ENVIRONMENTAL</b>
<b>Activity Title:</b>	<b>Isle de Jean Charles Outcome Value - Environmental</b>

**Activity Category:**  
NDR - Environmental Value

**Project Number:**  
OV

**Projected Start Date:**  
03/01/2017

**Benefit Type:**  
N/A

**National Objective:**  
NA

**Activity Status:**  
Under Way

**Project Title:**  
Outcome Values

**Projected End Date:**  
09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Office of Community Development (OCD), Disaster

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This outcome value is associated with the Isle de Jean Charles Relocation project, and will measure the number of acres of greenspace created or preserved. The baseline for this measure is 0, and the projection is 100.

**Location Description:**

**Activity Progress Narrative:**

There were no additional metrics to report for this quarter on this outcome value activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of acres of greenspace</b>	0	0/100





### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>OV-NISL-RESILIENCE</b>
<b>Activity Title:</b>	<b>Isle de Jean Charles Outcome Value - Resilience</b>

**Activity Category:**

NDR - Resilience Value

**Project Number:**

OV

**Projected Start Date:**

03/01/2017

**Benefit Type:**

N/A

**National Objective:**

NA

**Activity Status:**

Under Way

**Project Title:**

Outcome Values

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This outcome value is associated with the Isle de Jean Charles Relocation project, and will measure the following:

- Number of resilience project community launch meetings (baseline is 0, projection is 6)
- Number of homes retrofitted with resiliency measures (baseline is 0, projection is 31)
- Number of cubic feet storm water retention capacity (baseline is 0, projection is 500)

Project scoping (finalize scope), identification of stakeholders and initial outreach (first public meeting held), plan development (first draft completed), plan vetting (second public meeting held), implementation (plan finalized/complete)

**Location Description:**

**Activity Progress Narrative:**

There were no additional metrics to report for this quarter on this outcome value activity.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of homes retrofitted with	0	0/31
# cubic feet storm water	0	0/500
# resilience project community	0	47/6
# resilience project plans	0	16/1
# resilience project plans	0	16/1
# resilience projects scoped	0	16/1

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

<b>Grantee Activity Number:</b>	<b>OV-NISL-SOCIAL</b>
<b>Activity Title:</b>	<b>Isle de Jean Charles Outcome Value - Social</b>

**Activity Category:**

NDR - Social Value

**Project Number:**

OV

**Projected Start Date:**

03/01/2017

**Benefit Type:**

N/A

**National Objective:**

NA

**Activity Status:**

Under Way

**Project Title:**

Outcome Values

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This outcome value is associated with the Isle de Jean Charles Relocation project, and will measure the following:

- Number of people at community meetings (baseline is 0, and the projection is 180)
- Number of community meetings (baseline is 0, and the projection is 6)
- Number of people relocated (baseline is 0, and the projection is 90)
- Number of households relocated (baseline is 0, and the projection is 31)
- Increase in average resident satisfaction score, before and after relocation (baseline and projection to be determined by first Quarterly Performance Review of grant)

**Location Description:**

**Activity Progress Narrative:**

There were no additional metrics to report for this quarter on this outcome value activity.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# average resident community	0	0/1
# community meetings	0	47/6
# households relocated	0	0/31
# people relocated	0	0/90
# stakeholders at community	0	452/180

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>OV-NSAF-ECONOMIC</b>
<b>Activity Title:</b>	<b>LA SAFE Outcome Value - Economic</b>

**Activity Category:**  
NDR - Economic Value

**Project Number:**  
OV

**Projected Start Date:**  
03/01/2017

**Benefit Type:**  
N/A

**National Objective:**  
NA

**Activity Status:**  
Under Way

**Project Title:**  
Outcome Values

**Projected End Date:**  
09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Office of Community Development (OCD), Disaster

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This outcome value is associated with the La Safe Fund project and will describe the amount of real estate value added to a defined area of a redevelopment project. The baseline is \$0, and the projection is \$40 million.

**Location Description:**

**Activity Progress Narrative:**

There were no additional metrics to report for this quarter on this outcome value activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b>\$ value of redevelopment</b>	0	39750000/400



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>OV-NSAF-ENVIRONMENTAL</b>
<b>Activity Title:</b>	<b>LA SAFE Outcome Value - Environmental</b>

**Activity Category:**  
NDR - Environmental Value

**Activity Status:**  
Under Way

**Project Number:**  
OV

**Project Title:**  
Outcome Values

**Projected Start Date:**  
03/01/2017

**Projected End Date:**  
09/30/2022

**Benefit Type:**  
N/A

**Completed Activity Actual End Date:**

**National Objective:**  
NA

**Responsible Organization:**  
Office of Community Development (OCD), Disaster

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This outcome value is associated with the La Safe Fund project, and will measure the number of acres of greenspace created or preserved. The baseline for this measure is 0, and the projection is 50.

**Location Description:**

**Activity Progress Narrative:**

There were no additional metrics to report for this quarter on this outcome value activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of acres of greenspace</b>	0	0/50





## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>OV-NSAF-RESILIENCE</b>
<b>Activity Title:</b>	<b>LA SAFE Outcome Value - Resilience</b>

**Activity Category:**  
NDR - Resilience Value

**Project Number:**  
OV

**Projected Start Date:**  
03/01/2017

**Benefit Type:**  
Area Benefit (Census)

**National Objective:**  
NA

**Activity Status:**  
Under Way

**Project Title:**  
Outcome Values

**Projected End Date:**  
09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Office of Community Development (OCD), Disaster

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This outcome value is associated with the La Safe Fund project. It will measure the number of parishes and/or municipalities to incorporate the LA SAFE resilience policy framework. Alternatively, a counting of those parishes and/or municipalities to create their own resilience strategies and/or plans using LA SAFE as a guide.

- Number of resilience project community launch meetings (baseline is 0, projection is 18)
- Number of cubic feet storm water retention capacity (baseline is 0, projection is 500)
- Number of resilience project plans vetted (ie, second meeting held; baseline is 0, projection is 6)
- Number of resilience project plans drafted (baseline is 0, projection is 6)
- Number of resilience project plans scoped (baseline is 0, projection is 6)
- Number of resilience project plans finalized (baseline is 0, projection is 6)
- Number of jurisdictions with enacted resiliency plans / ordinances (baseline is 0, projection is 6)

**Location Description:**

**Activity Progress Narrative:**

There were no additional metrics to report for this quarter on this outcome value activity.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# cubic feet storm water	0	0/500
# resilience project community	0	79/18
# resilience project plans	0	7/6
# resilience project plans	0	7/6
# resilience project plans	0	7/6
# resilience projects scoped	0	7/6
# jurisdictions with enacted	0	0/6

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod
	0	0	0	0

LMI%:	
-------	--

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

<b>Grantee Activity Number:</b>	<b>OV-NSAF-SOCIAL</b>
<b>Activity Title:</b>	<b>LA SAFE Outcome Value - Social</b>

**Activity Category:**

NDR - Social Value

**Project Number:**

OV

**Projected Start Date:**

03/01/2017

**Benefit Type:**

N/A

**National Objective:**

NA

**Activity Status:**

Under Way

**Project Title:**

Outcome Values

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This outcome value is associated with the La Safe Fund project, and will measure the following:

- Number of people attending community meetings regarding the LaSafe Fund or or projects/programs/initiatives funded therein (baseline is 0, projection is 540)
- Number of community meetings regarding the LaSafe Fund or or projects/programs/initiatives funded therein (baseline is 0, projection is 18)

**Location Description:**

**Activity Progress Narrative:**

There were no additional metrics to report for this quarter on this outcome value activity.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# community meetings	0	79/18



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

### Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	23
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	0	23
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	0

