

Grantee: State of Louisiana

Grant: B-06-DG-22-0001

October 1, 2007 thru December 31, 2007 Performance Report



Grant Number:

B-06-DG-22-0001

Obligation Date:

05/16/2006

Award Date:

05/09/2006

Grantee Name:

State of Louisiana

Contract End Date:**Review by HUD:**

Reviewed and Approved

Grant Amount:

\$6,210,000,000.00

Grant Status:

Active

QPR Contact:

Laurie Brown

Estimated P/IRL Funds:

\$2,935,859.53

Total Budget:

\$6,212,935,859.53

Disasters:

Declaration Number

No Disasters Found

Narratives

Disaster Damage:

Hurricane Katrina and Rita legacy to coastal Louisiana was an unprecedented wake of death, destruction and devastation. Taken together, 1,464 people lost their lives, more than 200,000 homes and 18,000 businesses were destroyed and billions of dollars in property was impacted. Hurricane Katrina approached New Orleans and the Louisiana-Mississippi state border on August 29, 2005 at a Category 5 level, and the fifth-strongest ever recorded hurricane. Before reaching land it was downgraded to a Category 3, but caused massive destruction and severe damage up to 76 miles east of the storm's center. Orleans, Plaquemines, and St. Bernard Parishes suffered widespread flooding as a result of storm surge overtopping or breaching area levees. Along the north shore of Lake Pontchartrain, up to six feet of water inundated the cities of Mandeville and Slidell. The City of New Orleans was under a mandatory evacuation for more than a month. Less than a month later on September 24, Hurricane Rita, the second strongest ever to enter the Gulf of Mexico came ashore, also as a Category 3, and flooded the coastal areas of southwestern Louisiana in the area around Lake Charles, impacting nearly a half million households. Hurricane Katrina will most likely be categorized as the third deadliest and the costliest storm in U. S. history. While hurricane Rita exacted a lower death toll, taken together, these storms wrought catastrophic destruction on the Louisiana coastal areas, exacting an enormous toll on the material, financial and emotional resources of hundreds of thousands of Louisianans. While the impact was wide-spread and indiscriminate of income and social status, the impact of the hurricanes on the poor was particularly devastating, especially in Orleans Parish where the U.S. Census in 2000 reports only a 46.5% homeownership rate (compared to 67.9% in the State), a median household income of \$27,133 (compared to \$32,566 in the State), and a poverty rate of 27.9% (compared to a state rate of 19.6%). In contrast, while Calcasieu, Cameron, Plaquemines and St. Bernard Parishes sustained major damage, they had higher homeownership rates (ranging between 71% and 85%), higher median incomes (ranging between \$34,000 and \$38,000) and lower poverty rates (12% to 18%). The concentration and number of persons in extreme poverty neighborhoods exacerbated the negative impact on the poor principally in New Orleans. According to the Brookings Institution (October 2005), one out of every four neighborhoods in the city of New Orleans was classified as an "extreme-poverty" neighborhood, with at least 40% of its residents living below the federal poverty threshold. These 47 neighborhoods were home to nearly 100,000 residents and had an average household income which lagged the City's by over \$17,000. The Congressional Research Service (CRS) calculates that the poverty rate in the flooded and damaged areas in the State of Louisiana was 21.4%, confirming the widespread sentiment that high poverty neighborhoods were disproportionately flooded (CRS, November 4, 2005). The social impacts were also greater for those most vulnerable before the storms. These individuals were less connected to the workforce, had educational disadvantages, were elderly or disabled, or were children. Nearly 90,000 persons aged 65 and older were likely displaced by the storms, many of whom lived alone and had at least one disability. Displaced aged persons al

Disaster Damage:

so were poor (an estimated 15%) and one quarter lacked vehicles. The child poverty rate in the areas affected by the hurricanes was over 30% (CRS, November 4, 2005). The fragility of the most affected populations places a greater burden on the federal, state and local resources available for recovery efforts. The poor standing of the impacted population before the hurricanes severely stretches Louisiana's state and local resources, making the need for federal assistance even more critical.

Recovery Needs:

The current and projected financial impact on Louisiana from Hurricanes Katrina and Rita has reached into the tens of billions of dollars, according to estimates from a number of groups, think tanks and government agencies. Given the extensiveness of the damage, there is a great deal of uncertainty regarding estimates of the impact on property, on governments and on the economy. The variation in the estimates of different organizations creates a greater challenge for the State in assessing its needs and the resources necessary to address those needs. For example, according to preliminary estimates from the Louisiana Recovery Authority (LRA), the Governor's State-wide coordinating



body for all recovery efforts, the 2005 hurricanes had an impact of \$75 - \$100 billion on property and infrastructure and \$15 - \$20 billion in temporary relief services. However, the Federal Emergency Management Agency (FEMA) projects an \$18 - \$25 billion impact on property and infrastructure. For the State's economy, the LRA states that the storms are expected to inflict from \$50 - \$70 billion in losses to Louisiana's economy (defined as nominal Gross State Product) and cause \$8 - \$10 billion in lost state and local revenue over the next five years. On the other hand, the Louisiana Legislative Fiscal Office projects a \$40 - \$60 billion impact on the economy and a \$4 - \$8 billion in lost revenues. Even before the hurricanes, the State was in a precarious situation, with many unmet needs in the areas of infrastructure, education, economic investment, health care and social services. The impact of the storms on the executive budget and on state revenues makes it even more difficult to deal with the critical needs caused by the hurricanes without substantial assistance from the federal government. According to FEMA, the total number of applicants for FEMA assistance related to hurricanes Katrina and Rita was 1.89 million as of January 10, 2006. These applicants have received individual level assistance such as clothing, food, and temporary housing as described below. Additional resources are needed for the estimated 900 families or 2,700 people that have exhausted the subsidized hotel room assistance as of February 7, 2006.

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$8,065,219,711.97
Total Budget	\$0.00	\$6,190,194,203.63
Total Obligated	(\$384,562,984.33)	\$4,695,672,626.16
Total Funds Drawdown	\$4,141,249,760.03	\$4,190,782,667.23
Program Funds Drawdown	\$4,141,249,760.03	\$4,190,782,667.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$518,654.41	\$1,125,051.03
Total Funds Expended	\$25,663,178.61	\$4,106,164,752.58
Match Contributed	(\$1,425,000,000.00)	(\$1,425,000,000.00)

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		53.46%
Overall Benefit Percentage (Actual)		60.11%
Minimum Non-Federal Match	\$0.00	(\$1,425,000,000.00)
Limit on Public Services	\$931,940,378.93	\$4,693,852.51
Limit on Admin/Planning	\$1,242,587,171.91	\$15,442,534.14
Limit on State Admin	\$310,646,792.98	\$9,069,045.88

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

The Disaster Recovery Unit (DRU) of Louisiana's Office of Community Development (OCD) continues to develop and implement recovery programs approved by HUD and supported via federal and state funding. The OCD-DRU's



plans and program designs continue to respond to HUD directives, citizen input, and local officials' concerns. Even as policies and procedures adjust to a dynamic administrative environment, solid progress is evident on several fronts. Within the three major areas of housing, infrastructure, and economic development, the OCD-DRU has 25 programs funded by this appropriation 5 of which receive funding from both the first and second federal disaster appropriations (H2HO, H2OO-LMI, H2OO-UN, H2RP, and S2AD). All Piggyback funding has been moved to the funding received under the second disaster recovery appropriation. Particularly noteworthy are the milestones achieved in the Homeowner's Assistance program which is HAOO in Action Plan 1 and H2OO in Action Plan 2. As of December 31, 2007, 185,103 applications have been received and recorded; 208,641 appointments have been held; and 90,226 homeowners have closed. This program, also known as the Road Home program, is the OCD-DRU's most complex activity and the single largest housing program ever undertaken in US history. An additional advancement in this program is seen in the increase in the pace with which awards are distributed. The OCD-DRU has taken strides forward in infrastructure and economic development as well. The structures for several programs are established, requests for proposals (RFPs) have been issued, proposals have been reviewed, and contracts have been signed. The State of Louisiana has built upon the progress from the previous quarter, achieved notable success in this quarter, and is poised for even more demonstrable results in the next quarter. In order to accommodate changes to the DRGR structure and report the correct total amount drawdown to date, the reported drawdown amount for this quarter includes \$4,141,249,760.10 from prior quarters that was previously unreported and \$29,423,041.34 from the fourth quarter of 2007.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0002, Housing for Renters - Multi-family	\$0.00	\$0.00	\$0.00
0003, Housing for Renters	\$28,985,537.66	\$0.00	\$28,985,537.66
0004, First Time Homebuyers	\$0.00	\$0.00	\$0.00
0005, Soft Seconds	\$0.00	\$0.00	\$0.00
0007, Restoration HomelessSupport	\$177,812.79	\$0.00	\$177,812.79
0009, Other Housing Activities	\$8,728,512.24	\$0.00	\$8,728,512.24
0010, Environmental Clearance	\$218,641.69	\$0.00	\$218,641.69
0021, Infrastructure - Long Term Community Recovery	\$83,173,792.78	\$0.00	\$83,173,792.78
0022, Infrastructure - Local Government	\$0.00	\$0.00	\$0.00
0023, Privately Owned Utilities	\$97,638,800.22	\$0.00	\$97,638,800.22
0024, Infrastructure - Primary and Secondary Education	\$0.00	\$0.00	\$0.00
0025, Infrastructure - Fisheries Assistance	\$0.00	\$0.00	\$0.00
0030, Economic Development	\$105,309,019.89	\$0.00	\$105,309,019.89
0031, Economic Development Revolving Loan Fund	\$0.00	\$0.00	\$0.00
0040, Public Services	\$0.00	\$0.00	\$0.00
0065, Homeowner Programs	\$3,803,914,282.22	\$0.00	\$3,851,326,657.51
0091, Planning	\$5,453,420.43	\$0.00	\$6,154,846.57
0092, Technical Assistance	\$21,493.93	\$0.00	\$21,493.93
0099, Administrative Costs	\$7,628,446.18	\$0.00	\$9,047,551.95
BCKT, Bucket Project	\$0.00	\$0.00	\$0.00



Activities

Grantee Activity Number: Admin (SAAD)

Activity Title: Admin (SAAD)

Activity Category:

Administration

Project Number:

0099

Projected Start Date:

05/09/2006

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administrative Costs

Projected End Date:

05/09/2016

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2007

N/A

To Date

\$131,837,000.00

Total Budget

\$0.00

\$131,837,000.00

Total Obligated

\$1,850,719.97

\$11,682,050.34

Total Funds Drawdown

\$7,628,446.18

\$9,047,551.95

Program Funds Drawdown

\$7,628,446.18

\$9,047,551.95

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$1,883,202.00

\$9,047,552.02

ACL Services LTD ACL Software

\$0.00

\$0.00

Allfax Specialties Inc.

\$0.00

\$0.00

American Planning Association

\$0.00

\$0.00

Applied Language Solutions

\$0.00

\$0.00

Associated Time Instruments Co.

\$0.00

\$0.00

AT&T Computer Sciences Corporation

\$0.00

\$0.00

AT&T Mobility II LLC DBA AT&T Mobility

\$0.00

\$0.00

Beau Box Property Management LLC

\$0.00

\$0.00

Bellsouth Communication Systems LLC

\$0.00

\$0.00

Brian K. Sennett Jr.

\$0.00

\$0.00

Business Cards Tommorow "BCT"

\$0.00

\$0.00

Capital City Press The Advocate

\$0.00

\$0.00

Central Parking System of Louisiana Inc.

\$0.00

\$0.00

Chevron USA

\$0.00

\$0.00

Civigenics Inc. DBA Secon

\$0.00

\$0.00

Clerk U.S. District Court Eastern District of Louisiana

\$0.00

\$0.00

Com-Net Services Inc.

\$0.00

\$0.00

Commercial Design Interiors LLC

\$0.00

\$0.00



Contract Furniture Group LLC	\$0.00	\$0.00
Council of State Community Development Agencies	\$0.00	\$0.00
Covalent Logic, LLC	\$0.00	\$0.00
Dell Marketing LP State & Local Governments	\$0.00	\$0.00
EAN Holdings, LLC DBA Enterprise Rent A Car	\$0.00	\$0.00
East Skelly LLC	\$0.00	\$0.00
Education Research & Information Services Inc.	\$0.00	\$0.00
Environmental Systems Research Institute Inc.	\$0.00	\$0.00
Exxon Mobil Corp.	\$0.00	\$0.00
Federal Express Corp.	\$0.00	\$0.00
FGS Building Venture LLC	\$0.00	\$0.00
Frost-Barber Inc.	\$0.00	\$0.00
Gannett River States Pub. Corp. DBA The Times, DBA Daily	\$0.00	\$0.00
Gannett River States Publishing Co. DBA Gannett	\$0.00	\$0.00
Global Data Systems Inc.	\$0.00	\$0.00
Gordon, Arata, Mccollam, Duplantis & Eagan, LLP	\$0.00	\$0.00
Gregory C. Rigamer & Assoc. Inc.	\$0.00	\$0.00
Hazel R. Bowser	\$0.00	\$0.00
Housing & Development Services, Inc.	\$0.00	\$0.00
Hunt, Guillot, & Associates, LLC	\$0.00	\$0.00
International Right of Way Association	\$0.00	\$0.00
KPMG LLP	\$0.00	\$0.00
LA Electric Co.	\$0.00	\$0.00
Lamar Construction & Development LLC	\$0.00	\$0.00
Laporte, Sehrt, Romig, & Hand, APAC	\$0.00	\$0.00
Louisiana Attorney Disciplinary Board	\$0.00	\$0.00
Louisiana Municipal Association	\$0.00	\$0.00
Louisiana Solutions, LLC	\$0.00	\$0.00
Louisiana State Bar Association	\$0.00	\$0.00
Louisiana Workforce Commission	\$0.00	\$0.00
Michael Business Machines Corp.	\$0.00	\$0.00
National Center for Housing Management	\$0.00	\$0.00
National Council for Community Development	\$0.00	\$0.00
O'Neill J. Vappie III	\$0.00	\$0.00
Office of Community Development (OCD), Disaster Recovery	\$1,883,202.00	\$9,047,552.02
Office of Computing Services	\$0.00	\$0.00
Police Jury Association of Louisiana	\$0.00	\$0.00
Postlethwaite & Netterville	\$0.00	\$0.00
Quadel Consulting Corp.	\$0.00	\$0.00
Reznick Group P. C.	\$0.00	\$0.00



Safeguard Business Systems	\$0.00	\$0.00
Salvaggio & Teal LTD Salvaggio, Teal & Associates	\$0.00	\$0.00
Sharp Electronics Corp. Government Sales	\$0.00	\$0.00
Shaw Environmental & Infrastructure Inc. (HMGP)	\$0.00	\$0.00
Shearman Company, LLC DBA American Press	\$0.00	\$0.00
SHI International Inc.	\$0.00	\$0.00
Steffes, Vingiello & McKenzie	\$0.00	\$0.00
Technical Assistance Collaborative Inc. (DRU)	\$0.00	\$0.00
Tele-Communication Inc.	\$0.00	\$0.00
Tembua, Inc.	\$0.00	\$0.00
The Hon Company C/O Frost-Barber Inc.	\$0.00	\$0.00
The Houma Courier Newspaper Corp.	\$0.00	\$0.00
The Risk Management Association	\$0.00	\$0.00
The St. Tammany Farmer	\$0.00	\$0.00
The Times-Picayune, LLC	\$0.00	\$0.00
Tone Commander Systems Inc.	\$0.00	\$0.00
Troy Gibson	\$0.00	\$0.00
U.S. Courts AO-Pacer Service Center	\$0.00	\$0.00
Unisource Worldwide, Inc.	\$0.00	\$0.00
Voyager Fleet Systems Inc.	\$0.00	\$0.00
West Publishing Group	\$0.00	\$0.00
Westaff (USA) Inc.	\$0.00	\$0.00
Western Economic Services LLC	\$0.00	\$0.00
Xerox Corp.	\$0.00	\$0.00
Zinsel Glass and Mirror LLC DBA Capital Glass and Mirror,	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Supports the administrative work conducted to implement disaster recovery projects funded with these resources. This includes technical assistance as well as general administrative costs.

Location Description:

Office of Community Development (OCD)

Activity Progress Narrative:

The Disaster Recovery Unit (DRU) of the Office of Community Development (OCD), Division of Administration (DOA), was created in the aftermath of the 2005 Hurricanes Katrina and Rita. The DRU administers the CDBG Disaster Recovery funds approved by Congress on December 23, 2005 and on June 30, 2007. Personnel were hired from within Louisiana and around the United States with experience in all aspects of CDBG programs. Managers and staff were retained in the areas of homeownership housing, multifamily/rental/supportive housing, infrastructure, economic development, policy and reporting, legal, and financial and auditing. Experienced employees of the Office of Community Development, CDBG Program, provide training as needed to new hires. In addition, the OCD continues to supply CDBG training in partnership with the Council of State Community Development Agencies and ICF International. The DOA's resources are available to augment the DRU with expertise in budgeting, accounting, reporting, contract review and legal matters. The DRU is in close contact with the Louisiana Legislative Auditors. Currently, there are 3 separate teams from the LLA assigned to the DRU, with employees varying from 10-



15 plus.

At the close of this quarter, we had 51 full-time employees, 4 part-time employees, and 2 student workers. The DRU received approval in September, 2006, to raise our total number of staff to 74. This does not include the 30 approved LRA positions. The administrative budget is used to fund salaries and related benefits, travel expenses, operating supplies and services, professional services, and inter-agency transfers. As mentioned last quarter, community meetings have been held throughout the impacted parishes and in cities with large numbers of evacuees. These meetings have raised citizen awareness of the recovery programs as well as serving as forums for citizens to discuss their needs and priorities for disaster recovery needs and priorities that our office will take into account in our programs. As we further develop and implement our program monitoring plans this quarter, our travel expenses have increased. The state follows the State Procurement Code. All sub-recipients are required to follow Title 24 Part 84 and Part 85. Monitoring plans are being developed for the new disaster recovery activities funded under this program. On November 9, 2007, HUD approved Action Plan One, Amendment 16, which decreased funding for technical assistance by \$3,000,000.00. The actual amount obligated this quarter was \$1,872,213.90 and the actual amount expended was \$1,883,202.00. The values entered above are the result of an effort to adjust to the SATA money being moved out of this program and into another.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Admin Technical Assistance - (SATA)

Activity Title: Admin Technical Assistance - (SATA)

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0092

Project Title:

Technical Assistance

Projected Start Date:

05/30/2006

Projected End Date:

05/30/2045

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$1,420,000.00
Total Budget	\$0.00	\$1,420,000.00
Total Obligated	\$21,493.93	\$21,493.93
Total Funds Drawdown	\$21,493.93	\$21,493.93
Program Funds Drawdown	\$21,493.93	\$21,493.93
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$21,493.93	\$42,987.86
Office of Community Development (OCD), Disaster Recovery	\$21,493.93	\$42,987.86
Match Contributed	\$0.00	\$0.00

Activity Description:

Provides funding for technical assistance to the Office of Community Development for the administration of the disaster recover program.

Location Description:

State technical assistance.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Bldg Code - LMI (HBCE)

Activity Title: Bldg Code - LMI (HBCE)

Activity Category:

Code enforcement

Activity Status:

Under Way

Project Number:

0009

Project Title:

Other Housing Activities

Projected Start Date:

01/01/2007

Projected End Date:

03/31/2012

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Louisiana Department of Public Safety

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$6,183,103.79
Total Budget	\$0.00	\$6,183,103.79
Total Obligated	\$2,036,752.65	\$8,900,635.65
Total Funds Drawdown	\$3,628,590.93	\$3,628,590.93
Program Funds Drawdown	\$3,628,590.93	\$3,628,590.93
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$690,229.95	\$3,628,590.93
Louisiana Department of Public Safety	\$690,229.95	\$3,628,590.93
Match Contributed	\$0.00	\$0.00

Activity Description:

Without special assistance being provided to local governments, it is expected that a major impediment to housing development will be the lack of building, electrical and plumbing inspectors and permit processing staff. In addition, architects and builders will need inspectors and plan reviewers to help communities adapt to the new State Uniform Construction Code and to interpret the latest available advisory base flood elevations. Therefore, the State has budgeted \$13,090,000 for the hiring and training of such staff for local government over a number of years, based on the numbers of damaged/destroyed units in each parish. It is expected that this amount will fund at least 70 field inspectors and plan reviewers, as well as a limited number of support staff. The State will also support the expansion of code enforcement capacity by sponsoring additional training opportunities for inspectors, engineers and architects. While building code enforcement by local authorities will be supported by permitting and inspection fees in the long run, this initial CDBG funding is necessary to immediately expand enforcement capacity to expedite the construction of safer and stronger homes where the storm impact was most concentrated. Until the activity is started, the exact number of buildings and housing units that are brought up to code is unknown.

Location Description:

Orleans Parish.

Activity Progress Narrative:

In the fourth quarter, the Institute for LA Building Technology and Safety (LA IBTS) continued to deploy personnel to assist with code inspections, plan evaluations, and code permitting in Orleans Parish. Although the contract was extended, the funding amount requires a prioritization of parishes by IBTS. In addition, IBTS is beginning to decrease its staff in anticipation of the termination of the contract. This is occurring mostly through attrition. This was only a six-month contract, but because the parishes and cities requested assistance for at least another year, a contract extension was approved by OCD-DRU in November. The expended amount was incorrectly reported the first quarter of 2007, so it was adjusted this quarter. The correct expended amount for this quarter was \$759,013.61. The drawdown amount for this quarter was \$759,013.61, but amounts not



reported in previous quarters were reported this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans Reviewed	141	543/1405
# of Building Inspections	0	8928/7946
# of Electrical Inspections	1408	11462/9812
# of People Trained	0	5/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Bldg Code - SB (HBCE)

Activity Title: Bldg Code - SB (HBCE)

Activity Category:

Code enforcement

Activity Status:

Under Way

Project Number:

0009

Project Title:

Other Housing Activities

Projected Start Date:

01/01/2007

Projected End Date:

03/31/2012

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Slums and Blight

Responsible Organization:

Louisiana Department of Public Safety

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$9,746,896.21
Total Budget	\$0.00	\$9,746,896.21
Total Obligated	\$2,489,364.35	\$2,489,364.35
Total Funds Drawdown	\$4,434,944.48	\$4,434,944.48
Program Funds Drawdown	\$4,434,944.48	\$4,434,944.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$996,467.44	\$4,434,944.48
Louisiana Department of Public Safety	\$996,467.44	\$4,434,944.48
Match Contributed	\$0.00	\$0.00

Activity Description:

See Bldg Code-SB (HBCE) Activity Description.

Location Description:

Eleven parishes most impacted by Hurricanes Katrina and Rita: Orleans; Jefferson; St. Bernard; St. Tammany; Calcasieu; Plaquemines; Vermillion; Terrebonne; Cameron; Washington; and Iberia.

Activity Progress Narrative:

In the fourth quarter, the Institute for Building Technology and Safety (IBTS) continued to deploy personnel to assist with code inspections, plan evaluations, code permitting, and training in the 10 most impacted parishes most impacted by Hurricanes Katrina and Rita: Jefferson; St. Bernard; St. Tammany; Calcasieu; Plaquemines; Vermillion; Terrebonne; Cameron; Washington; and Iberia. Based on Memorandums of Understanding entered into by the Department of Public Safety (DPS), these personnel are currently. ITBS personnel are deployed in ten of the eleven parishes and in 12 separate cities. Although the contract was extended, the funding amount requires a prioritization of parishes by IBTS. In addition, IBTS is beginning to decrease its staff in anticipation of the termination of the contract. This is occurring mostly through attrition. This was only a six-month contract, but because the parishes and cities requested assistance for at least another year, a contract extension was approved by OCD-DRU in November. See Bldg Code-SB (HBCE) for information on Orleans Parish. The expended amount was incorrectly reported the 1st quarter of 2007, so the expended amount this quarter was adjusted to obtain an accurate total. The correct amount expended this quarter was \$927,683.31 The amount drawdown this quarter was \$927,683.31. Due to DRGR System changes, drawdown amounts from previous quarters had to be reported this quarter as well.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans Reviewed	219	2594/1149
# of Building Inspections	1724	12273/6501
# of Electrical Inspections	1606	12144/8028
# of Mechanical Inspections	403	4158/2968
# of Plumbing Inspections	614	9146/7780
# of People Trained	70	317/92

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Bridge Loan - (EBLP)

Activity Title: Bridge Loan - (EBLP)

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

Projected Start Date:

09/15/2006

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

LPFA LA Hurricane Small Bus

Overall	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$6,563,641.00
Total Budget	\$0.00	\$6,563,641.00
Total Obligated	(\$49,352,632.00)	\$45,647,368.00
Total Funds Drawdown	\$5,392,209.10	\$5,392,209.10
Program Funds Drawdown	\$5,392,209.10	\$5,392,209.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$518,654.41	\$1,125,051.03
Total Funds Expended	\$1,313,744.21	\$5,392,209.10
LPFA LA Hurricane Small Bus	\$1,313,744.21	\$5,392,209.10
Office of Community Development (OCD), Disaster Recovery	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This program provided temporary six-month working capital loan guarantees to owners of small businesses with less than 100 employees. There were three different releases of bridge loan funds. Each release varied slightly in how it was administered. The first bridge loan program was for \$10 million, the second totaled \$30 million and the last installment totaled \$55 million. The Bridge Loan program had no leverage requirement; therefore, information on the amount of private funds generated by the businesses is unavailable. The number of businesses reported could include businesses that have more than one bridge loan.

Location Description:

In Hurricanes Katrina and Rita affected parishes.

Activity Progress Narrative:

The application for the Enhanced Bridge Loan Program was revised and posted on the website in August, 2006. The application deadline was December 29, 2006. The total obligation for the 3 programs is approximately \$45,000,000. As of May 31, 2007, the total amount returned to the state on defaulted loans was \$371,206.00 and 12 recipients signed workout agreements amounting to \$466,712.00. An additional 8 defaults were paid in June for a total of \$198,942. In July, the program paid out \$419,163.28 in principal and interest and no monies were returned to the state. An additional 3 defaults were paid in August for a total of \$75,000. As of August 31, 2007, the total amount returned to the state on defaulted loans was \$419,951.65 including payments remitted by the DOJ; or 14.3% of what has been paid out in defaults through this period. As of August, 13 recipients have signed workout agreements amounting to \$560,300.00. During the fourth quarter of 2007, the total amount returned to the state on defaulted loans was \$383,481.46. During the same period, the state paid out \$1,124,817.2. Nineteen recipients have signed workout agreements amount to \$747,000.00. As of December 2007, the state had received \$1,125,051.03 or 26.8% of amounts paid out in defaults which total \$4,245,283.00. In order to accommodate changes to the



DRGR structure and report the correct total amount drawdown to date, the reported drawdown amount for this quarter includes \$4,078,464.89 from prior quarters that was previously unreported and \$1,313,744.21 from the fourth quarter of 2007. The correct obligated amount for this quarter is \$0.00, but because the incorrect value was reported for the first quarter of 2007, a negative value had to be reported this quarter.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Businesses	57	866/547

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Capacity Grant - LMI (HCAP)

Activity Title: Capacity Grant - LMI (HCAP)

Activity Category:

Public services

Project Number:

0009

Projected Start Date:

12/13/2006

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Other Housing Activities

Projected End Date:

05/11/2013

Completed Activity Actual End Date:

Responsible Organization:

ACORN Housing Corp.

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$1,552,500.00
Total Budget	\$0.00	\$1,552,500.00
Total Obligated	\$0.00	\$1,927,500.00
Total Funds Drawdown	\$447,993.37	\$447,993.37
Program Funds Drawdown	\$447,993.37	\$447,993.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$143,648.62	\$447,993.37
ACORN Housing Corp.	\$143,648.62	\$447,993.37
Match Contributed	\$0.00	\$0.00

Activity Description:

The State developed a program to strengthen community-based nonprofits and/or faith-based institutions already providing housing recovery services through the investment of \$2,070,000 of CDBG funds in their activities. The funds will be used to provide housing counseling and outreach to homeowners accessing assistance under the Road Home homeowner assistance program, as well as those homeowners who have not yet completed a Road Home application. This CDBG funded activity will also be utilized for limited legal services to assist mostly low-income clients seeking assistance from the Road Home homeowner assistance program. Services to be provided shall be on a state-wide as-needed basis. Outreach and Housing Counseling assistance may be provided on a limited basis to displaced homeowners living out of state. A single non-profit organization will be selected through an RFP process to provide coordination and administrative oversight in the delivery of the legal services through that organization as well as through other qualified non-profit organizations. The successful proposer may either subcontract services through other non-profit organizations to be approved by the State or the proposer may be a consortium of non-profits with a single designated principal organization for contracting and management purposes. For the housing counseling services, the mechanism for making these services available will be through the use of a prime contractor that would be responsible for identifying and assembling a geographically diverse group of nonprofit partners who collectively could provide these services. The selected contractor would be required to provide the variety of assistance that is needed for the preparation of a Road Home application. This includes transportation needs for displaced homeowners in the rural area parishes of the state so that homeowners with transportation challenges can attend required entrance and closing interviews at the Homeowner Assistance Center. In addition, support and application assistance to individuals in the form of language translation for individuals that have language barriers as is many times the case with applicants who are native Spanish, Vietnamese and French language users. Literacy support for individuals with low literacy levels that will experience challenges in understanding program requirements and associated paperwork is necessary. Support for persons with physical disabilities that may hinder them from completing the application process must be provided. Lastly, general support and guidance to the elderly in completing their application is essential for them to achieve maximum benefit under the program. The assistance provided under this section may also include helping clients gather all supporting documents required to complete an application from any relevant source agencies. Provision of document fee support is an allowable expense up to a certain limit. The performance measures on which we would like to report are as follows: # of Households Assisted (Face to Face Counseling) - LMI expected - 1,815 # of Households Assisted (Call Center) - LMI expected - 619



Location Description:

Disaster affected parishes

Activity Progress Narrative:

The ACORN Housing Corporation (AHC) contract was approved by the State Office of Contractual Review (OCR) on May 11, 2007. ACORN Housing Corporation provided services to support and encourage homeowners in need of technical assistance to utilize the Road Home program. The Southeast Louisiana Legal Services (SLLS) contract was approved in June. ACORN provided housing counseling and outreach for the Road Home Program for a total of 3,496 households. As of December 30, 2007, Southeast Louisiana Legal Services has served a total of 1,327 cases, which includes 1,100 active cases and 241 closed cases. In order to accommodate changes to the DRGR structure and report the correct total amount drawdown to date, the reported drawdown amount for this quarter includes \$304,344.75 from prior quarters that was previously unreported and \$143,648.62 from the fourth quarter of 2007.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Capacity Grant - UN (HCAP)

Activity Title: Capacity Grant - UN (HCAP)

Activity Category:

Public services

Project Number:

0009

Projected Start Date:

12/13/2006

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Other Housing Activities

Projected End Date:

05/11/2013

Completed Activity Actual End Date:

Responsible Organization:

ACORN Housing Corp.

Overall	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$517,500.00
Total Budget	\$0.00	\$517,500.00
Total Obligated	\$0.00	\$142,500.00
Total Funds Drawdown	\$101,449.16	\$101,449.16
Program Funds Drawdown	\$101,449.16	\$101,449.16
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$101,449.16
Match Contributed	\$0.00	\$0.00

Activity Description:

The State developed a program to strengthen community-based nonprofits and/or faith-based institutions already providing housing recovery services through the investment of \$2,070,000 of CDBG funds in their activities. The funds will be used to provide housing counseling and outreach to homeowners accessing assistance under the Road Home homeowner assistance program, as well as those homeowners who have not yet completed a Road Home application. This CDBG funded activity will also be utilized for limited legal services to assist mostly low-income clients seeking assistance from the Road Home homeowner assistance program. Services to be provided shall be on a state-wide as-needed basis. Outreach and Housing Counseling assistance may be provided on a limited basis to displaced homeowners living out of state. A single non-profit organization will be selected through an RFP process to provide coordination and administrative oversight in the delivery of the legal services through that organization as well as through other qualified non-profit organizations. The successful proposer may either subcontract services through other non-profit organizations to be approved by the State or the proposer may be a consortium of non-profits with a single designated principal organization for contracting and management purposes. For the housing counseling services, the mechanism for making these services available will be through the use of a prime contractor that would be responsible for identifying and assembling a geographically diverse group of nonprofit partners who collectively could provide these services. The selected contractor would be required to provide the variety of assistance that is needed for the preparation of a Road Home application. This includes transportation needs for displaced homeowners in the rural area parishes of the state so that homeowners with transportation challenges can attend required entrance and closing interviews at the Homeowner Assistance Center. In addition, support and application assistance to individuals in the form of language translation for individuals that have language barriers as is many times the case with applicants who are native Spanish, Vietnamese and French language users. Literacy support for individuals with low literacy levels that will experience challenges in understanding program requirements and associated paperwork is necessary. Support for persons with physical disabilities that may hinder them from completing the application process must be provided. Lastly, general support and guidance to the elderly in completing their application is essential for them to achieve maximum benefit under the program. The assistance provided under this section may also include helping clients gather all supporting documents required to complete an application from any relevant source agencies. Provision of document fee support is an allowable expense up to a certain limit. The performance measures on which we would like to report are as follows: # of Households Assisted (Face to Face Counseling) - Urgent Need expected - 605; # of Households Assisted (Call Center) - Urgent Need expected - 206



Location Description:

See Capacity Grant - LMI (HCAP) Location Description.

Activity Progress Narrative:

See Capacity Grant - LMI (HCAP) - All activity reported as LMI this quarter. In order to accommodate changes to the DRGR structure and report the correct total amount drawdown to date, the reported drawdown amount for this quarter includes \$101,449.16 from the previous quarter that was previously unreported.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Devt Fund - (HDEV)

Activity Title: Devt Fund - (HDEV)

Activity Category:

Acquisition of property for replacement housing

Project Number:

0009

Projected Start Date:

03/01/2007

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Other Housing Activities

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Local Initiatives Support Corporation

Overall	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$16,570,000.00
Total Budget	\$0.00	\$16,570,000.00
Total Obligated	\$0.00	\$16,080,000.00
Total Funds Drawdown	\$102,406.63	\$102,406.63
Program Funds Drawdown	\$102,406.63	\$102,406.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$65,176.13	\$102,406.63
Local Initiatives Support Corporation	\$65,176.13	\$102,406.63
Match Contributed	\$0.00	\$0.00

Activity Description:

The Housing Development Loan Fund would provide seed funding for a contractor or state agency to establish one or more loan funds that offer acquisition and predevelopment financing on flexible terms to developers of the most critically needed housing. Providing early, high-risk capital will be a powerful incentive for developers to build mixed-income housing in the communities that lost the most housing. Loans would be made to nonprofit and for-profit developers of new rental and single-family housing that is affordable to families with incomes that are below the area median, with a strong preference for well-designed residential communities and infill housing developments that also include families with incomes higher than the area median. The Housing Development Loan Fund would be operated by a state agency or an experienced community development loan fund manager. A total of \$16,570,000 in CDBG funds, including fund management costs, will be invested as "top loss" capital in order to leverage an estimated \$30 million in additional lending capital. As two priorities, the loan fund would target developers participating in the rental assistance programs described in the previous section, as well as developers of mixed-income for-sale housing. As projects close their construction financing, the acquisition/predevelopment loans would be repaid and the lending capital would become available for additional investments. In a three-year period, it is expected that the funds will recycle two to three times. This program is scheduled to close 40 loans. During this quarter 1 loan was received, reviewed and completed. As currently planned, the Housing Development Loan Fund would be operated on a contractual basis by one or more qualified financial institutions that are experienced in providing early-stage, high-risk property acquisition and predevelopment loans, as an incentive for developers to rebuild existing housing or build new housing at different price points, including affordable homes and rental units. These types of loans are typically not offered by conventional lenders, but instead by the numerous so-called "community development loan funds" across the country. These loan funds are able to take higher risks in lending by attracting risk-tolerant capital and guarantees from foundations and socially motivated investors. The goal should be to lend the funds at 0% and to subordinate these loans to the private capital in order to provide a strong incentive for developers and to leverage private capital. Many such funds receive some of their capital as grants from the Community Development Financial Institutions (CDFI) Fund of the Department of Treasury. Congress specifically directed the states receiving supplemental CDBG funding should consider the use of up to \$20 million to fund recovery activities of two organizations that are experienced in operating such loan funds: Enterprise Community Partners, Inc., and Local Initiatives Support Corporation.



Location Description:

Disaster affected parishes

Activity Progress Narrative:

This program is combined contractually with the Housing Land Assembly Operations (HLAS) program. In April, OCD-DRU met with representatives of LISC and Enterprise Community Partners Inc. to discuss program implementation details including environmental reviews, acceptance, and review of applications and billing/reimbursement/draw-down procedures. In June, three training sessions were held (New Orleans, Baton Rouge, and Lake Charles) to provide information to developers on the availability of the fund and the process to apply for funds. Applications are currently being accepted. Three HDEV applications were received for funding to enable property acquisition and other pre-development costs directly associated with the land purchase and essential to securing construction financing. As of November 30, 2007, three HLAS loans had closed. Both for profit and non-profit entities have applied for the funds, and the loan that closed this month was with a non-profit developer. The number of total applications received was lower than anticipated due to several potential factors including the timing of tax credit awards not coinciding with the availability of the loan fund resources and requests for loans being less than the minimum dollar amount established for the program. Enterprise and LISC have identified these factors and are working to refine the program and increase the number of applicants. LISC sent a mailing to over 130 persons including past housing credit participants, area networks, nonprofits, banks, and consultants working in the affordable housing field. Reporting and monitoring processes and criteria were refined to ensure thorough tracking of program goals. In order to accommodate changes to the DRGR structure and report the correct total amount drawdown to date, the reported drawdown amount for this quarter includes \$37,230.40 from the prior quarter that was previously unreported and \$65,176.13 from the fourth quarter of 2007.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/40

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Enhancement (EDUC)

Activity Title: Enhancement (EDUC)

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

Projected Start Date:

01/03/2007

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

06/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Board of Regents

Overall	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$28,500,000.00
Total Budget	\$0.00	\$28,500,000.00
Total Obligated	\$0.00	\$28,500,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Board of Regents	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

HUD approved the release of funds for the Research Commercialization and Educational Enhancement Program; outlined in OCD's Action Plan One, Amendment 5; on January 3, 2007, to provide funding to retain and rebuild the research and educational capacity of the affected areas by developing a strategic plan and a pilot program based on the strategic plan. Eligible applicants would be limited to institutions of higher education in southeastern Louisiana. Action Plan One Amendment 5 declares eligible applicants are limited to institutions of higher education in the southeastern Louisiana: Baptist Theological Seminary, Delgado Community College, Dillard University, LSU Agricultural Center (hurricane-impacted facilities), LSU Health Sciences Center-New Orleans, Louisiana Universities Marine Consortium, Loyola University New Orleans, McNeese State University, Nunez Community College, Our Lady of Holy Cross College, Southern University-New Orleans, SOWELA Technical Community College, Tulane Health Sciences Center, Tulane University, University of New Orleans, and Xavier University of Louisiana.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

HUD provided the waiver for eligible activities that would allow CDBG funding to be used for research activities in higher education in March of 2007. The Louisiana Board of Regents (LBR) received applications from the eligible applicants, institutions of higher education in southeastern Louisiana, on April 26. On June 23, a selection panel of experts from around the nation completed a review of the proposals, including in person interviews, and developed a list of recommendations. On June 28, the LBR approved the recommendation of 11 awards for a total of \$27,605,424. Contract negotiations between the LBR and the OCD-DRU resulted in a signed contract in July. In August of 2007, the program reached the first stages of implementation. The LBR RC/EEP Program Manager was identified and began employment on August 27. Negotiations were finalized between the LBR and OCD-DRU related to the development of a standard sub-recipient contract. On August 17, the LBR conducted a



training session for award recipients, a group which included the Principal Investigators as well as fiscal, grants management and other institutional representatives. Upon receipt and approval of all final work plans and budgets, the documents of the eleven sub-recipients were forwarded to the OCD-DRU environmental reviewer. The environmental review process continued through the end of September. The Memorandum of Understanding (MOU) between OCD-DRU and the LBR was approved by the Office of Contractual Review on September 10. The LBR staff reviewed the sub-recipient final revised work plans and budgets beginning September 13. Feedback was given to projects on September 20 and included a request for a composite budget detail. All completed documents were returned by September 28. On October 23, Notice to Proceed letters were sent to the eleven sub-recipients although one sub-recipient will need a full environmental review before incurring construction expenses. Three project contracts with public universities were mailed on October 23, and 8 project contracts with not-for-profit universities were forwarded to the Office of Contractual Review on October 29. In November, all but one of the eight approved private institutional sub-recipient agreements were received from the Office of Contractual Review (OCR). The Board of Regents (Board) RC/EEP Auditor began November 5, 2007. In addition to conducting annual audits on each project, he will conduct periodic site visits to ensure their systems support proper record keeping and administrative functions within the confines of CDBG regulations and OMB Circular A-21 requirements. The Board RC/EEP Program Manager, RC/EEP Auditor, Office of Community Development Disaster Recovery Unit Director, and RC/EEP Program Manager conducted site visits with all sub-recipients and sub-contractors in November. In December, the Board of Regents RC/EEP Project Manager followed up with the sub-recipients in writing to provide clarification about a number of issues discussed during the November site visits. The RC/EEP Internal Auditor spent most of December checking the validity of the detailed composite budgets of each of the projects finding need to seek detail clarification from three projects. Although minor changes were needed, all detailed composite budgets details were accurately reconciled with the three-year composite budgets. Preliminary planning also got underway for the first year audit of the projects. During the fourth quarter of 2007, 83 articles were published in or under consideration by peer-reviewed publications, 889 students were recruited or retain in academic positions, 76 faculty were recruited or retained in academic/research positions, and 14 technology transfers, disclosures, patents, licenses were applied for or received.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0
# of Businesses	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	959	0/0	0/0	959/0	0.00
# of Permanent Jobs Retained	0	0	24	0/0	0/0	24/0	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Env Contract (HENV)
Activity Title: Env Contract (HENV)

Activity Category:

Planning

Project Number:

0010

Projected Start Date:

04/23/2007

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Environmental Clearance

Projected End Date:

05/08/2013

Completed Activity Actual End Date:

Responsible Organization:

Environ International Corp.

Overall	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$5,283,475.00
Total Budget	\$0.00	\$5,283,475.00
Total Obligated	\$0.00	\$3,998,975.00
Total Funds Drawdown	\$218,641.69	\$218,641.69
Program Funds Drawdown	\$218,641.69	\$218,641.69
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$62,250.26	\$218,641.69
Environ International Corp.	\$62,250.26	\$218,641.69
Match Contributed	\$0.00	\$0.00

Activity Description:

As prescribed by program rules, the State must adhere to HUD's regulations with respect to oversight of compliance with environmental statutes and authorities. The State has developed comprehensive procedures to ensure compliance with HUD's CDBG program regulations for each funded project. The State will verify that each project that requires it has been environmentally cleared prior to any construction activity. In order to ensure that this responsibility is fulfilled, the services of an environmental consulting firm, Environs, will be engaged to evaluate and provide written analysis for a broad range of environmental studies. These evaluations will follow applicable laws and regulations, which may include the National Environmental Protection Act (NEPA) environmental review procedures relating to HUD-CDBG activities, and/or other local, state or federal environmental laws. Once the contract is signed, Environs will be responsible for the environmental review for approximately 2000 state buildings, as well as site-specific review of approximately 2,950 small rental units (from 1-4 units) to determine if historic preservation issues, such as historic structures and archaeological artifacts, are cleared before any new construction or reconstruction begins. These will be handled through the Environmental Section of OCD-DRU through the use of work orders and regular updates that are sent by Environs.

Location Description:

N/A

Activity Progress Narrative:

A contract with ENVIRON was signed on May 8, 2007, but had to be revisited when it was determined that ENVIRON could not purchase the needed IT equipment. Additional negotiations continued through June. As a result of the additional negotiations, OCD-DRU purchased IT and other equipment for ENVIRON. In September, this equipment arrived at OCD-DRU, and the first payment was issued to ENVIRON on their environmental contract for \$156,391.43 to cover administrative costs, GIS set-up



expenses, and review of 1,000 Small Rental properties. From July through September, ENVIRON was reviewing approximately 1,000 Small Rental properties for state historic preservation compliance. In October, ENVIRON reviewed approximately 400 Small Rental properties for state historic preservation compliance. In November, the second payment was issued to ENVIRON on their environmental contract for \$62,250.26 to cover administrative costs, GIS expenses, and review of an additional 400 Small Rental properties. Additionally, three work orders were executed--the first covered the review of 143 properties in the Piggyback program for state historic preservation compliance; the second covered a full environmental review of a property in the Economic Development program; the third work order was for the Louisiana Land Trust, and covers archaeological monitoring during the removal of two swimming pools in St. Bernard parish for state historic preservation compliance. In December, Section 106 historic reviews were completed on the Round 1 Small Rental Program properties and are ongoing for 143 Piggyback properties. The environmental review process for the proposed Louisiana State University Agricultural Center located in Plaquemines Parish is also ongoing. In order to accommodate changes to the DRGR structure and report the correct total amount drawdown to date, the reported drawdown amount for this quarter includes \$156,391.43 from prior quarters that was previously unreported and \$62,250.26 from the fourth quarter of 2007.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: HFHP - FANO - Admin

Activity Title: HFHP - FANO - Admin

Activity Category:

Homeownership Assistance (with waiver only)

Project Number:

0004

Projected Start Date:

12/01/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

First Time Homebuyers

Projected End Date:

12/01/2011

Completed Activity Actual End Date:

Responsible Organization:

Finance Authority of New Orleans

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$1,153,688.63
Total Budget	\$0.00	\$1,153,688.63
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

HUD approved the release of funds for the First Time Homebuyer Pilot Program; outlined in Action Plan One, Amendment 4; on December 12, 2006 to assist low to middle income borrowers in the acquisition of single family, owner occupied property in the 13 Katrina and Rita affected parishes. The FANO (Finance Authority of New Orleans) has been contracted to administer the funds for Orleans Parish. Their program offers up to \$65,000,000 on a soft second mortgage to a low to middle income borrower for the acquisition of a single family, owner occupied property in one of the City's designated disaster zones. The LHFA (Louisiana Housing Finance Agency) is contracted to administer the remaining eleven parishes and their use of the funds is in an interest rate buy down and is also used in conjunction with Mortgage Revenue Bonds (MRB).

Location Description:

Orleans Parish

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: HFHP - LHFA - LMI

Activity Title: HFHP - LHFA - LMI

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0004

Projected Start Date:

09/02/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

First Time Homebuyers

Projected End Date:

08/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Finance Agency

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$4,807,625.99
Total Budget	\$0.00	\$4,807,625.99
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/51	
# of Singlefamily Units	0		0/51	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	0/0	0/51	0/51	0
# Owner Households	0	0	0	0/0	0/51	0/51	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: HMLS - Homelessness Original Program

Activity Title: HMLS - Homelessness Original Program

Activity Category:

Public services

Activity Status:

Under Way

Project Number:

0007

Project Title:

Restoration HomelessSupport

Projected Start Date:

05/30/2006

Projected End Date:

02/28/2012

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Louisiana Department of Social Services

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$12,777,730.12
Total Budget	\$0.00	\$12,777,730.12
Total Obligated	\$0.00	\$25,900,000.00
Total Funds Drawdown	\$177,812.79	\$177,812.79
Program Funds Drawdown	\$177,812.79	\$177,812.79
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$29,515.56	\$48,470.43
Louisiana Department of Social Services	\$29,515.56	\$48,470.43
Match Contributed	\$0.00	\$0.00

Activity Description:

In hurricane-impacted areas, many organizations serving the homeless lost facilities, housing capacity, shelter beds, and staff. Thirty-six shelters sustained considerable damage, and capacity to house up to 1,759 homeless individuals (i.e., 1,759 residential "beds" operated by "Continuum of Care" organizations serving the homeless) was lost. After the hurricane there were reports that an increased number of persons were living on the streets or in parks, cars, and abandoned or uninhabitable buildings in the impacted areas. Many of these persons were not homeless prior to the storms. The proposed \$25.9 million will support the State’s goal to immediately restore and expand capacity in hurricane impacted areas and provide permanent supportive housing and assistance for persons and families who are homeless and persons at-risk of becoming homeless who are low wage workers, unemployed, victims of domestic violence, low-income seniors, and/or low-income persons with any type of substantial disability (including physical or sensory disability, cognitive disability, chronic health problems, mental illness, or addictive disorders). The proposal allows for funding to be prioritized as follows: The highest priority for the use of these funds will be to repair and restore shelter capacity, transitional housing and permanent supportive housing that existed prior to Hurricanes Katrina and Rita. The cost of restoring this capacity is estimated to be \$3 to \$5 million. Priority for these funds will be given to members of the Continuums of Care. Non-member organizations may apply for funding but should document pre-storm homeless efforts in the community and indicate a commitment to coordinating with the local Continuums of Care upon receipt of these funds. A second priority will be the acquisition and rehabilitation of new permanent supportive housing and services by non-profits in the hurricane-affected areas. This priority also includes the option of funding rental assistance (i.e., "bridge funding") linked to permanent supportive housing. The prioritization of non-profits is based on the understanding that some non-profit groups working with homeless and at-risk populations will not have the capacity to apply for tax credits and supportive services funds through the "piggyback" program. This program plans to create 550 beds for the low income individuals needing temporary shelter, provide assistance to 2,400 low income households, and assist 2,400 homeless.

Location Description:

Disaster affected parishes.



Activity Progress Narrative:

The interagency agreement has been executed by OCD-DRU and Department of Social Services (DSS). The efforts to rehabilitate the 25 homeless shelters that were selected through the Request for Proposal (RFP) process are ongoing. The cooperative endeavor agreements with the Continuums of Care for Orleans and St. Tammany Parishes have been approved by the state Office of Contract Review. Construction contracts are still in the bid process. All of the projects have cleared the environmental review process. A CDBG training for homeless shelter repair grant recipients was held at DSS on May 17, 2007, and on July 19, 2007 another workshop for local continuums of care was conducted for the Homeless Prevention and Rapid Re-housing program. The RFP for Homeless Prevention and Rapid Re-Housing was published on April 26, 2007 and awards were announced August 29, 2007. A total of \$6.2 million was awarded to 8 Continuums of Care in Orleans, Jefferson, Plaquemine, East Baton Rouge, Lafayette, Bossier, St. Bernard, Rapides, St. Tammany and Calcasieu Parishes. Two of the cooperative endeavor agreements have been approved. During the fourth quarter of 2007, a program description was drafted for the Transitional Assistance Program (TAP) with Rapid Rehousing and DHH supportive services under one larger program design. The proposed funding is \$3.5M and is targeted to permanent supportive housing for qualified homeless individuals. Training sessions were held in December to explain the program design to the participants. Additional training is scheduled for January 2008. DSS is also designing its evaluation protocol for each program, the data collection requirements, HMIS data entry requirements and reporting requirements. DSS has agreed to allocate agency funds to be used in conjunction with CDBG funds to integrate fully the HMIS systems in the state that currently operate independently. DSS is preparing an RFP for this system integration. In order to accommodate changes to the DRGR structure and report the correct total amount drawdown to date, the reported drawdown amount for this quarter includes \$148,297.23 from prior quarters that was previously unreported and \$29,515.56 from the fourth quarter of 2007. The expended amount is less than the drawdown amount by \$129,342.36 due to the fact that this amount was moved to HAOO.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/2000	0/0	0/2000	0
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: IEDU - 00002

Activity Title: Walter L. Cohen Senior High

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/29/2007

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

10/29/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Education

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$1,034,541.00
Total Budget	\$0.00	\$1,034,541.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Department of Education	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project repairs and restores Walter L. Cohen Senior High to its pre-Katrina condition.

Location Description:

3520 Dryades Street, New Orleans, LA 70115

Activity Progress Narrative:

On July 11, the Recovery School District (RSD) submitted 18 applications for program funding, which are currently being reviewed and revised. In September, the contract between OCD-DRU and the DOE was submitted to Office of Contractual Review for final approval.

In December, the Recovery School District in Orleans Parish submitted 9 completed pay requests for over \$11,000,000; all of which were approved for payment.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$3,448,664.00
Private Funds	\$55,000.00
Total Other Funding Sources	\$0.00

Grantee Activity Number:	IEDU - 00003
Activity Title:	Charles J. Colton Junior High

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/29/2007

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

10/29/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Education

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$4,203,947.00
Total Budget	\$0.00	\$4,203,947.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Department of Education	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project repairs and restores Walter J. Cohen Junior High to its pre-Katrina condition.

Location Description:

2300 St. Claude Ave., New Orleans, LA 70117

Activity Progress Narrative:

See Activity Narrative for IEDU - 00002.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$88,280.00
Total Other Funding Sources	\$0.00



Grantee Activity Number: IEDU - 00004

Activity Title: A. D. Crossman Elementary

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/27/2007

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

10/27/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Education

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$2,779,024.00
Total Budget	\$0.00	\$2,779,024.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Department of Education	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project repairs and restores A. D. Crossman Elementary to its pre-Katrina condition.

Location Description:

4407 S. Carrollton Ave., New Orleans, LA 70117

Activity Progress Narrative:

See Activity Narrative for IEDU - 00002.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$198,725.00
Private Funds	\$55,000.00
Total Other Funding Sources	\$0.00



Grantee Activity Number: IEDU - 00005

Activity Title: John Dibert Elementary

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/29/2007

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

10/29/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Education

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$918,241.00
Total Budget	\$0.00	\$918,241.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Department of Education	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project repairs and restores John Dibert Elementary to its pre-Katrina condition.

Location Description:

4217 Orleans Ave., New Orleans, LA 70119

Activity Progress Narrative:

See first paragraph of Activity Narrative for IEDU - 00002.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$405,820.00
Private Funds	\$55,000.00
Total Other Funding Sources	\$0.00



Grantee Activity Number: IEDU - 00007

Activity Title: Dr. Charles R. Drew Elementary

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/29/2007

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

10/29/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Education

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$2,775,749.00
Total Budget	\$0.00	\$2,775,749.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Department of Education	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project repairs and restores Dr. Charles Drew Elementary to its pre-Katrina condition.

Location Description:

3819 St. Claude Ave., New Orleans, LA 70117

Activity Progress Narrative:

See Activity Narrative for IEDU - 00002.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$177,043.00
Total Other Funding Sources	\$0.00



Grantee Activity Number:	IEDU - 00008
Activity Title:	Gentilly Terrace Elementary

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/29/2007

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

10/29/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Education

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$2,647,553.00
Total Budget	\$0.00	\$2,647,553.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Department of Education	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project repairs Gentilly Trace Elementary to its pre-Katrina condition.

Location Description:

4720 Painters St., New Orleans, LA 70122

Activity Progress Narrative:

See first paragraph of Activity Narrative for IEDU - 00002.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$1,822,475.00
Total Other Funding Sources	\$0.00



Grantee Activity Number: IEDU - 00009

Activity Title: Edgar P. Harney Elementary

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/29/2007

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

10/29/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Education

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$782,306.27
Total Budget	\$0.00	\$782,306.27
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Department of Education	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project repairs and restores Edgar P. Harney Elementary to its pre-Katrina condition.

Location Description:

2503 Willow Street, New Orleans, LA 70113

Activity Progress Narrative:

See Activity Narrative for IEDU - 00002.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$843,715.00
Total Other Funding Sources	\$0.00



Grantee Activity Number: IEDU - 00010

Activity Title: Marquis De Lafayette Elementary

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/29/2007

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

10/29/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Education

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$1,556,618.00
Total Budget	\$0.00	\$1,556,618.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Department of Education	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project repairs and restores Marquis De Lafayette Elementary to its pre-Katrina condition.

Location Description:

2727 S. Carrollton Ave., New Orleans, LA 70118

Activity Progress Narrative:

See Activity Narrative for IEDU - 00002.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$225,499.00
Total Other Funding Sources	\$0.00



Grantee Activity Number: IEDU - 00012

Activity Title: McDonough 42 Elementary

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/29/2007

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

10/29/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Education

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$1,430,520.00
Total Budget	\$0.00	\$1,430,520.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Department of Education	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project repairs and restores McDonough 42 Elementary to its pre-Katrina condition.

Location Description:

1651 North Tonti Street, New Orleans, LA 70119

Activity Progress Narrative:

See Activity Narrative for IEDU - 00002.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$1,077,313.00
Private Funds	\$55,000.00
Total Other Funding Sources	\$0.00



Grantee Activity Number:	IEDU - 00013
Activity Title:	Martin Luther King Jr. Elementary

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/29/2007

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

10/29/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Education

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$3,884,721.00
Total Budget	\$0.00	\$3,884,721.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Department of Education	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project repairs and restores Martin Luther King Elementary to its pre-Katrina condition.

Location Description:

1617 Caffin Street, New Orleans, LA 70117

Activity Progress Narrative:

See first paragraph of Activity Narrative for IEDU - 00002.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$2,519,989.00
Private Funds	\$3,000.00
Total Other Funding Sources	\$0.00



Grantee Activity Number: IEDU - 00014

Activity Title: L. E. Rabouin Career Magnet

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/29/2007

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

10/29/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Education

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$767,843.00
Total Budget	\$0.00	\$767,843.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Department of Education	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project repairs and restores L. E. Rabouin Career Magnet to its pre-Katrina condition.

Location Description:

727 Carondelet St., New Orleans, LA 70130

Activity Progress Narrative:

See Activity Narrative for IEDU - 00002.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$81,167.00
Total Other Funding Sources	\$0.00



Grantee Activity Number: IEDU - 00015

Activity Title: Sarah T. Reed Senior High

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/29/2007

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

10/29/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Education

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$3,787,699.00
Total Budget	\$0.00	\$3,787,699.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Department of Education	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project repairs and restores Sarah T. Reed Senior High to its pre-Katrina condition.

Location Description:

5316 Michoud Blvd., New Orleans, LA 70129

Activity Progress Narrative:

See Activity Narrative for IEDU - 00002.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$468,100.00
Total Other Funding Sources	\$0.00



Grantee Activity Number: IEDU - 00018

Activity Title: Booker T. Washington Senior High

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/29/2007

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

10/29/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Education

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$10,703,395.00
Total Budget	\$0.00	\$10,703,395.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Department of Education	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project repairs and restores Booker T. Washington Senior High to its pre-Katrina condition.

Location Description:

2101 South Roman St., New Orleans, LA 70125

Activity Progress Narrative:

See first paragraph of Activity Narrative for IEDU - 00002.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$1,286,742.00
Total Other Funding Sources	\$0.00



Grantee Activity Number: IEDU - 00019

Activity Title: Sylvanie F. Williams Elementary

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/29/2007

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

10/29/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Education

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$896,091.00
Total Budget	\$0.00	\$896,091.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Department of Education	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project repairs and restores Sylvanie Williams Elementary to its pre-Katrina condition.

Location Description:

3127 M. L. King Jr. Blvd., New Orleans, LA 70125

Activity Progress Narrative:

See first paragraph of Activity Narrative for IEDU - 00002.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$1,642,121.00
Private Funds	\$55,000.00
Total Other Funding Sources	\$0.00



Grantee Activity Number: IEDU - 00106

Activity Title: Renewal of "Sprung Buildings" Lease

Activity Category:

Public services

Activity Status:

Under Way

Project Number:

0024

Project Title:

Infrastructure - Primary and Secondary Education

Projected Start Date:

03/23/2011

Projected End Date:

11/01/2011

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Plaquemines Parish School Board

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$1,080,000.00
Total Budget	\$0.00	\$1,080,000.00
Total Obligated	\$0.00	\$41,401,631.62
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Plaquemines Parish School Board	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project provides funding for the two (2) year lease renewal of two (2) "sprung buildings" at the site of the temporary South Plaquemines High School and Phoenix High School. These buildings were erected at the site of the temporary schools, serving a multi-purpose function by providing a large, enclosed gathering space with air conditioned environment for use by Plaquemines Parish School Board, its students, staff and the residents of the communities. The purpose of this project is to provide necessary public services to the affected areas by providing an enclosed gathering space for a variety of community and educational needs.

Location Description:

South Plaquemines High School (Temp. Location) 309 Civic Drive, Port Sulphur, LA 70083 and Phoenix High School 13073 Highway 15, Braithwaite, LA 70040

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/2
# of Non-business Organizations	0	0/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	IEDU -Budget for Lafourche Parish Projects in Rev.
Activity Title:	IEDU -Budget for Lafourche Parish Projects in Rev.

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

06/17/2008

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

06/16/2018

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Education

Overall	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$0.20
Total Budget	\$0.00	\$0.20
Total Obligated	\$0.00	\$48,601,915.38
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Of the \$595 million now allocated to local emergency government infrastructure, \$200 million is allocated for Primary and Secondary Education Infrastructure. Working with the LRA, the Department of Education will develop needs-based criteria to prioritize the allocation of the funds to the school districts. These funds will flow to the affected school districts through the Office of Community Development. Schools that are repaired or rebuilt shall demonstrate they have taken into account specific educational and repair goals to build back better facilities. In addition, rebuilding plans will address local community planning priorities, including opportunities for shared use of school facilities with other public agencies, such as libraries. The performance measures the State of Louisiana would like to report are as follows: Expected Low Mod Total # of School Districts Benefiting 0/3 0/16 # of Facilities Rehabilitated/Built 0/60 0/100

Location Description:

Disaster affected parishes

Activity Progress Narrative:

In March of 2007, PA Match applications were tested, finalized, and sent to all hurricane-affected school districts in April. OCD-DRU has met and discussed the application process with several potential applicants. OCD-DRU and LRA personnel visited with representatives of the most heavily impacted districts to discuss the program and answer questions. Although the match requirement has since been waived, OCD-DRU personnel continue working with school districts to assist them in completing applications for funding. On July 11, the Recovery School District submitted 18 applications for program funding, which are currently being reviewed and revised. In September, the contract between OCD-DRU and the DOE was submitted to Office of Contractual Review for final approval. In December, the Recovery School District in Orleans Parish submitted 9 completed pay



requests for over \$11,000,000; all of which were approved for payment. The \$48,601,915.38 that was reported as being obligated last quarter was actually obligated this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/0
# of Non-business Organizations	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: ILOC - 00001

Activity Title: South Cameron Memorial Hospital

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0022

Projected Start Date:

10/19/2007

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Local Government

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

The Lower Cameron Hospital Service District

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$4,000,000.00
Total Budget	\$0.00	\$4,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
The Lower Cameron Hospital Service District	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project completes reconstruction of the South Cameron Memorial Hospital

Location Description:

5360 West Creole Hwy. Cameron, LA 70631

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$16,386,690.00
Private Funds	\$2,168,641.00
Total Other Funding Sources	\$0.00



Grantee Activity Number: ILOC - 00017

Activity Title: Abandoned Water Wells

Activity Category:

Clearance and Demolition

Project Number:

0022

Projected Start Date:

10/12/2010

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Local Government

Projected End Date:

11/11/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Natural Resources

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$360,000.00
Total Budget	\$0.00	\$360,000.00
Total Obligated	\$4,000,000.00	\$4,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Department of Natural Resources	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project caps water wells damaged by Katrina and Rita which pose an environmental threat of contamination of the state's aquifers.

Location Description:

Multi-parish: Calcasieu, Cameron, Iberia, Orleans, St. Mary, St. Tammany, and Vermilion

Activity Progress Narrative:

This activity originally held some of the funds for Local Government Infrastructure, and the obligation above had been created for that purpose. It has since been broken out into the various activities.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	ILTR - 00069
Activity Title:	City of Gretna Emergency Sewer Generator Lift Sta7

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

06/02/2009

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/01/2012

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$300,100.00
Total Budget	\$0.00	\$300,100.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New generator, automatic switchgear, and 480 volt generator connection plug

Location Description:

Gretna, LA 70053

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: ILTR - 00082

Activity Title: City of Kenner Lift Station

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Planned

Project Number:

0021

Project Title:

Infrastructure - Long Term Community Recovery

Projected Start Date:

07/06/2009

Projected End Date:

07/05/2012

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Jefferson Parish

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$1,278,000.00
Total Budget	\$0.00	\$1,278,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New submersible station & backup generator that will operate during flooding.

Location Description:

Intersection of 27th and Salem St., Kenner, LA 70065

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Non-business Organizations	0	0/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources

Private Funds

Amount

\$238,000.00

Subtotal Match Sources

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: ILTR - 00084

Activity Title: City of Gretna Wastewater Treatment Plant New Gene

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

04/21/2009

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

04/20/2012

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2007

N/A

To Date

\$527,000.00

Total Budget

\$0.00

\$527,000.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Jefferson Parish

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

1000 KW generator, double wall fuel tank, and concrete slab for the tank.

Location Description:

1101 Burmaster St., Gretna, LA 70053

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0
# of Businesses	0	0/0
# of Non-business Organizations	0	0/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: ILTR - 00120

Activity Title: Maplewood Subsurface Drainage Improvements

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Under Way

Project Number:

0021

Project Title:

Infrastructure - Long Term Community Recovery

Projected Start Date:

08/12/2009

Projected End Date:

08/11/2012

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Jefferson Parish

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$3,006,815.00
Total Budget	\$0.00	\$3,006,815.00
Total Obligated	\$0.00	\$92,000,000.00
Total Funds Drawdown	\$83,173,792.78	\$83,173,792.78
Program Funds Drawdown	\$83,173,792.78	\$83,173,792.78
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Install subsurface drainage lines to keep drainage system for 14 streets functional during heavy rains & storms by increasing capacity.

Location Description:

Maplewood Drive, Harvey, LA 70058

Activity Progress Narrative:

This activity originally held some of the funds for Long Term Community Recovery, and the obligation above had been created for that purpose, as well as the funds drawdown. It has since been broken out into the various activities.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	ILTR - 00137
Activity Title:	Bunche Village Neighborhood Drainage Improvements

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

07/28/2009

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

07/27/2012

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	(\$40,800,000.00)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Design & install subsurface drainage system to replace substandard system & increase drainage capacity to mitigate flooding during storms.

Location Description:

Mistletoe St., Ivy St., S. Lester Ave., Little Farms Rd., Metairie, LA 70003

Activity Progress Narrative:

This activity originally held ELTR funding, but has since been pulled out and moved to other programs. Therefore, the obligations have been pulled out of this activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: ILOC - Budget for Orleans Parish Projects in Rev.
Activity Title: ILOC - Budget for Orleans Parish Projects in Rev.

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0022

Projected Start Date:

06/30/2008

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

Infrastructure - Local Government

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$30,467,012.53
Total Budget	\$0.00	\$30,467,012.53
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans - K/R	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity holds funding for projects not yet approved for Local Government projects in Orleans Parish.

Location Description:

All of Orleans Parish

Activity Progress Narrative:

Action Plan One, Amendment 10, which includes \$100,000,000 for match of Category A&B FEMA Public Assistance grants, was submitted to HUD on March 23 and approved by HUD on July 13, 2007. The application forms for PA match and FEMA-ineligible repairs to schools, along with instructions for completing them, were posted on the OCD-DRU website in May, allowing local governments to begin applying for CDBG funds to cover the 10% non-federal match on FEMA PA grants. E-mails were sent to each PA applicant in the state to let them know the application was available, and training sessions/input meetings were held with several potential applicants. On June 25, the LRA board passed a resolution reducing the amount of this program by \$20,273,333 in order to provide additional funding to the Road Home program, which was Action Plan One, Amendment 15, and HUD approved that amendment on November 9, 2007.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	ILTR - 00261
Activity Title:	University Medical Center (UMC)House Moving/Dry-In

Activity Category:

Clearance and Demolition

Project Number:

0021

Projected Start Date:

05/11/2011

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

05/11/2014

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$581,450.00
Total Budget	\$0.00	\$581,450.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project removes twenty-six (26) historically significant residential structures from the University Medical Center (UMC) project site footprint; Relocate the residential structures to available lots located throughout the City; Perform "dry-in" construction activities, which will include construction of new foundations, placement of new roofs and securing the structures to eliminate the potential for vandalism and facilitate dry storage until the rehabilitation of the structure may begin.

Location Description:

University Medical Center project site footprint bounded by Canal Street, Tulane Avenue, South Claiborne Avenue, and South Galvez Street

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/26



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: ILTR -Budget for Orleans Parish Projects in Review

Activity Title: ILTR -Budget for Orleans Parish Projects in Review

Activity Category:

Planning

Activity Status:

Planned

Project Number:

0021

Project Title:

Infrastructure - Long Term Community Recovery

Projected Start Date:

01/01/1999

Projected End Date:

01/01/2012

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of New Orleans - K/R

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2007

N/A

To Date

\$427,875.54

Total Budget

\$0.00

\$427,875.54

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

City of New Orleans - K/R

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Action Plan One, Amendment 12 was approved by the full legislature on March 13 and submitted to HUD May 1. HUD submitted questions and requests for additional information, which OCD-DRU provided. HUD requested additional information, which was submitted and discussed on June 22. The revised Action Plan Amendment was published for public comment on July 17 and was resubmitted to HUD for approval on July 30. HUD approved the release of funds on August 17. On September 11, six parishes submitted Recovery Plans to the LRA, bringing the total to eight. A package of materials as sent to the grantee parishes in October to allow them to begin preparing the documentation to start their projects. OCD-DRU staff continues to work with sub-grantees to assist them in developing applications, but no applications were received in November. The City of New Orleans formally approved their prioritized project list in November. In December, the LRA approved the publication of Amendment 19 to Action Plan One and an amendment to Action Plan Two to add \$500,000,000 to this program.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Land (HLAS)

Activity Title: Land (HLAS)

Activity Category:

Acquisition of property for replacement housing

Project Number:

0009

Projected Start Date:

03/01/2007

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Other Housing Activities

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Local Initiatives Support Corporation

Overall	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$2,070,000.00
Total Budget	\$0.00	\$2,070,000.00
Total Obligated	\$0.00	\$2,070,000.00
Total Funds Drawdown	\$13,127.67	\$13,127.67
Program Funds Drawdown	\$13,127.67	\$13,127.67
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,744.67	\$13,127.67
Enterprise Community Partners, Inc.	\$4,744.67	\$13,127.67
Match Contributed	\$0.00	\$0.00

Activity Description:

The Land Assembly component of the housing program will serve as an additional way to jump-start development in the communities that lost the most housing as a result of hurricanes Katrina and Rita. This will be done by providing seed money to acquire multiple properties in good locations for replacement housing and package them for sale or grant to maximize further affordable housing development for example, to developers using CDBG-supported LIHTC tax incentives to develop rental housing, to supportive housing developers, to self-help ownership housing developers, etc. This program component will operate only in those jurisdictions where: 1. These activities are requested or supported by local governments; and 2. Local governments have substantially engaged in the planning work required to target areas that are suitable for the development of replacement housing. A total of \$2,070,000 of CDBG funds are budgeted for capital to purchase residential properties as well as operating costs. The capital used to purchase properties will be recycled through sales of properties to developers. As a related activity, properties assembled through buy-out programs, funded through the State's homeowner assistance program, might be offered at below-market costs to developers of affordable or special needs housing. One of the targets of these sales of State-purchased properties would be to encourage the development of mixed income developments that include renters with incomes below 40% of area median income. If such assembled properties were not purchased and developed by affordable developers in accordance with strict income requirements, they still might carry a requirement that a certain percentage of the units developed on CDBG assembled land would be affordable with less stringent income and pricing requirements, but still ensuring that mixed-income developments occur in redevelopment areas. However, the \$2 million Land Assembly fund is fundamentally different from and should not be confused with the buyout provisions of the Homeowner Assistance Program. This budget line item is not intended for purchases of single-family homes. Instead, the intention is to contract out to one or more qualified organizations that can identify suitable sites for housing development in the most distressed parishes and obtain options on them. The State intends, through contractual arrangements, to fund a small team of property acquisition experts who will scout out, analyze and obtain options on suitable sites that are not currently on the open market. These could include surplus properties held by government agencies, nonprofits, churches and businesses. Some might be Brownfield sites that could be cleaned up quickly and at feasible costs. This Land Assembly operation would result in assignable options in the name of the State of Louisiana or some designated quasi-public entity. These options, in turn, would be offered to developers on an open, competitive basis.



Location Description:

Disaster affected parishes

Activity Progress Narrative:

This program is combined contractually with the Housing Development Loan Fund (HDEV) program. See HDEV for the update. One loan closed - 40 units total. All are AMI. In order to accommodate changes to the DRGR structure and report the correct total amount drawdown to date, the reported drawdown amount for this quarter includes \$8,383.00 from prior quarters that was previously unreported and \$4,744.67 from the fourth quarter of 2007.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/40

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: LTLoan -UN (ELTR)

Activity Title: LTLoan -UN (ELTR)

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

BCKT

Projected Start Date:

09/15/2006

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Cancelled

Project Title:

Bucket Project

Projected End Date:

09/15/2009

Completed Activity Actual End Date:

Responsible Organization:

OCD and Louisiana Economic Development

Overall	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	(\$27,200,000.00)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Department of Economic Development	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Long Term Recovery Loan Guarantee Program would be targeted to small firms that meet any of the following criteria: ¿ Were rejected or deemed ineligible for SBA loans; ¿ Did not apply for an SBA loan for good cause; or ¿ Are in need of long-term loans for permanent repair or replacement of buildings, repair or purchase of replacement equipment and inventory. Louisiana will seek to use the infrastructure already in place through the Bridge Loan Program, a cooperative agreement with quasi-public organizations and local banks in the affected parishes to deliver the loans that will be guaranteed through this program. Under the Bridge Loan Program, there have been 22 participating banks throughout the affected parishes.

Location Description:

Disaster affected parishes

Activity Progress Narrative:

Preliminary discussions were conducted with commercial lenders participating in the current bridge loan program. No program activity occurred before approval of Action Plan One, Amendment 8; designed to transfer \$27,000,000 to the Small Firm Loan and Grant (SFLG) program. Subsequently the LRA has approved a resolution to transfer the remaining balance of \$68,000,000 to the SFLG program and abolish the LTR program. A committee of the Louisiana Legislature approved a resolution to transfer the money to the SFLG program. In September, the legislature voted to approve the amendment. HUD approved the amendment on November 9, 2007 effectively cancelling the program.

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



# of buildings (non-residential)	0	0/0
# of Businesses	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Piggyback (HTXC)

Activity Title: Piggyback (HTXC)

Activity Category:

Construction of new housing

Project Number:

BCKT

Projected Start Date:

05/30/2006

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Bucket Project

Projected End Date:

05/30/2045

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$1,800,000.00
Total Budget	\$0.00	\$1,800,000.00
Total Obligated	(\$26,500,000.00)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$8,316,291.81
Match Contributed	\$0.00	\$0.00

Activity Description:

For this program, please see Activity Description in Louisiana Katrina/Rita Disaster Grant 2.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

Several activity narratives for this program can be found in the quarterly report for the 2nd Appropriation. In order to accommodate changes to the DRGR structure and report the correct total amount drawdown to date, the reported drawdown amount for this quarter includes \$8,316,291.81 from prior quarters that was previously. Obligated amounts reported 3/31/2007 and 6/30/2007 were incorrect. To obtain a correct total, -\$26,500,000.00 was entered as the amount obligated this quarter even though the total was \$0.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/0
# of Non-business Organizations	0	0/0



	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Planning (PLAN)

Activity Title: Planning (PLAN)

Activity Category:

Planning

Project Number:

0091

Projected Start Date:

05/09/2006

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Planning

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$15,500,000.00
Total Budget	\$0.00	\$15,500,000.00
Total Obligated	\$632,071.25	\$6,246,052.21
Total Funds Drawdown	\$5,453,420.43	\$6,154,846.57
Program Funds Drawdown	\$5,453,420.43	\$6,154,846.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$882,793.89	\$6,154,846.57
Louisiana Recovery Authority	\$882,793.89	\$6,154,846.57
Match Contributed	\$0.00	\$0.00

Activity Description:

In the wake of the devastation wrought by Hurricanes Katrina and Rita, Governor Blanco established the Louisiana Recovery Authority (LRA) to plan the recovery and rebuilding of Louisiana. The LRA was established by Executive Order KBB 2005-63 on October 17, 2005. Due to the unprecedented scale of destruction to southern Louisiana, the Governor determined that a single state agency should coordinate the resources committed by various state, federal, and private entities toward disaster recovery. The LRA coordinates, leverages, and targets these newly committed resources with existing state and federal resources to improve their efficiency and effectiveness and to avoid duplication of efforts. In accord with the scale of the disaster, LRA's planning responsibilities are broad in scope. The LRA is charged with securing funding and other resources for recovery efforts. The LRA has established priorities and continues to develop strategies for disaster recovery. The LRA leads long-term community and regional planning efforts and works to ensure transparency and accountability. It also assists coordination of resource allocations as it pertains to issues that may include, but are not limited to the following: 1) economic and workforce development; 2) environmental quality and review; 3) temporary and permanent housing; 4) healthcare; 5) infrastructure and transportation; 6) education; 7) fiscal stability; 8) family services; and 9) law and order.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

Through the work of its various committees and task forces, the Louisiana Recovery Authority (LRA) has developed a series of strategic priorities and recovery plans in the areas of housing, infrastructure and economic development. The LRA has led the development of recovery policy and initiatives in the areas of housing, infrastructure, and economic development. These initiatives overlap with policy and planning in areas of health care, social services, education, and other subjects. The majority of LRA's work on the development, passage, submission and implementation of CDBG action plans has been tied to policies on housing, infrastructure and economic development -- the bedrocks of recovery. During 2006 and the first 2 quarters



of 2007, the LRA focused heavily on economic and workforce development program development and implementation; infrastructure recovery programs and implementation issues, including education infrastructure design considerations; homeowner and rental housing program policy and implementation oversight issues; and community and regional planning efforts related to recovery priorities. Regarding the long-term planning process, the LRA collaborated with the American Institute of Architecture (AIA) and American Planning Association (APA) to develop rebuilding principles, upon which the LRA initiated a planning effort called Louisiana Speaks. This was a multifaceted planning initiative designed to address planning at every level. This extends from community planning such as the Unified New Orleans Plan (the LRA has supported UNOP through the recruitment of \$3 million in private funding from the Rockefeller Foundation and the commitment of \$2 million in CDBG funds for outreach, including communications and input with the New Orleans Diaspora) to other parish-wide comprehensive, long-term recovery strategies in collaboration with FEMA in the most severely impacted parishes. Lastly, Louisiana Speaks has engaged a team of top local and national planning experts to gather public input and support the development of a regional vision for South Louisiana that will guide recovery and long-term growth. Over the last year, Louisiana Speaks has surveyed more than 2,500 Louisiana citizens, including residents who are back home and those who are displaced, and brought together nearly 1,000 stakeholders for a series of hands-on workshops. During day-long sessions, participants provided critical and creative input for shaping policy on coastal restoration and storm protection; community growth and transportation infrastructure; and economic development and equity. During the most recent quarter, Louisiana Speaks has launched for the public at large to weigh in on recovery priorities resulting from the year-long input process that has occurred throughout the affected areas. Funds from the planning allocation are also being used to support recovery planning capacity at the parish level, to assist in the implementation of recovery plans, development of production and printed materials related to Louisiana Speaks public input and final products, and funding for parish planner to be trained on implementation of the Smart Code. Because the availability and affordability of insurance in coastal Louisiana has been an impediment to recovery, the LRA also continues to explore strategies for reducing the burden of insurance on all those affected by the storms. Oversight, accountability, and fraud prevention are a primary concern for the LRA Board. The LRA Audit Committee continues to hold fund monitoring meetings. On November 9, 2007, HUD approved Action Plan One, Amendment 16, which increased funding for this program by \$3,000,000.00. In order to accommodate changes to the DRGR structure and report the correct total amount drawdown to date, the reported drawdown amount for this quarter includes \$4,570,626.54 from prior quarters that was previously unreported and \$882,793.89 from the fourth quarter of 2007.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Private Funds	\$5,375,341.00
Total Other Funding Sources	\$0.00

Grantee Activity Number: Ratepayer Mitigation - LMI (IRMP)

Activity Title: Ratepayer Mitigation - LMI (IRMP)

Activity Category:

Privately owned utilities

Project Number:

0023

Projected Start Date:

02/09/2007

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Privately Owned Utilities

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Entergy of New Orleans

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2007

N/A

To Date

\$200,000,000.00

Total Budget

\$0.00

\$200,000,000.00

Total Obligated

\$0.00

\$108,000,000.00

Total Funds Drawdown

\$97,638,800.22

\$97,638,800.22

Program Funds Drawdown

\$97,638,800.22

\$97,638,800.22

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$97,638,800.22

Match Contributed

\$0.00

\$0.00

Activity Description:

HUD approved the release of funds for the Ratepayer Mitigation Program; outlined in Action Plan One, Amendment 6; on February 9, 2007, to defray gas and electric utility system repair cost in an effort to mitigate rate increases that would otherwise be passed on to the New Orleans gas and electric utility ratepayers. The 118,800 people this program is designed to benefit is 54% of the total New Orleans population.

Location Description:

Disaster affected parishes

Activity Progress Narrative:

On February 9, 2007, HUD approved Action Plan One, Amendment 6 releasing funds for the implementation of this program. In March 2007, the contract was finalized between OCD-DRU and Entergy and \$171,700,000 was transferred to Entergy New Orleans to mitigate rate increases in New Orleans. In May, Entergy submitted an additional request for payment for \$5,092,614 for eligible activities performed during the month of March. In June, Entergy submitted an additional request for payment for \$4,019,979 also for eligible activities performed during the month of March. Due to OCD-DRU staffing changes, monitoring of this project by the infrastructure and financial teams has been postponed. In the interim, OCD-DRU financial personnel are working with Entergy to establish financial monitoring protocols, but there has been no progress to date with resolving financial monitoring protocols. In order to accommodate changes to the DRGR structure and report the correct total amount drawdown to date, the reported drawdown amount for this quarter includes \$97,638,800.22 from prior quarters that was previously unreported.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Road Home-LMI (HAOO)

Activity Title: Road Home-LMI (HAOO)

Activity Category:

Payment for compensation and incentives (Louisiana only)

Project Number:

0065

Projected Start Date:

05/30/2006

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Homeowner Programs

Projected End Date:

05/30/2016

Completed Activity Actual End Date:

Responsible Organization:

ICF International Emergency Management, LLC

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2007

To Date

N/A

\$2,257,741,895.80

Total Budget

\$0.00

\$2,257,741,895.80

Total Obligated

(\$173,859,455.70)

\$2,183,881,615.45

Total Funds Drawdown

\$2,181,457,299.88

\$2,209,904,725.05

Program Funds Drawdown

\$2,181,457,299.88

\$2,209,904,725.05

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$2,171,164,282.58

ICF International Emergency Management, LLC

\$0.00

\$2,171,164,282.58

Match Contributed

\$0.00

\$0.00

Activity Description:

The Road Home Homeowner Assistance program provides financial compensation and advisory services will be available for homeowners who wish to select from one of the three following options: 1. Repair/Rebuild & financial incentives to repair or reconstruct on the same site; 2. Sell and Relocate within the state & purchase of the home by the program in exchange for an agreement to resettle in Louisiana; or 3. Sell and Relocate out of the state & voluntary sale of the home with no expectation of resettlement in the state. The allocation for this program represents uses an estimated 55% benefit to low and moderate income citizens. This estimate is based on first and second quarter data which differs from the Road Home registry data. The registry data showed 76.2% of the 107,713 registrants earned at or below \$50,000. Since the registry did not collect data on household size, it is impossible to estimate the number of low income households. This allocation amount and estimated performance will be continually modified as data on the actual applicants is collected. The amount allocated to LMI includes \$8,229,915 of Road Home start up costs that funded program design, the Road Home Registry call center and other start up costs.

Location Description:

The program will serve homeowners in at least 17 permanent and mobile homeowner assistance centers in disaster affected parishes and other areas in and out of state where concentrations of displaced citizens are located.

Activity Progress Narrative:

On June 25, the Louisiana Recovery Authority (LRA) board passed a resolution increasing the amount of this program by moving \$3 million from the infrastructure programs. During the month of December, 6,506 appointments were held, representing approximately 3.1% of the total appointments held (208,641). Also during December, 1,003 of the applications received and recorded during the previous months went to an ineligible status, resulting in the new total for the applications received and recorded being 185,106. 16,766 closings and 2nd disbursements were held, resulting in a net distribution of \$784,965,777.78 after the returns for December were subtracted. This is approximately 18.6% of the total closing held (90,266)



with each resulting in a disbursement amount greater than \$0. The total amount disbursed by the Office of Community Development Disaster Recovery Unit (OCD-DRU) for closings occurring as of 12/31/2007 is \$5,562,197,441.39. -calculations done on data provided by First American, HGI, and ICF The obligated amounts provided by the Financial Team on previous quarters were incorrect. To adjust for the previous incorrect values -\$173859455.70 was entered this quarter even though \$0.00 were obligated this quarter. In order to accommodate changes to the DRGR structure and report the correct total amount drawdown to date, the reported drawdown amount for this quarter includes \$1,997,054,998.17 from prior quarters that was previously unreported. Quarterly numbers were produced on the homeowner closings from the eGrants Reporting Universe as seen below: 3rd Qtr '06 - LMI = 13, Total = 13 4th Qtr '06 - LMI = 24, Total = 166 1st Qtr '07 - LMI = 2,253, Total = 6,334 2nd Qtr '07 - LMI = 11,256, Total = 25,261 3rd Qtr '07 - LMI = 11,058, Total = 25,307 4th Qtr '07 - LMI = 12,871, Total = 32,236 Data pulled from the eGrants Reporting database. I recently updated our DRGR System numbers to reflect the numbers above. The expended amount is greater than the drawdown amount for HAOO by \$917,872.17 due to the fact that HMLS and HXTC admin. expenses were paid out of this program: \$129,342.36 HMLS and \$788,529.81 HTXC.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	8/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	12871	37462/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	12871	12871	0/0	37462/67500	37462/67500	100.00
# Owner Households	0	0	0	0/0	0/67500	0/67500	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
HMGP	\$630,432,448.00
Total Other Funding Sources	\$0.00



Grantee Activity Number: Road Home-UN (HAOO)

Activity Title: Road Home-UN (HAOO)

Activity Category:

Payment for compensation and incentives (Louisiana only)

Project Number:

0065

Projected Start Date:

05/30/2006

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Homeowner Programs

Projected End Date:

05/30/2016

Completed Activity Actual End Date:

Responsible Organization:

ICF International Emergency Management, LLC

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$1,762,960,499.04
Total Budget	\$0.00	\$1,762,960,499.04
Total Obligated	(\$157,429,908.78)	\$1,668,362,914.23
Total Funds Drawdown	\$1,622,456,982.34	\$1,641,421,932.46
Program Funds Drawdown	\$1,622,456,982.34	\$1,641,421,932.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,681,080,247.10
ICF International Emergency Management, LLC	\$0.00	\$1,681,080,247.10
Match Contributed	\$0.00	\$0.00

Activity Description:

See Road Home-LMI (HAOO) Activity Description.

Location Description:

See Road Home-LMI (HAOO) Location Description.

Activity Progress Narrative:

See Road Home-LMI (HAOO) Activity Narrative. The obligated amounts provided by the Financial Team on previous quarters were incorrect. To adjust for the previous incorrect values -\$157429908.78 was entered this quarter even though \$0.00 were obligated this quarter. In order to accommodate changes to the DRGR structure and report the correct total amount drawdown to date, the reported drawdown amount for this quarter includes \$1,806,859,284.05 from prior quarters that was previously unreported. Quarterly numbers were produced on the homeowner closings from the eGrants Reporting Universe as seen below: 3rd Qtr '06 - LMI = 13, Total = 13 4th Qtr '06 - LMI = 24, Total = 166 1st Qtr '07 - LMI = 2,253, Total = 6,334 2nd Qtr '07 - LMI = 11,256, Total = 25,261 3rd Qtr '07 - LMI = 11,058, Total = 25,307 4th Qtr '07 - LMI = 12,871, Total = 32,236 Data pulled from the eGrants Reporting database. I recently updated our DRGR System numbers to reflect the numbers above. The expended amount is greater than the drawdown amount for HA00 by \$917,872.17 due to the fact that HMLS and HXTC admin. expenses were paid out of this program: \$129,342.36 HMLS and \$788,529.81 HTXC.

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



of Properties

0

95/0

This Report Period

Cumulative Actual Total / Expected

Total

Total

of Housing Units

19365

51855/0

Beneficiaries Performance Measures

This Report Period

Cumulative Actual Total / Expected

Low

Mod

Total

Low

Mod

Total Low/Mod%

of Households

0

0

0

0/0

0/0

0/55500

0

Owner Households

0

0

0

0/0

0/0

0/55500

0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

HMGP

\$515,808,367.00

Total Other Funding Sources

\$0.00



Grantee Activity Number: Small Loan - Admin (ESLG)
Activity Title: Admin for Loan & Grant Programs

Activity Category:

Administration

Project Number:

0030

Projected Start Date:

02/09/2007

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Economic Development

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$11,665,367.98
Total Budget	\$0.00	\$11,665,367.98
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$408,737.65	\$4,935,467.96
AT&T Computer Sciences Corporation	\$0.00	\$0.00
AT&T Mobility II LLC DBA AT&T Mobility	\$0.00	\$0.00
EAN Holdings, LLC DBA Enterprise Rent A Car	\$0.00	\$0.00
East Skelly LLC	\$0.00	\$0.00
Louisiana Department of Economic Development	\$408,737.65	\$4,935,467.96
Office of Computing Services	\$0.00	\$0.00
Verizon Wireless Services LLC	\$0.00	\$0.00
Voyager Fleet Systems Inc.	\$0.00	\$0.00
Zinsel Glass and Mirror LLC DBA Capital Glass and Mirror,	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Administrative costs incurred by Louisiana Economic Development related to the Small Firm Loan and Grant Program.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Small Loan - LMI (ESLG)

Activity Title: Small Loan (ESLG)

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

Projected Start Date:

02/09/2007

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

06/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Economic Development

Overall	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$88,024,762.22
Total Budget	\$0.00	\$88,024,762.22
Total Obligated	\$79,500,000.00	\$144,500,000.00
Total Funds Drawdown	\$81,923,305.83	\$81,923,305.83
Program Funds Drawdown	\$81,923,305.83	\$81,923,305.83
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,210,000.00	\$52,851,313.00
Louisiana Department of Economic Development	\$2,210,000.00	\$52,851,313.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Small Firm Recovery Loan and Grant Program is proposed as a program to target assistance to small firms that are deemed to have a chance to survive, contribute to the economy, and maintain and create jobs. Funds would support low-cost loans on flexible terms, small grants to reimburse for tangible losses, and technical assistance to support the firms receiving the financial support, some of which may not qualify for or have received bank and/or Small Business Administration (SBA) loans. Firms assisted would be those expected to survive and pay back the funds if given an opportunity for a loan. Firms will be asked to provide a plan showing how they would use the loans, grants, and technical assistance to survive and move ahead. Louisiana plans to implement a program that is similar to that developed and used in New York after the terrorist attacks on 9/11/2001. Through a Request for Proposals (RFP), Louisiana will seek proposals from nonprofits and community development financial institutions that would be used as intermediaries to provide working capital loans on flexible terms and small grants to reimburse for tangible losses to small firms, including nonprofits, and technical assistance services to companies receiving loans and grants. Results after 9/11 showed that technical assistance linked to the loans and grants was found to be important for the success of the small firms and subsequent repayment of the loans. Among other things, potential contractors seeking to offer assistance to small firms through this program will define in their RFP response information about the amount of funding to be dedicated to the loan category, grant category, or for technical assistance. Firms to be assisted would be those located in the parishes in southeast and southwest Louisiana most affected by hurricanes Katrina and Rita, including but not limited to those with substantial infrastructure damage. This program is planned to close 140 loans, award 2,400 grants, and create or retain 2,400 jobs.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:



The Solicitation for Grant Application (SGA) process was initiated in October and closed December 1, 2006. Just prior to the SGA due date, the State decided to change the parameters of the program and augment it with additional funds beyond the \$38,000,000 allocated in Amendment 2. Additional money was transferred to the program in Amendment 8, approved on February 9, 2007. Over 5,500 applications for this funding were later received in March, and 3,423 grants were awarded to small firms. The total amount of funding approved was \$30,856,618 in amounts of up to \$20,000. Collaboration between the OCD-DRU, Small Business Administration (SBA), and Louisiana Economic Development (LED) continued in May to ensure non-duplication of benefits to business grantees, and continues in weekly telephone conferences to ensure that financial responsibility and proper reimbursement processes are in place. Pre-monitoring reviews were conducted for all sub-recipients/lenders by the OCD-DRU staff. The reviews are to identify any problems with grantee files and to provide training on documenting low to moderate-income (LMI) beneficiaries. The appeals process for the first round of grants was set in place by LED and appeals are still being reviewed by LED's appointed board. In August, LED and OCD-DRU staff closed reviews on 652 grant files, and in September, a plan was executed by OCD-DRU to review approximately 2,000 additional files and conduct on-site business reviews based on the lender's error rate in files reviewed. Also in September, 35 grants were approved through the LED appeals process, and letters were sent out to recipients to notify them of the awards. Approximately 750 second disbursements for the grant program were processed for payment during September. The September training session focused on loan underwriting to ensure that minimum underwriting guidelines have been established and followed by LED and their sub-recipients in writing loan files. October 31 was the deadline to request second disbursements. Intermediary lenders sent out certified letters and made calls to those businesses who had not submitted requests. All submitted awards are now funded at 80%+ of the grant requests. 70% of the outstanding requests for second grant payment have been met or are in invoicing, and 73% of loan requests have been funded and cleared. 97% of grantees have submitted for second payment by the October 31, 2007 deadline. The second Louisiana Legislative Authority (LLA) audit continues. A Legislative Audit Advisory Council meeting was held on November 7, 2007 to review the first LLA report. Planning is underway for the second round of the program, which is scheduled for the first quarter of 2008.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		0/0	
# of Businesses	18		2782/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0
# of Permanent Jobs Retained	0	48	48	0/0	229/0	3692/0	6.20

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	3810/0	3810/0	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Small Loan - UN (ESLG)
Activity Title: Small Loan - UN (ESLG)

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

0030

Projected Start Date:

02/09/2007

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

06/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Economic Development

Overall	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$66,073,841.80
Total Budget	\$0.00	\$66,073,841.80
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,667,900.00	\$30,198,671.00
Louisiana Department of Economic Development	\$4,667,900.00	\$30,198,671.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Small Firm Recovery Loan and Grant Program is proposed as a program to target assistance to small firms that are deemed to have a chance to survive, contribute to the economy, and maintain and create jobs. Funds would support low-cost loans on flexible terms, small grants to reimburse for tangible losses, and technical assistance to support the firms receiving the financial support, some of which may not qualify for or have received bank and/or Small Business Administration (SBA) loans. Firms assisted would be those expected to survive and pay back the funds if given an opportunity for a loan. Firms will be asked to provide a plan showing how they would use the loans, grants, and technical assistance to survive and move ahead. Louisiana plans to implement a program that is similar to that developed and used in New York after the terrorist attacks on 9/11/2001. Through a Request for Proposals (RFP), Louisiana will seek proposals from nonprofits and community development financial institutions that would be used as intermediaries to provide working capital loans on flexible terms and small grants to reimburse for tangible losses to small firms, including nonprofits, and technical assistance services to companies receiving loans and grants. Results after 9/11 showed that technical assistance linked to the loans and grants was found to be important for the success of the small firms and subsequent repayment of the loans. Among other things, potential contractors seeking to offer assistance to small firms through this program will define in their RFP response information about the amount of funding to be dedicated to the loan category, grant category, or for technical assistance. Firms to be assisted would be those located in the parishes in southeast and southwest Louisiana most affected by hurricanes Katrina and Rita, including but not limited to those with substantial infrastructure damage. This program is planned to close 140 loans, award 2,400 grants, and create or retain 2,400 jobs.

Location Description:

Disaster affected parishes.



Activity Progress Narrative:

See narrative for Small Loan - LMI (ESLG)

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		0/0	
# of Businesses	25		949/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	5377/0	0.00
# of Permanent Jobs Retained	0	0	268	0/0	0/0	6385/0	0.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	1	0/0	0/0	4557/0	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Small Rental (HSRP)

Activity Title: Small Rental (HSRP)

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0003

Projected Start Date:

05/30/2006

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters

Projected End Date:

05/29/2013

Completed Activity Actual End Date:

Responsible Organization:

ICF International Emergency Management, LLC

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$232,300,000.00
Total Budget	\$0.00	\$232,300,000.00
Total Obligated	\$48,610.00	\$128,568,610.00
Total Funds Drawdown	\$28,985,537.66	\$28,985,537.66
Program Funds Drawdown	\$28,985,537.66	\$28,985,537.66
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,297,019.14	\$20,669,245.85
ACS State and Local Solutions	\$0.00	\$0.00
AT&T Computer Sciences Corporation	\$0.00	\$0.00
AT&T Global Network Services LLC AT&T Corp.	\$0.00	\$0.00
AT&T Mobility II LLC DBA AT&T Mobility	\$0.00	\$0.00
Atlassian Pty Ltd.	\$0.00	\$0.00
Atmosphere Movers Inc.	\$0.00	\$0.00
Bayou Title Inc.	\$68,610.00	\$68,610.00
Beau Box Property Management LLC	\$0.00	\$0.00
Blue Streak Technologies LLC	\$0.00	\$0.00
CGI Technologies and Solutions	\$0.00	\$0.00
Dell Marketing LP State & Local Governments	\$0.00	\$0.00
Embarcadero Technologies	\$0.00	\$0.00
Environ International Corp.	\$0.00	\$0.00
Federal Express Corp.	\$0.00	\$0.00
FGS Building Venture LLC	\$0.00	\$0.00
First American Title Insurance Company of Louisiana	\$0.00	\$0.00
Gannett River States Pub. Corp. DBA The Times, DBA Daily	\$0.00	\$0.00
Global Data Systems Inc.	\$0.00	\$0.00
Housing & Development Services, Inc.	\$0.00	\$0.00
ICF International Emergency Management, LLC	\$5,228,409.14	\$20,600,635.85



InCircuit Development Corp.	\$0.00	\$0.00
JAT Bureau of Protective Services & Management Inc.	\$0.00	\$0.00
Louisiana Office of Telecommunications Management	\$0.00	\$0.00
Metastorm Inc.	\$0.00	\$0.00
Office Furniture World Inc.	\$0.00	\$0.00
Office of Community Development (OCD), Disaster Recovery	\$0.00	\$0.00
Office of Computing Services	\$0.00	\$0.00
Proofpoint Inc.	\$0.00	\$0.00
Reed Elsevier Inc. DBA Lexis-Nexis	\$0.00	\$0.00
River Parish Security	\$0.00	\$0.00
Secure Data Solutions Inc.	\$0.00	\$0.00
Shaw Environmental, Inc.	\$0.00	\$0.00
SHI International Inc.	\$0.00	\$0.00
Shred It Dallas-New Orleans	\$0.00	\$0.00
Solarwinds Inc. Solarwinds Worldwide LLC	\$0.00	\$0.00
Specialty Sales & Service Inc. DBA Absolute Document	\$0.00	\$0.00
Venyu Solutions Inc.	\$0.00	\$0.00
Voyager Fleet Systems Inc.	\$0.00	\$0.00
Worley Catastrophe Response	\$0.00	\$0.00
Xerox Corp.	\$0.00	\$0.00
Zoho Corp.	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Before the disaster, a large portion of very low income working families resided in single-family homes, and small, multi-family buildings that were owned and operated by small-scale landlords. Many of these properties were underinsured or uninsured, and no longer available for occupancy. The state proposes to provide up to \$869,000,000 in financial assistance to small rental property owners so that they effectively might return an estimated 18,000 affordable and ready-to-be-occupied units to the rental housing market.

A portion of the funds (\$40 million) is set aside as a pilot program to assist in the creation of homeownership opportunities for renters and will be administered by the Louisiana Housing Finance Agency. The primary purposes of this incentive program is to enable small-scale rental properties to return to the market while limiting the amount of debt (and therefore debt service) required for the properties, so that the owners will be able to charge affordable rents. The program will, on a competitive basis, offer incentives in the form of forgivable loans to qualified owners who agree to offer apartments to be occupied by lower income households at affordable rents.. Subsidies will be provided on a sliding scale, and the minimum subsidy will be provided for units made available at affordable market rents to households with incomes at or below 80% of median. The maximum amount of subsidy will go to units affordable to families with incomes at or below 50% of AMI. In addition to funding incentives for providing affordable units in small rental properties, the program will, where practical, make funds available to improve building design and make properties less susceptible to damage from natural events. In general, higher per unit amounts will be available to property owners who agree to offer lower rents to reflect the lower amount of rental income the properties will receive. The assistance will be offered as deferred payment loans at zero percent interest, due only upon resale of the property or failure to comply with the agreed-upon restrictions on rents and household incomes. The program will, on a competitive basis, provide zero interest gap financing to restore units that are rented at affordable rates.

Higher funding amounts, up to \$100,000 per unit are available to qualified landlords who agree to offer lower rents, with the maximum amount of subsidy going for larger rental units where rents are for families with incomes at or below 50% area median income. This program is planned to create 18,000 units - 8,100 Low and 5,400 Moderate income; 13,500 affordable units - 8,100 Low and 5,400 Moderate income; 1,500 assisted units occupied by the low income elderly; 600 units subsidized with project based rental assistance; 4,500 lead safe units; and 1,500 units which meet Sec. 504 accessibility standards.



Location Description:

Disaster affected parishes.

Activity Progress Narrative:

The Small Rental Property Program design was approved by LRA and the OCD-DRU on December 28, 2006; the final scoring design was approved January 5, 2007. The Small Rental application was approved by the LRA late in January, 2007. ICF International, which is administering the program, began accepting applications for the first of multiple competitive rounds on January 29, 2007, and continued receiving them through March 15, 2007, for the general pool, and through March 22, 2007 for the non-profit pool.

The end of July marked the deadline for applicants to return their conditional award packages for Round 1 and the application deadline for Round 2. The total number of applications received was 6,734. Of all the applications received, 5,338 met basic eligibility requirements and were admitted to the Round 1 competition. The other 1,396 either were deferred or denied with the opportunity to re-apply and compete again in the next funding round. There were 941 complete packages, meaning no information was missing. There were 462 withdrawn packages. During Round 1, \$202,029,100 in federal funds was awarded to 2,702 applications, with an average award of \$75,020 per project. There are 887 still proceeding to closing. The 2,645 eligible, but unfunded applicants may apply in Round 2. There have been 178 appeals and 118 have had determinations completed and resolved. Of the 2,693 awarded applications, 237 were owner-occupants of three and four-unit properties. Non-profit organizations comprised 80 of the awarded applications. 2,376 awards were made to applicants from a "general pool" of small owners of rental properties. For Round 1 awardees, 933 titles and 2,419 environmental reviews have been ordered.

12,327 applications were received at the close of Round 2. The state awarded nearly \$375,000,000 in federal funds to 5,032 applications in Round 2. The average award was approximately \$75,000. The awards will help restore more than 9,000 rental units in the eligible parishes. Of those, more than 8,000 units will be rented at affordable rates for low- to moderate-income working families. The other units will be home to owner-occupants (who live on the same property as their rental units) and market rate tenants in mixed-income buildings.

Interviews have been scheduled with existing tenants regarding the Uniform Relocation Act assistance program. Thus far, 24 occupied units have been identified as needing relocation assistance.

By the end of December, 3,806 conditional award packages have been returned. There have been 190 appeals and 107 have had issue determinations completed and resolved.

This quarter: Total number of units in the activity = 1 MOD. The minimum number of years that affordability restrictions apply &ndash 10; Number of assisted units occupied by elderly households &ndash 0; Number of units subsidized with project based rental assistance &ndash 0; Number of units made lead safe &ndash 1; Mod number of units meeting Sec. 504 accessibility standards &ndash 1. In order to accommodate changes to the DRGR structure and report the correct total amount drawn-down to date, the reported drawn-down amount for this quarter includes \$15,372,226.71 from prior quarters that was previously unreported. Obligated reported 12/31/2006 was incorrect; should have been \$128,500,000.00. To make up for this error, obligated reported this quarter was \$48,610.00 even though true obligated was \$68,610.00.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	1		1/2894	
# of Singlefamily Units	1		1/2894	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	0	1	1/0	0/2572	1/2894	100.00
# Renter Households	1	0	1	1/0	0/2572	1/2894	100.00



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Small TA - LMI (ETAS)

Activity Title: Small TA - LMI (ETAS)

Activity Category:

Public services

Activity Status:

Under Way

Project Number:

0030

Project Title:

Economic Development

Projected Start Date:

09/15/2006

Projected End Date:

06/30/2010

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Louisiana Department of Economic Development

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$3,579,247.01
Total Budget	\$0.00	\$3,579,247.01
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Department of Economic Development	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Firms to be assisted would be those located in the parishes in southeast and southwest Louisiana most affected by Katrina and Rita, including but not limited to those with substantial infrastructure damage. Because of the impacts of the storms, many firms need assistance in dealing with changed circumstances. Small firms in niche sectors such as fisheries, tourism, or the cultural economy may require unique assistance that can be provided by nonprofits with a proven track record within that sector. Through this program, technical assistance will be provided in areas such as business management, strategic planning, accounting, insurance, marketing, and legal. Similar to a technical assistance program created in New York after 9/11/2001, Louisiana will seek proposals from intermediaries, which would provide some form of technical assistance. The technical assistance may be provided to existing small firms, to entrepreneurs/persons seeking to start a new business to locate within and take advantage of opportunities in the most affected parishes, and/or provided in other ways that help address the unique needs for local/regional business recovery. The contracting agency will retain the right to select all or some of the applicants, reject any or all proposals, select all or fewer than all responding to the RFP as part of a consortia or partnership, allocate funds in any amount depending on the number and quality of the proposals, and negotiate any part(s) of any proposal. Respondent organizations will be encouraged to develop partnerships with other groups to provide a team that might serve a specific geographic area or specific type of company or industry.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

The Solicitation for Grant Application (SGA) process commenced in October, 2006. In January, 2007, a review board was initiated. In February, 19 sub-recipients were selected with whom LED met in March to go over program content and process. In April, LED established a contract template through collaboration with OCD-DRU. In May, a kick-off meeting was held for the program sub-recipients during which they were trained on LED's SBITS (Small Business Intermediary Tracking Systems)



software and program training by the OCD-DRU staff. Contracts between LED and the sub-recipients have been finalized. Training on CDBG regulations and HUD requirements was provided to LED and their sub-recipients by OCD-DRU, during August. OCD-DRU continues to provide technical assistance and oversight to the LED's program manager regarding reporting, regulations, performance measures, and other issues. In September, LED and SSA started the individual intermediary interview and needs assessment meetings. The purpose was to meet with all 19 intermediaries individually, in-person and spotlight their target market, demographic groups, industry, geography, and culture/language; and to provide technical assistance on CDBG requirements. These meetings continued into October, also when the first program invoices were submitted via SBITS (Small Business Intermediary Tracking Systems) and forwarded to OCD-DRU. Sage CRM, for tracking intermediary program information, was brought online and data uploaded. LED uses the database to interact with SBITS to track program information. In November, the first invoice was paid to the intermediary. LED internet technicians launched Phase 1 of their website, making program descriptions and a contact list internet accessible. Phase 2 will include advanced search capability for clients. LED assembled all Business Recovery Grant & Loan Program applicant information out of Sage for the purpose of getting them involved in the TA program. LED is discussing options to best approach applicants to connect both programs. LED continues to provide technical assistance and oversight to the intermediaries regarding reporting, regulations, performance measures, and other issues and will hold their next big meeting in New Orleans, on January 16, 2008 to review program files, record keeping, and what is expected during LED monitoring visits.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	116	116/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	178	178	0/0	178/0	178/0	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Small TA - UN (ETAS)

Activity Title: Small TA - UN (ETAS)

Activity Category:

Public services

Activity Status:

Under Way

Project Number:

0030

Project Title:

Economic Development

Projected Start Date:

09/15/2006

Projected End Date:

06/30/2010

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Louisiana Department of Economic Development

Overall	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$6,260,386.94
Total Budget	\$0.00	\$6,260,386.94
Total Obligated	\$0.00	\$9,500,000.00
Total Funds Drawdown	\$139,443.26	\$139,443.26
Program Funds Drawdown	\$139,443.26	\$139,443.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$139,443.26	\$139,443.26
Louisiana Department of Economic Development	\$139,443.26	\$139,443.26
Match Contributed	\$0.00	\$0.00

Activity Description:

Firms to be assisted would be those located in the parishes in southeast and southwest Louisiana most affected by Katrina and Rita, including but not limited to those with substantial infrastructure damage. Because of the impacts of the storms, many firms need assistance in dealing with changed circumstances. Small firms in niche sectors such as fisheries, tourism, or the cultural economy may require unique assistance that can be provided by nonprofits with a proven track record within that sector. Through this program, technical assistance will be provided in areas such as business management, strategic planning, accounting, insurance, marketing, and legal. Similar to a technical assistance program created in New York after 9/11/2001, Louisiana will seek proposals from intermediaries, which would provide some form of technical assistance. The technical assistance may be provided to existing small firms, to entrepreneurs/persons seeking to start a new business to locate within and take advantage of opportunities in the most affected parishes, and/or provided in other ways that help address the unique needs for local/regional business recovery. The contracting agency will retain the right to select all or some of the applicants, reject any or all proposals, select all or fewer than all responding to the RFP as part of a consortia or partnership, allocate funds in any amount depending on the number and quality of the proposals, and negotiate any part(s) of any proposal. Respondent organizations will be encouraged to develop partnerships with other groups to provide a team that might serve a specific geographic area or specific type of company or industry.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

The Solicitation for Grant Application (SGA) process commenced in October, 2006. In January, 2007, a review board was initiated. In February, 19 sub-recipients were selected with whom LED met in March to go over program content and process. In April, LED established a contract template through collaboration with OCD-DRU. In May, a kick-off meeting was held for the program sub-recipients during which they were trained on LED's SBITS (Small Business Intermediary Tracking Systems)



software and program training by the OCD-DRU staff. Contracts between LED and the sub-recipients have been finalized. Training on CDBG regulations and HUD requirements was provided to LED and their sub-recipients by OCD-DRU, during August. OCD-DRU continues to provide technical assistance and oversight to the LED's program manager regarding reporting, regulations, performance measures, and other issues. In September, LED and SSA started the individual intermediary interview and needs assessment meetings. The purpose was to meet with all 19 intermediaries individually, in-person and spotlight their target market, demographic groups, industry, geography, and culture/language; and to provide technical assistance on CDBG requirements. These meetings continued into October, also when the first program invoices were submitted via SBITS (Small Business Intermediary Tracking Systems) and forwarded to OCD-DRU. Sage CRM, for tracking intermediary program information, was brought online and data uploaded. LED uses the database to interact with SBITS to track program information. In November, the first invoice was paid to the intermediary. LED internet technicians launched Phase 1 of their website, making program descriptions and a contact list internet accessible. Phase 2 will include advanced search capability for clients. LED assembled all Business Recovery Grant & Loan Program applicant information out of Sage for the purpose of getting them involved in the TA program. LED is discussing options to best approach applicants to connect both programs. LED continues to provide technical assistance and oversight to the intermediaries regarding reporting, regulations, performance measures, and other issues and will hold their next big meeting in New Orleans, on January 16, 2008 to review program files, record keeping, and what is expected during LED monitoring visits.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		0/0	
# of Businesses	206		250/500	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	259	0/0	0/0	324/0	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: State Bldng - LMI (ISTB)

Activity Title: State Bldng - LMI (ISTB)

Activity Category:

Construction of buildings for the general conduct of government

Project Number:

0021

Projected Start Date:

09/30/2006

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

10/01/2016

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	(\$1,425,000,000.00)	(\$1,425,000,000.00)

Activity Description:

State Building Infrastructure Program This program provides the 10% match required for the FEMA Public Assistance projects to restore critical state infrastructure damaged by the storms. Eligible applicants include all FEMA PA projects that require match. The State will provide this match via a "global match" procedure in which certain projects will be funded in their entirety with CDBG funds while the majority of the projects will be funded entirely with FEMA PA dollars. Since this project is in planning, the projected performance figures are not available at this time.

Location Description:

Projects are located throughout the Gulf Coast area in parishes that are classified as FEMA PA parishes.

Activity Progress Narrative:

Due to the passage of the match waiver legislation, the "match" portion of this program is no longer necessary and the necessary amendment to Action Plan One will be submitted to reallocate those funds for other purposes. During the regular session of 2007, the Louisiana Legislature passed and the Governor signed an appropriations bill that provides funding for the "FEMA-ineligible" portion of this program. On June 25, the LRA board passed a resolution effectively removing funding from this program. As such, an amendment to Action Plan One will be completed and processed to eliminate funding for this program. The \$9,395,767 already expended for match of FEMA PA was returned to the program by Facility Planning and Control. On November 9, 2007, HUD approved Action Plan One, Amendment 15, effectively removing all funding from this program under Action Plan One.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$0.00
Total Other Funding Sources	\$0.00

Grantee Activity Number: Support HSG (HSHO)

Activity Title: Support HSG (HSHO)

Activity Category:

Public services

Activity Status:

Under Way

Project Number:

0040

Project Title:

Public Services

Projected Start Date:

05/30/2006

Projected End Date:

12/30/2016

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Louisiana Department of Health and Hospitals

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$46,750,000.00
Total Budget	\$0.00	\$46,750,000.00
Total Obligated	\$0.00	\$46,750,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

HUD approved the release of funds for the Supportive Housing Services program; outlined in Action Plan One, Amendment 1; on May 30, 2006, to offer grants for Permanent Supportive Housing (PSH) which are designed to provide flexible, community-based supportive services for special needs households linked to affordable rental housing units in community-integrated, non-institutional settings. The Louisiana Department of Health and Hospitals (DHH) will serve as the lead agency for funding, administration, and monitoring of CDBG funds for the Grants. Grants will also be made to sub-recipient Local Lead Agencies designated by DHH and by the Louisiana Department of Social Services (DSS). The Local Lead Agencies will conduct outreach to identify individuals eligible for PSH, develop and maintain waiting lists, enter into agreements with providers of PSH units, pre-screen, prioritize and refer eligible individuals for PSH, and provide the necessary services. This program is planned to assist 3,000 low income people by providing them with new access to a service.

Location Description:

Disaster Affected Parishes.

Activity Progress Narrative:

An interagency agreement with the Department of Health and Hospitals (DHH) was executed in July. DHH will enter into sub-recipient agreements with the designated local lead agencies thereafter. Contracts between the providers of Permanent Supportive Housing (PSH) units and the local lead agencies will be entered into as the units are placed in service and have a PSH qualified tenant. CDBG training was conducted by ICF International for local lead agencies and DHH on July 13, 2007. DHH continues to meet with the local lead agencies on program compliance issues and negotiation of the cooperative endeavor agreements. The PSH set aside agreement was finalized for use when PSH units come on line. There was no new activity on this program during the fourth quarter of 2007.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/3000	0/0	0/3000	0
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Tourism (ECRT)

Activity Title: Tourism (ECRT)

Activity Category:

Tourism (Louisiana and Mississippi only)

Project Number:

0030

Projected Start Date:

09/15/2006

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

06/13/2008

Completed Activity Actual End Date:

Responsible Organization:

OCD and Louisiana Department of Culture, Recreation and

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$28,500,000.00
Total Budget	\$0.00	\$28,500,000.00
Total Obligated	\$0.00	\$28,500,000.00
Total Funds Drawdown	\$14,026,907.77	\$14,026,907.77
Program Funds Drawdown	\$14,026,907.77	\$14,026,907.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,669,990.45	\$14,026,907.77
Louisiana Department of Culture, Recreation and Tourism	\$4,669,990.45	\$14,026,907.77
Match Contributed	\$0.00	\$0.00

Activity Description:

In 2004, the State of Louisiana hosted 24.6 million visitors, of which 76 percent were from outside of the State. Those 24.6 million visitors spent \$9.9 billion in the State and contributed \$600 million in state and local tax revenues (Source: Travel Industry Association of America). Out-of-state tourists come to Louisiana as a result of marketing and promotion of Louisiana's many cultural and natural assets, family recreation destinations, and various special events Louisiana hosts each year. South Louisiana is the largest draw for the State's tourism and convention business. Prior to the storms, tourism was the second largest industry in the State in terms of employment (Louisiana Office of Tourism), and the cultural economy was the fastest growing industry in the State (Source: Louisiana: Where Culture Means Business, Mt. Auburn Associates, July 31, 2005). The tourism and cultural industries combined sustained 260,000 jobs for Louisiana residents. This funding will be allocated to local tourism agencies and bureaus to promote recovery tourism in their areas. Activities to be funded include advertising and event promotions.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

The program has awarded \$28,500,000 to 17 tourism agencies throughout the disaster-affected parishes. The OCD-DRU entered an interagency agreement with the Department of Culture, Recreation, & Tourism (DCR&T) and established a funds distribution process. The OCD-DRU staff made pre-monitoring visits to the New Orleans area and visits to the Lafayette area. In June of 2007, the OCD-DRU staff continued the pre-monitoring visits. Since the end of the second quarter, the DCR&T has reported 7 on-site monitoring visits. In the third quarter, Washington Parish Tourism Commission tracked visitor inquiries by their 800 number and reported 91 inquires versus 86 in the previous quarter for a total of 177. Third quarter activity accounted for 51% of the total activity for this year. The Vermillion Parish Tourism Commission received 497 more inquires (call ins, walk ins, mail, e-mails and website information) over the same period last year. St. Bernard Parish indicated 6,177 people attended



St. Bernard State Parks in the third quarter of 2007 and 14,635 people attended Chalmette National Park. New Orleans Tourism Marketing Corp. indicated a website usage increase of 76% and an increase of 463,295 visits over last year. Southwest Louisiana Convention and Visitor Bureau received 627,500 ad inquires by the end of the third quarter versus 273,240 for all of 2005. Lafourche Parish Tourist had 23,500 advertising inquires by the end of September 2007 as compared to 24,346 for all of 2005. Jefferson Convention & Visitor Bureau has planned a new festival called the -Laketown Festival - to be marketed locally and regionally to be held in the fourth quarter. New Orleans Metro Convention & Visitor Bureau had 68,856,530 clicks from internet ads this quarter. In the fourth quarter of 2007, The Jefferson Convention & Visitors Bureau continued the online marketing, and completed a newspaper insert in December to run January 6, 2008, and be distributed to 342,000 households. Lafourche Parish Tourist Commission completed a familiarization tour for travel writers in October. Louisiana Office of Tourism did a public relations blitz targeting media in national markets to promote Mardi Gras and continued to work with Gourmet and Smithsonian on integrated programs which promoted Louisiana as a viable travel destination. New Orleans Public Facilities Management, Inc. continued its advertising campaign, which included 8 print ads and three internet ads. The marketing and sales program staff booked 11 new definite/confirmed short term and long term events for the Morial Convention Center for years 2008-2014. They also secured 47 tentative commitments for years 2008-2021. In addition, professional media monitoring service utilization resulted in 37 articles/broadcast exposure that generated more than 3.8 million media impressions. New Orleans Metropolitan Convention & Visitors Bureau continued many of the same ads from previous months, but new ads included: New York Times.com; Association Now; ASAE and the Center for Association Leadership and Convention South; Sidestep - The Travelers Search Engine; Courier Magazine; and USA Today. Vermilion Parish Tourist Commission's new website went live on December 1, 2007. Several other sub-contractors continued media campaigns and were in the process of developing new campaigns and reaching out to tour operators and travel writers. In order to accommodate changes to the DRGR structure and report the correct total amount drawn-down to date, the reported drawn-down amount for this quarter includes \$9,356,917.32 from prior quarters that was previously unreported and \$4,669,990.45 from the fourth quarter of 2007.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Total People reached through	0		0/0	
# of Posted Advertisements for	0		0/0	
# of Distributed Materials	0		0/0	
Total Visitor Spending	0		0/0	
Number of new visitors attracted	0		0/0	
# of events held	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/6000	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Workforce (ERWT)

Activity Title: Workforce (ERWT)

Activity Category:

Public services

Activity Status:

Under Way

Project Number:

0030

Project Title:

Economic Development

Projected Start Date:

09/15/2006

Projected End Date:

12/31/2011

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Louisiana Workforce Commission

Overall

	Oct 1 thru Dec 31, 2007	To Date
Total Projected Budget from All Sources	N/A	\$37,053,635.00
Total Budget	\$0.00	\$37,053,635.00
Total Obligated	\$0.00	\$38,000,000.00
Total Funds Drawdown	\$3,827,153.93	\$3,827,153.93
Program Funds Drawdown	\$3,827,153.93	\$3,827,153.93
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,176,821.45	\$3,827,153.93
Louisiana Workforce Commission	\$2,176,821.45	\$3,827,153.93
Match Contributed	\$0.00	\$0.00

Activity Description:

Hurricanes Katrina and Rita dealt a devastating blow to the economic engine in South Louisiana. Approximately 360,000 Louisiana citizens are estimated to have been displaced outside of the State (LRA analysis of population estimates). Some 1.3 Million FEMA applicants were scattered across 50 states by Hurricane Katrina alone (FEMA). It is reported that approximately 18,000 businesses were severely damaged or destroyed, and 220,000 jobs are estimated to have been lost due to the hurricanes (BLS). The loss of jobs from the hurricanes impacted every sector from healthcare and construction to retail and tourism. The Recovery Workforce Training Program (RWTP) will address the loss of jobs and the re-employment of our workforce as a top priority in the recovery of the impacted areas and the long-term recovery of the State's overall economy. The program is centered on three inter-related factors critical to the recovery of Louisiana's economy: the return of the displaced workforce; the retention of the existing workforce; and a concerted effort to increase skills development for new jobs in sectors related to the immediate and long-term recovery and rebuilding efforts and the future of our economy. This program is planned to train 9,526 people total to be productive members of the workforce. 4,858 will be in the moderate income range.

Location Description:

Activity Progress Narrative:

The RFP issued on October 4, 2006 required proposals to be submitted to the Workforce Commission (WC) on or before November 28, 2006. The WC created an evaluation team to review the submitted 48 proposals amounting to \$165,000,000. The final evaluation of the proposals was due to the WC by December 7 for final approval by December 14, 2006. Of the 48 proposals submitted, 19 were funded. In March of 2007, an agreement between WC and OCD-DRU was signed and submitted to the Office of Contractual Review (OCR). The meeting between WC Acting Director and OCD-DRU staff resulted in the completion of a template for sub-recipient agreements. As of June, all completed agreements submitted by the WC in the previous month have passed contractual review, and all agreements are now with the OCD-DRU whose staff is in the process



of creating a system of tracking and utilizing the information contained in the agreements to help with future monitoring efforts. One of the sub-recipients named Pelican Chapter Associated Builder & Contractors completed a construction industry training program in August. It has placed 75% of the trainees participating in their program for the first round. They are actively pursuing placement of the remainder of trainees, and they are preparing to establish their next round of training to ensure accomplishment of their projected goals. As of the end of the 4th quarter of 2007, this program had trained 686 of its 3,264(2,345 are LMI) participants and placed 347 of those trained in the following job sectors: Advanced Manufacturing, Construction, Oil & Gas, Cultural Economy, Health Care, and Transportation. In order to accommodate changes to the DRGR structure and report the correct total amount drawdown to date, the reported drawdown amount for this quarter includes \$1,650,332.48 from prior quarters that was previously unreported and \$2,176,821.45 from the fourth quarter of 2007.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/0
# of Businesses	0	0/0
# of Non-business Organizations	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	1
Monitoring Visits	0	0
Audit Visits	0	2
Technical Assistance Visits	0	0
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	1