

Grantee: Louisiana

Grant: B-18-DP-22-0001

January 1, 2022 thru March 31, 2022 Performance

Grant Number: B-18-DP-22-0001	Obligation Date:	Award Date:
Grantee Name: Louisiana	Contract End Date: 09/16/2032	Review by HUD: Original - In Progress
Grant Award Amount: \$1,213,917,000.00	Grant Status: Active	QPR Contact: Amanda Clark
LOCCS Authorized Amount: \$1,213,917,000.00	Estimated PI/RL Funds:	
Total Budget: \$1,213,917,000.00		

Disasters:

Declaration Number

FEMA-4272-TX
FEMA-4263-LA
FEMA-4277-LA

Narratives

Mitigation Needs Assessment:

Beginning with Hurricane Katrina's landfall in August 2005, each of Louisiana's 64 parishes has been included in a federal major disaster declaration as a result of a named tropical event. Moreover, the Great Floods of 2016 - two rainfall events six months apart affected wide swaths of the state - causing severe flash and riverine floods. These floods led to major disaster declarations in 56 parishes. These events have left an indelible mark on Louisiana and have exposed new challenges within the state's approach to flood risk reduction.

Since Hurricanes Katrina and Rita, the state has adopted stricter building codes, newer flood maps in some areas, and has formed the Coastal Protection and Restoration Authority (CPRA), which relies on science and engineering to produce, implement, and regularly update the state's Coastal Master Plan. After Hurricane Isaac, with funds provided by HUD's National Disaster Resilience Competition, Louisiana created the Strategic Adaptations for Future Environments Program (LA SAFE) which became a model for engaging citizens in planning for the long-term resilience of their communities.

The Great Floods of 2016 exposed another challenge the state faces: the need to better manage riverine and flash flooding caused by extreme precipitation events. The state identified regional watershed-based flood risk management as a means to systematically address water management and avoid interventions that may unintentionally increase runoff or subsequent flooding on adjacent communities, upstream and downstream.

Soon after, the state began its investigation of this new approach. Per the Bipartisan Budget Act of 2018, Congress allocated \$1,213,917,000 CDBG-MIT funds to the State of Louisiana for the specific purpose of mitigation activities as specified in Public Law 115-123 and FR-6109-N-02.

As the next step in Louisiana's response to its increasingly complex flood risk profile, the state completed its investigation of watershed management and Governor John Bel Edwards charged state agencies with coordinating statewide floodplain management efforts through a watershed-based approach, referred to as the Louisiana Watershed Initiative or LWI.

Building on the efforts and methodologies of both the Coastal Master Plan and LA SAFE, the LWI takes a statewide approach to watershed-based floodplain management to reduce flood risk vulnerabilities through pre-disaster mapping, modeling, and watershed management planning - backed by large-scale investments in projects and programs that directly mitigate risks.

The LWI combines the Coastal Master Plan's focus on data, science and engineering with the community engagement lessons learned through LA SAFE to work across all sectors of government. The state commits to working in partnership with local communities statewide toward an integrated, watershed-based approach to floodplain management that combines physical, biological, ecological, socioeconomic, and policy-based solutions emanating from a comprehensive scientific understanding of the state's hydrologic processes.

Most Impacted and Distressed Areas: Combined, these disasters affected 56 of the state's 64 parishes, with 51 parishes declared eligible for FEMA IA. HUD has identified the 10 most impacted parishes from these two events as Acadia, Ascension, East Baton Rouge, Lafayette, Livingston, Ouachita, St. Tammany, Tangipahoa, Vermilion and Washington.

Proposed Use of Funds:

Program Area No. 1: Local and Regional Watershed Projects and Programs

As local, regional and state governments and organizations work through the LWI toward regional, watershed-based coordination and as the LWI develops datasets and modeling tools to inform watershed management policy and project mitigation activities (see Program Areas 3 and 4 in this Section for more detail), the LWI will provide funding and assistance to local and regional organizations to implement identified projects and programs with demonstrable and quantifiable mitigation outcomes. These projects and programs may include, but are not limited to, direct physical improvements to the watershed, ecological and waterway restoration projects, code enforcement activities, floodplain/floodway easements, and strategic land acquisitions and other projects that demonstrably enhance the storage and ecosystem capacity of the land



and water systems within the state’s respective watersheds.

Program Area No. 2: State Projects and Programs

Following the Great Floods of 2016, the state identified numerous projects and/or programs that are necessary for immediate implementation of a more comprehensive flood mitigation strategy. In these cases, the state – through the LWI – will award projects, as selected through a non-competitive process for immediate implementation. These projects and programs must align with the LWI’s approach to comprehensive statewide and regional watershed management focused on four dimensions: (1) evidence-backed flood control projects, (2) innovative floodplain management, (3) public education and (4) changing development patterns. For activities that use Urgent Need Mitigation as their national objective, the state will demonstrate how projects will result in a measurable and verifiable reduction in the risk of loss of life and property.

Program Area No. 3: Watershed Monitoring, Mapping and Modeling

This program addresses the unmet mitigation need for watershed data and modeling, and will enable long-term flood resilience, more targeted flood control project selection and regional coordination along watershed boundaries. This program can also be anticipated to reduce the need for disaster response and enhance such response efforts when deployed, aid in the provision of critical lifelines and enable a demonstrable reduction in flood risk within HUD-MID and LA-MID parishes.

Program Area No. 4: Watershed Policy, Planning and Local Capacity Assistance

While different levels of capacity and integration exist in various agencies and regions of the state, these entities are not currently coordinated on a regional watershed basis and their activities and authorities are often circumscribed within the boundaries of a single parish or municipality. State and local agencies, communities, and stakeholders must collaborate, organize, and make decisions on a watershed basis in order to plan for and manage water and flood events effectively. Through this program, the state will partner with federal, state, local agencies and experts, as well as private industry, to complete an assessment of state, regional, and local programs, as well as to offer technical assistance, educational and capacity building support services to state agencies, local governments, non-profit organizations, planning and development organizations, chambers of commerce, and other public-serving agencies and organizations in order to encourage the alignment of effort across watersheds to promote the LWI’s approach to watershed management. This technical assistance will also facilitate the establishment of coalitions among parishes and municipal governments – based on watersheds – to implement regional policies and projects funded through other programs within this grant. For activities that use Urgent Need Mitigation as their national objective, the state will require sub-grantees to demonstrate how their projects will result in a measurable and verifiable reduction in the risk of loss of life and property.

Many existing state, regional and local organizations have limited experience or capacity related to watershed-specific issues, such as floodplain policy development and implementation, or related to analyzing impacts of floodplain policies on local and regional economies, natural and built environments, and wildlife and fisheries. Under this program, the LWI will coordinate extensive public engagement, training, and research, and ultimately, will develop informed and collaborative policies and planning tools. This program area includes three specific elements: technical assistance, development of statewide and regional watershed management plans, and administration.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$0.00	\$624,805,712.17
Total Budget	\$0.00	\$624,805,712.17
Total Obligated	\$2,903,237.00	\$238,082,358.50
Total Funds Drawdown	\$5,563,132.59	\$8,591,006.99
Program Funds Drawdown	\$5,563,132.59	\$8,591,006.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,563,132.59	\$8,591,006.99
HUD Identified Most Impacted and Distressed	\$3,715,819.78	\$4,866,263.37
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
Ascension Parish Government	\$ 0.00	\$ 0.00
Division of Administration Facility Planning	\$ 839,430.71	\$ 839,430.71
East Baton Rouge Parish	\$ 0.00	\$ 0.00
East Baton Rouge Recreation and Park Commission (BREC)	\$ 0.00	\$ 0.00
Iberville Parish	\$ 0.00	\$ 0.00
Lafayette City Parish Consolidated Government	\$ 0.00	\$ 0.00
Lafourche Parish Government	\$ 0.00	\$ 0.00
Livingston Parish Office of Homeland Security and	\$ 0.00	\$ 0.00
Louisiana Department of Environmental Quality	\$ 3,715,819.78	\$ 4,866,263.37
Louisiana Department of Transportation and Development	\$ 0.00	\$ 0.00
Natchitoches Parish	\$ 0.00	\$ 0.00
Cameron Parish Police Jury	\$ 2,823.75	\$ 19,232.50
Office of Community Development (OCD), Disaster	\$ 998,595.85	\$ 2,824,485.03



Ouachita Parish Police Jury	\$ 0.00	\$ 0.00
Pan American Engineers Inc	\$ 6,462.50	\$ 34,363.75
Pontchartrain Levee District	\$ 0.00	\$ 0.00
Ramboll US Corporation	\$ 0.00	\$ 7,231.63
St. Martin Parish	\$ 0.00	\$ 0.00
St. Tammany Parish Government	\$ 0.00	\$ 0.00
Town of Ball	\$ 0.00	\$ 0.00
Town of Church Point	\$ 0.00	\$ 0.00
Town of Haughton	\$ 0.00	\$ 0.00
City of Alexandria	\$ 0.00	\$ 0.00
Town of Mansura	\$ 0.00	\$ 0.00
Town of Maringouin	\$ 0.00	\$ 0.00
University Lakes LLC	\$ 0.00	\$ 0.00
University Lakes, LLC	\$ 0.00	\$ 0.00
Vermilion Parish Police Jury	\$ 0.00	\$ 0.00
City of Leesville	\$ 0.00	\$ 0.00
City of Monroe	\$ 0.00	\$ 0.00
City of Pineville	\$ 0.00	\$ 0.00
City of Shreveport	\$ 0.00	\$ 0.00
City of Slidell	\$ 0.00	\$ 0.00
Coushatta Tribe of Louisiana	\$ 0.00	\$ 0.00

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	10.04%	.00%
Overall Benefit Amount	\$582,680,160.00	\$57,850,803.00	\$.00
Limit on Public Services	\$182,087,550.00	\$.00	\$.00
Limit on Admin/Planning	\$242,783,400.00	\$48,556,680.00	\$1,881,682.15
Limit on Admin	\$60,695,850.00	\$48,556,680.00	\$1,881,682.15
Most Impacted and Distressed	\$606,958,500.00	\$226,695,647.33	\$4,866,263.37

Overall Progress Narrative:

Administration Activity

Implementation of State Agency Operational Guidance (OGSA) continued this quarter with updates on the following five recommendations:

- A1 – Develop a simple, accurate depiction of the role and responsibilities of state agencies in relation to flood risk management for use by agencies and stakeholders
 - Full drafts of LWI Staff Guide and LWI Users Guide completed and under review by agency staff. Once finalized determine appropriate distribution method
 - A2 – Ensure parish and municipal applicants are aware of the limitations and constraints of funding sources and establish a project proposal review process that facilitates the coordination of funding sources pre-award
 - Solicitation of Information survey drafted. Refining content with LWI agencies and regional coordinators. Process and mechanism for implementation underdevelopment
 - C1 - Utilize the Nature-Based Solutions group within LWI to share information and resources among agencies and with stakeholders, and develop proactive mechanisms for conservation of existing floodplains and channels and the restoration of natural habitats
 - Final draft of “NBS for Flood Risk Management: An Information Guide” completed March 2022. Under comms review and determining process of distribution across state agencies and to Regional Coordinators
 - Recommendation D.2 - Create an inventory, including specific agency uses identified, of potential model uses to ensure all agencies have a thorough understanding of the future utility of the LWI models beyond the LWI program
- D2 – First draft of turnkey uses and potential uses of H&H models and associated data under review by TDQ and Working Group

Watershed Projects Grants Program: Local and Regional

- Round 1: Agreements have been finalized for 2 of the 29 Round 1 projects. All others are currently having CEAs in process. 10 of the 29 projects are expected to start construction mid-to late-2022.



State Projects and Programs

- Large Area Buyouts Program: In 2022 Q1, OCD continued the development, outreach, and application phases of its CDBG-MIT Buyout activities. For the Greinwich Terrace buyouts, 65 award letters have been sent to 25 residences. We will have all award letters out by mid-May with closings starting immediately after. Appraisals are underway for the Victoria Acres buyouts with award letters starting within the next two weeks. The buyouts in Denham Springs have completed their environmental reviews and appraisals will start next week. St. Tammany Parish’s CEA has been approved and they are writing their policies and procedures. A public meeting is scheduled for May 3rd in the City of Scott for the residents in their identified buyout area.

- Regional Retention, Detention and Natural Flood Plain Management Program: OCD has approved agreements with six Sate Projects and Programs applicants. Four projects are in the design phase and one has started construction for its drainage improvements project. Two projects are anticipated to begin construction mid to late 2022. All other projects are anticipated to begin construction in 2023.

Non-Federal Cost Share Assistance Program

- All potential applications have been submitted. Current grantees are providing information to finalize CEAs. While this is ongoing, OCD is coordinating with GOHSEP to ensure that all identified projects receive approval of all required deliverables in the FEMA HMGP program before moving forward in the cost share assistance program.

Watershed Monitoring, Mapping and Modeling

In 2022 Q1, Watershed Monitoring, Mapping and Modeling activities under the MIT program, which are all planning activities, include:

- Statewide Modeling Program: LA DOTD continued to manage 7 modeling consultants statewide in support of statewide modeling efforts. The 47 approved designs resulting from Task Order 1 (TO1)—funded by 2016 Flood funds—are being managed in two series:

- Model Series I is associated with DOTD Task Order 2 (TO2)
 - Task Order 2 was issued for Region 4. As of 2022 Q1, LA DOTD has issued Task order 2 for all regions.
- Model Series II is associated with DOTD Task Order 3 (TO3)
 - LA DOTD has issued Task Order 3 for all regions

- River and Rain Gauge Enhancement Program: At the end of 2022 Q1, reconnaissance had been completed for 33 gauge locations, gauges were installed at 27 locations, and 24 of the 27 were online. Of the 24 locations with gauges online, all record precipitation, 11 also record river stages, and five record stage and discharge velocity. The progress can be accessed as a list of completed gauges at USGS Current Conditions For Selected Counties in Louisiana or as a spatial map at Water Resources of the United States—National Water Information System (NWIS) Mapper ([usgs.gov](https://www.usgs.gov/))

NOTE: For all activities in this QPR with no narratives, there were no expenditures in this quarter.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
3105, State Administration and Planning	\$497,103.26	\$48,556,680.00	\$1,881,682.15
3106, Local and Regional Watershed Projects and	\$0.00	\$570,666,243.00	\$0.00
3107, State Infrastructure and Housing	\$1,163,957.30	\$297,757,590.00	\$1,656,809.22
3108, Non-Federal Cost Share Assistance	\$0.00	\$111,988,107.00	\$0.00
3109, Watershed Monitoring, Mapping, and Modeling	\$3,715,819.78	\$145,670,040.00	\$4,866,263.37
3110, Watershed Policy, Planning, and Local Capacity	\$186,252.25	\$24,278,340.00	\$186,252.25
3111, State Economic Development and Resilience	\$0.00	\$15,000,000.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00

Activities

Project # / 3105 / State Administration and Planning



Grantee Activity Number: 65MTAD1001

Activity Title: State Administration

Activity Type:

Administration

Activity Status:

Under Way

Project Number:

3105

Project Title:

State Administration and Planning

Projected Start Date:

09/16/2020

Projected End Date:

09/16/2032

Benefit Type:

N/A

Completed Activity Actual End Date:**National Objective:**

NA

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$48,556,680.00
Total Budget	\$0.00	\$48,556,680.00
Total Obligated	\$0.00	\$48,556,680.00
Total Funds Drawdown	\$497,103.26	\$1,881,682.15
Program Funds Drawdown	\$497,103.26	\$1,881,682.15
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$497,103.26	\$1,881,682.15
Office of Community Development (OCD), Disaster	\$497,103.26	\$1,881,682.15
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity funds the costs necessary for the general administration of the LWI, to include but not limited to the state's and subrecipients' time administering programs, compliance, and monitoring of the state's subrecipients, vendors, and other recipients of funding and other costs specified as eligible administrative expenses in 24 CFR 570.206

Location Description:**Activity Progress Narrative:**

Expenditures this quarter were the overall administration of the MIT grant.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3107 / State Infrastructure and Housing

Grantee Activity Number: 09MTRR7701

Activity Title: Black Bayou Structure Hardening and Runoff Retention Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3107

Projected Start Date:

02/01/2021

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

01/31/2026

Completed Activity Actual End Date:**Responsible Organization:**

Louisiana Department of Transportation and

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2022****To Date**

\$0.00

\$6,679,600.00

Total Budget

\$0.00

\$6,679,600.00

Total Obligated

\$0.00

\$6,679,600.00

Total Funds Drawdown

\$460.00

\$1,166.25

Program Funds Drawdown

\$460.00

\$1,166.25

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$460.00

\$1,166.25

Louisiana Department of Transportation and

\$0.00

\$0.00

Pan American Engineers Inc

\$460.00

\$1,166.25

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for a new spillway with drawdown gates and embankment hardening.

Location Description:

LA Highway 2, Houston, LA 71043

Activity Progress Narrative:

Expenditures this quarter were to the Pan American Engineers for mitigation measures in Black Bayou.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of public facilities	0	0/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	3845	0.00

LMI%:	49.54
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 49MTRR7701

Activity Title: Three Mile Lake Backwater Flood Reduction

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3107

Projected Start Date:

02/01/2021

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

01/31/2026

Completed Activity Actual End Date:**Responsible Organization:**

Louisiana Department of Transportation and

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$3,029,320.00
Total Budget	\$0.00	\$3,029,320.00
Total Obligated	\$0.00	\$3,029,320.00
Total Funds Drawdown	\$115.00	\$1,032.50
Program Funds Drawdown	\$115.00	\$1,032.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$115.00	\$1,032.50
Louisiana Department of Transportation and	\$0.00	\$0.00
Pan American Engineers Inc	\$115.00	\$1,032.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for backwater flood prevention.

Location Description:

Three Mile Avenue, Port Barre, LA 70577

Activity Progress Narrative:

Expenditures this quarter were to Pan American Engineers for mitigation measures for Three Mile Lake.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of public facilities	0	0/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	1055	0.00

LMI%:	24.17
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65MTAB7201

Activity Title: Large Area Buyouts - LMI Area

Activity Type:
MIT - Buyout of Properties

Project Number:
3107

Projected Start Date:
04/01/2021

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
State Infrastructure and Housing

Projected End Date:
03/31/2030

Completed Activity Actual End Date:

Responsible Organization:
Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$6,090,000.00
Total Budget	\$0.00	\$6,090,000.00
Total Obligated	\$0.00	\$233,872.10
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of demolition, clearance, & disposition of properties bought out.

Location Description:

In Calcasieu, Livingston, St. Tammany, and Vermilion parishes in Louisiana.

Activity Progress Narrative:

Updated Environmental Assessment Status to Underway. Updated census tracts. Performance measure proposed beneficiaries # of persons changed from Proposed Total of 491,335 to 214,555 (Low from 90,535 to 55,040; Moderate to from 90,535 to 55,040). LMI % changed from 36% to 51.31%.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of acres green space created	0	0/15
# of Properties	0	0/60

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/60
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/60

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	55040	55040	214555	51.31

LMI%:	51.31
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65MTAB7202

Activity Title: Large Area Buyouts - UN Area

Activity Type:

MIT - Buyout of Properties

Project Number:

3107

Projected Start Date:

04/01/2021

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

03/31/2030

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$2,610,000.00
Total Budget	\$0.00	\$2,610,000.00
Total Obligated	\$0.00	\$100,230.90
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of demolition, clearance, & disposition of properties bought out.

Location Description:

In Calcasieu, Livingston, St. Tammany, and Vermilion parishes in Louisiana.

Activity Progress Narrative:

Updated Environmental Assessment Status to Underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of acres green space created	0	0/15
# of Properties	0	0/60

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/60
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/60

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	491335	0.00

LMI%:	36.85
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65MTAB7203

Activity Title: Large Area Buyouts - LMI Direct

Activity Type:
MIT - Buyout of Properties

Project Number:
3107

Projected Start Date:
04/01/2021

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod Buyout

Activity Status:
Under Way

Project Title:
State Infrastructure and Housing

Projected End Date:
03/31/2030

Completed Activity Actual End Date:

Responsible Organization:
Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$30,450,000.00
Total Budget	\$0.00	\$30,450,000.00
Total Obligated	\$0.00	\$1,169,360.50
Total Funds Drawdown	\$284,352.34	\$725,662.63
Program Funds Drawdown	\$284,352.34	\$725,662.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$284,352.34	\$725,662.63
Office of Community Development (OCD), Disaster	\$284,352.34	\$725,662.63
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of funds used for buyout of properties.

Location Description:

In Calcasieu, Livingston, St. Tammany, and Vermilion parishes in Louisiana.

Activity Progress Narrative:

Expenditures this quarter were to continue with large area buyouts in LMI areas; updated Environmental Assessment Status to Underway.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
% decrease in area inundated	0	0/0
% decrease in NFIP CRS score	0	0/0
\$ estimated flood loss	0	0/0
# households relocated	0	0/90
% increase in number of acres	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of brownfield acres converted	0	0/0
# of greenspace users	0	0/0
# of non-invasive species trees	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired by	0	0/0
# of Parcels acquired	0	0/90
# of Properties	0	0/90
# of properties protected from	0	0/0
# of vacant lots repurposed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/90
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/90

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/60	0/30	0/90	0
# Owner	0	0	0	0/60	0/30	0/90	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65MTAB7204

Activity Title: Large Area Buyouts - LMI Direct Hsg Incentive

Activity Type:

MIT - Buyout of Properties

Project Number:

3107

Projected Start Date:

04/01/2021

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod Housing Incentive

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

03/31/2030

Completed Activity Actual End Date:**Responsible Organization:**

Office of Community Development (OCD), Disaster

Overall**Total Projected Budget from All Sources**

	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$30,450,000.00
Total Budget	\$0.00	\$30,450,000.00
Total Obligated	\$0.00	\$1,169,360.50
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Total Budget**Total Obligated****Total Funds Drawdown** **Program Funds Drawdown** **Program Income Drawdown****Program Income Received****Total Funds Expended**

Office of Community Development (OCD), Disaster

Most Impacted and Distressed Expended**Other Funds**

Match Funds

Non-Match Funds

Other Funds:**Overall**

Match Funds

This Period

\$ 0.00

To Date

\$ 0.00

Activity Description:

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of Housing incentives to encourage relocation to areas at lower risk of future flooding.

Location Description:

In Calcasieu, Livingston, St. Tammany, and Vermilion parishes in Louisiana.

Activity Progress Narrative:

Updated Environmental Assessment Status to Underway.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
% decrease in area inundated	0	0/0
% decrease in NFIP CRS score	0	0/0
\$ estimated flood loss	0	0/0
# households relocated	0	0/90
% increase in number of acres	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of brownfield acres converted	0	0/0
# of greenspace users	0	0/0
# of non-invasive species trees	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired by	0	0/0
# of Parcels acquired	0	0/90
# of Properties	0	0/90
# of properties protected from	0	0/0
# of vacant lots repurposed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/90
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/90

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/60	0/30	0/90	0
# Owner	0	0	0	0/60	0/30	0/90	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65MTAB7205

Activity Title: Large Area Buyouts - UN Direct

Activity Type:
MIT - Buyout of Properties

Project Number:
3107

Projected Start Date:
04/01/2021

Benefit Type:
Direct Benefit (Households)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
State Infrastructure and Housing

Projected End Date:
03/31/2030

Completed Activity Actual End Date:

Responsible Organization:
Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$17,400,000.00
Total Budget	\$0.00	\$17,400,000.00
Total Obligated	\$0.00	\$668,206.00
Total Funds Drawdown	\$30,888.00	\$30,888.00
Program Funds Drawdown	\$30,888.00	\$30,888.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$30,888.00	\$30,888.00
Office of Community Development (OCD), Disaster	\$30,888.00	\$30,888.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of Housing incentives to encourage relocation to areas at lower risk of future flooding.

Location Description:

In Calcasieu, Livingston, St. Tammany, and Vermilion parishes in Louisiana.

Activity Progress Narrative:

Expenditures this quarter were to begin buyouts; updated Environmental Assessment Status to Underway.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# acres of newly added or	0		0/0	
# acres of wetlands created	0		0/0	
% decrease in area inundated	0		0/0	
% decrease in NFIP CRS score	0		0/0	
\$ estimated flood loss	0		0/0	
# households relocated	0		0/30	
% increase in number of acres	0		0/0	
# occupied structures in	0		0/0	
# of acres green infrastructure	0		0/0	
# of acres green space created	0		0/0	
# of acres green space	0		0/0	
# of acres no longer vulnerable	0		0/0	
# of acres of native vegetation	0		0/0	
# of brownfield acres converted	0		0/0	
# of greenspace users	0		0/0	
# of non-invasive species trees	0		0/0	
# of Parcels acquired by admin	0		0/0	
# of Parcels acquired by	0		0/0	
# of Parcels acquired	0		0/30	
# of Properties	0		0/30	
# of properties protected from	0		0/0	
# of vacant lots repurposed	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/30	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/30	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/30	0
# Owner	0	0	0	0/0	0/0	0/30	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65MTRR7701

Activity Title: Mermentau Basin Inundation Relief Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3107

Projected Start Date:

03/01/2021

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cameron Parish Police Jury

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2022 To Date**

\$0.00 \$25,400,000.00

Total Budget

\$0.00 \$25,400,000.00

Total Obligated

\$0.00 \$25,027,125.00

Total Funds Drawdown

\$2,823.75 \$19,232.50

Program Funds Drawdown

\$2,823.75 \$19,232.50

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$2,823.75 \$19,232.50

Cameron Parish Police Jury

\$2,823.75 \$19,232.50

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for natural functions restoration and flood storage. Original purpose of this activity changed, activity was re-used for current funding of \$25.4 Million with different proposed accomplishments and beneficiaries.

Location Description:

In Cameron and Vermilion parishes in Louisiana.

Activity Progress Narrative:

Expenditures for this quarter were for mitigation measures in the Mermentau Basin.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of public facilities	0	0/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	65315	0.00

LMI%:	40.4
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65MTRR7702

Activity Title: Bayou Cocodrie Runoff Retention and Critical Infrastructure Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3107

Projected Start Date:

02/01/2021

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

01/31/2026

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Transportation and

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2022 To Date

\$0.00 \$2,243,200.00

Total Budget

\$0.00 \$2,243,200.00

Total Obligated

\$0.00 \$2,243,200.00

Total Funds Drawdown

\$80.00 \$890.00

Program Funds Drawdown

\$80.00 \$890.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$80.00 \$890.00

Louisiana Department of Transportation and

\$0.00 \$0.00

Pan American Engineers Inc

\$80.00 \$890.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for drawdown gate and hardening. Original purpose of this activity changed, activity was re-used for current funding of \$2.2 Million with different proposed accomplishments and beneficiaries.

Location Description:

In Rapides and Evangeline parishes in Louisiana.

Activity Progress Narrative:

Expenditures this quarter were to Pan American Engineers for Bayou Cocodrie mitigation measures.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of public facilities	0	0/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	5765	0.00

LMI%:	38.33
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65MTRR7704

Activity Title: LSUA Drainage Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3107

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

09/30/2023

Completed Activity Actual End Date:

Responsible Organization:

Division of Administration Facility Planning

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$3,515,672.50
Total Budget	\$0.00	\$3,515,672.50
Total Obligated	\$0.00	\$3,515,672.50
Total Funds Drawdown	\$845,238.21	\$871,683.59
Program Funds Drawdown	\$845,238.21	\$871,683.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$845,238.21	\$871,683.59
Division of Administration Facility Planning	\$839,430.71	\$839,430.71
Pan American Engineers Inc	\$5,807.50	\$25,021.25
Ramboll US Corporation	\$0.00	\$7,231.63
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements to LSU Alexandria campus.

Location Description:

In Rapides, Grant, and Avoyelles parishes in Louisiana.

Activity Progress Narrative:

Expenditures this quarter were to the Division of Administration and Pan American Engineers for facility planning of LSUA Drainage.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/4920

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	184520	0.00

LMI%:	40.92
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3108 / Non-Federal Cost Share Assistance



Grantee Activity Number: 17MTCS7703

Activity Title: Ward Creek Watershed Detention Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3108

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Non-Federal Cost Share Assistance

Projected End Date:

09/17/2027

Completed Activity Actual End Date:**Responsible Organization:**

East Baton Rouge Parish

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$25,544,789.00
Total Budget	\$0.00	\$25,544,789.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
East Baton Rouge Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The activity will provide approximately 1,271,307 cubic yards of additional storage capacity to East Baton Rouge's currently stressed drainage system. This additional storage will consist of constructing 197 acres of detention at approximately 4 ft. deep throughout the upper reaches of Ward Creek Watershed.

Location Description:

17200 Airline Hwy, Baton Rouge, LA, 70817

Activity Progress Narrative:

Changed National Objective from Low/Moderate to Urgent Need Mitigation to match the LMI percentage. Removed performance measure proposed beneficiaries # of persons of low and moderate since the National Objective changed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/42560
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	42560	0.00

LMI%:	27.48
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 37MTCS7702

Activity Title: Black Bayou Canal Drainage Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3108

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Federal Cost Share Assistance

Projected End Date:

09/17/2027

Completed Activity Actual End Date:

Responsible Organization:

Ouachita Parish Police Jury

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$3,181,710.67
Total Budget	\$0.00	\$3,181,710.67
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Ouachita Parish Police Jury	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is to improve the flow characteristics and capacity of the Black Bayou Canal.

Location Description:

North 7th Street Hwy 143, Monroe, LA, 71201

Activity Progress Narrative:

Changed National Objective from Urgent Need Mitigation to Low/Moderate to match the LMI percentage. Updated performance measure # of persons from zero low; zero moderate to 630 low; 190 moderate.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Linear feet of Public	0	0/8450

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	630	190	1225	66.94

LMI%:	66.94
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 37MTCS7703

Activity Title: Oregon Trail Floodwall

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3108

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Non-Federal Cost Share Assistance

Projected End Date:

09/17/2027

Completed Activity Actual End Date:**Responsible Organization:**

Ouachita Parish Police Jury

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2022 To Date**

\$0.00 \$1,332,200.00

Total Budget

\$0.00 \$1,332,200.00

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Ouachita Parish Police Jury

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is to construct a levee/floodwall.

Location Description:

Nutland Road, Monroe, LA 71210

Activity Progress Narrative:

Changed National Objective from Low/Moderate to Urgent Need Mitigation to match the LMI percentage. Removed performance measure proposed beneficiaries # of persons of low and moderate since the National Objective changed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/715
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	715	0.00

LMI%:	46.85
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3109 / Watershed Monitoring, Mapping, and Modeling



Grantee Activity Number: 66MTMM7501

Activity Title: Watershed Monitoring, Mapping, and Modeling

Activity Type:

MIT - Planning and Capacity Building

Project Number:

3109

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

NA

Activity Status:

Under Way

Project Title:

Watershed Monitoring, Mapping, and Modeling

Projected End Date:

09/16/2032

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Environmental Quality

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$145,670,040.00
Total Budget	\$0.00	\$145,670,040.00
Total Obligated	\$2,611,987.00	\$102,031,367.00
Total Funds Drawdown	\$3,715,819.78	\$4,866,263.37
Program Funds Drawdown	\$3,715,819.78	\$4,866,263.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,715,819.78	\$4,866,263.37
Louisiana Department of Environmental Quality	\$3,715,819.78	\$4,866,263.37
Most Impacted and Distressed Expended	\$3,715,819.78	\$4,866,263.37
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Informed decision-making requires the use of best available scientific data. Consequently, it is imperative for there to be detailed, accurate, dynamic, upgradable, accessible and consistent mapping and modeling that allows the state, regional and local governments and private industry to make smart immediate, intermediate, and long-term decisions related to development, investment in structural and nonstructural infrastructure, land-use decisions, and other public and private mechanisms for investment. This activity funds the acquisition and monitoring of data necessary for and the development of a comprehensive set of hydraulic and hydrologic models for all watersheds within Louisiana.

The data and models developed will enable long-term flood resilience, more targeted flood control project selection and regional coordination along watershed boundaries. Specifically, the data and models will:

- Enable strategic decision-making in flood or disaster preparation and response scenarios based on projected water elevation and inundation. Examples of this include using the H&H models to plan evacuation routes, evacuation or closure of hospitals and medical facilities, and estimate shelter needs based on a given flood scenario;
- Enable the analysis and prioritization of structural and nonstructural flood control projects;
- Illustrate the benefits of implementing policy changes to foster more resilient development;
- Enable resilient infrastructure design;
- Enable businesses and industrial facilities to implement flood-proofing or resilient site design;



- Enable local leaders within a given watershed to work from the same set of hydrologic assumptions, thereby enabling consensus;
- Empower homeowners and residents to understand their flood risk profile under different weather and climate scenarios; and
- Predict runoff and/or drainage impacts to avoid ecosystem disruption by flood control projects or other types of projects.

Location Description:

In Acadia, Allen, Ascension, Assumption, Avoyelles, Beauregard, Bienville, Bossier, Caddo, Calcasieu, Caldwell, Cameron, Catahoula, Claiborne, De Soto, East Baton Rouge, East Carroll, East Feliciana, Evangeline, Franklin, Grant, Iberia, Iberville, Jackson, Jefferson Davis, Lafayette, Lafourche, LaSalle, Lincoln, Livingston, Madison, Morehouse, Natchitoches, Ouachita, Pointe Coupee, Rapides, Red River, Richland, Sabine, St. Charles, St. Helena, St. James, St. John the Baptist, St. Landry, St. Martin, St. Tammany, Tangipahoa, Union, Vermilion, Vernon, Washington, Webster, West Baton Rouge, West Carroll, West Feliciana, and Winn parishes in Louisiana.

Activity Progress Narrative:

Expenditures this quarter were for monitoring, mapping, and modeling activities; increased obligated amount from \$99,419,380.00 to \$102,031,367.00.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# jurisdictions with enacted	0	0/0
# of acres with improved	0	0/0
# of climate action plans	0	0/0
# of communities with	0	0/0
# of community engagement	0	0/0
# of disaster recovery plans	0	0/0
# of ecological actions	0	0/0
# of energy plans completed	0	0/0
# of entities at resilience	0	0/0
# of floodplain design	0	0/0
# of Hazard Mitigation Plans	0	0/0
# of infrastructure design	0	0/0
# of legislative actions taken to	0	0/0
# of local laws passed	0	0/0
# of mitigation plans completed	0	0/0
# of Non-business	0	0/0
# of persons at resilience	0	0/0
# of planning studies and	0	0/0
# of plans adopted	0	0/0
# of Plans or Planning Products	0	0/0
# of public education meetings	0	0/0
# of resilience planning	0	0/0
# of resilience plans created	0	0/0
# of revised zoning codes	0	0/0
# of Stormwater Management	0	0/0
% of survey respondents with	0	0/0
# of water management/flood	0	0/0
# of water management/flood	0	0/0



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

# of Persons	Low	Mod	Total	Low/Mod%
	912900	534989	3448480	41.99

LMI%:	41.99
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3110 / Watershed Policy, Planning, and Local Capacity



Grantee Activity Number: 66MTPL7501

Activity Title: Statewide and Regional Watershed Management Planning

Activity Type:

MIT - Planning and Capacity Building

Project Number:

3110

Projected Start Date:

01/01/2021

Benefit Type:

Area Benefit (Census)

National Objective:

NA

Activity Status:

Under Way

Project Title:

Watershed Policy, Planning, and Local Capacity

Projected End Date:

09/01/2032

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2022	To Date
\$0.00	\$12,278,340.00

Total Budget

\$0.00	\$12,278,340.00
--------	-----------------

Total Obligated

\$291,250.00	\$1,529,164.00
--------------	----------------

Total Funds Drawdown

\$186,252.25	\$186,252.25
--------------	--------------

Program Funds Drawdown

\$186,252.25	\$186,252.25
--------------	--------------

Program Income Drawdown

\$0.00	\$0.00
--------	--------

Program Income Received

\$0.00	\$0.00
--------	--------

Total Funds Expended

\$186,252.25	\$186,252.25
--------------	--------------

Office of Community Development (OCD), Disaster

\$186,252.25	\$186,252.25
--------------	--------------

Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

Other Funds:

Overall

This Period	To Date
Match Funds	
\$ 0.00	\$ 0.00

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Activity Description:

The Statewide and Regional Watershed Management Planning activity focuses on large-scale regional and statewide floodplain management planning activities utilizing a watershed management approach. The activity includes planning and planning support efforts by state agencies and the development of the statewide and regional watershed management plans. It also includes the production of planning tools and local tools such as open space maps, model codes and ordinances for flood-safe development and CRS tools and capacity support.

Location Description:

In Acadia, Allen, Ascension, Assumption, Avoyelles, Beauregard, Bienville, Bossier, Caddo, Calcasieu, Caldwell, Cameron, Catahoula, Claiborne, De Soto, East Baton Rouge, East Carroll, East Feliciana, Evangeline, Franklin, Grant, Iberia, Iberville, Jackson, Jefferson Davis, Lafayette, Lafourche, LaSalle, Lincoln, Livingston, Madison, Morehouse, Natchitoches, Ouachita, Pointe Coupee, Rapides, Red River, Richland, Sabine, St. Charles, St. Helena, St. James, St. John the Baptist, St. Landry, St. Martin, St. Tammany, Tangipahoa, Union,



Vermilion, Vernon, Washington, Webster, West Baton Rouge, West Carroll, West Feliciana, and Winn parishes in Louisiana.

Activity Progress Narrative:

Expenditures for this quarter were for watershed management planning; increased obligated amount from \$1,237,914.00 to \$1,529,164.00.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	912900	534989	3448480	41.99

LMI%:	41.99
--------------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	5	101
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	5	101
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	0

