

Grantee: State of Louisiana

Grant: B-06-DG-22-0002

April 1, 2008 thru June 30, 2008 Performance Report

Grant Number:

B-06-DG-22-0002

Obligation Date:

06/12/2007

Grantee Name:

State of Louisiana

Award Date:

06/07/2007

Grant Amount:

\$4,200,000,000.00

Contract End Date:**Grant Status:**

Active

Review by HUD:

Submitted - Await for Review

QPR Contact:

Laurie Brown

Disasters:**Declaration Number**

FEMA-DR-1603-LA

FEMA-DR-1607-LA

Narratives**Disaster Damage:**

Hurricane's Katrina and Rita legacy to coastal Louisiana was an unprecedented wake of death, destruction and devastation. Taken together, 1,464 people lost their lives, more than 200,000 homes and 18,000 businesses were destroyed and billions of dollars in property was impacted. Hurricane Katrina approached New Orleans and the Louisiana-Mississippi state border on August 29, 2005 at a Category 5 level, and the fifth-strongest ever recorded hurricane. Before reaching land it was downgraded to a Category 3, but caused massive destruction and severe damage up to 76 miles east of the storm's center. Orleans, Plaquemines, and St. Bernard Parishes suffered widespread flooding as a result of storm surge overtopping or breaching area levees. Along the north shore of Lake Pontchartrain, up to six feet of water inundated the cities of Mandeville and Slidell. The City of New Orleans was under a mandatory evacuation for more than a month. Less than a month later on September 24, Hurricane Rita, the second strongest ever to enter the Gulf of Mexico came ashore, also as a Category 3, and flooded the coastal areas of southwestern Louisiana in the area around Lake Charles, impacting nearly a half million households. Hurricane Katrina will most likely be categorized as the third deadliest and the costliest storm in U. S. history. While hurricane Rita exacted a lower death toll, taken together, these storms wrought catastrophic destruction on the Louisiana coastal areas, exacting an enormous toll on the material, financial and emotional resources of hundred's of thousands of Louisianans.

While the impact was wide-spread and indiscriminate of income and social status, the impact of the hurricanes on the poor was particularly devastating, especially in Orleans Parish where the U.S. Census in 2000 reports only a 46.5% homeownership rate (compared to 67.9% in the State), a median household income of \$27,133 (compared to \$32,566 in the State), and a poverty rate of 27.9% (compared to a state rate of 19.6%). In contrast, while Calcasieu, Cameron, Plaquemines and St. Bernard Parishes sustained major damage, they had higher homeownership rates (ranging between 71% and 85%), higher median incomes (ranging between \$34,000 and \$38,000) and lower poverty rates (12% to 18%). The concentration and number of persons in extreme poverty neighborhoods exacerbated the negative impact on the poor principally in New Orleans. According to the Brookings Institution (October 2005), one out of every four neighborhoods in the city of New Orleans was classified as an "extreme-poverty" neighborhood, with at least 40% of its residents living below the federal poverty threshold. These 47 neighborhoods were home to nearly 100,000 residents and had an average household income which lagged the City's by over \$17,000. The Congressional Research Service (CRS) calculates that the poverty rate in the flooded and damaged areas in the State of Louisiana was 21.4%, confirming the widespread sentiment that high poverty neighborhoods were disproportionately flooded (CRS, November 4, 2005). The social impacts were also greater for those most vulnerable before the storms. These individuals were less connected to the workforce, had educational disadvantages, were elderly or disabled, or were children. Nearly 90,000 persons aged 65 and older were likely displaced by the storms, many of whom lived alone and had at least one disability. Displaced aged persons also were poor (an estimated 15%) and one quarter lacked vehicles. The child poverty rate in the areas affected by the hurricanes was over 30% (CRS, November 4, 2005). The fragility of the most affected populations places a greater burden on the federal, state and local resources available for recovery efforts. The poor standing of the impacted population before the hurricanes severely stretches Louisiana's state and local resources, making the need for federal assistance even more critical.

Recovery Needs:

Coastal Louisiana struggles two years after the hurricanes. The population Orleans Parish which was 455,000 in June 2005 had fallen to an estimated 223,388 in March 2007. Plaquemines Parish has lost an estimated 16% of its population while St. Bernard went 65,000 people to 15,514, a 77% loss. [All figures used here are U. S. Census estimates.] By comparison, St. Tammany parish north of Lake Pontchartrain and out of the direct path of the storms, gained 25,000 people. East Baton Rouge Parish had an influx of nearly 36,000 people. Louisiana citizens were displaced all over the state and country with over 90,000 in Texas and significant numbers in Mississippi, Georgia and Florida. In total, approximately 210,000 FEMA applicants from Louisiana were at out-of-state mailing addresses. Job losses peaked at round 220,000 in October 2005. Currently there are 77,000 fewer people employed on the New Orleans MSA when compared to June 2005, despite increased demand for construction labor. In respect to businesses damaged by the hurricanes, 62,000 of 81,000 have reopened since the hurricanes hit,

a reduction of over 25%. The gross state product declined nearly \$7.4 billion dollars in the one year period of June 2005 to 2006. Only 18% of the public schools and 21% of the child care centers in New Orleans have reopened, and three of ten New Orleans pre-storm hospitals have reopened. Sixty three (63) water systems statewide were storm damaged to the point that they have been deactivated or closed altogether. In New Orleans only 60% of the electric and 41% of the gas pre-storm customers were using these services. Bus rider ship was at 49% of the pre-storm level and 59% of the daily air line seats in and out of the Louis Armstrong Airport were being filled. The famed New Orleans streets cars, known worldwide, were not operational. Over 165,000 submitted applications for homeowner assistance to the Road Home program and nearly 40,000 have received funding by the end of July 2007. Affordable housing in New Orleans is virtually non-existent with over 35 % of the City's rental units either destroyed or severely damaged by Katrina. Four of the City's largest public housing complexes are scheduled to be demolished, rather than being rebuilt or replaced, furthering hampering New Orleans residents ability to return. Debris left in the wake of the storm amounts to staggering quantities: 22 million tons [or enough to fill the Superdome more than 13 times]; 350,000 flooded or abandoned vehicles; 60,000 damaged vessels; nearly 1.5 million units of white goods [refrigerators/freezers, washers/dryers, stoves, AC units, etc.] Estimates are available for the City of New Orleans regarding the impact of Hurricane Katrina on housing occupied by low to moderate income residents which are defined as those below 80% of the average median income (AMI). Those estimates produced by the Greater New Orleans Community Development Center show that 65% of the owner occupied units that are damaged or destroyed belonged to low to moderate income families. Low to moderate income families rented 89% of the rental units that were damaged or destroyed. An estimated total of 119,770 owner occupied and rental units serving the low to moderate income population, or 88.7%, were damaged or destroyed. Not only did the hurricanes greatly affect the availability of housing, it also affected the capacity of the non-profit infrastructure as well as the private home building industry to address the needs arising from this crisis. Prior to the storms of 2005, the non-profit sector accounted for 5.6% of the State's total workforce, a substantial force on the State's economy. A large percent of those jobs fell within the State's metropolitan statistical areas, and 55% of all non-profit jobs are in the health care industry. The fact that 70% of these jobs were located in the parishes most devastated by the hurricanes call into question the state's capacity to offer critical services related not only to housing, but also to the areas of health care, social services, education and nearly more.

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$4,585,232,004.38
Total CDBG Program Funds Budgeted	N/A	\$4,198,836,979.17
Program Funds Drawdown	\$256,373,540.24	\$2,982,201,919.22
Program Funds Obligated	\$84,818,969.33	\$3,162,116,244.00
Program Funds Expended	\$258,363,149.86	\$2,994,350,274.39
Match Contributed	\$0.00	\$0.00
Program Income Received	\$5,360.00	\$5,360.00
Program Income Drawdown	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		63.33%
Overall Benefit Percentage (Actual)		56.95%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$630,000,804.00	\$0.00
Limit on Admin/Planning	\$840,001,072.00	\$0.00
Limit on State Admin	\$0.00	\$0.00

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

The Disaster Recovery Unit (DRU) of Louisiana's Office of Community Development (OCD) continues to develop and implement recovery programs approved by HUD and supported via federal and state funding. The OCD-DRU's plans and program designs continue to respond to HUD directives, citizen input, and local officials' concerns. Even as policies and procedures adjust to a dynamic administrative environment, solid progress is evident on several fronts. Within the three major areas of housing, infrastructure, and economic development, the OCD-DRU has 23 programs funded by this appropriation 5 of which receive funding from both the first and second federal disaster appropriations (H2HO, H2OO-LMI, H2OO-UN, H2RP, and S2AD). All Piggyback funding has been moved to the funding received under the second disaster recovery appropriation. Particularly noteworthy are the milestones achieved in the Homeowner's Assistance program which is HAOO in Action Plan 1 and H2OO in Action Plan 2. As of June 30, 2008, 185,106 applications have been received and recorded; 222,584 homeowner appointments have been held; and money has been requested for the closing of 114,442 homeowners. This program, also known as the Road Home program, is the OCD-DRU's most complex activity and the single largest housing program ever undertaken in US history. An additional advancement in this program is seen in the increase in the pace with which awards are distributed. The OCD-DRU has taken strides forward in infrastructure and economic development as well. The structures for several programs are established, requests for proposals (RFPs) have been issued, proposals have been reviewed, and contracts have been signed. The State of Louisiana has built upon the progress from the previous quarter, achieved notable success in this quarter, and is poised for even more demonstrable results in the next quarter.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0001, Homeowner Programs	\$229,286,441.39	\$0.00	\$2,922,047,395.48
0002, Housing for Renters - Multi-family	\$27,087,098.85	\$0.00	\$60,154,523.74
0003, Housing for Renters - Single Family	\$0.00	\$0.00	\$0.00
0021, Infrastructure - Long Term Community Recovery	\$0.00	\$0.00	\$0.00
0022, Infrastructure Local Government Programs	\$0.00	\$0.00	\$0.00
0040, Public Services	\$0.00	\$0.00	\$0.00
0099, Administrative Costs	\$0.00	\$0.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
BCKT, Bucket Project	\$0.00	\$0.00	\$0.00

Activities

Grantee Activity Number: Admin (S2AD)

Activity Title: Admin (S2AD)

Activity Category:

Administration

Project Number:

0099

Projected Start Date:

05/09/2006

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administrative Costs

Projected End Date:

05/09/2016

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$41,200,000.00
Total CDBG Program Funds Budgeted	N/A	\$41,200,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Supports the administrative work conducted to implement disaster recovery projects funded with these resources.

Location Description:

Office of Community Development (OCD)

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: I2OC - 00033

Activity Title: GOHSEP/HMGP Pilot Reconstruction

Activity Category:

Clearance and Demolition

Project Number:

0022

Projected Start Date:

12/28/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure Local Government Programs

Projected End Date:

04/09/2013

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Governor's Office of Homeland Security and

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$8,000,000.00
Total CDBG Program Funds Budgeted	N/A	\$8,000,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The Governor's Office of Homeland Security and Emergency Preparedness (GOHSEP) will be utilizing CDBG funding to fund the GOHSEP's Hazard Mitigation Grant Program. This funding will be utilized to carry out the agency's Pilot Reconstruction program. This program will provide funding to eligible homeowners for expenses incurred in reconstructing their homes to meet Advisory Base Flood Elevations (ABFE) or to meet adopted Base Flood Elevations (BFE) if no ABFE exists.

Location Description:

Multi-parish: Calcasieu, Jefferson, Lafayette, Lafourche, Orleans, Plaquemines, and St. Tammany

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/200

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: ILT2 - 00156

Activity Title: Neighborhood Commercial

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Activity Status:

Under Way

Project Number:

0021

Project Title:

Infrastructure - Long Term Community Recovery

Projected Start Date:

12/02/2009

Projected End Date:

12/02/2012

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Slums and Blight

Responsible Organization:

City of New Orleans -K/R

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$37,500,000.00
Total CDBG Program Funds Budgeted	N/A	\$25,000,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

This project will revitalize and sustain disaster damaged neighborhood commercial businesses.

Location Description:

New Orleans

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Low	Mod	Low	Mod
# of Businesses	0	0	0/516	0/516

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	175621	79523	467013	54.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
State Funds	\$12,500,000.00
Total Other Funding Sources	\$12,500,000.00

Grantee Activity Number: Piggyback - 200 Carondelet (H2XC-13)

Activity Title: 200 Carondelet

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

05/16/2007

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

05/16/2037

Completed Activity Actual End Date:

Responsible Organization:

Reliance-Carondelet Associates One, LP

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$26,500,000.00
Total CDBG Program Funds Budgeted	N/A	\$26,500,000.00
Program Funds Drawdown	\$4,310,198.73	\$19,204,794.90
Program Funds Obligated	\$0.00	\$26,500,000.00
Program Funds Expended	\$4,310,198.73	\$27,903,339.64
Reliance-Carondelet Associates One, LP	\$4,310,198.73	\$27,903,339.64
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

A 190 unit mixed-income (60% Market rate, 40% affordable) acquisition/rehab in the central business district of New Orleans was the first LIHTC-CDBG Piggyback development to close. The CDBG loan of \$26,500,000 is part of \$70,000,000 in total development costs and closed May 16, 2007. The Grand Opening ceremony held March 20th 2009.

Location Description:

200 Carondelet New Orleans, LA 70130

Activity Progress Narrative:

200 Carondelet - under construction, approximately 70% complete

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/189
# of Multifamily Units	0	0/189

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/38	0/38	0/189	0
# Renter Households	0	0	0	0/38	0/38	0/189	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/20	0/0	0/100	0
# Renter Households	0	0	0	0/20	0/0	0/100	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Piggyback - Blue Plate Lofts

Activity Title: Blue Plate Lofts

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

03/22/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

03/22/2041

Completed Activity Actual End Date:

Responsible Organization:

Blue Plate Lofts LLC

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$9,000,000.00
Total CDBG Program Funds Budgeted	N/A	\$9,000,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

72 unit mixed-income rehab of historic property.

Location Description:

Orleans Parish

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of buildings (non-residential)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/72
# of Multifamily Units	0	0/72

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/15	0/35	0/72	0
# of Persons	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/15	0/35	0/72	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Piggyback - BW Cooper I (H2XC-24)

Activity Title: BW Cooper I

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

05/30/2006

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

Housing for Renters - Multi-family

Projected End Date:

05/30/2045

Completed Activity Actual End Date:

Responsible Organization:

BW Cooper I, LP

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$27,000,000.00
Total CDBG Program Funds Budgeted	N/A	\$27,000,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

410 unit redevelopment of the BW Cooper public housing complex.

Location Description:

Orleans Parish

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/410
# of Multifamily Units	0	0/410

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/136	0/151	0/410	0
# Renter Households	0	0	0	0/136	0/151	0/410	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Piggyback - CCNO Venture II (H2XC-27)

Activity Title: CCNO Venture II

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

10/11/2007

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

10/11/2037

Completed Activity Actual End Date:

Responsible Organization:

Classic Construction of New Orleans Venture II, LLC

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$695,272.00
Total CDBG Program Funds Budgeted	N/A	\$695,272.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$695,272.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The OCD closed the seventh Piggyback deal, CCNO Venture II, on October 11th, 2007. This 100% affordable, scattered-site, new construction development is located at multiple addresses in the 9th Ward of New Orleans. It accounts for \$695,272 in CDBG funding. Venture II will develop 56 units. Ground-breaking ceremonies were held in New Orleans on November 2nd, 2007. The OCD will fund upon completion. Construction was completed in August, 2009.

Location Description:

Scattered sites across New Orleans. 1838 Spain Street, 2418 N Tonti St, 2107 Almonaster Ave., 2025 Mandeville St., 2201 Bartholomew St., 2815 N Dorgenois St., 1625 Lesseps St., 1629 Lesseps St., 1529-31 Mazant St., 2223 Music St., 1724-26 Poland Ave., 1730 Poland Ave., 3134 N. Prieur St., 4020 N. Rocheblave St., 2458 Tonti St., 2300-02 A.P. Tureaud Ave., 2310 AP Tureaud Ave., 2314-16 AP Tureau Ave., 2318-2320 AP Turreaud Ave., 2322-24 AP Tureaud Ave., 1817 N. Tonti, 1821 N. Tonti, 1825-27 N. Tonti St., 2201 Charbonnet St., 1522 Mandeville St., 2512 Pauger St., 2111-13 St. Anthony St.

Activity Progress Narrative:

CCNO Vent II - under construction, approximately 80% complete

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/27
	This Report Period	Cumulative Actual Total / Expected
	Total	Total

# of Housing Units	0	0/56
# of Multifamily Units	0	0/56

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/12	0/44	0/56	0
# Renter Households	0	0	0	0/12	0/44	0/56	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Piggyback - CJ Peete III (H2XC-25)

Activity Title: CJ Peete

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

12/30/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

12/30/2038

Completed Activity Actual End Date:

Responsible Organization:

CJ Peete I LLC

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$27,000,000.00
Total CDBG Program Funds Budgeted	N/A	\$27,000,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The OCD closed the twenty-fourth Piggyback deal, CJ Peete, on December 30th, 2008. This mixed-income development is located in New Orleans and accounts for \$27,000,000 in CDBG funding. It is new construction and will develop 460 units.

Location Description:

Orleans Parish

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of Housing Units	0	0/460
# of Multifamily Units	0	0/460

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/157	0/180	0/460	0
# Renter Households	0	0	0	0/157	0/180	0/460	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	Piggyback - Constance Lofts (H2XC-29)
Activity Title:	Constance Lofts

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

09/10/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

09/10/2038

Completed Activity Actual End Date:

Responsible Organization:

Classic Construction of New Orleans Constance Lofts, LLC

Overall	Apr 1 thru Jun 30, 2008	To Date
Total Projected Budget from All Sources	N/A	\$5,396,197.00
Total CDBG Program Funds Budgeted	N/A	\$5,396,197.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The OCD closed the twentieth Piggyback deal, Constance Lofts, on September 10th, 2008. This mixed-income development is located in New Orleans and accounts for \$5,396,197 in CDBG funding. It is a rehab of two historic warehouse buildings and located on Constance Street. Constance Lofts will develop 50 units.

Location Description:

Orleans Parish

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/50
# of Multifamily Units	0	0/50

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/20	0/0	0/50	0
# Renter Households	0	0	0	0/20	0/0	0/50	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Piggyback - Cottages at the PC (H2XC-GO45)

Activity Title: Cottages at the PC

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

10/19/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

10/19/2040

Completed Activity Actual End Date:

Responsible Organization:

Cottages at the Power Center Development Co, LP

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$17,875,000.00
Total CDBG Program Funds Budgeted	N/A	\$17,875,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

125 unit single family home development in Lake Charles.

Location Description:

Calcasieu Parish

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/125
# of Multifamily Units	0	0/125

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/25	0/62	0/125	0
# Renter Households	0	0	0	0/25	0/62	0/125	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Piggyback - Crescent Club (H2XC-11)

Activity Title: Crescent Club

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

05/22/2007

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

05/22/2037

Completed Activity Actual End Date:

Responsible Organization:

Crescent Club New Orleans I, LLC

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$19,600,000.00
Total CDBG Program Funds Budgeted	N/A	\$19,600,000.00
Program Funds Drawdown	\$2,559,446.00	\$3,103,555.00
Program Funds Obligated	\$0.00	\$19,600,000.00
Program Funds Expended	\$2,559,446.00	\$3,103,555.00
Crescent Club New Orleans I, LLC	\$2,559,446.00	\$3,103,555.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The OCD closed the second Piggyback deal, The Crescent Club, on May 24th, 2007. This mixed income development is located in New Orleans and accounts for \$19,600,000 in CDBG funding. It is new construction and located on Tulane Avenue. The Crescent Club will develop 228 units. Ground-breaking ceremonies were held in New Orleans on August 24th, 2007. A grand opening ceremony was held Sep 29th 2009.

Location Description:

3000 Tulane Ave New Orleans, LA 70119

Activity Progress Narrative:

Crescent Club - under construction, approximately 25% complete

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/228
# of Multifamily Units	0	0/228

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/50	0/41	0/228	0
# Renter Households	0	0	0	0/50	0/41	0/228	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Piggyback - Crescent Garden Homes (H2XC-38)

Activity Title: Crescent Garden Homes

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

05/30/2006

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

Housing for Renters - Multi-family

Projected End Date:

05/30/2045

Completed Activity Actual End Date:

Responsible Organization:

Crescent Garden Homes, LP

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$14,717,062.00
Total CDBG Program Funds Budgeted	N/A	\$14,717,062.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

143 unit scattered site single-family home development in New Orleans.

Location Description:

Orleans Parish

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/143

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/143
# of Singlefamily Units	0	0/143

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/57	0/0	0/143	0
# Renter Households	0	0	0	0/57	0/0	0/143	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Piggyback - Cypress Manor I Apts. (H2XC-12)

Activity Title: Cypress Manor

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

08/07/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

08/07/2038

Completed Activity Actual End Date:

Responsible Organization:

Cypress Manor I, LP

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$984,526.00
Total CDBG Program Funds Budgeted	N/A	\$984,526.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The OCD closed the seventeenth Piggyback deal, Cypress Manor, on Aug 7th, 2008. This 100% affordable development is located in New Orleans and accounts for \$991,000 in CDBG funding. It is new construction and located on Stroelitz St. Cypress Manor will develop 51 units. OCD will fund upon completion.

Location Description:

Orleans Parish

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/51
# of Multifamily Units	0	0/51

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/11	0/40	0/51	0
# Renter Households	0	0	0	0/11	0/40	0/51	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Piggyback - Dogwood Place Subdivision(H2XC-GO64)

Activity Title: Dogwood Place Subdivision

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

05/03/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

05/03/2041

Completed Activity Actual End Date:

Responsible Organization:

Dogwood Place Subdivision, LP

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$1,372,215.00
Total CDBG Program Funds Budgeted	N/A	\$1,372,215.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$924,430.00	\$924,430.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

60 unit affordable multi-family development in South West Louisiana.

Location Description:

Calcasieu Parish

Activity Progress Narrative:

Oak Villa Apartments are under construction, approximately 10% complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/60
# of Multifamily Units	0	0/60

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/12	0/48	0/60	0
# Renter Households	0	0	0	0/12	0/48	0/60	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Piggyback - Eleven37 (H2XC-GO66)

Activity Title: Eleven 37 Apts.

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

11/19/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

11/19/2039

Completed Activity Actual End Date:

Responsible Organization:

Eleven37 Apartments, LLC

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$9,277,059.00
Total CDBG Program Funds Budgeted	N/A	\$9,277,059.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

49 unit multi-family development in New Orleans, LA.

Location Description:

Orleans Parish

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/49
# of Multifamily Units	0	0/49

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/10	0/15	0/49	0
# Renter Households	0	0	0	0/10	0/15	0/49	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Piggyback - Grand Lake Elderly (H2XC-52)

Activity Title: Grand Lake Elderly Housing

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing for Renters - Multi-family

Projected Start Date:

08/12/2008

Projected End Date:

08/12/2038

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Grand Lake Elderly Housing, LLC

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$1,694,040.00
Total CDBG Program Funds Budgeted	N/A	\$1,694,040.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The OCD closed the nineteenth Piggyback deal, Grand Lake Elderly, on August 12th, 2008. This 100% affordable development is located in Cameron Parish and accounts for \$1,659,013 in CDBG funding. It is new construction and will develop 30 units. The OCD will fund upon completion.

Location Description:

Cameron Parish

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/30
# of Multifamily Units	0	0/30

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/24	0/6	0/30	0
# Renter Households	0	0	0	0/24	0/6	0/30	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Piggyback - Indiana Homes (H2XC-61)

Activity Title: Indiana Homes

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

03/12/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

03/12/2040

Completed Activity Actual End Date:

Responsible Organization:

Indiana Partners, LP

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$2,226,057.00
Total CDBG Program Funds Budgeted	N/A	\$2,226,057.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The OCD closed the twenty-second Piggyback deal, Indiana Homes, on November 3, 2008. This 100% affordable development is located in New Orleans and accounts for \$2,226,057 in CDBG funding. It is new construction and will develop 60 units.

Location Description:

Orleans Parish

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of Housing Units	0	0/60
# of Multifamily Units	0	0/60

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/12	0/48	0/60	0
# Renter Households	0	0	0	0/12	0/48	0/60	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Piggyback - Jefferson Davis Apts. (H2XC-09)

Activity Title: Jefferson Davis

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

12/26/2007

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

12/26/2037

Completed Activity Actual End Date:

Responsible Organization:

750 Jeff Davis, LLC

Overall	Apr 1 thru Jun 30, 2008	To Date
Total Projected Budget from All Sources	N/A	\$1,338,576.00
Total CDBG Program Funds Budgeted	N/A	\$1,338,576.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$1,354,018.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The OCD closed the thirteenth Piggyback deal, Jefferson Davis Apartments, on December 26th, 2007. This 100% affordable development is located in New Orleans and accounts for \$1,338,567 in CDBG funding. It is new construction and located on South Jefferson Davis Parkway. Jefferson Davis will develop 72 units. OCD will be funding PBRA only. A Grand Opening ceremony was held March 10, 2009. The project is now know as The Meridian.

Location Description:

750 S. Jefferson Davis Parkway, New Orleans, LA

Activity Progress Narrative:

Jefferson Davis Apts. - under construction, approximately 40% complete

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of Housing Units	0	0/72
# of Multifamily Units	0	0/72

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/16	0/56	0/72	0
# Renter Households	0	0	0	0/16	0/56	0/72	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Piggyback - Lafitte Phase I (H2XC-30)

Activity Title: Lafitte Redevelopment Phase I

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

08/26/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

08/25/2059

Completed Activity Actual End Date:

Responsible Organization:

Lafitte Redevelopment Blocks 1-3 LLC

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$11,407,177.00
Total CDBG Program Funds Budgeted	N/A	\$11,407,177.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The OCD closed the twenty-ninth Piggyback deal, Lafitte Phase I, on Aug 26th, 2009. This mixed-income development is located in New Orleans and accounts for \$27,000,000 in CDBG funding. It is new construction and will develop 460 units.

Location Description:

Orleans Parish

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/191
# of Multifamily Units	0	0/191

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/74	0/117	0/191	0
# Renter Households	0	0	0	0/74	0/117	0/191	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	Piggyback - Lakeside Apts. (H2XC-07)
Activity Title:	Norfolk Point - Lakeside Apts.

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing for Renters - Multi-family

Projected Start Date:

07/24/2007

Projected End Date:

07/24/2037

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Norfolk Point, LLC

Overall	Apr 1 thru Jun 30, 2008	To Date
Total Projected Budget from All Sources	N/A	\$22,000,000.00
Total CDBG Program Funds Budgeted	N/A	\$22,000,000.00
Program Funds Drawdown	\$2,889,171.48	\$4,997,887.28
Program Funds Obligated	\$0.00	\$22,000,000.00
Program Funds Expended	\$2,889,171.48	\$4,997,887.28
Norfolk Point, LLC	\$2,889,171.48	\$4,997,887.28
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Lakeside Apartments are located in St. Tammany Parish. This development represent the first project closed on the North Shore. Lakeside Apartments, a 250 unit mixed-income development with \$39,000,000 in total development costs, utilized \$22,000,000 in CDBG funding. Construction was completed on 6/23/09.

Location Description:

Oak Harbor Blvd. Slidell, LA

Activity Progress Narrative:

Lakeside Apts. - under construction, approximately 10% complete

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/250
# of Multifamily Units	0	0/250

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/50	0/50	0/250	0
# Renter Households	0	0	0	0/50	0/50	0/250	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Piggyback - Levy Gardens (H2XC-36)

Activity Title: Levy Gardens

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

05/30/2006

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

05/30/2045

Completed Activity Actual End Date:

Responsible Organization:

Levy Gardens Partners 2007 LP

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$2,654,585.78
Total CDBG Program Funds Budgeted	N/A	\$2,654,585.78
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The OCD closed the twenty-first Piggyback deal, Levy Gardens, on September 26th, 2008. This mixed-income development is located in New Orleans and accounts for \$11,614,548 in CDBG funding. It is new construction and located at the intersection of Levy and Bullard Ave. Levy Gardens will develop 100 units. Levy Gardens construction has stopped pending resolution of lawsuit filed against the project and re-issuance of building permits by the City of New Orleans. Project has been cancelled as city pulled building permits.

Location Description:

Orleans Parish

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Piggyback - Marquis Apts. (H2XC-47)

Activity Title: Neville Crossing - The Marquis

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

12/06/2007

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

12/06/2037

Completed Activity Actual End Date:

Responsible Organization:

Neville Crossing, LLC

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$27,000,000.00
Total CDBG Program Funds Budgeted	N/A	\$27,000,000.00
Program Funds Drawdown	\$699,924.74	\$3,239,723.94
Program Funds Obligated	\$0.00	\$27,000,000.00
Program Funds Expended	\$699,924.74	\$4,699,924.74
Neville Crossing, LLC	\$699,924.74	\$4,699,924.74
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The OCD closed the tenth Piggyback deal, The Marquis Apartments, on November 11th, 2007. This mixed income development is located in New Orleans and accounts for \$27,000,000 in CDBG funding. It is new construction and located on South Broad Street. The Marquis will develop 250 units.

Location Description:

710 S. Broad Street, New Orleans, LA

Activity Progress Narrative:

Marquis Apartments - under construction, approximately 10% complete

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/250
# of Multifamily Units	0	0/250

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/50	0/50	0/250	0
# Renter Households	0	0	0	0/50	0/50	0/250	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Piggyback - Monet Acres Estates II (H2XC-44)

Activity Title: Monet Acres Estates II

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

04/01/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

04/01/2038

Completed Activity Actual End Date:

Responsible Organization:

Monet Acres LP II

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$4,580,000.00
Total CDBG Program Funds Budgeted	N/A	\$4,580,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The OCD closed the sixteenth Piggyback deal, Monet II, on July 15th, 2008. This mixed-income development is located in Sulphur and accounts for \$4,580,000 in CDBG funding. It is new construction and located on Old Spanish Trail near S. Beglis Parkway. Monet II will develop 60 units.

Location Description:

Calcasieu Parish

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of Housing Units	0	0/60
# of Multifamily Units	0	0/60

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/12	0/12	0/60	0
# Renter Households	0	0	0	0/12	0/12	0/60	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Piggyback - New Covington (H2XC-GO48)

Activity Title: New Covington

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

05/20/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

05/20/2040

Completed Activity Actual End Date:

Responsible Organization:

New Covington Apartments, LP

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$8,730,000.00
Total CDBG Program Funds Budgeted	N/A	\$8,730,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

94 unit mixed-income development in Covington, LA.

Location Description:

St. Tammany Parish

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/94
# of Multifamily Units	0	0/94

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/5	0/60	0/94	0
# Renter Households	0	0	0	0/5	0/60	0/94	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Piggyback - Nine 27 (H2XC-40)

Activity Title: 1026 Constance - Nine 27

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

12/21/2007

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

12/21/2037

Completed Activity Actual End Date:

Responsible Organization:

1026 Constance, LLC

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$12,456,153.00
Total CDBG Program Funds Budgeted	N/A	\$12,456,153.00
Program Funds Drawdown	\$1,005,620.93	\$4,093,358.15
Program Funds Obligated	\$0.00	\$12,727,185.00
Program Funds Expended	\$1,005,620.93	\$4,093,358.15
1026 Constance, LLC	\$1,005,620.93	\$4,093,358.15
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The OCD closed the twelfth Piggyback deal, Nine 27, on December 21st, 2007. This mixed income development is located in New Orleans and accounts for \$12,456,153 in CDBG funding. It is new construction and located on Constance and Poeyfare Streets. Nine 27 will develop 76 units. The project was completed 6/15/09.

Location Description:

1026 Constance, New Orleans, LA 931 Poeyfare, New Orleans, LA

Activity Progress Narrative:

Nine 27 - under construction, approximately 25% complete

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/76
# of Multifamily Units	0	0/76

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/16	0/0	0/76	0
# Renter Households	0	0	0	0/16	0/0	0/76	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Piggyback - Oak Villa (H2XC-49)

Activity Title: Oak Villa

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

03/28/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

03/28/2038

Completed Activity Actual End Date:

Responsible Organization:

Oak Villa, LP

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$850,005.00
Total CDBG Program Funds Budgeted	N/A	\$850,005.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The OCD closed the fourteenth Piggyback deal, Oak Villa, on March 31st, 2008. This 100% affordable development is located in New Orleans and accounts for \$924,430 in CDBG funding. It is new construction and located on Texas Drive at Memorial Parkway. Oak Villa will develop 80 units. The project was completed on 6/1/09. The OCD is awaiting final cost certification before making any disbursements.

Location Description:

3680 Texas Drive at Memorial Pkwy, New Orleans

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of Housing Units	0	0/80
# of Multifamily Units	0	0/80

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/16	0/64	0/80	0
# Renter Households	0	0	0	0/16	0/64	0/80	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Piggyback - Old Morrison Homes (H2XC-63)

Activity Title: Old Morrison Homes

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

02/25/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

02/25/2040

Completed Activity Actual End Date:

Responsible Organization:

Old Morrison Partners, LP

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$1,432,640.00
Total CDBG Program Funds Budgeted	N/A	\$1,432,640.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

38 scattered site single family rental homes.

Location Description:

Orleans Parish

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/38

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/38
# of Singlefamily Units	0	0/38

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/8	0/30	0/38	0
# Renter Households	0	0	0	0/8	0/30	0/38	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Piggyback - Orleans Place (H2XC-64)

Activity Title: Orleans Place

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

03/12/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

03/12/2040

Completed Activity Actual End Date:

Responsible Organization:

Maumas Partners, LP

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$2,859,650.00
Total CDBG Program Funds Budgeted	N/A	\$2,859,650.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

60 single family rentals.

Location Description:

Orleans Parish

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/60
# of Multifamily Units	0	0/60

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/12	0/48	0/60	0
# Renter Households	0	0	0	0/12	0/48	0/60	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	Piggyback - Presley Park (H2XC-GO44)
Activity Title:	Presley Park

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

12/14/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

12/14/2039

Completed Activity Actual End Date:

Responsible Organization:

Presley Park Development Co., LP

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$12,500,000.00
Total CDBG Program Funds Budgeted	N/A	\$12,500,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

100 unit single family rental home development in Lake Charles.

Location Description:

Calcasieu Parish

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/100
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/100

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/20	0/50	0/100	0
# Renter Households	0	0	0	0/20	0/50	0/100	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Piggyback - Renoir Acres Estates II (H2XC-43)

Activity Title: Renoir Acres

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing for Renters - Multi-family

Projected Start Date:

04/01/2008

Projected End Date:

04/01/2038

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Renoir Acres LP II

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$4,420,000.00
Total CDBG Program Funds Budgeted	N/A	\$4,420,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The OCD closed the fifteenth Piggyback deal, Renoir II, on July 15th, 2008. This mixed-income development is located in Sulphur and accounts for \$4,420,000 in CDBG funding. It is new construction and located on S. Beglis Parkway. Renoir II will develop 60 units.

Location Description:

Calcasieu Parish

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/60
# of Multifamily Units	0	0/60

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/12	0/12	0/60	0
# Renter Households	0	0	0	0/12	0/12	0/60	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Piggyback - Rivergarden CSII (H2XC-42)

Activity Title: LGD Rental - River Garden

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

12/12/2007

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

12/12/2037

Completed Activity Actual End Date:

Responsible Organization:

LGD Rental II LLC

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$26,054,822.00
Total CDBG Program Funds Budgeted	N/A	\$26,054,822.00
Program Funds Drawdown	\$3,744,421.16	\$8,054,850.41
Program Funds Obligated	\$0.00	\$26,054,822.00
Program Funds Expended	\$3,744,421.16	\$8,054,850.41
LGD Rental II LLC	\$3,744,421.16	\$8,054,850.41
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The OCD closed the 11th Piggyback deal, Rivergarden CSII, on December 12th, 2007. This mixed income development is located in New Orleans and accounts for \$26054822 in CDBG funding. It is new construction and located on St. Thomas St. Rivergarden will develop 310 units.

Location Description:

1800, 1900 St. Thomas St., New Orleans, LA 501 Josephine. St, New Orleans, LA Orleans Parish

Activity Progress Narrative:

Rivergarden - under construction, approximately 10% complete

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of Housing Units	0	0/310
# of Multifamily Units	0	0/310

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/62	0/62	0/310	0
# Renter Households	0	0	0	0/62	0/62	0/310	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Piggyback - St. Bernard I (H2XC-26)

Activity Title: St. Bernard - Columbia Citi Res

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

12/08/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

12/08/2038

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard I, LLC

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$27,000,000.00
Total CDBG Program Funds Budgeted	N/A	\$27,000,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The OCD closed the twenty-third Piggyback deal, St. Bernard, on December 8th, 2008. This mixed-income development is located in New Orleans and accounts for \$27,000,000 in CDBG funding. It is new construction and will develop 466 units.

Location Description:

Orleans Parish

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/466
# of Multifamily Units	0	0/466

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/150	0/160	0/466	0
# Renter Households	0	0	0	0/150	0/160	0/466	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	Piggyback - St. Michael's Senior Housing(H2XC-16)
Activity Title:	St. Michael's Senior Housing

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

03/26/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

03/26/2040

Completed Activity Actual End Date:

Responsible Organization:

St. Michael Senior Housing 2006, LP

Overall	Apr 1 thru Jun 30, 2008	To Date
Total Projected Budget from All Sources	N/A	\$3,085,000.00
Total CDBG Program Funds Budgeted	N/A	\$3,085,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Sixty unit 100% affordable seniors project on Tulane Avenue in New Orleans.

Location Description:

Orleans Parish

Activity Progress Narrative:

No activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/60
# of Multifamily Units	0	0/60

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/3	0/57	0/60	0
# Renter Households	0	0	0	0/3	0/57	0/60	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Piggyback - Sulphur Retirement Community (H2XC-48)

Activity Title: Sulphur Retirement Community

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

10/12/2007

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

10/12/2037

Completed Activity Actual End Date:

Responsible Organization:

Sulphur Retirement Community, L.L.C.

Overall	Apr 1 thru Jun 30, 2008	To Date
Total Projected Budget from All Sources	N/A	\$954,000.00
Total CDBG Program Funds Budgeted	N/A	\$954,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$954,000.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The OCD closed the eight Piggyback deal, Sulphur Retirement Community, on October 12th, 2007. This 100% affordable, new construction development is located in South West Louisiana's Calcasieu Parish. It accounts for \$954,000 in CDBG funding. Sulphur will develop 60 units. OCD will fund upon completion. The project opened for occupancy in March, 2009.

Location Description:

503 Cypress St., Sulphur, LA

Activity Progress Narrative:

Sulphur Retirement - under construction, approximately 80% complete

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/60
# of Multifamily Units	0	0/60

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/12	0/48	0/60	0
# Renter Households	0	0	0	0/12	0/48	0/60	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Piggyback - The Meadows (H2XC-37)

Activity Title: The Meadows

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

08/12/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

08/12/2038

Completed Activity Actual End Date:

Responsible Organization:

Emergency Management Assistance Compact Partners

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$19,116,061.00
Total CDBG Program Funds Budgeted	N/A	\$19,116,061.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The OCD closed the eighteenth Piggyback deal, The Meadows, on Aug 12th, 2008. This mixed-income development is located in Lake Charles and accounts for \$19,116,061 in CDBG funding. It is new construction and located on E. McNeese and 5th Avenue. The Meadows will develop 180 units. Construction suspended pending resolution of CDBG loan currently in default.

Location Description:

Calcasieu Parish

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of Housing Units	0	0/180
# of Multifamily Units	0	0/180

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/72	0/10	0/180	0
# Renter Households	0	0	0	0/72	0/10	0/180	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Piggyback - The Preserve (H2XC-10)

Activity Title: The Preserve

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

05/22/2007

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

05/22/2037

Completed Activity Actual End Date:

Responsible Organization:

The Preserve New Orleans I, LLC

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$15,950,000.00
Total CDBG Program Funds Budgeted	N/A	\$15,950,000.00
Program Funds Drawdown	\$2,729,145.00	\$4,957,744.00
Program Funds Obligated	\$0.00	\$15,950,000.00
Program Funds Expended	\$2,729,145.00	\$4,957,744.00
The Preserve New Orleans I, LLC	\$2,729,145.00	\$4,957,744.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The OCD closed the third Piggyback deal, The Preserve on May 24th. This mixed income development, is located in New Orleans and accounts for \$15,950,000 in CDBG funding. It is new construction and located on Tulane Avenue. The Preserve will account for 183 total units. Ground-breaking ceremonies were held in New Orleans on August 24th 2007 for The Preserve development. The Grand Opening ceremony was held Mar 10, 2009.

Location Description:

4301 Tulane Ave New Orleans, LA 70119

Activity Progress Narrative:

The Preserve - under construction, approximately 30% complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of Housing Units	0	0/183
# of Multifamily Units	0	0/183

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/37	0/37	0/183	0
# Renter Households	0	0	0	0/37	0/37	0/183	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Piggyback - Tiffany Apts. (H2XC-06)

Activity Title: Dunbar Meadow - Tiffany Apts.

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

06/26/2007

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

06/26/2037

Completed Activity Actual End Date:

Responsible Organization:

Dunbar Meadow LLC

Overall	Apr 1 thru Jun 30, 2008	To Date
Total Projected Budget from All Sources	N/A	\$19,600,000.00
Total CDBG Program Funds Budgeted	N/A	\$19,600,000.00
Program Funds Drawdown	\$2,236,807.28	\$5,590,246.53
Program Funds Obligated	\$0.00	\$19,600,000.00
Program Funds Expended	\$2,236,807.28	\$5,590,246.53
Dunbar Meadow LLC	\$2,236,807.28	\$5,590,246.53
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Tiffany Apartments, located in Abbeville in Vermilion Parish, is the first South-West Louisiana Piggyback development closed to aid in the recovery of the Hurricane Rita affected area. Tiffany, a 250 unit mixed-income development with \$42,000,000 in total development costs, utilized \$19,600,000 in CDBG gap financing. One hundred fifty units (60% of total) will be at market rate with the remaining 100 units being set aside for income levels ranging from 30%-60% of area median income. Thirteen of the 100 low/mod units will be reserved for permanent supportive housing. A Grand Opening Ceremony was held Mar 19, 2009. Sec 504 units will be verified next quarter. The project is now known as Stone Bridge Apartments.

Location Description:

Rodeo Road Abbeville, LA

Activity Progress Narrative:

Tiffany Apts. - under construction, approximately 50% complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/250

of Multifamily Units

0

0/250

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/50	0/50	0/250	0
# Renter Households	0	0	0	0/50	0/50	0/250	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Piggyback - Walnut Square Apts, (H2XC-41)

Activity Title: Walnut Square

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0002

Projected Start Date:

07/30/2007

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

07/30/2037

Completed Activity Actual End Date:

Responsible Organization:

Preservation Housing IV, LLC Walnut Square Apts.

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$19,494,767.00
Total CDBG Program Funds Budgeted	N/A	\$19,494,767.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$19,494,767.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Walnut Square Apartments are located in New Orleans East. It represent the first project closed in New Orleans East. Walnut Square's \$19,494,767 CDBG loan was part of the \$37,000,000 in total development costs. OCD will fund upon completion. Construction was completed in July, 2009.

Location Description:

8501 I-10 Service Road New Orleans, LA

Activity Progress Narrative:

Walnut Square - under construction, approximately 40% complete

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of Housing Units	0	0/209
# of Multifamily Units	0	0/209

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/42	0/42	0/209	0
# Renter Households	0	0	0	0/42	0/42	0/209	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Road Home - LMI (H200)

Activity Title: Road Home - LMI (H200)

Activity Category:

Payment for compensation and incentives (Louisiana only)

Project Number:

0001

Projected Start Date:

05/30/2006

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Homeowner Programs

Projected End Date:

05/30/2016

Completed Activity Actual End Date:

Responsible Organization:

ICF International Emergency Management, LLC

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$1,729,297,025.70
Total CDBG Program Funds Budgeted	N/A	\$1,524,422,025.70
Program Funds Drawdown	\$178,882,555.44	\$1,638,128,147.13
Program Funds Obligated	\$41,385,176.25	\$1,593,558,021.37
Program Funds Expended	\$114,088,475.96	\$1,573,334,067.67
First American Title Insurance Company of Louisiana	\$0.00	\$0.00
HGI Catastrophe Service, LLC	\$0.00	\$0.00
ICF International Emergency Management, LLC	\$114,088,475.96	\$1,573,334,067.67
Louisiana Land Trust	\$0.00	\$0.00
STR Grants, LLC	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$2,644.09	\$2,644.09
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The Road Home Homeowner Assistance program provides financial compensation and advisory services will be available for homeowners who wish to select from one of the three following options: 1. Repair/Rebuild - financial incentives to repair or reconstruct on the same site; 2. Sell and Relocate within the state - purchase of the home by the program in exchange for an agreement to resettle in Louisiana; or 3. Sell and Relocate out of the state - voluntary sale of the home with no expectation of resettlement in the state. The allocation for this program represents uses an estimated 51% benefit to low and moderate income citizens. This estimate is based on first and second quarter data which differs from the Road Home registry data. The registry data showed 76.2% of the 107,713 registrants earned at or below \$50,000. Since the registry did not collect data on household size, it is impossible to estimate the number of low income households. This allocation amount and estimated performance will be continually modified as data on the actual applicants is collected.

Location Description:

The program will serve homeowners in at least 17 permanent and mobile homeowner assistance centers in disaster affected parishes and other areas in and out of state where concentrations of displaced citizens are located.

Activity Progress Narrative:

On June 25, the Louisiana Recovery Authority (LRA) board passed a resolution increasing the amount of this program by moving \$3,000,000 from the infrastructure programs. During the month of June, 1,909 appointments were held, representing approximately 1.0% of the total appointments held (222,584). No new applications were received and recorded during June; leaving the total number of applications received and recorded at 185,106. Funds were requested for 3,593 closings and 2nd disbursements, resulting in a net distribution of \$133,033,619.05 after the returns were subtracted. This is 1.6% of the total

closing held (114,442). The total amount disbursed by the Office of Community Development Disaster Recovery Unit (OCD-DRU) for closings occurring as of 6/30/2008 was over \$6,667,291,385.56. -calculations done on data in the eGrants Reporting Database Quarterly numbers were produced on the homeowner closings, paid from all 3 grants, as found in the eGrants Reporting Universe.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Parcels acquired voluntarily	0	0/0
Total acquisition compensation to	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	4542	4542/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	4664	4664	0/0	4664/23895	4664/23895	100.00
# of Persons	0	0	0	0/0	33466/0	33466/0	100.00
# Owner Households	0	4664	4664	0/0	4664/23895	4664/23895	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
State Funds	\$204,875,000.00
Total Other Funding Sources	\$204,875,000.00

Grantee Activity Number: Road Home - UN (H2OO)

Activity Title: Road Home - UN (H2OO)

Activity Category:

Payment for compensation and incentives (Louisiana only)

Project Number:

0001

Projected Start Date:

05/30/2006

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Homeowner Programs

Projected End Date:

05/30/2016

Completed Activity Actual End Date:

Responsible Organization:

ICF International Emergency Management, LLC

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$1,599,564,724.30
Total CDBG Program Funds Budgeted	N/A	\$1,431,939,724.30
Program Funds Drawdown	\$50,403,885.95	\$1,283,919,248.35
Program Funds Obligated	\$42,509,363.08	\$1,361,803,728.63
Program Funds Expended	\$117,187,575.05	\$1,350,702,937.44
ICF International Emergency Management, LLC	\$117,187,575.05	\$1,350,702,937.44
Match Contributed	\$0.00	\$0.00
Program Income Received	\$2,715.91	\$2,715.91
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The Road Home Homeowner Assistance program provides financial compensation and advisory services will be available for homeowners who wish to select from one of the three following options: 1. Repair/Rebuild & financial incentives to repair or reconstruct on the same site; 2. Sell and Relocate within the state & purchase of the home by the program in exchange for an agreement to resettle in Louisiana; or 3. Sell and Relocate out of the state & voluntary sale of the home with no expectation of resettlement in the state. The allocation for this program represents uses an estimated 55% benefit to low and moderate income citizens and 45% to benefit those who do not meet the LMI category. This estimate is based on first and second quarter data which differs from the Road Home registry data. The registry data showed 76.2% of the 107,713 registrants earned at or below \$50,000. Since the registry did not collect data on household size, it is impossible to estimate the number of low income households. This allocation amount and estimated performance will be continually modified as data on the actual applicants is collected.

Location Description:

The program will serve homeowners in at least 17 permanent and mobile homeowner assistance centers in disaster affected parishes and other areas in and out of state where concentrations of displaced citizens are located.

Activity Progress Narrative:

See Activity Narrative for Road Home-LMI (H2OO).

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	4988	4988/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	5056	0/0	0/0	5056/19647	0.00
# Owner Households	0	0	5056	0/0	0/0	5056/19647	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
State Funds	\$167,625,000.00
Total Other Funding Sources	\$167,625,000.00

Grantee Activity Number: Small Rental (H2RP)

Activity Title: Small Rental (H2RP)

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

0003

Projected Start Date:

05/30/2006

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Single Family

Projected End Date:

05/30/2016

Completed Activity Actual End Date:

Responsible Organization:

ACS State and Local Solutions

Overall	Apr 1 thru Jun 30, 2008	To Date
Total Projected Budget from All Sources	N/A	\$436,557,250.00
Total CDBG Program Funds Budgeted	N/A	\$436,557,250.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Before the disaster, a large portion of very low income working families resided in single-family homes, "doubles" and small, multi-family buildings that were owned and operated by small-scale landlords. A sizeable number of these properties were underinsured or uninsured and no longer available for occupancy. The State proposes to provide financial assistance to small rental property owners through Action Plan 2 so that they may effectively return an estimated 10,206 affordable and ready to be occupied units to the rental housing market. A portion of the funds (\$40 million) is set aside as a pilot program to assist in the creation of homeownership opportunities for renters and will be administered by the Louisiana Housing Finance Agency.

The primary purposes of this incentive program is to enable small-scale rental properties to return to the market while limiting the amount of debt (and therefore debt service) required for the properties, so that the owners will be able to charge affordable rents. The program will, on a competitive basis, offer incentives in the form of forgivable loans to qualified owners who agree to offer apartments at affordable rents to be occupied by lower income households. Subsidies will be provided on a sliding scale, with the minimum subsidy provided for units made available at affordable market rents to be occupied (rents affordable to household with incomes at or below 80% of median) and maximum amount of subsidy going to units affordable to families with incomes at or below 50% of AMI.

In addition to funding incentives for providing affordable units in small rental properties, the program will, where practical, make funds available to improve building design and make properties less susceptible to damage from natural events. In general, higher per unit amounts will be available to property owners who agree to offer lower rents to reflect the lower amount of rental income these properties will receive. The assistance will be offered as deferred payment loans at zero percent interest, due only upon resale of the property or failure to comply with the agreed-upon restrictions on rents and household incomes. The program will, on a competitive basis, provide zero interest gap financing to restore units that are rented at affordable rates. Higher funding amounts up to \$100,000 per unit are available to qualified landlords who agree to offer lower rents, with the maximum amount of subsidy going for larger rental units where rents are affordable for families with incomes at or below 50% area median income.

Additional performance measures include: Total # units in the activity: proposed 10,206 # affordable units: proposed 7,655 Minimum # years that affordability restrictions apply: 10 # assisted units occupied by elderly households: proposed 850 # units subsidized with project based rental assistance: proposed 340 # units made lead safe: proposed low-income 1531 proposed mod-income 1021 # units meeting Sec. 504 accessibility standards: proposed 850 # people served below 30% of AMI: TBD Expenditures on affordable rental housing under 2nd appropriation: TBD Expenditures in New Orleans Metro area under 2nd appropriation: TBD

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/9000
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/8000	0/9000	0
# Renter Households	0	0	0	0/0	0/8000	0/9000	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Support HSG (H2HO)

Activity Title: Support HSG (H2HO)

Activity Category:

Public services

Project Number:

0040

Projected Start Date:

05/30/2006

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

Public Services

Projected End Date:

12/30/2016

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Health and Hospitals

Overall

Apr 1 thru Jun 30, 2008

To Date

Total Projected Budget from All Sources	N/A	\$25,980,000.00
Total CDBG Program Funds Budgeted	N/A	\$25,980,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

HUD approved the release of funds for the Supportive Housing Services Program; outlined in Action Plan One, Amendment 1; on May 30, 2006, to offer grants for Permanent Supportive Housing (PSH) which are designed to provide flexible, community-based supportive services for special needs households linked to affordable rental housing units in community-integrated, non-institutional settings. The Louisiana Department of Health and Hospitals (DHH) will serve as the lead agency for funding, administration, and monitoring of CDBG funds for the Grants. Grants will also be made to sub-recipient Local Lead Agencies designated by DHH and by the Louisiana Department of Social Services (DSS). The Local Lead Agencies will conduct outreach to identify individuals eligible for PSH, develop and maintain waiting lists, enter into agreements with providers of PSH units, pre-screen, prioritize and refer eligible individuals for PSH, and provide the necessary services. Additional performance measures include: # people served below 30% of FPL TBD Expenditures on affordable rental housing under 2nd appropriation TBD Expenditures in New Orleans Metro area under 2nd appropriation TBD

Location Description:

Disaster Affected Parishes.

Activity Progress Narrative:

No Activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/0
# of Businesses	0	0/0

of Non-business Organizations

0

0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases opened	0	0	0	0/0	0/0	0/0	0
# of Cases closed	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/1072	0/0	0/1072	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	
