

Grantee: Louisiana

Grant: B-13-DS-22-0001

January 1, 2017 thru March 31, 2017 Performance Report



Grant Number:

B-13-DS-22-0001

Obligation Date:**Award Date:****Grantee Name:**

Louisiana

Contract End Date:

02/11/2016

Review by HUD:

Original - In Progress

Grant Award Amount:

\$64,379,084.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$59,063,310.00

Estimated PI/RL Funds:**Total Budget:**

\$64,379,084.00

Disasters:

Declaration Number

FEMA-4015-LA

Narratives

Disaster Damage:

The severe storms brought on by Hurricane Isaac caused damage to housing, infrastructure and businesses across the southern region of the state, as well as massive power outages to more than 900,000 homes and businesses. The storms also caused severe flooding due to storm surge in coastal parishes, as well as heavy rainfall and backflow along inland waterways. Isaac's highest storm surge levels were reported to be between eight and 10 feet in Southeast Louisiana.

Specifically, Hurricane Isaac caused significant flooding in most of St. John the Baptist Parish and the vast majority of Plaquemines Parish below the Town of Belle Chasse. These two parishes were designated eligible for Individual Assistance (IA) by the Federal Emergency Management Agency (FEMA) based on aerial reconnaissance identifying vast areas of flooding. An estimated 7,000 homes in St. John the Baptist Parish - which is bisected by the Mississippi River - flooded during and after Hurricane Isaac. Plaquemines Parish experienced overtopped levees and flooding as the storm moved over the area's marshland, fishing communities, oil refineries and shipping lanes.

Additionally, storm surge from Lake Pontchartrain caused significant flooding in the southern portions of St. Tammany, Tangipahoa and Livingston parishes, particularly in the City of Slidell in St. Tammany, as well as the Lake Catherine area of Orleans Parish. Isaac's winds and rain battered Jefferson Parish and Orleans Parish for several hours, dumping 20 inches of rain on these heavily populated areas. Other parishes indicated localized flooding due to either the duration of rainfall or the high water in Lake Maurepas.

In total, Hurricane Isaac caused more than 2,700 individuals to relocate to emergency shelter sites. These sites were operated by the American Red Cross (ARC), the state, parishes and faith-based organizations. Federal medical sites were established to serve individuals with medical needs. As an indicator of the extent of damage done in St. John the Baptist Parish, the final emergency shelter in the parish closed on September 23, more than three weeks after Isaac's landfall.

Recovery Needs:

Combining the unmet needs analyses across housing, economic and infrastructure sectors, the state estimates in excess of \$1.075 billion in remaining unmet needs, with \$914 million in housing need, \$47.2 million in economic need and \$114.4 million in infrastructure need. The top 10 parishes, by need, per this analysis are: Jefferson (\$189.3 million), St. John the Baptist (\$143.2 million), Orleans (\$133.7 million), Plaquemines (\$95.8 million), Tangipahoa (\$76.8 million), St. Tammany (\$68.7 million), Livingston (\$51.3 million), Lafourche (\$38.2 million), Terrebonne (\$36.6 million) and St. Bernard (\$36.1 million). The state will provide separate allocations to St. John the Baptist and Plaquemines parishes, which are the top two most impacted parishes that did not receive allocations as entitlement communities. Additionally, the state will set aside funds to address remaining needs illustrated in the remaining impacted parishes. The state may do this through smaller allocations to those individual parishes or through state-run programs encompassing them as a group.

Housing:

Statewide, 29 parishes reported damages to owner-occupied households, and 26 parishes reported damages to renter households. Outside of St. John the Baptist and Plaquemines parishes, which are discussed in greater detail below, the most instances of reported damage were found in those entitlement communities receiving their own CDBG-DR allocations. However, the state is concerned about unmet needs in other, more rural parishes. As of July 2013, the FEMA IA program had distributed in excess of \$136.3 million in grants to homeowners for repairs and rebuilding in the parish, with 314 households receiving the



maximum amount of grant funds available.

In St. John the Baptist Parish, more than 48 percent of households reported some level of damage, including 46 percent of the parish's owner-occupied household population and 57 percent of the parish's renter household population. However, because it is by far the largest population center in the parish and it experienced extensive flooding, the majority of owner-occupied and renter household damage was centralized in LaPlace, with 4,386 owner-occupied households and 1,499 renter households reporting some level of verified damage. Additionally, LaPlace also had the highest concentration of reported damages, with 53 percent of the owner-occupied population and 72 percent of the renter household population with verified damages.

In Plaquemines Parish, 41 percent of the parish's households reported some level of damage, including 46 percent of the parish's owner-occupied household population and 24 percent of the parish's renter household population. However, it is important to note the parish's most extensive flooding occurred in communities outside of the parish's CDPs, specifically Braithwaite. Braithwaite accounts for almost half of the owner-occupied damaged households in "Rest of Parish," and, due to the high levels of damage there, Braithwaite alone accounts for 70 percent of the FEMA verified loss in dollars. Outside of this area, the highest concentrations of damage were located in the Buras-Triumph area (94 percent of households reporting damage), Port Sulphur (87 percent of households reporting damage) and Empire (80 percent of hll, it is important to note the vst mer, Belle Chasse. Much of the ownhich together accounted for more than 93 percent of all owner-occupied instances of damage.

Economic Development:

Statewide, using SBA disaster loan data, and reported 35 percent disaster loan approval rate, the state estimates total business damage to be in excess of \$72.6 million. As expected, many of these damages were reported in the state's known clusters of economic activity, notably in Jefferson and Orleans parishes. However, estimated damages in St. John the Baptist, St. Tammany, St. Bernard, Plaquemines and Tangipahoa parishes are notable given their relative absence of economic hubs comparable to those found in Jefferson or Orleans. As such, from a community development perspective, a higher concentration of businesses was likely impacted in these areas and may need to be prioritized in future program design.

In St. John the Baptist Parish, SBA approved a total of 58 disaster business loans, worth more than \$4 million in loan disbursements. This accounts for approximately 11 percent of the 552 loans approved statewide and 16 percent of statewide loan disbursements. Accounting for SBA's reported 35 percent approval rate, the state estimates more than \$11 million in Isaac-related business damages in St. John the Baptist Parish. Industries with the highest levels of estimated damage were lessors of residential buildings and dwellings (\$4.7 million estimated damage) and hotels (\$2.8 million estimated damage).

In Plaquemines Parish, SBA approved a total of 25 disaster business loans, more than \$1.3 million in loan disbursements. This accounts for slightly more than 4.5 percent of the 552 loans approved statewide and more than 5.3 percent of statewide loan disbursements. Again, accounting for SBA's reported 35 percent approval rate, the state estimates a total of \$3.8 million in Isaac-related business damages in Plaquemines Parish. As in St. John the Baptist, lessors of residential buildings and dwellings were estimated to have high proportions of damage (\$1.8 million). The state is also mindful of damages estimated to have been incurred by the fishing industry (\$712,000), especially given that industry's relative importance within the greater Plaquemines economy.

Infrastructure:

Statewide, unmet infrastructure need is calculated by using the total 25 percent PA cost share, exceeding \$114 million, since this represents the remaining local obligation for infrastructure repairs once insurance and FEMA PA are considered. The rationale for this is simple: as Isaac-impacted areas that had been adversely impacted by previous storms, any fiscal obligation incurred on account of Isaac actively prevents a parish from investing in projects designed to make that parish more sustainable and resilient as it encounters future weather events. Examples of this include those parishes with the largest PA cost shares: Plaquemines (\$27.0 million), Orleans (\$12.7 million), St. John the Baptist (\$11.7 million) and Jefferson (\$11.0 million). Therefore, as part of a safe, sound rebuilding effort designed to mitigate future losses, the state believes it is in the interest of government at all levels - local, state and national - to consider the full, category A through G cost share as unmet infrastructure needs.

In St. John the Baptist Parish, FEMA PA obligations are more widely distributed by category than most other affected parishes, with more than \$17.9 million of obligations in categories A and B, resulting in a 25 percent cost share of more than \$4.4 million, and more than \$28.8 million of obligations in categories C through G, resulting in a 25 percent cost share of more than \$7.2 million. Notably, the parish suffered damage to at least three area schools - Lake Pontchartrain Elementary, West St. John High School and East St. John High School - and a fire house. Combined, the parish has more than \$46.8 million in obligations, resulting in a 25 percent cost share in excess of \$11.7 million. In addition to the cost share, the parish will likely incur additional costs to upgrade infrastructure. This will drain resources from the parish that would otherwise be available for infrastructure maintenance and other needed improvements.

In Plaquemines Parish, the vast majority of PA obligations are in categories A and B, debris removal and emergency protective measures. Obligations for these two categories exceed \$83.9 million, resulting in a 25 percent cost share of more than \$20.9 million. These projects include emergency levee repairs and water control measures. Additionally, the parish had more than \$13.4 million of obligations in category E, public buildings and contents. In total, Plaquemines had more than \$108 million in obligations for categories A through G, resulting in a cost share of more than \$27 million. The burden of this cost share, combined with other FEMA-ineligible costs, divert critical resources from other critical infrastructure projects, particularly levees, drainage projects and other water control measures, which are critical to the long-term viability of the parish.

Overall

Total Projected Budget from All Sources

This Report Period

N/A

To Date

\$37,991,379.00



Total Budget	\$3,422,988.00	\$37,991,379.00
Total Obligated	\$3,527,762.00	\$37,346,783.14
Total Funds Drawdown	\$2,817,799.33	\$25,232,513.64
Program Funds Drawdown	\$2,817,799.33	\$25,232,513.64
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,817,177.14	\$25,077,267.37
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		79.80%
Overall Benefit Percentage (Actual)		75.81%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$9,656,862.60	\$6,191,596.82
Limit on Admin/Planning	\$12,875,816.80	\$1,223,861.49
Limit on State Admin	\$3,218,954.20	\$1,200,054.29

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$32,189,542.00	\$29,167,123.29

Overall Progress Narrative:

In Quarter 1, LHC and OCD-DRU continued to provide technical assistance to Plaquemines and St. John the Baptist Parish Housing Programs as they continued with construction for households. LHC and OCD-DRU continued to assist parishes as they drew down funds for the Hazard Mitigation Assistance Cost-Share for LMI Households program.

St. John the Baptist Parish

This quarter, 22 households were served. The parish continues to provide construction to eligible households for their Housing Programs. The properties identified in the Demo and Clearance Program have completed the SHPO process and are in the final stages of the Environmental process.

Plaquemines Parish

Homeowner Assistance: This quarter, demolition, site preparation and construction continued, as well as eligible expenses paid for displaced applicants.

Elevation Cost-Share: This quarter, the parish continued construction, as well as eligible expenses paid for displaced applicants.

Parish Programs

HMA Cost-Share for LMI Households: This quarter, LHC continued to provide technical assistance to Lafourche, Livingston, St. Martin, Terrebonne and Washington Parishes as they processed applicant files.



Parish Recovery Priority Projects: This quarter, OCD-DRU provided technical assistance to Tangipahoa and Livingston parishes for the remainder of their program allocations.

Homeowner Repair Program:

This quarter, the subrecipient began construction on the two homes in this program. As of the close of the quarter, one home was approximately 85% complete with the second home at approximately 40% complete. It is anticipated that both homes will be completed next quarter. LHC will begin the closeout phase upon the completion of construction.

Isaac Guidelines/Policies

OCD-DRU continued to keep grantees abreast of regulatory requirements and new state/OCD-DRU policy and procedural requirements via direct e-mails, with attachments, or OCD-DRU's E-Blast system which goes out to all Katrina/Rita, Gustav/Ike and Isaac grantees.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
3060-R01, State Admin and Planning-R1	\$0.00	\$726,908.63	\$726,908.63
3060-R02, State Admin and Planning-R2	\$0.00	\$25,041.64	\$25,041.64
3060-R04, State Admin and Planning-R4	\$0.00	\$101,211.91	\$101,211.91
3060-R06, State Admin and Planning-R6	\$0.00	\$73,349.26	\$73,349.26
3060-R10, State Admin and Planning-R10	\$110,406.98	\$350,000.90	\$145,828.70
3061-R01, St. John the Baptist Allocation-R1	\$0.00	\$56,806.87	\$56,806.87
3061-R02, St. John the Baptist Allocation-R2	\$0.00	\$1,942,520.96	\$1,942,520.96
3061-R04, St. John the Baptist Allocation-R4	\$0.00	\$497,623.16	\$497,623.16
3061-R05, St. John the Baptist Allocation-R5	\$0.00	\$0.00	\$0.00
3061-R06, St. John the Baptist Allocation-R6	\$1,642,433.07	\$7,452,244.74	\$5,299,504.21
3061-R10, St. John the Baptist Allocation-R10	\$68,777.46	\$500,000.00	\$372,863.06
3061-R11, St. John the Baptist Allocation-R11	\$0.00	\$5,000,000.00	\$5,000,000.00
3062-R01, Plaquemines Parish Allocation - R1	\$0.00	\$284.50	\$284.50
3062-R02, Plaquemines Parish Allocation-R2	\$0.00	\$328,715.50	\$328,715.50
3062-R03, Plaquemines Parish Allocation-R3	\$0.00	\$800,000.00	\$800,000.00
3062-R07, Plaquemines Parish Allocation-R7	\$233,548.89	\$1,009,900.00	\$974,841.92
3062-R09, Plaquemines Parish Allocation-R9	\$597,879.36	\$3,000,000.00	\$1,245,816.22
3062-R12, Plaquemines Parish Allocation-R12	\$119,024.88	\$3,800,000.00	\$486,822.15
3062-R13, Plaquemines Parish Allocation-R13	\$0.00	\$2,773,125.00	\$0.00
3063-R02, State Programs-R2	\$0.00	\$6,429,721.90	\$6,429,721.90
3063-R04, State Programs-R4	\$0.00	\$484,562.93	\$484,562.93
3063-R05, State Programs-R5	\$37,762.32	\$712,500.00	\$100,486.23
3063-R06, State Programs-R6	\$0.00	\$0.00	\$0.00
3063-R08, State Programs-R8	\$7,367.96	\$346,278.00	\$139,005.48
3063-R10, State Programs-R10	\$598.35	\$84,277.10	\$598.35
3063-R12, State Programs-R12	\$0.06	\$500,000.00	\$0.06



3063-R13, State Programs-R13	\$0.00	\$1,649,875.00	\$0.00
9999, Restricted Balance	\$0.00	\$25,734,136.00	\$0.00



Activities

Project # / Title: 3060-R10 / State Admin and Planning-R10

Grantee Activity Number: 65TADM1010 - State Administration - R10

Activity Title: State Administration - R10

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

3060-R10

Project Title:

State Admin and Planning-R10

Projected Start Date:

06/01/2013

Projected End Date:

04/05/2018

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

N/A

To Date

\$349,000.90

Total Budget

(\$1,000.00)

\$349,000.90

Total Obligated

(\$1,000.00)

\$349,000.90

Total Funds Drawdown

\$109,937.90

\$145,359.62

Program Funds Drawdown

\$109,937.90

\$145,359.62

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$109,315.71

\$145,359.62

Office of Community Development (OCD), Disaster

\$109,315.71

\$145,359.62

Match Contributed

\$0.00

\$0.00

Activity Description:

This activity is for overall state administration of the Isaac D-CDBG grant.

Location Description:

Across the affected and declared parishes from Isaac in the state

Activity Progress Narrative:

In Quarter 1, LHC and OCD-DRU continued to provide technical assistance to Plaquemines and St. John the Baptist Parish Housing Programs as they continued with construction for households. LHC and OCD-DRU continued to assist parishes as they drew down funds for the Hazard Mitigation Assistance Cost-Share for LMI Households program. HMA Cost-Share for LMI Households: This quarter, LHC continued to provide technical assistance to Lafourche,



Livingston, St. Martin, Terrebonne and Washington Parishes as they processed applicant files.
Parish Recovery Priority Projects: This quarter, OCD-DRU provided technical assistance to Tangipahoa and Livingston parishes for the remainder of their program allocations.
OCD-DRU continued to keep grantees abreast of regulatory requirements and new state/OCD-DRU policy and procedural requirements via direct e-mails, with attachments, or OCD-DRU's E-Blast system which goes out to all Katrina/Rita, Gustav/Ike and Isaac grantees.
Please note that OCD-DRU included \$622.19 in expenditures in the last QPR which was not included in DRGR Funds Drawdown; therefore, this quarter, the DRGR Funds Drawdown is \$622.19 higher than the OCD-DRU listed expenditures.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents

Document Isaac 2017 Q1 Contract Reporting.xlsx

Grantee Activity Number: 65TITA1010 - State Technical Assistance - R10

Activity Title: State Technical Assistance - R10

Activity Category:

Planning

Activity Status:

Under Way

Project Number:

3060-R10

Project Title:

State Admin and Planning-R10

Projected Start Date:

06/01/2013

Projected End Date:

04/05/2018

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,000.00
Total Budget	\$1,000.00	\$1,000.00
Total Obligated	\$1,000.00	\$1,000.00
Total Funds Drawdown	\$469.08	\$469.08
Program Funds Drawdown	\$469.08	\$469.08
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$469.08	\$469.08
Office of Community Development (OCD), Disaster	\$469.08	\$469.08
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is for overall technical assistance provided to grantees by the state for the establishment of recovery plans from Isaac.

Location Description:

In the affected and presidentially declared parishes from Isaac in the state

Activity Progress Narrative:

In Quarter 1, LHC and OCD-DRU continued to provide technical assistance to Plaquemines and St. John the Baptist Parish Housing Programs as they continued with construction for households. LHC and OCD-DRU continued to assist parishes as they drew down funds for the Hazard Mitigation Assistance Cost-Share for LMI Households program.
HMA Cost-Share for LMI Households: This quarter, LHC continued to provide technical assistance to Lafourche, Livingston, St. Martin, Terrebonne and Washington Parishes as they processed applicant files.
Parish Recovery Priority Projects: This quarter, OCD-DRU provided technical assistance to Tangipahoa and Livingston parishes for the remainder of their program allocations.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 3061-R06 / St. John the Baptist Allocation-R6

Grantee Activity Number:	48USJB1109 - Home Rehab LMI 3 -St.John
Activity Title:	St. John - Home Rehab LMI 3- 48USJB1109

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

3061-R06

Projected Start Date:

07/13/2015

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

St. John the Baptist Allocation-R6

Projected End Date:

07/12/2017

Completed Activity Actual End Date:

Responsible Organization:

St. John the Baptist Parish

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

N/A

To Date

\$3,260,588.40



Total Budget	\$0.00	\$3,260,588.40
Total Obligated	\$0.00	\$3,469,969.77
Total Funds Drawdown	\$1,255,215.32	\$3,370,899.07
Program Funds Drawdown	\$1,255,215.32	\$3,370,899.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,255,215.32	\$3,370,899.07
St. John the Baptist Parish	\$1,255,215.32	\$3,370,899.07
Match Contributed	\$0.00	\$0.00

Activity Description:

3rd allocation for homeowner rehabilitation program for St. John the Baptist Parish

Location Description:

Throughout St. John the Baptist Parish

Activity Progress Narrative:

Drawdown during this quarter was for both project delivery expenses and contractor invoices for the construction portion of the Homeowner Rehab Program LMI.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	18	18/165
# of Singlefamily Units	18	18/165

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	7	11	18	7/0	11/165	18/165	100.00
# Owner Households	7	11	18	7/0	11/165	18/165	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 48USJB1110 - Home Rehab UN 3 - St. John
Activity Title: St. John - Home Rehab UN 3 - 48USJB1110

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

3061-R06

Projected Start Date:

07/13/2015

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

St. John the Baptist Allocation-R6

Projected End Date:

07/12/2017

Completed Activity Actual End Date:

Responsible Organization:

St. John the Baptist Parish

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$619,761.88
Total Budget	\$0.00	\$619,761.88
Total Obligated	\$0.00	\$619,761.88
Total Funds Drawdown	\$317,167.67	\$447,548.76
Program Funds Drawdown	\$317,167.67	\$447,548.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$317,167.67	\$447,548.76
St. John the Baptist Parish	\$317,167.67	\$447,548.76
Match Contributed	\$0.00	\$0.00

Activity Description:

3rd allocation for homeowner rehabilitation program in St. John the Baptist Parish

Location Description:

throughout St. John the Baptist Parish

Activity Progress Narrative:

Drawdown during this quarter was for both project delivery expenses and contractor invoices for the construction portion of the Homeowner Rehab Program Urgent Need.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	4	4/0
# of Singlefamily Units	4	4/0



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	4	0/0	0/0	4/0	0.00
# Owner Households	0	0	4	0/0	0/0	4/0	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	48USJB1111 - Elevation LMI 3 - St. John
Activity Title:	St. John - Elevation LMI 3 - 48USJB1111

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
3061-R06

Projected Start Date:
07/13/2015

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
St. John the Baptist Allocation-R6

Projected End Date:
07/12/2017

Completed Activity Actual End Date:

Responsible Organization:
St. John the Baptist Parish

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$938,296.00
Total Budget	\$0.00	\$938,296.00
Total Obligated	\$0.00	\$938,296.00
Total Funds Drawdown	\$33,231.24	\$369,546.99
Program Funds Drawdown	\$33,231.24	\$369,546.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$33,231.24	\$369,546.99
St. John the Baptist Parish	\$33,231.24	\$369,546.99
Match Contributed	\$0.00	\$0.00

Activity Description:
Allocation #3 for housing elevation program in St. John the Baptist Parish.

Location Description:
Throughout St. John the Baptist Parish.

Activity Progress Narrative:
Drawdown during this quarter was for project delivery and environmental services provided by Royal Engineering.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/8
# of Singlefamily Units	0	0/8



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/8	0/8	0
# Owner Households	0	0	0	0/0	0/8	0/8	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	48USJB1503 - Sm Rental LMI 3 - St. John
Activity Title:	St. John - Sm Rental LMI 3 - 48USJB1503

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
3061-R06

Projected Start Date:
07/13/2015

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
St. John the Baptist Allocation-R6

Projected End Date:
07/12/2017

Completed Activity Actual End Date:

Responsible Organization:
St. John the Baptist Parish

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$744,814.05
Total Budget	\$0.00	\$744,814.05
Total Obligated	\$0.00	\$744,814.05
Total Funds Drawdown	\$36,818.84	\$242,348.76
Program Funds Drawdown	\$36,818.84	\$242,348.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$36,818.84	\$242,348.76
St. John the Baptist Parish	\$36,818.84	\$242,348.76
Match Contributed	\$0.00	\$0.00

Activity Description:
3rd allocation for Small Rental Rehabilitation Program in St. John the Baptist Parish

Location Description:
Throughout St. John the Baptist Parish

Activity Progress Narrative:
Drawdown during this quarter was for project delivery and environmental services provided by Royal Engineering, as well as a cost estimate and elevation inspection provided by Pivotal Engineering.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/11
# of Multifamily Units	0	0/11

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/11	0/11	0
# Renter Households	0	0	0	0/0	0/11	0/11	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 3061-R10 / St. John the Baptist Allocation-R10

Grantee Activity Number: 48USJB7001 - LM Small Business GL - St. John
Activity Title: St. John - LM Small Business GL - 48USJB7001

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

3061-R10

Projected Start Date:

02/01/2016

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

St. John the Baptist Allocation-R10

Projected End Date:

04/05/2018

Completed Activity Actual End Date:

Responsible Organization:

St. John the Baptist Parish

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

N/A

To Date

\$288,185.39

Total Budget

\$0.00

\$288,185.39

Total Obligated

\$0.00

\$288,185.39

Total Funds Drawdown

\$56,803.30

\$178,868.80

Program Funds Drawdown

\$56,803.30

\$178,868.80

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00



Total Funds Expended	\$56,803.30	\$178,868.80
St. John the Baptist Parish	\$56,803.30	\$178,868.80
Match Contributed	\$0.00	\$0.00

Activity Description:

Provide grants/loans to existing small businesses and microenterprises impacted by Hurricane Isaac and create a long-term revolving loan fund to support economic development and make capital available for entrepreneurs, expansions, and business retention purposes.

Location Description:

Across St. John Parish

Activity Progress Narrative:

This program is to provide support and or technical assistance to small businesses that were closed due to the effects of Hurricane Isaac. Currently 14 Businesses are approved for the Small Business Grants and Loan Program. Five businesses have received their grant or loan. Another five businesses will receive their grants or loans within the next week. That will leave 4 more businesses.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/1	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 48USJB7002 - UN Small Business GL - St. John
Activity Title: St. John - UN Small Business GL - 48USJB7002

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

3061-R10

Projected Start Date:

02/01/2016

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

St. John the Baptist Allocation-R10

Projected End Date:

04/05/2018

Completed Activity Actual End Date:

Responsible Organization:

St. John the Baptist Parish

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$211,814.61
Total Budget	\$0.00	\$211,814.61
Total Obligated	\$0.00	\$211,814.61
Total Funds Drawdown	\$11,974.16	\$193,994.26
Program Funds Drawdown	\$11,974.16	\$193,994.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$11,974.16	\$193,994.26
St. John the Baptist Parish	\$11,974.16	\$193,994.26
Match Contributed	\$0.00	\$0.00

Activity Description:

Provide grants/loans to existing small businesses and microenterprises impacted by Hurricane Isaac and create a long-term revolving loan fund to support economic development and make capital available for entrepreneurs, expansions, and business retention purposes.

Location Description:

Across St. John Parish

Activity Progress Narrative:

This program is to provide support and or technical assistance to small businesses that were closed due to the effects of Hurricane Isaac. Currently 14 Businesses are approved for the Small Business Grants and Loan Program. Five businesses have received their grant or loan. Another five businesses will receive their grants or loans within the next week. That will leave 4 more businesses.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 3062-R07 / Plaquemines Parish Allocation-R7

Grantee Activity Number: 38UPLQ1105 - Elev Cost Share - UN - Plaquemines

Activity Title: Plaquemines - Elev Cost Share - UN - 38UPLQ1105

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

3062-R07

Projected Start Date:

08/14/2015

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Plaquemines Parish Allocation-R7

Projected End Date:

08/13/2017

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish Government

Overall

Total Projected Budget from All Sources

Total Budget

Jan 1 thru Mar 31, 2017

N/A

\$5,000.00

To Date

\$882,996.53

\$882,996.53



Total Obligated	\$5,000.00	\$859,900.00
Total Funds Drawdown	\$176,055.04	\$847,938.45
Program Funds Drawdown	\$176,055.04	\$847,938.45
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$176,055.04	\$847,938.45
Plaquemines Parish Government	\$176,055.04	\$847,938.45
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Plaquemines Parish Government	Rehabilitation/reconstruction of residential structures	3062-R07	38UPLQ1106 - Elev Cost Share - LMI - Plaquemines	Plaquemines - Elev Cost Share - LMI - 38UPLQ1106	General Account

Activity Description:

The Housing Elevation/HMGP Non-Federal Match Program is a voluntary elevation program, implemented and administered in conjunction with homeowner elevation activities conducted in accordance with the parish's FEMA-funded Hazard Mitigation Grant Program (HMGP) for those homes located in flood-prone areas throughout the parish.

Location Description:

Throughout Plaquemines Parish, LA

Activity Progress Narrative:

Drawdown during this quarter was for cost share reimbursement of five properties in Plaquemines Parish reaching Milestone 1, cost share reimbursement of displacement costs for one property, and for project delivery provided by HGA.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	2/0
# of Singlefamily Units	2	2/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	2	0/0	4/0	6/0	66.67
# Owner Households	0	0	2	0/0	4/0	6/0	66.67

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 38UPLQ1106 - Elev Cost Share - LMI -
Plaquemines

Activity Title: Plaquemines - Elev Cost Share - LMI -
38UPLQ1106

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

3062-R07

Projected Start Date:

08/14/2015

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Plaquemines Parish Allocation-R7

Projected End Date:

08/13/2017

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish Government

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$126,903.47
Total Budget	(\$5,000.00)	\$126,903.47
Total Obligated	(\$5,000.00)	\$150,000.00
Total Funds Drawdown	\$57,493.85	\$126,903.47
Program Funds Drawdown	\$57,493.85	\$126,903.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$57,493.85	\$126,903.47
Plaquemines Parish Government	\$57,493.85	\$126,903.47
Match Contributed	\$0.00	\$0.00

Activity Description:

The Housing Elevation/HMGP Non-Federal Match Program is a voluntary elevation program, implemented and administered in conjunction with homeowner elevation activities conducted in accordance with the parish's FEMA-funded Hazard Mitigation Grant Program (HMGP) for those homes located in flood-prone areas throughout the parish.

Location Description:

Throughout Plaquemines Parish, LA

Activity Progress Narrative:

Drawdown during this quarter was for cost share reimbursement of two properties in Plaquemines Parish reaching Milestone 1, cost share reimbursement of displacement costs for one property, and for project delivery provided by HGA.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 3062-R09 / Plaquemines Parish Allocation-R9

Grantee Activity Number: 38UPLQ1107 - HAP3 - LMI - Plaquemines
Activity Title: Plaquemines - HAP3 - LMI - 38UPLQ1107

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

3062-R09

Projected Start Date:

10/01/2014

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Plaquemines Parish Allocation-R9

Projected End Date:

01/13/2018

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish Government

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

N/A

To Date

\$3,000,000.00



Total Budget	\$0.00	\$3,000,000.00
Total Obligated	\$0.00	\$3,000,000.00
Total Funds Drawdown	\$597,879.36	\$1,245,816.22
Program Funds Drawdown	\$597,879.36	\$1,245,816.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$597,879.36	\$1,245,816.22
Plaquemines Parish Government	\$597,879.36	\$1,245,816.22
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is for the Plaquemines Homeowner Assistance Program which will provide homeowner rehabilitation assistance to parish residents.

Location Description:

Throughout Plaquemines Parish, LA

Activity Progress Narrative:

During this quarter, six applicants reached Milestone 1, five reached Milestone 2, one reached Milestone 3, one reached Milestone 4, two reached Milestone 5, two reached milestone 6, and one reached Milestone 7. Drawdown during this quarter also covered reimbursement of displacement costs for eight applicants.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/0
# of Singlefamily Units	1	1/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	1	0	1	1/0	0/0	1/0	100.00
# Owner Households	1	0	1	1/0	0/0	1/0	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 3062-R12 / Plaquemines Parish Allocation-R12

Grantee Activity Number: 38UPLQ1109 - HAP4 - LMI - Plaquemines
Activity Title: Plaquemines - HAP4 - LMI - 38UPLQ1109

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
3062-R12

Project Title:
Plaquemines Parish Allocation-R12

Projected Start Date:
10/01/2014

Projected End Date:
01/13/2018

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Plaquemines Parish Government

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$3,800,000.00
Total Budget	\$0.00	\$3,800,000.00
Total Obligated	\$0.00	\$3,800,000.00
Total Funds Drawdown	\$119,024.88	\$486,822.15
Program Funds Drawdown	\$119,024.88	\$486,822.15
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$119,024.88	\$486,822.15
Plaquemines Parish Government	\$119,024.88	\$486,822.15
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is for the Plaquemines Homeowner Assistance Program which will provide homeowner rehabilitation assistance to parish residents.

Location Description:

Throughout Plaquemines Parish, LA

Activity Progress Narrative:



Drawdown during this quarter was for project delivery services provided by HGA, including: conducting damage assessments, preparing for and conducting kickoff meetings, reviewing contractor quote solicitations, conducting contractor signing meetings and performing milestone inspections. Other expenses incurred during the quarter were for public notices run in the Plaquemines Gazette and the Baton Rouge Advocate for the ERR.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/0
# of Singlefamily Units	1	1/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	1	1	0/0	1/0	1/0	100.00
# Owner Households	0	1	1	0/0	1/0	1/0	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 3062-R13 / Plaquemines Parish Allocation-R13

Grantee Activity Number: 38UPLQ1111 - HAP5 - LMI - Plaquemines

Activity Title: Plaquemines - HAP5 - LMI - 38UPLQ1111

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

3062-R13

Projected Start Date:

02/13/2017

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Plaquemines Parish Allocation-R13

Projected End Date:

05/01/2018

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish Government



Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,700,000.00
Total Budget	\$1,700,000.00	\$1,700,000.00
Total Obligated	\$1,700,000.00	\$1,700,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Plaquemines Parish Government	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is for the Plaquemines Homeowner Assistance Program which will provide homeowner rehabilitation assistance to parish residents.

Location Description:

Throughout Plaquemines Parish, LA

Activity Progress Narrative:

Activity in this quarter is the result of the obligation or deobligation of funds. There were no expenditures during the quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 38UPLQ1112 - Elev Cost Share - LMI -
Plaquemines

Activity Title: Plaquemines - Elev Cost Share - LMI -
38UPLQ1112

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

3062-R13

Projected Start Date:

02/13/2017

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Plaquemines Parish Allocation-R13

Projected End Date:

02/01/2019

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish Government

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$160,000.00
Total Budget	\$160,000.00	\$160,000.00
Total Obligated	\$160,000.00	\$160,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Plaquemines Parish Government	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Housing Elevation/HMGP Non-Federal Match Program is a voluntary elevation program, implemented and administered in conjunction with homeowner elevation activities conducted in accordance with the parish's FEMA-funded Hazard Mitigation Grant Program (HMGP) for those homes located in flood-prone areas throughout the parish.

Location Description:

Throughout Plaquemines Parish, LA

Activity Progress Narrative:

Activity in this quarter is the result of the obligation or deobligation of funds. There were no expenditures during the quarter.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/0	0/0	0	
# Owner Households	0	0	0	0/0	0/0	0/0	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 38UPLQ1113 - Elev Cost Share - UN - Plaquemines

Activity Title: Plaquemines - Elev Cost Share - UN - 38UPLQ1113

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

3062-R13

Projected Start Date:

02/13/2017

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Plaquemines Parish Allocation-R13

Projected End Date:

02/01/2019

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish Government

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$913,125.00
Total Budget	\$913,125.00	\$913,125.00
Total Obligated	\$913,125.00	\$913,125.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Plaquemines Parish Government	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Housing Elevation/HMGP Non-Federal Match Program is a voluntary elevation program, implemented and administered in conjunction with homeowner elevation activities conducted in accordance with the parish's FEMA-funded Hazard Mitigation Grant Program (HMGP) for those homes located in flood-prone areas throughout the parish.

Location Description:

Throughout Plaquemines Parish, LA

Activity Progress Narrative:

Activity in this quarter is the result of the obligation or deobligation of funds. There were no expenditures during the quarter.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 3063-R05 / State Programs-R5

Grantee Activity Number:	65VHRP1102 - Homeowner Rehab Program 2
Activity Title:	Homeowner Rehab Program 2 - 65VHRP1102

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

3063-R05

Projected Start Date:

04/28/2015

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

State Programs-R5

Projected End Date:

04/27/2017

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Corporation

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

N/A

To Date

\$104,768.91



Total Budget	\$0.00	\$104,768.91
Total Obligated	\$0.00	\$712,500.00
Total Funds Drawdown	\$37,762.32	\$100,486.23
Program Funds Drawdown	\$37,762.32	\$100,486.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$37,762.32	\$100,486.23
Louisiana Housing Corporation	\$37,762.32	\$100,486.23
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity will provides grants to eligible homeowners to assist in rehabbing their homes from damages caused by Hurricane Isaac. The activity will be administered by the Louisiana Housing Corporation.

Location Description:

Throughout the State of Louisiana in disaster affected parishes.

Activity Progress Narrative:

Drawdown during this quarter was for project delivery expenses.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Project # / Title: 3063-R08 / State Programs-R8

Grantee Activity Number: 55VHCS1102 - LMI HMA Cost Share - Terrebonne

Activity Title: Terrebonne - LMI HMA Cost Share - 55VHCS1102

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

3063-R08

Projected Start Date:

01/01/2014

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

State Programs-R8

Projected End Date:

12/20/2017

Completed Activity Actual End Date:

Responsible Organization:

Terrebonne Parish

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$157,525.00
Total Budget	\$0.00	\$157,525.00
Total Obligated	\$0.00	\$157,525.00
Total Funds Drawdown	\$7,367.96	\$103,655.48
Program Funds Drawdown	\$7,367.96	\$103,655.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,367.96	\$103,655.48
Terrebonne Parish	\$7,367.96	\$103,655.48
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is for cost shares to Terrebonne Parish related to providing hazard mitigation assistance to residences for approximately 11 LMI households.

Location Description:

Throughout Terrebonne Parish, LA

Activity Progress Narrative:

Drawdown during this quarter was for reimbursement in the HMA Cost Share program for two properties in Terrebonne parish.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/5	
# of Singlefamily Units	0		0/5	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/5	0/5	0
# Owner Households	0	0	0	0/0	0/5	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 3063-R10 / State Programs-R10

Grantee Activity Number: 32VHCS1102 - LMI HMA Cost Share - Livingston

Activity Title: Livingston - LMI HMA Cost Share - 32VHCS1102

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

3063-R10

Projected Start Date:

01/01/2014

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

State Programs-R10

Projected End Date:

04/05/2018

Completed Activity Actual End Date:

Responsible Organization:

Livingston Parish Council



Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$598.35
Total Budget	\$0.00	\$598.35
Total Obligated	\$0.00	\$598.35
Total Funds Drawdown	\$598.35	\$598.35
Program Funds Drawdown	\$598.35	\$598.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$598.35	\$598.35
Livingston Parish Council	\$598.35	\$598.35
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is for cost shares to Livingston Parish related to providing hazard mitigation assistance to residences for approximately 11 LMI households.

Location Description:

Throughout Livingston Parish, LA

Activity Progress Narrative:

Drawdown during this quarter was for project delivery expenses.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Project # / Title: 3063-R12 / State Programs-R12**Grantee Activity Number: 29VHCS1101 - LMI HMA Cost Share - Lafourche****Activity Title: Lafourche - LMI HMA Cost Share - 29VHCS1101****Activity Category:**

Rehabilitation/reconstruction of residential structures

Project Number:

3063-R12

Projected Start Date:

01/01/2014

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

State Programs-R12

Projected End Date:

07/25/2018

Completed Activity Actual End Date:**Responsible Organization:**

Lafourche Parish Council

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2017**

N/A

To Date

\$124,774.00

Total Budget

\$0.00

\$124,774.00

Total Obligated

\$124,774.00

\$124,774.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Lafourche Parish Council

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

This activity is for cost shares to Lafourche Parish related to providing hazard mitigation assistance to residences for LMI households.

Location Description:

Throughout Lafourche Parish, LA

Activity Progress Narrative:

Activity in this quarter is the result of the obligation or deobligation of funds. There were no expenditures during the quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/0	0/0	0	
# Owner Households	0	0	0	0/0	0/0	0/0	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 32VHCS1103 - LMI HMA Cost Share - Livingston

Activity Title: Livingston - LMI HMA Cost Share - 32VHCS1103

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

3063-R12

Projected Start Date:

01/01/2014

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

State Programs-R12

Projected End Date:

07/25/2018

Completed Activity Actual End Date:

Responsible Organization:

Livingston Parish Council

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$97,073.14
Total Budget	\$0.00	\$97,073.14
Total Obligated	\$0.00	\$97,073.14
Total Funds Drawdown	\$0.06	\$0.06
Program Funds Drawdown	\$0.06	\$0.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.06	\$0.06
Livingston Parish Council	\$0.06	\$0.06
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is for cost shares to Livingston Parish related to providing hazard mitigation assistance to residences for LMI households.

Location Description:

Throughout Livingston Parish, LA

Activity Progress Narrative:

Drawdown during this quarter was for project delivery expenses.

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 3063-R13 / State Programs-R13

Grantee Activity Number:	32VPRP2601 - Comm Tower - Livingston
Activity Title:	Livingston - Comm Tower - 32VPRP2601

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
3063-R13

Projected Start Date:
02/13/2017

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
State Programs-R13

Projected End Date:
06/21/2017

Completed Activity Actual End Date:

Responsible Organization:
Livingston Parish Council

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$215,213.00
Total Budget	\$215,213.00	\$215,213.00
Total Obligated	\$215,213.00	\$215,213.00
Total Funds Drawdown	\$0.00	\$0.00



Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Livingston Parish Council	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project/activity is to construct a communications tower for Livingston Parish that will include Parish operations, the sheriff, 12 fire parish operations, 7 municipal governments, 911 and room for the Governor's Office of Homeland Security. Lower tower space between 200 and 350 feet would be available to lease to private interests, such as cell phone companies. The proposed communications tower is expected to be at elevation of 800 feet to 1,000 feet depending on the design and specified area of coverage. It will be constructed on land already owned by the parish adjacent to the sheriff's training facility.

Location Description:

Livingston Parish, Louisiana

Activity Progress Narrative:

Activity in this quarter is the result of the obligation or deobligation of funds. There were no expenditures during the quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	102	50	386	39.38

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 53VPRP2102 - Club Deluxe Rd - Tangipahoa
Activity Title: Tangipahoa - Club Deluxe Rd - 53VPRP2102

Activity Category:
 Rehabilitation/reconstruction of public facilities
Project Number:
 3063-R13
Projected Start Date:
 02/13/2017
Benefit Type:
 Area Benefit (Census)
National Objective:
 Urgent Need

Activity Status:
 Under Way
Project Title:
 State Programs-R13
Projected End Date:
 12/31/2017
Completed Activity Actual End Date:

Responsible Organization:
 Tangipahoa Parish

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$414,650.00
Total Budget	\$414,650.00	\$414,650.00
Total Obligated	\$414,650.00	\$414,650.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Tangipahoa Parish	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Tangipahoa Parish Council is proposing to make improvements to Club Deluxe Road, south of Hammond, Louisiana.

Location Description:

Amite, La. - Tangipahoa

Activity Progress Narrative:

Activity in this quarter is the result of the obligation or deobligation of funds. There were no expenditures during the quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	8170	5438	35603	38.22

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	348
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	0	348
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	0

