

Grantee: Louisiana

Grant: B-06-DG-22-0001

April 1, 2022 thru June 30, 2022 Performance Report

Grant Number: B-06-DG-22-0001	Obligation Date: 05/16/2006	Award Date: 05/09/2006
Grantee Name: Louisiana	Contract End Date:	Review by HUD: Original - In Progress
Grant Award Amount: \$6,210,000,000.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$6,210,000,000.00	Estimated PI/RL Funds: \$22,156,784.61	
Total Budget: \$6,232,156,784.61		

Disasters:

Declaration Number

FEMA-1603-LA
FEMA-1607-LA

Narratives

Disaster Damage:

Hurricanes Katrina and Rita's legacy to coastal Louisiana was an unprecedented wake of death, destruction and devastation. Taken together, 1,464 people lost their lives, more than 200,000 homes and 18,000 businesses were destroyed and billions of dollars in property was impacted. Hurricane Katrina approached New Orleans and the Louisiana-Mississippi state border on August 29, 2005 at a Category 5 level, and the fifth-strongest ever recorded hurricane. Before reaching land it was downgraded to a Category 3, but caused massive destruction and severe damage up to 76 miles east of the storm's center. Orleans, Plaquemines, and St. Bernard Parishes suffered widespread flooding as a result of storm surge overtopping or breaching area levees. Along the north shore of Lake Pontchartrain, up to six feet of water inundated the cities of Mandeville and Slidell. The City of New Orleans was under a mandatory evacuation for more than a month. Less than a month later on September 24, Hurricane Rita, the second strongest ever to enter the Gulf of Mexico came ashore, also as a Category 3, and flooded the coastal areas of southwestern Louisiana in the area around Lake Charles, impacting nearly a half million households. Hurricane Katrina will most likely be categorized as the third deadliest and the costliest storm in U. S. history. While hurricane Rita exacted a lower death toll, taken together, these storms wrought catastrophic destruction on the Louisiana coastal areas, exacting an enormous toll on the material, financial and emotional resources of hundred's of thousands of Louisianans. While the impact was wide-spread and indiscriminate of income and social status, the impact of the hurricanes on the poor was particularly devastating, especially in Orleans Parish where the U.S. Census in 2000 reports only a 46.5% homeownership rate (compared to 67.9% in the State), a median household income of \$27,133 (compared to \$32,566 in the State), and a poverty rate of 27.9% (compared to a state rate of 19.6%). In contrast, while Calcasieu, Cameron, Plaquemines and St. Bernard Parishes sustained major damage, they had higher homeownership rates (ranging between 71% and 85%), higher median incomes (ranging between \$34,000 and \$38,000) and lower poverty rates (12% to 18%). The concentration and number of persons in extreme poverty neighborhoods exacerbated the negative impact on the poor principally in New Orleans. According to the Brookings Institution (October 2005), one out of every four neighborhoods in the city of New Orleans was classified as an "extreme-poverty" neighborhood, with at least 40% of its residents living below the federal poverty threshold. These 47 neighborhoods were home to nearly 100,000 residents and had an average household income which lagged the City's by over \$17,000. The Congressional Research Service (CRS) calculates that the poverty rate in the flooded and damaged areas in the State of Louisiana was 21.4%, confirming the widespread sentiment that high poverty neighborhoods were disproportionately flooded (CRS, November 4, 2005). The social impacts were also greater for those most vulnerable before the storms. These individuals were less connected to the workforce, had educational disadvantages, were elderly or disabled, or were children. Nearly 90,000 persons aged 65 and older were likely displaced by the storms, many of whom lived alone and had at least one disability. Displaced aged persons also were poor (an estimated 15%) and one quarter lacked vehicles. The child poverty rate in the areas affected by the hurricanes was over 30% (CRS, November 4, 2005). The fragility of the most affected populations places a greater burden on the federal, state and local resources available for recovery efforts. The poor standing of the impacted population before the hurricanes severely stretches Louisiana's state and local resources, making the need for federal assistance even more critical.

Recovery Needs:

The current and projected financial impact on Louisiana from Hurricanes Katrina and Rita has reached into the tens of billions of dollars, according to estimates from a number of groups, think tanks and government agencies. Given the extensiveness of the damage, there is a great deal of uncertainty regarding estimates of the impact on property, on governments and on the economy. The variation in the estimates of different organizations creates a greater challenge for the State in assessing its needs and the resources necessary to address those needs. For example, according to preliminary estimates from the Louisiana Recovery Authority (LRA), the Governor's State-wide coordinating body for all recovery efforts, the 2005 hurricanes had an impact of \$75 - \$100 billion on property and infrastructure and \$15 - \$20 billion in temporary



relief services. However, the Federal Emergency Management Agency (FEMA) projects an \$18 - \$25 billion impact on property and infrastructure. For the State's economy, the LRA states that the storms are expected to inflict from \$50 - \$70 billion in losses to Louisiana's economy (defined as nominal Gross State Product) and cause \$8 - \$10 billion in lost state and local revenue over the next five years. On the other hand, the Louisiana Legislative Fiscal Office projects a \$40 - \$60 billion impact on the economy and a \$4 - \$8 billion in lost revenues. Even before the hurricanes, the State was in a precarious situation, with many unmet needs in the areas of infrastructure, education, economic investment, health care and social services. The impact of the storms on the executive budget and on state revenues makes it even more difficult to deal with the critical needs caused by the hurricanes without substantial assistance from the federal government. According to FEMA, the total number of applicants for FEMA assistance related to hurricanes Katrina and Rita was 1.89 million as of January 10, 2006. These applicants have received individual level assistance such as clothing, food, and temporary housing as described below. Additional resources are needed for the estimated 900 families or 2,700 people that have exhausted the subsidized hotel room assistance as of February 7, 2006.

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	(\$1,124.92)	\$6,222,839,890.89
Total Budget	(\$1,124.92)	\$6,222,839,890.89
Total Obligated	\$1,470,307.08	\$6,220,802,369.30
Total Funds Drawdown	\$9,500,939.03	\$6,190,165,251.45
Program Funds Drawdown	\$9,500,939.03	\$6,178,751,702.80
Program Income Drawdown	\$0.00	\$11,413,548.65
Program Income Received	\$507,024.56	\$29,601,076.07
Total Funds Expended	\$9,501,189.03	\$6,192,586,833.68
HUD Identified Most Impacted and Distressed	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
1300 OCH, L.L.C.	\$ 0.00	\$ 0.00
AT&T Computer Sciences Corporation	\$ 0.00	\$ 14,347.45
First American Title Insurance Company of Louisiana	\$ 0.00	\$ 90,958,589.13
Flaxen D. L. Conway	\$ 0.00	\$ 2,744.16
Foundation for Louisiana	\$ 0.00	\$ 1,689.59
Frost-Barber Inc.	\$ 0.00	\$ 11,335.00
FuelTrac Inc.	\$ 0.00	\$ 6,535.01
GCE Leverage Lender	\$ 0.00	\$ 1,000,000.00
GCHP Housing Finance Inc	\$ 0.00	\$ 1,000,000.00
Gannett River States Pub. Corp. DBA The Times, DBA Daily	\$ 0.00	\$ 3,787.66
Gannett River States Publishing Co. DBA Gannett	\$ 0.00	\$ 584.00
Glenn Haight	\$ 0.00	\$ 3,350.61
AT&T Corporation	\$ 0.00	\$ 915.32
Global Data Systems Inc.	\$ 0.00	\$ 50,340.61
Good Work Network	\$ 0.00	\$ 500,000.00
Gordon, Arata, Mccollam, Duplantis & Eagan, LLP	\$ 0.00	\$ 293,600.71
Grand Isle Port Commission	\$ 0.00	\$ 2,872,438.00
Greater Lafourche Port Commission	\$ 0.00	\$ 393,670.00
Greater New Orleans Bioscience Economic Development	\$ 0.00	\$ 2,450,000.00
Gregory C. Rigamer & Assoc. Inc.	\$ 0.00	\$ 316,220.72
Gulf Coast Housing Partnership Inc.	\$ 0.00	\$ 1,738,559.21
HGI Catastrophe Service, LLC	\$ 0.00	\$ 1,044,399.32
Halifax Media Holdings LLC DBA The Courier	\$ 0.00	\$ 145.80
AT&T Global Network Services LLC AT&T Corp.	\$ 0.00	\$ 404.62



Hazel R. Bowser	\$ 0.00	\$ 210.00
Help Software Systems Inc. DBA Help Solutions	\$ 0.00	\$ 20,544.25
Housing & Development Services, Inc.	\$ 0.00	\$ 1,407,192.55
Housing Authority of Jefferson Parish	\$ 0.00	\$ 950,017.42
Housing Authority of New Orleans	\$ 0.00	\$ 541,719.46
Hugh S Cowperthwaite	\$ 0.00	\$ 1,840.74
Hunt, Guillot, & Associates, LLC	\$ 0.00	\$ 16,417,028.68
ICF Incorporated LLC.	\$ 0.00	\$ 344,250.97
ICF International Emergency Management, LLC	\$ 0.00	\$ 43,676,138.71
Iberia Parish	\$ 0.00	\$ 2,358,793.00
AT&T Mobility II LLC DBA AT&T Mobility	\$ 0.00	\$ 153,800.67
Iberia Parish School Board	\$ 0.00	\$ 303,659.00
InCircuit Development Corp.	\$ 0.00	\$ 750.00
International Consulting Acquisition Co/STA Consulting	\$ 0.00	\$ 2,576,795.00
International Right of Way Association	\$ 0.00	\$ 1,510.00
JAT Bureau of Protective Services & Management Inc.	\$ 0.00	\$ 9,699.33
Jefferson Davis Parish Police Jury	\$ 0.00	\$ 561,572.00
Jefferson Parish	\$ 0.00	\$ 59,516,692.66
Jefferson Parish Economic Development Commission	\$ 0.00	\$ 2,000,000.00
Jefferson Parish Public School System	\$ 0.00	\$ 4,813,724.00
Jennifer Litteral	\$ 0.00	\$ 3,439.81
Acadia Parish Police Jury	\$ 0.00	\$ 630,473.85
Joseph K Gautreau	\$ 0.00	\$ 0.00
Joy Theater, LLC	\$ 0.00	\$ 3,000,000.00
Judicial Expense Fund for Civil District Court	\$ 0.00	\$ 225.00
KPMG LLP	\$ 0.00	\$ 2,222,990.60
Kean Miller LLP	\$ 0.00	\$ 0.00
Kenneth J. Roberts	\$ 0.00	\$ 1,500.00
Kimble Development South, LLC	\$ 0.00	\$ 1,400,000.00
Kingsley House, Inc	\$ 0.00	\$ 2,000,000.00
Konica Minolta Business Solutions USA Inc.	\$ 0.00	\$ 21,148.40
LA Electric Co.	\$ 0.00	\$ 8,184.75
Algiers Development Corp	\$ 0.00	\$ 7,500,000.00
LCTCS Facilities Corporation	\$ 0.00	\$ 2,525,554.90
LPFA LA Hurricane Small Bus	\$ 0.00	\$ 6,125,936.17
Lafayette City Parish Consolidated Government	\$ 0.00	\$ 476,459.56
Lafitte Market Rate Rental LLC	\$ 0.00	\$ 7,375,678.15
Lafourche Parish Government	\$ 0.00	\$ 3,691,890.11
Lafourche Parish School Board	\$ 0.00	\$ 187,759.80
Lamar Construction & Development LLC	\$ 0.00	\$ 5,200.00
Lantec of Louisiana LLC DBA Lantec Computer Trng Ctr	\$ 0.00	\$ 4,972.50
Laporte, Sehr, Romig, & Hand, APAC	\$ 0.00	\$ 25,000.00
Leverage Lender, LLC	\$ 0.00	\$ 3,500,000.00
Allen Parish Police Jury	\$ 0.00	\$ 417,548.00
Lisa C. Schiavineto	\$ 0.00	\$ 2,347.49
Livingston Parish Council	\$ 0.00	\$ 460,731.18
Local Initiatives Support Corporation	\$ 0.00	\$ 2,438,037.37
Louisiana Artists Guild, Louisiana ArtWorks	\$ 0.00	\$ 2,250,000.00
Louisiana Association of Affordable Housing Provider	\$ 0.00	\$ 87.50
Louisiana Attorney Disciplinary Board	\$ 0.00	\$ 1,821.25
Louisiana Board of Regents	\$ 0.00	\$ 27,792,338.42
Louisiana Department of Culture, Recreation and Tourism	\$ 0.00	\$ 28,661,950.42
Louisiana Department of Economic Development	\$ 0.00	\$ 174,380,314.91
Louisiana Department of Education/Recovery School	\$ 7,644,335.37	\$ 105,300,297.46
Allfax Specialties Inc.	\$ 0.00	\$ 472.76
Louisiana Department of Health and Hospitals	\$ 0.00	\$ 79,250,000.00
Louisiana Department of Natural Resources	\$ 0.00	\$ 307,327.50

Louisiana Department of Public Safety	\$ 0.00	\$ 15,920,831.15
Louisiana Department of Social Services	\$ 0.00	\$ 12,777,730.12
Louisiana Housing Corporation	\$ 411,367.09	\$ 9,965,700.00
Louisiana Housing Finance Agency	\$ 0.00	\$ 17,639,260.28
Louisiana Land Trust	\$ 0.00	\$ 191,017.50
Louisiana Municipal Association	\$ 0.00	\$ 570.35
Louisiana Office of Finance and Support Services	\$ 0.00	\$ 167,727.34
Louisiana Office of Risk Management	\$ 0.00	\$ 215,814.77
American Office Machines, Inc.	\$ 0.00	\$ 281.93
Louisiana Office of Technology Services	\$ 0.00	\$ 2,684,574.71
Louisiana Public Health Institute.	\$ 0.00	\$ 274,058.18
Louisiana Recovery Authority	\$ 0.00	\$ 8,570,825.88
Louisiana Secretary of State	\$ 0.00	\$ 60.00
Louisiana Services Network Data Consortium	\$ 0.00	\$ 392,427.80
Louisiana Solutions, LLC	\$ 0.00	\$ 1,978,230.44
Louisiana Stadium & Exposition District	\$ 0.00	\$ 51,321,670.00
Louisiana State Bar Association	\$ 0.00	\$ 1,550.00
Louisiana State Mail	\$ 0.00	\$ 18,727.74
Louisiana State Printing	\$ 0.00	\$ 592.46
American Planning Association	\$ 0.00	\$ 4,645.00
Louisiana State Senate	\$ 0.00	\$ 75.00
Louisiana State University	\$ 0.00	\$ 228,987.88
Louisiana Weekly Publishing Co., DBA The Louisiana	\$ 0.00	\$ 397.95
Louisiana Workforce Commission	\$ 0.00	\$ 37,093,269.77
MBS PARENT LLC	\$ 0.00	\$ 1,600,000.00
Mac Paper Converters Inc.	\$ 0.00	\$ 412.03
Maumas Partners, LP	\$ 0.00	\$ 0.00
McCaleb Supportive Housing, LLC	\$ 0.00	\$ 5,244,154.00
Metastorm Inc.	\$ 0.00	\$ 17,717.70
Michael Business Machines Corp.	\$ 0.00	\$ 290.00
1800 Onzaga LLC	\$ 0.00	\$ 156,314.57
Andrus Security Co #786	\$ 0.00	\$ 530.90
Mir, Fox, & Rodriguez	\$ 0.00	\$ 4,348,559.97
National Center for Housing Management	\$ 0.00	\$ 1,950.00
National Council for Community Development	\$ 0.00	\$ 123,585.00
New Orleans Area Habitat For Humanity, Inc.	\$ 0.00	\$ 0.00
New Orleans BioInnovation Center, Inc.	\$ 0.00	\$ 3,471,766.46
New Orleans City Park Improvement Association	\$ 0.00	\$ 322,011.00
New Orleans Redevelopment Authority	\$ 0.00	\$ 3,770,000.00
O'neill J. Vappie III	\$ 0.00	\$ 2,010.00
Office Facilities Corporation Division of Administration	\$ 0.00	\$ 682,840.93
Office Furniture World Inc.	\$ 0.00	\$ 6,770.00
Applied Language Solutions	\$ 0.00	\$ 325.84
Office Telecommunications Mgmt	\$ 0.00	\$ 234,616.37
Office of Community Development (OCD), Disaster	-\$ 900.00	\$ 89,094,660.57
Office of Community Development (OCD), Disaster	\$ 0.00	\$ 4,019,657,995.52
Office of Computing Services	\$ 350.45	\$ 1,753,171.92
Old Morrison Partners, LP	\$ 0.00	\$ 1,432,640.00
On Iberville Phase VII, LLC	\$ 0.00	\$ 1,965,175.19
Open Text, Inc.	\$ 0.00	\$ 25,020.23
Operation HOPE, Inc.	\$ 0.00	\$ 400,000.00
Orleans Parish School Board	\$ 0.00	\$ 25,694,821.93
Pan American Engineers Inc	\$ 24,795.00	\$ 3,247,683.11
Associated Reporters Inc	\$ 0.00	\$ 1,527.60
Paula J. Cullenberg	\$ 0.00	\$ 2,776.17
Plaquemines Parish Government	\$ 0.00	\$ 33,200,393.94
Plaquemines Parish School Board	\$ 45,653.25	\$ 20,019,950.12

Police Jury Association of Louisiana	\$ 0.00	\$ 483.33
Postlethwaite & Netterville	\$ 0.00	\$ 63,660.00
Preservation Alliance of New Orleans DBA Preservation	\$ 0.00	\$ 0.00
Project Homecoming	\$ 0.00	\$ 0.00
Proofpoint Inc.	\$ 0.00	\$ 13,876.80
Providence Technical Services LLC	\$ 0.00	\$ 2,100,016.49
Quadel Consulting Corp.	\$ 0.00	\$ 1,553,571.95
Associated Time Instruments Co.	\$ 0.00	\$ 90.40
Quality Movers of Louisiana	\$ 0.00	\$ 500.00
Quill Corporation	\$ 0.00	\$ 116.72
REGIONAL COMMUNITY FINANCE, INC.	\$ 0.00	\$ 0.00
RN Expertise Inc	\$ 0.00	\$ 26.50
Raymond J. Rhodes	\$ 0.00	\$ 2,376.64
Reed Elsevier Inc. DBA Lexis-Nexis	\$ 0.00	\$ 1,136.61
Renaissance Neighborhood Development Corp.	\$ 0.00	\$ 2,500,000.00
Reznick Group P. C.	\$ 0.00	\$ 7,835,130.25
Richard K. Wallace	\$ 0.00	\$ 1,877.74
River Parish Security	\$ 0.00	\$ 77.00
Atlassian Pty Ltd.	\$ 0.00	\$ 3,456.00
SHI International Inc.	\$ 0.00	\$ 166,850.23
SOWELA Technical Community College	\$ 0.00	\$ 538,151.00
Safeguard Business Systems	\$ 0.00	\$ 98.13
Salvaggio & Teal LTD Salvaggio, Teal & Associates	\$ 0.00	\$ 1,777,917.50
Secure Data Solutions Inc.	\$ 0.00	\$ 2,781.28
Sewerage and Water Board of New Orleans	\$ 0.00	\$ 15,000,000.00
Sharp Electronics Corp. Government Sales	\$ 0.00	\$ 47,892.86
Shaw Environmental, Inc.	\$ 0.00	\$ 88,102.32
Shearman Company, LLC DBA American Press	\$ 0.00	\$ 1,179.72
Shred It Dallas-New Orleans	\$ 0.00	\$ 2,227.66
Atmosphere Movers Inc.	\$ 0.00	\$ 28,433.60
Signature Destination Management, LLC	\$ 0.00	\$ 120.00
Solarwinds Inc. Solarwinds Worldwide LLC	\$ 0.00	\$ 1,379.70
South Market District LLC	\$ 0.00	\$ 500,000.00
Southeast Louisiana Flood Protection Authority East	\$ 0.00	\$ 1,743,284.13
Southeast Louisiana Legal Services Corp.	\$ 0.00	\$ 363,556.08
Specialty Sales & Service Inc. DBA Absolute Document	\$ 0.00	\$ 833.60
St Margaret's Daughters	\$ 0.00	\$ 3,500,000.00
St. Bernard Parish Government	\$ 546,969.50	\$ 86,513,110.53
St. Bernard Parish Home Mortgage Authority	\$ 0.00	\$ 9,176,149.19
St. Bernard Parish School Board	\$ 0.00	\$ 39,063,845.00
Audubon Nature Institute Inc	\$ 0.00	\$ 4,500,000.00
St. Bernard Project	\$ 0.00	\$ 1,500,000.00
St. Charles Parish	\$ 0.00	\$ 1,052,948.00
St. Charles Parish School Board	\$ 0.00	\$ 924,155.98
St. James Parish	\$ 0.00	\$ 0.00
St. Mary Parish	\$ 0.00	\$ 1,418,467.00
St. Tammany Parish Government	\$ 0.00	\$ 25,456,596.53
St. Tammany Parish School Board	\$ 0.00	\$ 19,416,848.10
St. Thomas Community Health Center, Inc.	\$ 0.00	\$ 2,000,000.00
Standard Parking Corporation Heal Garage	\$ 0.00	\$ 10,471.86
State Buildings IAT	\$ 0.00	\$ 46,387.38
BTC Leverage Lender	\$ 0.00	\$ 1,800,000.00
Steffes, Vingiello & McKenzie	\$ 0.00	\$ 3,553.71
TCI Packaging, LLC	\$ 0.00	\$ 0.00
Tangipahoa Parish	\$ 0.00	\$ 2,358,793.00
Tangipahoa Parish School System	\$ 0.00	\$ 300,986.80
Technical Assistance Collaborative Inc. (DRU)	\$ 0.00	\$ 105,960.27

Technology Engineers Inc	\$ 0.00	\$ 54,130.00
Tele-Communication Inc.	\$ 0.00	\$ 410.46
Tembua, Inc.	\$ 0.00	\$ 3,895.69
Terrebonne Economic Development Authority	\$ 0.00	\$ 21,500.00
Terrebonne Parish	\$ 0.00	\$ 5,246,986.82
Bayou Title Inc.	\$ 0.00	\$ 66,676,892.43
Terrebonne Parish School Board	\$ 0.00	\$ 916,690.00
The Hon Company C/O Frost-Barber Inc.	\$ 0.00	\$ 11,280.49
The Houma Courier Newspaper Corp.	\$ 0.00	\$ 679.58
The Idea Village	\$ 0.00	\$ 500,000.00
The Lower Cameron Hospital Service District	\$ 0.00	\$ 4,000,000.00
The Moody Company	\$ 0.00	\$ 30.00
The National WWII Museum	\$ 0.00	\$ 5,000,000.00
The New Orleans Community Support Foundation.	\$ 0.00	\$ 2,000,000.00
The Risk Management Association	\$ 0.00	\$ 312.00
The St. Tammany Farmer	\$ 0.00	\$ 352.05
Beau Box Property Management LLC	\$ 0.00	\$ 1,825.56
The Times-Picayune, LLC	\$ 0.00	\$ 4,686.75
Thomas J. Murray	\$ 0.00	\$ 2,326.50
Tone Commander Systems Inc.	\$ 0.00	\$ 783.82
Town of Abita Springs	\$ 0.00	\$ 89,592.00
Town of Jean Lafitte	\$ 0.00	\$ 1,230,000.00
Town of Pearl River	\$ 0.00	\$ 80,384.74
Troy Gibson	\$ 0.00	\$ 1,650.00
Twin Parish Port District	\$ 0.00	\$ 2,200,000.00
U.S. Courts AO-Pacer Service Center	\$ 0.00	\$ 32.24
Unisource Worldwide, Inc.	\$ 0.00	\$ 20,840.05
2222 Tulane Apartments, LLC	\$ 0.00	\$ 3,700,000.00
Beauregard Parish Police Jury	\$ 0.00	\$ 631,427.52
United Way of Southeast Louisiana.	\$ 0.00	\$ 382,963.04
University Medical Center Management Corporation	\$ 0.00	\$ 324,494.23
Urban Land Institute	\$ 0.00	\$ 2,350.00
Valassis Direct Mail Inc. One Targeting Centre	\$ 0.00	\$ 30,250.00
Venyu Solutions Inc.	\$ 0.00	\$ 588,803.83
Verizon Wireless Services LLC	\$ 0.00	\$ 1,263.12
Vermilion Parish Police Jury	\$ 0.00	\$ 7,075,434.24
Vermilion Parish School Board	\$ 0.00	\$ 9,221,458.00
Vietnamese Commercial Fisherman's Union	\$ 0.00	\$ 966,829.04
Village of Folsom	\$ 0.00	\$ 62,400.00
Bellsouth Communication Systems LLC	\$ 0.00	\$ 1,056.05
Voyager Fleet Systems Inc.	\$ 0.00	\$ 3,721.58
Washington Parish	\$ 0.00	\$ 2,386,672.28
Washington Parish School System	\$ 0.00	\$ 126,492.00
West Publishing Group	\$ 0.00	\$ 45,684.56
Westaff (USA) Inc.	\$ 0.00	\$ 6,482.48
Western Economic Services LLC	\$ 0.00	\$ 307,559.98
Wick Communications Co. DBA The Daily News	\$ 0.00	\$ 108.82
Worley Catastrophe Response	\$ 0.00	\$ 31,113.00
Xavier University of New Orleans	\$ 0.00	\$ 2,738.80
Xerox Corp.	\$ 0.00	\$ 27,114.43
Blue Streak Technologies LLC	\$ 0.00	\$ 9,600.00
YWCA of New Orleans	\$ 0.00	\$ 0.00
Zelia LLC	\$ 0.00	\$ 250.21
Zinsel Glass and Mirror LLC DBA Capital Glass and Mirror,	\$ 0.00	\$ 160.50
Zoho Corp.	\$ 0.00	\$ 6,444.00
Bogalusa City School Board	\$ 0.00	\$ 78,273.00
Brian K. Sennett Jr.	\$ 0.00	\$ 180.00

Brookwood Properties LLC DBA The Storage Center	\$ 0.00	\$ 146.00
Business Cards Tommorow "BCT"	\$ 0.00	\$ 28.00
CB&I GOVERNMENT SOLUTIONS INC (HMGP)	\$ 0.00	\$ 4,833,588.30
CGI Technologies and Solutions	\$ 0.00	\$ 7,054,633.25
CWI-HRI FQ Hotel Property LLC (Guitar Partners, LLC)	\$ 0.00	\$ 1,000,000.00
2700 Bohn Motor LLC	\$ 0.00	\$ 1,500,000.00
Calcasieu Parish Police Jury	\$ 0.00	\$ 9,260,775.80
Calcasieu Parish School Board	\$ 0.00	\$ 3,068,854.00
Call One Inc.	\$ 0.00	\$ 1,768.68
Cameron Parish Police Jury	\$ 0.00	\$ 33,810,431.33
Cameron Parish School Board	\$ 0.00	\$ 15,137,202.00
Capital Area Transit System	\$ 0.00	\$ 500,000.00
Capital City Press The Advocate	\$ 0.00	\$ 5,769.87
Capital Glass & Mirror LLC	\$ 0.00	\$ 92.64
Carol A. Newman Attorney	\$ 0.00	\$ 0.00
Carver Theatre, LLC	\$ 0.00	\$ 2,250,000.00
3222 Canal Apartments LLC	\$ 70,375.26	\$ 2,000,000.00
Cellco Partnership, DBA Verizon Wireless	\$ 0.00	\$ 1,830.30
Central Parking System of Louisiana Inc.	\$ 0.00	\$ 3,079.51
Charles Marcus Adams	\$ 0.00	\$ 2,678.34
Charles Pistis	\$ 0.00	\$ 3,037.99
Chevron USA	\$ 0.00	\$ 11,769.87
Cintas Corporation #2	\$ 0.00	\$ 955.00
Circle Food Store Inc.	\$ 0.00	\$ 2,000,000.00
City of Bogalusa	\$ 0.00	\$ 0.00
City of Covington	\$ 0.00	\$ 226,071.73
City of Gretna	\$ 972,277.50	\$ 2,318,320.84
ACL Services LTD ACL Software	\$ 0.00	\$ 4,389.00
City of Lake Charles	\$ 0.00	\$ 5,695,748.00
City of Mandeville	\$ 0.00	\$ 131,529.78
City of Morgan City	\$ 0.00	\$ 1,241,070.00
City of New Orleans - K/R	-\$ 214,034.39	\$ 408,080,040.15
City of Slidell	\$ 0.00	\$ 560,284.66
Civigenics Inc. DBA Secon	\$ 0.00	\$ 1,344.00
Clerk U.S. District Court Eastern District of Louisiana	\$ 0.00	\$ 22.50
CohnrReznick LLP Operating Account	\$ 0.00	\$ 749,736.33
Com-Net Services Inc.	\$ 0.00	\$ 72,000.52
Comet Press Newspapers Inc., DBA Daily Comet	\$ 0.00	\$ 194.40
ACORN Housing Corp.	\$ 0.00	\$ 1,377,360.13
Commercial Design Interiors LLC	\$ 0.00	\$ 43,500.00
Community Coffee Co. LLC	\$ 0.00	\$ 368.90
Concordia LLC	\$ 0.00	\$ 51,375.00
Contract Furniture Group LLC	\$ 0.00	\$ 1,106.43
Council of State Community Development Agencies	\$ 0.00	\$ 72,418.57
Covalent Logic, LLC	\$ 0.00	\$ 22,800.00
Crockett's Security Guard Service, Inc.	\$ 0.00	\$ 1,609.49
DPS&C Public Safety Services Office of State Police	\$ 0.00	\$ 24,380.85
Daigle Fisse & Kessenich PLC	\$ 0.00	\$ 7,810.33
David Y. Martin, Jr., LLC Martin Wines Cellar Wine Unltd	\$ 0.00	\$ 2,000,000.00
ACS State and Local Solutions	\$ 0.00	\$ 21,891,011.61
Dell Marketing LP State & Local Governments	\$ 0.00	\$ 164,082.18
Division of Administration Facility Planning	\$ 0.00	\$ 8,922,620.18
Downhome Solutions	\$ 0.00	\$ 4,280.00
EAN Holdings, LLC DBA Enterprise Rent A Car	\$ 0.00	\$ 3,206.84
East Baton Rouge Parish	\$ 0.00	\$ 1,123,145.00
East Skelly LLC	\$ 0.00	\$ 87,142.91
Education Research & Information Services Inc.	\$ 0.00	\$ 2,000.00

Embarcadero Technologies	\$ 0.00	\$ 2,373.48
Entergy Gulf States Inc.	\$ 0.00	\$ 0.00
Entergy of New Orleans	\$ 0.00	\$ 200,000,000.00
ASI Federal Credit Union	\$ 0.00	\$ 511,287.72
Enterprise Community Partners, Inc.	\$ 0.00	\$ 4,407,331.29
Enterprise Holdings Inc. EAN Services, LLC	\$ 0.00	\$ 344.05
Environ International Corp.	\$ 0.00	\$ 5,244,266.81
Environmental Systems Research Institute Inc.	\$ 0.00	\$ 35,811.36
Exxon Mobil Corp.	\$ 0.00	\$ 4,246.74
FGS Building Venture LLC	\$ 0.00	\$ 240,006.10
FIA Card Services NA DBA Bank of America	\$ 0.00	\$ 476.62
Federal Express Corp.	\$ 0.00	\$ 37,061.73
Finance Authority of New Orleans	\$ 0.00	\$ 26,675,396.21
Finance Authority of St. Tammany Parish	\$ 0.00	\$ 2,624,848.15

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	56.47%	56.43%
Minimum Non Federal Match	\$.00	\$298,295.00	\$.00
Overall Benefit Amount	\$3,010,292,091.64	\$3,396,782,604.42	\$3,376,108,389.65
Limit on Public Services	\$934,823,517.69	\$170,739,343.72	\$170,729,405.76
Limit on Admin/Planning	\$1,246,431,356.92	\$211,572,601.33	\$207,826,391.18
Limit on Admin	\$311,607,839.23	\$162,135,544.10	\$159,770,728.32
Most Impacted and Distressed	\$.00	\$.00	\$.00

Overall Progress Narrative:

During the 2022 Q2, a total of \$11.3M in disaster recovery CDBG grant funds were expended on the Housing, Infrastructure, Economic Development, Planning and Technical Assistance Programs designed to assist Louisianans in the recovery from Hurricanes Katrina and Rita.

Approximately 10% of the total \$11.3M went to state administrative costs for 2022 Q2. However, overall administration costs remain well below 2% (at 1.18%). The current state administrative cost is higher than in previous years due to the increase in monitoring and compliance activities, as well as project closeout costs as these activities wind down. Details on project costs, beneficiary data, and performance measures can be found within this document.

Katrina/Rita grant funds totaling \$4,000,000.00 are used to fund NDR (National Disaster Resilience) programs. This money consists of \$3,025,561.85 from Katrina/Rita Grant 1 and \$974,438.15 from Katrina/Rita Grant 2 being used to fund the NDR Gretna Resilience District Kickstart Project in Jefferson parish. These use of funds between different grants has been approved by HUD.

NOTE: For all activities in this QPR with no narratives, there were no expenditures in this quarter.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0002, Housing for Renters - Multi-family	\$411,117.09	\$22,881,755.90	\$15,770,066.05
0003, Housing for Renters - Single Family	(\$549.55)	\$238,297,931.64	\$236,311,286.43
0004, First Time Homebuyer	\$0.00	\$36,730,289.67	\$36,670,908.40
0005, Soft Seconds	(\$214,034.39)	\$70,904,606.65	\$68,856,340.45
0006, Non-Profit Rebuilding	\$0.00	\$12,174,441.92	\$10,734,587.76
0007, Restoration HomelessSupport	\$70,375.26	\$26,510,329.49	\$26,008,079.65
0008, Homeowner Rehabilitation	\$0.00	\$3,376,123.00	\$3,363,864.00
0009, Other Housing Activities	\$0.00	\$25,840,635.70	\$25,007,302.37



0010, Environmental Clearance	\$0.00	\$5,244,266.81	\$5,244,266.81
0012P, Cameron Parish Revitalization-Parish	\$0.00	\$563,231.00	\$0.00
0021, Infrastructure - Long Term Community Recovery	\$547,404.50	\$621,393,334.00	\$612,686,868.56
0022, Infrastructure - Local Government	\$0.00	\$142,992,020.61	\$139,357,729.52
0023, Privately Owned Utilities	\$0.00	\$200,000,000.00	\$200,000,000.00
0024, Infrastructure - Primary and Secondary Education	\$7,714,348.62	\$243,694,307.58	\$241,181,770.51
0025, Infrastructure - Fisheries Assistance	\$0.00	\$25,378,614.71	\$24,784,769.29
0026, Recovery Workforce Training Program	\$0.00	\$2,525,554.90	\$2,525,554.90
0030, Economic Development (RLF)	\$0.00	\$327,214,452.99	\$313,937,199.48
0031, Economic Development Revolving Loan Fund (RLF)	\$0.00	\$3,441,052.20	\$0.00
0040, Public Services	\$0.00	\$46,750,000.00	\$46,750,000.00
0065, Homeowner Programs	\$0.00	\$4,020,702,394.84	\$4,020,577,179.00
0066, Piggyback PIA	\$0.00	\$0.00	\$0.00
0091, Planning	\$0.00	\$15,297,329.50	\$15,297,329.50
0092, Technical Assistance	\$0.00	\$1,420,000.00	\$1,118,251.89
0099, Administrative Costs	\$0.00	\$132,413,741.45	\$130,400,027.39
3053, LA SAFE	\$0.00	\$3,025,561.85	\$0.00
3060-R14, State Admin and Planning-R14	\$0.00	\$5,275.70	\$0.00
3063-R07, State Programs-R07	\$0.00	\$22,062.50	\$0.00
3067, LaSafe	\$972,277.50	\$3,025,561.85	\$2,168,320.84
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
BCKT, Bucket Project	\$0.00	\$0.00	\$0.00
S383-Affordable Rental, Program Income-Affordable Rental	\$0.00	\$0.00	\$0.00

Activities

Project # / 0002 / Housing for Renters - Multi-family



Grantee Activity Number: HTXC-0078 - Piggyback - OCH School Redevelopment
Activity Title: Piggyback - OCH School Redevelopment (HTXC-78)

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
07/26/2019

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Program Income Account:
0002/ Housing for Renters - Multi-family

Activity Status:
Under Way

Project Title:
Housing for Renters - Multi-family

Projected End Date:
04/30/2023

Completed Activity Actual End Date:

Responsible Organization:
Louisiana Housing Corporation

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$431,838.00
Total Budget	\$0.00	\$431,838.00
Total Obligated	\$0.00	\$431,838.00
Total Funds Drawdown	\$0.00	\$431,838.00
Program Funds Drawdown	\$0.00	\$431,838.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$431,838.00
Louisiana Housing Corporation	\$0.00	\$431,838.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Historic rehab of 37 LIHTC - Mixed Income/Affordable housing units. All 37 units are restricted LIHTC units.

Location Description:

2515 N. Robertston St, New Orleans, LA 70119

Activity Progress Narrative:

Changed end date.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/37	
# of Multifamily Units	0		0/37	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/37	0/0	0/37	0
# Renter	0	0	0	0/37	0/0	0/37	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: HTXC-79 - Piggyback - Lake Forest Manor

Activity Title: Piggyback - Lake Forest Manor (HTXC-79)

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
07/26/2019

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Program Income Account:
0002/ Housing for Renters - Multi-family

Activity Status:
Under Way

Project Title:
Housing for Renters - Multi-family

Projected End Date:
04/30/2023

Completed Activity Actual End Date:

Responsible Organization:
Louisiana Housing Corporation

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$5,000,000.00
Total Budget	\$0.00	\$5,000,000.00
Total Obligated	\$0.00	\$5,000,000.00
Total Funds Drawdown	\$411,117.09	\$4,550,987.71
Program Funds Drawdown	\$411,117.09	\$4,550,987.71
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$411,367.09	\$4,550,987.71
Louisiana Housing Corporation	\$411,367.09	\$4,550,987.71
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Rehab of 200 LIHTC - Mixed Income/Affordable housing units. All 200 units designated Low-Income Tax Credit Units.

Location Description:

10101 Lake Forest Blvd, New Orleans, LA 70127

Activity Progress Narrative:

Changed end date. Expenditures this quarter were for labor, services, equipment, and material furnished by contractor to Lake Forest Manor, LLC for work completed and there is an adjusting entry from a previous quarter.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/200	
# of Multifamily Units	0		0/200	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/200	0/0	0/200	0
# Renter	0	0	0	0/200	0/0	0/200	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: HTXC-80 - Piggyback - 1300 OCH
Activity Title: Piggyback - 1300 OCH (HTXC-80)

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
11/01/2021

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing for Renters - Multi-family

Projected End Date:
06/30/2023

Completed Activity Actual End Date:

Responsible Organization:
1300 OCH, L.L.C.

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$2,331,595.56
Total Budget	\$0.00	\$2,331,595.56
Total Obligated	\$0.00	\$2,331,595.56
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
1300 OCH, L.L.C.	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The goal is build affordable housing for 100% LMI recipients.

Location Description:

1300 Oretha Castle Haley Blvd, New Orleans, LA 70113

Activity Progress Narrative:

Section 3 estimates are in the process of being obtained.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		0/0	
# of Properties	0		0/0	
# of Section 3 Labor Hours	0		0/1	
# of Targeted Section 3 Labor	0		0/1	
# of Total Labor Hours	0		0/1	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/100	
# of Multifamily Units	0		0/100	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/100	0/0	0/100	0
# Renter	0	0	0	0/100	0/0	0/100	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: HTXC-84 - Piggyback - Glen Oaks
Activity Title: Piggyback Glen Oaks Apartments - Plaquemines (HTXC-84)

Activity Type:
Construction of new housing
Project Number:
0002
Projected Start Date:
06/01/2022
Benefit Type:
Direct Benefit (Households)
National Objective:
Low/Mod

Activity Status:
Under Way
Project Title:
Housing for Renters - Multi-family
Projected End Date:
06/01/2023
Completed Activity Actual End Date:

Responsible Organization:
Louisiana Housing Corporation

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,471,432.00
Total Budget	\$0.00	\$1,471,432.00
Total Obligated	\$1,471,432.00	\$1,471,432.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Housing Corporation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The project will provide funding for multifamily affordable housing development (44 Units) benefiting LMI populations.

Location Description:

9738 LA-38 South, Belle Chase, LA 70037

Activity Progress Narrative:

Corrected status to Underway. Section 3 estimates are in the process of being obtained.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		0/0	
# ELI Households (0-30% AMI)	0		0/0	
#Low flow showerheads	0		0/0	
#Low flow toilets	0		0/0	
# of Elevated Structures	0		0/0	
# of Section 3 Labor Hours	0		0/0	
# of Targeted Section 3 Labor	0		0/0	
# of Total Labor Hours	0		0/0	
#Sites re-used	0		0/0	
#Units exceeding Energy Star	0		0/0	
#Units with bus/rail access	0		0/0	
#Units with other green	0		0/0	
#Units with solar panels	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/44	
# of Multifamily Units	0		0/44	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/9	0/35	0/44	0
# Owner	0	0	0	0/0	0/0	0/0	0
# Renter	0	0	0	0/9	0/35	0/44	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0003 / Housing for Renters - Single Family



Grantee Activity Number: HSRP - Small Rental Activity Title: Small Rental (HSRP)

Activity Type:

Affordable Rental Housing

Project Number:

0003

Projected Start Date:

05/29/2006

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Single Family

Projected End Date:

06/30/2022

Completed Activity Actual End Date:

Responsible Organization:

ICF International Emergency Management, LLC

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

ACS State and Local Solutions

AT&T Computer Sciences Corporation

AT&T Global Network Services LLC AT&T Corp.

AT&T Mobility II LLC DBA AT&T Mobility

Atlassian Pty Ltd.

Atmosphere Movers Inc.

Bayou Title Inc.

Beau Box Property Management LLC

Blue Streak Technologies LLC

CGI Technologies and Solutions

Daigle Fisse & Kessenich PLC

Dell Marketing LP State & Local Governments

Embarcadero Technologies

Environ International Corp.

Federal Express Corp.

FGS Building Venture LLC

Apr 1 thru Jun 30, 2022 To Date

\$0.00	\$233,407,652.21
\$0.00	\$233,407,652.21
\$0.00	\$233,407,652.21
(\$549.55)	\$231,421,007.00
(\$549.55)	\$231,421,007.00
\$0.00	\$0.00
\$0.00	\$0.00
(\$549.55)	\$231,351,155.47
\$0.00	\$21,891,011.61
\$0.00	\$4.81
\$0.00	\$404.62
\$0.00	\$22,292.73
\$0.00	\$3,456.00
\$0.00	\$28,433.60
\$0.00	\$66,676,892.43
\$0.00	\$1,490.00
\$0.00	\$9,600.00
\$0.00	\$5,006,360.44
\$0.00	\$7,810.33
\$0.00	\$77,470.51
\$0.00	\$2,373.48
\$0.00	\$0.00
\$0.00	\$867.85
\$0.00	\$209,689.54



First American Title Insurance Company of Louisiana	\$0.00	\$90,958,589.13
Gannett River States Pub. Corp. DBA The Times, DBA	\$0.00	\$0.00
Global Data Systems Inc.	\$0.00	\$49,229.31
Housing & Development Services, Inc.	\$0.00	\$1,177,637.58
ICF International Emergency Management, LLC	\$0.00	\$43,676,138.71
InCircuit Development Corp.	\$0.00	\$750.00
JAT Bureau of Protective Services & Management Inc.	\$0.00	\$9,699.33
Louisiana Housing Corporation	\$0.00	(\$1,750.00)
Metastorm Inc.	\$0.00	\$17,717.70
Office Furniture World Inc.	\$0.00	\$6,770.00
Office of Community Development (OCD), Disaster	(\$900.00)	\$124,820.61
Office of Computing Services	\$350.45	\$461,580.22
Office Telecommunications Mgmt	\$0.00	\$35,016.10
Proofpoint Inc.	\$0.00	\$13,876.80
Reed Elsevier Inc. DBA Lexis-Nexis	\$0.00	\$1,136.61
River Parish Security	\$0.00	\$77.00
Secure Data Solutions Inc.	\$0.00	\$2,781.28
Shaw Environmental, Inc.	\$0.00	\$88,102.32
SHI International Inc.	\$0.00	\$149,725.90
Shred It Dallas-New Orleans	\$0.00	\$2,227.66
Solarwinds Inc. Solarwinds Worldwide LLC	\$0.00	\$1,379.70
Specialty Sales & Service Inc. DBA Absolute	\$0.00	\$833.60
Venju Solutions Inc.	\$0.00	\$580,620.98
Voyager Fleet Systems Inc.	\$0.00	\$903.57
Worley Catastrophe Response	\$0.00	\$31,113.00
Xerox Corp.	\$0.00	\$17,576.41
Zoho Corp.	\$0.00	\$6,444.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Before the disaster, a large portion of very low income working families resided in single-family homes, “doubles” and small, multi-family buildings that were owned and operated by small-scale landlords. Many of these properties were underinsured or uninsured, and no longer available for occupancy. The state proposes to provide up to \$869,000,000 in financial assistance to small rental property owners so that they effectively might return an estimated 18,000 affordable and ready-to-be-occupied units to the rental housing market.

A portion of the funds (\$40 million) is set aside as a pilot program to assist in the creation of homeownership opportunities for renters and will be administered by the Louisiana Housing Finance Agency. The primary purposes of this incentive program is to enable small-scale rental properties to return to the market while limiting the amount of debt (and therefore debt service) required for the properties, so that the owners will be able to charge affordable rents. The program will, on a competitive basis, offer incentives in the form of forgivable loans to qualified owners who agree to offer apartments to be occupied by lower income households



at affordable rents.. Subsidies will be provided on a sliding scale, and the minimum subsidy will be provided for units made available at affordable market rents to households with incomes at or below 80% of median. The maximum amount of subsidy will go to units affordable to families with incomes at or below 50% of AMI. In addition to funding incentives for providing affordable units in small rental properties, the program will, where practical, make funds available to improve building design and make properties less susceptible to damage from natural events. In general, higher per unit amounts will be available to property owners who agree to offer lower rents to reflect the lower amount of rental income the properties will receive. The assistance will be offered as deferred payment loans at zero percent interest, due only upon resale of the property or failure to comply with the agreed-upon restrictions on rents and household incomes. The program will, on a competitive basis, provide zero interest gap financing to restore units that are rented at affordable rates.

Higher funding amounts, up to \$100,000 per unit are available to qualified landlords who agree to offer lower rents, with the maximum amount of subsidy going for larger rental units where rents are for families with incomes at or below 50% area median income. This program is planned to create 18,000 units - 8,100 Low and 5,400 Moderate income; 13,500 affordable units - 8,100 Low and 5,400 Moderate income; 1,500 assisted units occupied by the low income elderly; 600 units subsidized with project based rental assistance; 4,500 lead safe units; and 1,500 units which meet Sec. 504 accessibility standards.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

Transactions this quarter were for professional services and refunds received on the Small Rental Program. Program Income was received this quarter.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	3382/3387
# of Singlefamily Units	0	3382/3387

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	2894/2897	3384/3387	85.52
# Renter	0	0	0	0/0	2894/2897	3384/3387	85.52

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0005 / Soft Seconds



Grantee Activity Number: HSSD - Orleans Soft Seconds - LMI

Activity Title: HSSD - Orleans Soft Seconds - LMI

Activity Type:

Homeownership Assistance to low- and moderate-income

Project Number:

0005

Projected Start Date:

12/31/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Soft Seconds

Projected End Date:

12/31/2022

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 To Date

\$0.00 \$43,215,167.89

Total Budget

\$0.00 \$43,215,167.89

Total Obligated

\$0.00 \$43,215,167.89

Total Funds Drawdown

(\$194,544.99) \$42,753,357.47

Program Funds Drawdown

(\$194,544.99) \$42,753,357.47

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

(\$194,544.99) \$43,335,184.74

City of New Orleans - K/R

(\$194,544.99) \$43,335,184.74

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This program will be funded with \$75M from unallocated Small Rental Program (SRP) funds for the purpose of promoting homeownership and to expand housing opportunities for existing LMI renter households(those earning less than 80% of the area median income), using the supply of Louisiana Land Trust (LLT) Properties. By targeting financial support to the redevelopment of these properties selected by the local governments, this program will also promote neighborhood revitalization in critical areas throughout the Louisiana Gulf Coast. Funding for this initiative will be subject to the guiding principles of the SRP. Specifically, all funding will be restricted to four unit properties and to restoring property that received severe or major damage through Hurricanes Rita or Katrina in the 13 Parishes suffering the most severe damage to their rental housing stocks. The process is designed to work as follows. Parish government officials will be asked to select a pool of LLT parcels to be targeted for re-development as first time homebuyer properties. These properties will be grouped together in clusters whenever possible in order to take advantage of economies of scale and to ensure that their development will have a significant positive impact on the area. The selected properties and commitments for any necessary CDBG subsidies will be offered through a competitive process to qualified developers, including nonprofit and for-profit organizations, that are able to provide a finished property that meets the Program's quality standards and is affordable to the pool on income eligible buyers. Upon completion, the properties will be sold at a market price set at the full cost of development, but the actual cost to the qualified first time homebuyers will be significantly less. The difference or gap will be provided in the form of a no

interest, soft second mortgage to the purchaser. The amount of the soft second loan will be scaled to ensure that the actual cost of purchasing the property is affordable to eligible buyers taking into consideration prevailing interest rates, construction and operating costs, and industry standards for affordability, such as 30% of income for housing costs. Funding for an LLT rental property would range from \$10,000 to \$100,000. This soft second loan will be forgiven over time for the period the purchaser remains in the home. However, the program will be structured to provide recapture of benefits in the event of sale. For instance, if the new homeowner sells the property before their soft second loan is completely forgiven, the outstanding principal or a portion of this principal will be due on sale depending on whether the owner has realized a gain over this initial investment, i.e. his equity and the amount of the first mortgage that he took on in order to purchase the property. Purchasers will be selected based on a lottery system. The Parish government may elect to provide priorities to select groups of eligible purchasers, e.g. uniformed workers. Where appropriate, Parish governments may also elect to select a pool of LLT properties to be developed as affordable rental housing, including rent to own developments. Again, any properties developed through an LLT rental initiative would also have to meet the basic requirements previously stated.

Location Description:

13 most disaster affected parishes.

Activity Progress Narrative:

Financial transactions this quarter were refunds.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	708/383
# of Singlefamily Units	0	708/383

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	69/0	618/383	687/383	100.00
# Owner	0	0	0	69/0	618/383	687/383	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: HSSD - Orleans Soft Seconds - UN

Activity Title: HSSD - Orleans Soft Seconds - UN

Activity Type:

Homeownership Assistance (with waiver only)

Project Number:

0005

Projected Start Date:

12/31/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Soft Seconds

Projected End Date:

12/31/2022

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 To Date

\$0.00 \$7,344,384.59

Total Budget

\$0.00 \$7,344,384.59

Total Obligated

\$0.00 \$7,344,384.59

Total Funds Drawdown

(\$19,489.40) \$7,163,690.45

Program Funds Drawdown

(\$19,489.40) \$7,163,690.45

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

(\$19,489.40) \$7,163,690.45

City of New Orleans - K/R

(\$19,489.40) \$7,163,690.45

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This program will be funded with \$75M from unallocated Small Rental Program (SRP) funds for the purpose of promoting homeownership and to expand housing opportunities for existing LMI renter households(those earning less than 80% of the area median income), using the supply of Louisiana Land Trust (LLT) Properties. By targeting financial support to the redevelopment of these properties selected by the local governments, this program will also promote neighborhood revitalization in critical areas throughout the Louisiana Gulf Coast. Funding for this initiative will be subject to the guiding principles of the SRP. Specifically, all funding will be restricted to four unit properties and to restoring property that received severe or major damage through Hurricanes Rita or Katrina in the 13 Parishes suffering the most severe damage to their rental housing stocks. The process is designed to work as follows. Parish government officials will be asked to select a pool of LLT parcels to be targeted for re-development as first time homebuyer properties. These properties will be grouped together in clusters whenever possible in order to take advantage of economies of scale and to ensure that their development will have a significant positive impact on the area. The selected properties and commitments for any necessary CDBG subsidies will be offered through a competitive process to qualified developers, including nonprofit and for-profit organizations, that are able to provide a finished property that meets the Program's quality standards and is affordable to the pool on income eligible buyers. Upon completion, the properties will be sold at a market price set at the full cost of development, but the actual cost to the qualified first time homebuyers will be significantly less. The difference or gap will be provided in the form of a no

interest, soft second mortgage to the purchaser. The amount of the soft second loan will be scaled to ensure that the actual cost of purchasing the property is affordable to eligible buyers taking into consideration prevailing interest rates, construction and operating costs, and industry standards for affordability, such as 30% of income for housing costs. Funding for an LLT rental property would range from \$10,000 to \$100,000. This soft second loan will be forgiven over time for the period the purchaser remains in the home. However, the program will be structured to provide recapture of benefits in the event of sale. For instance, if the new homeowner sells the property before their soft second loan is completely forgiven, the outstanding principal or a portion of this principal will be due on sale depending on whether the owner has realized a gain over this initial investment, i.e. his equity and the amount of the first mortgage that he took on in order to purchase the property. Purchasers will be selected based on a lottery system. The Parish government may elect to provide priorities to select groups of eligible purchasers, e.g. uniformed workers. Where appropriate, Parish governments may also elect to select a pool of LLT properties to be developed as affordable rental housing, including rent to own developments. Again, any properties developed through an LLT rental initiative would also have to meet the basic requirements previously stated.

Location Description:

13 most disaster affected parishes

Activity Progress Narrative:

Financial transactions this quarter were refunds.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	235/368
# of Singlefamily Units	0	235/368

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	219/368	0.00
# Owner	0	0	0	0/0	0/0	219/368	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: HSSD - St. Bernard PI

Activity Title: HSSD St. Bernard Program Income

Activity Type:

Administration

Project Number:

0005

Projected Start Date:

12/30/1998

Benefit Type:

N/A

National Objective:

N/A

Program Income Account:

St. Bernard Parish Soft Seconds PIA

Activity Status:

Cancelled

Project Title:

Soft Seconds

Projected End Date:

06/30/2022

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish Home Mortgage Authority

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$0.00
Total Budget	(\$11,496.00)	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	(\$11,496.00)	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Bernard Parish Home Mortgage Authority	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is a placeholder for program income for the St. Bernard Parish Soft Seconds program to be used for future St. Bernard Parish Soft Seconds mortgages.

Location Description:

St. Bernard Parish

Activity Progress Narrative:

This was a holding account for PI. No activity will ever occur. Reduced budget to 0.00. Only financial activity that occurred was PI receipted into HSSD - St. Bernard PI and now moved into HSSD – St. Bernard Soft Seconds – UN. Budget reduced to 0 from 11,496.00. Changed activity status from Under Way to Cancelled.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0006 / Non-Profit Rebuilding

Grantee Activity Number: HNRP - PD
Activity Title: Non-Profit Rebuilding - (HNRP) - PD

Activity Type: Administration	Activity Status: Completed
Project Number: 0006	Project Title: Non-Profit Rebuilding
Projected Start Date: 08/10/2009	Projected End Date: 08/19/2014
Benefit Type: N/A	Completed Activity Actual End Date:
National Objective: N/A	Responsible Organization: Louisiana Housing Corporation

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$2,021,426.23
Total Budget	\$0.00	\$2,021,426.23
Total Obligated	\$0.00	\$2,021,426.23
Total Funds Drawdown	\$0.00	\$2,021,426.23
Program Funds Drawdown	\$0.00	\$2,021,426.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,021,426.23
Capital City Press The Advocate	\$0.00	\$54.32
Louisiana Housing Corporation	\$0.00	\$670,282.34
Louisiana Housing Finance Agency	\$0.00	\$1,350,837.27
Shearman Company, LLC DBA American Press	\$0.00	\$50.00
The St. Tammany Farmer	\$0.00	\$46.98
The Times-Picayune, LLC	\$0.00	\$46.50
Wick Communications Co. DBA The Daily News	\$0.00	\$108.82
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
This activity provides for the administration of the Non-profit Rebuilding program by the Louisiana Housing Finance Agency (LHFA).

Location Description:



N/A

Activity Progress Narrative:

Changed end date and status for closeout.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0007 / Restoration HomelessSupport



Grantee Activity Number: HMLS - Tula

Activity Title: HMLS - Homelessness - 2222 Tulane

Activity Type:

Affordable Rental Housing

Project Number:

0007

Projected Start Date:

06/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Restoration HomelessSupport

Projected End Date:

03/01/2012

Completed Activity Actual End Date:

Responsible Organization:

2222 Tulane Apartments, LLC

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 **To Date**

\$0.00 \$3,700,000.00

Total Budget

\$0.00 \$3,700,000.00

Total Obligated

\$0.00 \$3,700,000.00

Total Funds Drawdown

\$0.00 \$3,700,000.00

Program Funds Drawdown

\$0.00 \$3,700,000.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$33,757.00 \$39,842.31

Total Funds Expended

\$0.00 \$3,700,000.00

2222 Tulane Apartments, LLC

\$0.00 \$3,700,000.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The Katrina/Rita Homelessness component of the 2222 Tulane Project is a 31 unit new construction that will include 31 projected low income units. Construction is projected to complete in March, 2012. The remaining component of the project (and property) is given in 36RPGS1503 - 2222 Tulane in the Gustav/Ike grant (B-08-DI-22-0001).

Location Description:

2222 Tulane Ave, New Orleans, LA

Activity Progress Narrative:

Funds on this activity are fully spent. Program Income was received this quarter.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/0	
	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		91/60	
# of Multifamily Units	0		91/60	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	91/60	0/0	91/60	100.00
# Renter	0	0	0	91/60	0/0	91/60	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: HMLS - Unity Canal

Activity Title: HMLS - Unity Canal

Activity Type:
Affordable Rental Housing

Project Number:
0007

Projected Start Date:
03/31/2011

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Program Income Account:
Piggyback PIA

Activity Status:
Under Way

Project Title:
Restoration HomelessSupport

Projected End Date:
06/30/2022

Completed Activity Actual End Date:

Responsible Organization:
3222 Canal Apartments LLC

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$2,000,000.00
Total Budget	(\$1,124.92)	\$2,000,000.00
Total Obligated	(\$1,124.92)	\$2,000,000.00
Total Funds Drawdown	\$70,375.26	\$2,000,000.00
Program Funds Drawdown	\$70,375.26	\$1,498,875.08
Program Income Drawdown	\$0.00	\$501,124.92
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$70,375.26	\$2,000,000.00
3222 Canal Apartments LLC	\$70,375.26	\$2,000,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Renovation of two vacant residential buildings in which 100% of the units will serve LMI individuals. The buildings were flooded by Hurricane Katrina and have been vacant ever since. The first floor has been gutted to the studs. The building will also have office space, meeting rooms, and a common multi-purpose room for residents in addition to the 54 residential units. \$500,000 for this project will be coming from K/R Grant 1. In total, 27 units for households under 30% AMI + 27 units for households under 60% AMI = 54 housing units total.

Location Description:

3222 Canal St., New Orleans, LA. 70119

Activity Progress Narrative:

HMLS - Unity Canal budget and obligation reduced by 1,124.92 (from 2,001,124.92 to 2,000,000.00) in preparation of KR closeout. Expenditures this quarter were for construction services.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	114/41
# of Multifamily Units	0	114/41

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	112/14	2/27	114/41	100.00
# Renter	0	0	0	112/14	2/27	114/41	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0021 / Infrastructure - Long Term Community Recovery



Grantee Activity Number: ILTR - 00059

Activity Title: Expand and Enhance Val Reiss Park St. Bernard

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

12/13/2008

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/29/2022

Completed Activity Actual End Date:**Responsible Organization:**

St. Bernard Parish Government

Overall**Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2022****To Date**

\$0.00

\$11,807,059.20

Total Budget

\$0.00

\$11,807,059.20

Total Obligated

\$0.00

\$11,807,059.20

Total Funds Drawdown

\$207,540.00

\$11,682,333.27

Program Funds Drawdown

\$207,540.00

\$11,682,333.27

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$207,540.00

\$11,682,333.27

St. Bernard Parish Government

\$207,540.00

\$11,682,333.27

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Reconstruct and expand Val Reiss Park consisting of roads, utilities, parking, sports fields, concessions, restrooms, playgrounds, trails, and multi-purpose building to be more in line with the new pattern of land use expected of St. Bernard due to population shifts after the storm. Additionally, basketball/volleyball courts are included as well.

Location Description:

1101 Magistrate St., Chalmette, LA 70043

Activity Progress Narrative:

Expenditures this quarter were for construction services.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	0/5280

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	14577	12650	66442	40.98
LMI%:				40.98

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: ILTR - 00165

Activity Title: Administration Cost - Jefferson Parish

Activity Type:

Administration

Activity Status:

Under Way

Project Number:

0021

Project Title:

Infrastructure - Long Term Community Recovery

Projected Start Date:

01/03/2012

Projected End Date:

06/30/2022

Benefit Type:

N/A

Completed Activity Actual End Date:**National Objective:**

N/A

Responsible Organization:

Jefferson Parish

Overall**Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2022****To Date**

\$0.00

\$266,317.06

Total Budget

(\$1,648.94)

\$266,317.06

Total Obligated

(\$1,648.94)

\$266,317.06

Total Funds Drawdown

\$0.00

\$266,317.06

Program Funds Drawdown

\$0.00

\$266,317.06

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$266,317.06

Jefferson Parish

\$0.00

\$266,317.06

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Pay administrative costs.

Location Description:

1221 Elmwood Park Building, Suite 601 New Orleans, LA

Activity Progress Narrative:

ILTR - 00165 budget and obligation reduced by 1,648.94 (from 267,966 to 266,317.06) via project amendment #2 and ILTR - Budget for Jefferson Parish Proj. in Review budget and obligation increased by 1,648.94 (from 25,648.80 (from 25,648.80 to 27,297.74) to be used on new project and to reconcile final budget for completed project.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: ILTR - 00173

Activity Title: Revitalization of Old Arabi

Activity Type:
Rehabilitation/reconstruction of a public improvement

Project Number:
0021

Projected Start Date:
10/31/2011

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure - Long Term Community Recovery

Projected End Date:
06/29/2022

Completed Activity Actual End Date:

Responsible Organization:
St. Bernard Parish Government

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$3,023,709.08
Total Budget	\$0.00	\$3,023,709.08
Total Obligated	\$0.00	\$3,023,709.08
Total Funds Drawdown	\$339,429.50	\$2,294,635.12
Program Funds Drawdown	\$339,429.50	\$2,294,635.12
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$339,429.50	\$2,294,635.12
St. Bernard Parish Government	\$339,429.50	\$2,294,635.12
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The intent of this project is to provide a revitalization plan for the continued recovery and redevelopment of Old Arabi and to proceed with improvement projects identified in the St. Bernard Parish Planning report. In addition, this project will fund the land acquisition and survey of property at the entrance of Old Arabi.

Location Description:

St. Claude Avenue commercial corridor and Friscoville Street in St. Bernard Parish, LA, 70043

Activity Progress Narrative:

Expenditures this quarter were for Old Arabi planning and streetscape improvements.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/4000

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	706	560	5597	22.62
LMI%:				22.62

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: ILTR - Budget for Acadia Parish Proj. In Rev.

Activity Title: ILTR - Budget for Acadia Parish Proj. In Rev.

Activity Type:

Planning

Project Number:

0021

Projected Start Date:

06/09/2008

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

02/28/2023

Completed Activity Actual End Date:**Responsible Organization:**

Acadia Parish Police Jury

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Acadia Parish Police Jury	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity holds funds for Acadia Parish for Long Term Community Recovery Infrastructure. Funds are obligated for this purpose and will be broken out into individual activities as they are approved.

Location Description:

Acadia Parish

Activity Progress Narrative:

Changed end date.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: ILTR - Budget for Jefferson Parish Proj. in Review

Activity Title: ILTR - Budget for Jefferson Parish Proj. in Review

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

11/03/2008

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

02/28/2023

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 **To Date**

\$0.00 \$27,297.74

Total Budget

\$1,648.94 \$27,297.74

Total Obligated

\$1,648.94 \$27,297.74

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Jefferson Parish

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity holds funds for Jefferson Parish for Long Term Community Recovery Infrastructure. Funds are obligated for this purpose and will be broken out into individual activities as they are approved.

Location Description:

Jefferson Parish

Activity Progress Narrative:

ILTR - 00165 budget and obligation reduced by 1,648.94 (from 267,966 to 266,317.06) via project amendment #2 and ILTR - Budget for Jefferson Parish Proj. in Review budget and obligation increased by 1,648.94 (from 25,648.80 (from 25,648.80 to 27,297.74) to be used on new project and to reconcile final budget for completed project.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: ITPD - 00018

Activity Title: ITPD-SB-Public Facilities

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

07/01/2014

Benefit Type:

N/A

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/31/2022

Completed Activity Actual End Date:

Responsible Organization:

Pan American Engineers Inc

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$58,574.25
Total Budget	\$0.00	\$58,574.25
Total Obligated	\$0.00	\$58,574.25
Total Funds Drawdown	\$435.00	\$56,371.75
Program Funds Drawdown	\$435.00	\$56,371.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$435.00	\$56,371.75
Jefferson Parish	\$0.00	\$2,848.75
Pan American Engineers Inc	\$435.00	\$53,523.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is grants management for Rehabilitation/reconstruction of public facilities, Slum and Blight on behalf of Jefferson Parish for the Infrastructure Long Term Community Recovery program.

Location Description:

See Location Description for ILTR - 00075.

Activity Progress Narrative:

Expenditures this quarter were for professional services rendered for grant management services for Jefferson Parish.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0024 / Infrastructure - Primary and Secondary Education

Grantee Activity Number: IEDU - 00100

Activity Title: Belle Chasse Primary School Enhancements

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

10/10/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

06/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish School Board

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 To Date

\$0.00 \$4,282,271.29

Total Budget

\$0.00 \$4,282,271.29

Total Obligated

\$0.00 \$4,282,271.29

Total Funds Drawdown

\$45,653.25 \$3,679,307.85

Program Funds Drawdown

\$45,653.25 \$3,679,307.85

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$45,653.25 \$3,679,307.85

Plaquemines Parish School Board

\$45,653.25 \$3,679,307.85

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Plaquemines Parish School Board	Rehabilitation/reconstruction of public facilities	0024	IEDU - 00053	Belle Chasse Primary Parking Lot	General Account
Plaquemines Parish School Board	Rehabilitation/reconstruction of public facilities	0024	IEDU - 00057	Head Start Facility Improvements	General Account
Plaquemines Parish School Board	Rehabilitation/reconstruction of public facilities	0024	IEDU - 00070	Belle Chasse Primary School Renovations	General Account

Association Description:

The associated activities involve various phases of rehabilitation of the Primary School facility in Belle Chasse, Plaquemines Parish.



Activity Description:

The purpose of this project is to provide the Belle Chasse Primary School with essential infrastructure and site preparation needed to facilitate the new Pre-K through Grade 1 facility and maintain educational and health standards at the existing primary school. This project would include site preparation to include clearing and grading, elevation and drainage, and construction of a sewer treatment plant, extension of utilities to the facility, driveway, parking, sidewalks, site lighting, covered areas, playground equipment, and landscaping. This project is also part of a larger project located at Belle Chasse Primary School, which includes IEDU - 00053, IEDU - 00057, IEDU - 00070 and IEDU - 00100. The public facility is reported in this activity.

Location Description:

539 F. Edward Hebert Boulevard, Belle Chasse, LA 70037

Activity Progress Narrative:

Expenditures this quarter were for professional services for the Belle Chasse Primary School Parking Lot and engineering services performed by Meyer Engineers.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	2474	2034	12950	34.81

LMI%:	34.81
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: IEDU - 00103

Activity Title: Pupil Appraisal Center

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

11/07/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

08/23/2019

Completed Activity Actual End Date:

08/23/2019

Responsible Organization:

St. Tammany Parish School Board

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,569,753.77
Total Budget	\$0.00	\$1,569,753.77
Total Obligated	\$0.00	\$1,569,753.77
Total Funds Drawdown	\$0.00	\$1,569,753.77
Program Funds Drawdown	\$0.00	\$1,569,753.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,569,753.77
St. Tammany Parish School Board	\$0.00	\$1,569,753.77
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00
Local Funds	\$ 0.00	\$ 0.00

Activity Description:

The School Board is proposing to demolish the existing building owned by the School Board at the site and construct a new 6,576 square foot building, site survey, parking and sidewalks, Architecture and Engineering fees, geotechnical services, construction of the new building and construction contingencies. The proposed new Pupil Appraisal Center will provide working facilities for existing employees that were displaced. The new Pupil Appraisal Center will house offices, testing rooms, conference rooms and support facilities for approximately 43 personnel for the St. Tammany Parish School Pupil Appraisal Department.

Location Description:

224 Brakefield Street, Slidell, LA 70458

Activity Progress Narrative:



Updated end date and performance measures for closeout and changed status to completed.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	2235	6071	25695	32.33
LMI%:				32.98

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
Local Funds	\$112,206.00
Total Other Funding Sources	\$112,206.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: IEDU - 00117

Activity Title: Centralized Career and Technical Education Facilit

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

06/29/2018

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

06/29/2022

Completed Activity Actual End Date:**Responsible Organization:**

Louisiana Department of Education/Recovery School

Overall**Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2022****To Date**

\$0.00

\$20,718,164.33

Total Budget

\$0.00

\$20,718,164.33

Total Obligated

\$0.00

\$20,718,164.33

Total Funds Drawdown

\$2,727,364.86

\$19,397,872.55

Program Funds Drawdown

\$2,727,364.86

\$19,397,872.55

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$2,727,364.86

\$19,397,872.55

Louisiana Department of Education/Recovery School

\$2,727,364.86

\$19,397,872.55

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The grantee is requesting the CDBG-DR funding to convert the former McDonogh No. 35 Senior High School into a state-of-the-art complex to house a career and technical education facility. The facility will provide physical infrastructure to support career readiness programming, and educational experience which will result in career readiness and ensure students are successful in pursuing college or career after graduation. The District's goal is to build a structure that will minimize damages caused by future storms and will provide a safe, high quality learning facility for future students.

Location Description:

1331 Kerlerec Street, New Orleans, La 70116

Activity Progress Narrative:

Expenditures this quarter were for costs incurred in the implementation of Recovery School District project, "Centralized Career Technical and Education Facility".

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: IEDU - 00118

Activity Title: New Cohen High School

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

07/01/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

06/30/2022

Completed Activity Actual End Date:**Responsible Organization:**

Louisiana Department of Education/Recovery School

Overall**Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2022****To Date**

\$0.00

\$20,718,164.32

Total Budget

\$0.00

\$20,718,164.32

Total Obligated

\$0.00

\$20,718,164.32

Total Funds Drawdown

\$4,916,970.51

\$20,329,439.56

Program Funds Drawdown

\$4,916,970.51

\$20,329,439.56

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$4,916,970.51

\$20,329,439.56

Louisiana Department of Education/Recovery School

\$4,916,970.51

\$20,329,439.56

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The grantee is requesting to use \$12,121,176.15 in CDBG-DR funds to demolish the existing Walter Cohen High School in Orleans Parish and to construct a new 105,000 sq. ft. state-of-the-art facility on the same location. The new three-story facility will include features such as: natural lighting, infrastructure to accommodate advanced technology, and a modern HVAC system, all of which will contribute to a superior learning environment. Additionally, construction will include: 18 core academic classrooms, career technical education facilities, and a library/media center, among other features.

Location Description:

3520 Dryades Street, New Orleans, LA 70115

Activity Progress Narrative:

Expenditures this quarter were for costs incurred in the implementation of Recovery School District project, "New Cohen High School".

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: IEPD - 00001

Activity Title: IEPD-LM-Public Facilities

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

01/31/2015

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

12/31/2022

Completed Activity Actual End Date:

Responsible Organization:

Pan American Engineers Inc

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$680,329.75
Total Budget	\$0.00	\$680,329.75
Total Obligated	\$0.00	\$680,329.75
Total Funds Drawdown	\$24,070.00	\$616,471.75
Program Funds Drawdown	\$24,070.00	\$616,471.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$24,070.00	\$616,471.75
Louisiana Department of Education/Recovery School	\$0.00	\$0.00
Orleans Parish School Board	\$0.00	\$5,747.50
Pan American Engineers Inc	\$24,070.00	\$610,724.25
Plaquemines Parish School Board	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is grant administration (program delivery) charges for the Louisiana Recovery School District allocation, the Plaquemines Parish School Board allocation and the Orleans Parish School Board allocation for the Infrastructure - Primary and Secondary School program.

Location Description:

See Location Descriptions for IEDU - 00001 through 00019, IEDU - 00040, 41, 44, 65, 110, 112, 113, 114, 115, and 116 for the Louisiana Department of Education/Recovery School Board. See Location Descriptions for IEDU - 00057, 0058, 00076, and 00080 for the Plaquemines Parish School Board. Also, see Location Description for IEDU - 00107 for Orleans Parish School Board.



Activity Progress Narrative:

Expenditures this quarter were for professional services rendered for grant management services related to the Plaquemines Parish School Board and Recovery School District CDBG-DRU programs.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: IEPD - 00004

Activity Title: IEPD-UN-Public Facilities

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0024

Projected Start Date:

02/01/2015

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Primary and Secondary Education

Projected End Date:

12/31/2022

Completed Activity Actual End Date:

Responsible Organization:

Pan American Engineers Inc

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$458,107.00
Total Budget	\$0.00	\$458,107.00
Total Obligated	\$0.00	\$458,107.00
Total Funds Drawdown	\$290.00	\$439,537.50
Program Funds Drawdown	\$290.00	\$439,537.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$290.00	\$439,537.50
Cameron Parish School Board	\$0.00	\$0.00
Pan American Engineers Inc	\$290.00	\$398,580.00
Plaquemines Parish School Board	\$0.00	\$3,902.50
St. Tammany Parish School Board	\$0.00	\$37,055.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is grants management for Rehabilitation/reconstruction of public facilities, Urgent Need on behalf of the Plaquemines Parish School Board, the Cameron Parish School Board, and the St. Tammany Parish School Board for the Infrastructure - Primary and Secondary School program.

Location Description:

See Location Descriptions for IEDU - 00053, 00070, 00071, 00072, 00073, 00075, 00081, 00084, 00087, and 00100 for the Plaquemines Parish School Board, IEDU - 00060, 00083, 00089, 00092, 00095, 00096, 00097, and 00098 for the Cameron Parish School Board, and IEDU - 00068, 00078, and IEDU - 00103 for St. Tammany Parish School Board.



Activity Progress Narrative:

Expenditures this quarter were for professional services rendered for grant management services related to the Plaquemines Parish School Board CDBG-DRU program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0025 / Infrastructure - Fisheries Assistance

Grantee Activity Number: IFIS - 00011

Activity Title: AmeriPure Oyster Processing

Activity Type:
Rehabilitation/reconstruction of a public improvement

Project Number:
0025

Projected Start Date:
12/30/2009

Benefit Type:
Direct Benefit (Persons)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure - Fisheries Assistance

Projected End Date:
06/30/2022

Completed Activity Actual End Date:

Responsible Organization:
Plaquemines Parish Government

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,123,410.18
Total Budget	(\$56,589.82)	\$1,123,410.18
Total Obligated	(\$56,589.82)	\$1,123,410.18
Total Funds Drawdown	\$0.00	\$1,123,410.18
Program Funds Drawdown	\$0.00	\$1,123,410.18
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,123,410.18
Plaquemines Parish Government	\$0.00	\$1,123,410.18
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00
Private Funds	\$ 0.00	\$ 0.00

Activity Description:

This fisheries project will enable the construction of an access roadway to the oyster processing site, the extension of utilities such as water distribution, sewerage and electrical, that will be needed to facilitate the plant location. Additionally, equipment will be purchased that will be used in the oyster-processing facility.

Location Description:

Hwy. 23 and Windmill Road, Myrtle Grove, LA

Activity Progress Narrative:

IFIS - 00011 budget and obligation reduced by 56,589.82 (from 1,180,000 to 1,123,410.18) and IFIS - Budget of Projects Not Yet Approved budget and obligation increased by 56,589.82 (from 177,839.26 to 234,429.08) due to approved project amendment #3.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/6100

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/16	0/10	0/50	0

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
Private Funds	\$1,822,700.00
Total Other Funding Sources	\$1,822,700.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: IFIS - Budget of Projects Not Yet Approved

Activity Title: IFIS - Budget of Projects Not Yet Approved

Activity Type:

Planning

Project Number:

0025

Projected Start Date:

06/28/2008

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Fisheries Assistance

Projected End Date:

06/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$234,429.08
Total Budget	\$56,589.82	\$234,429.08
Total Obligated	\$56,589.82	\$234,429.08
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Greater Lafourche Port Commission	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity holds the balance of the remaining funds of the Greater Lafourche Port Commission from IFIS - 00023, which are under contract with the State of Louisiana.

Location Description:

Louisiana Coastal Fisheries in Lafourche Parish

Activity Progress Narrative:

IFIS - 00011 budget and obligation reduced by 56,589.82 (from 1,180,000 to 1,123,410.18) and IFIS - Budget of Projects Not Yet Approved budget and obligation increased by 56,589.82 (from 177,839.26 to 234,429.08) due to approved project amendment #3.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0030 / Economic Development (RLF)



Grantee Activity Number: EPRO - Small Firm Projects

Activity Title: PROP Projects

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

0030 (RLF)

Projected Start Date:

06/30/2010

Benefit Type:

N/A

National Objective:

Low/Mod

Program Income Account:

0030 / ECONOMIC DEVELOPMENT

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

01/01/2023

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 To Date

\$0.00 \$0.00

Total Budget

\$0.00 \$0.00

Total Obligated

\$0.00 (\$265,017.93)

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$484,763.56 \$14,161,201.78

Total Funds Expended

\$0.00 \$0.00

Office of Community Development (OCD), Disaster

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Bucket

Location Description:

Bucket

Activity Progress Narrative:

No APA necessary. Program Income received this quarter. End date change.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: EPRO1065 - YWCA of New Orleans

Activity Title: YWCA of New Orleans (EPRO)

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

0030 (RLF)

Projected Start Date:

01/01/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

01/01/2023

Completed Activity Actual End Date:

Responsible Organization:

YWCA of New Orleans

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Department of Economic Development	\$0.00	\$0.00
YWCA of New Orleans	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Construction of a new YWCA facility to provide a day care, classrooms, counseling services, and executive offices for YWCA employees serving the New Orleans area.

Location Description:

601 S. Jefferson Davis Parkway, New Orleans, LA

Activity Progress Narrative:

End date change.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/11	0/0	0/20	55.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0040 / Public Services

Grantee Activity Number: HSHO - Support HSG

Activity Title: Support HSG (HSHO)

Activity Type:

Public services

Project Number:

0040

Projected Start Date:

05/29/2006

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Public Services

Projected End Date:

06/01/2023

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Health and Hospitals

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 To Date

\$0.00 \$46,750,000.00

Total Budget

\$0.00 \$46,750,000.00

Total Obligated

\$0.00 \$46,750,000.00

Total Funds Drawdown

\$0.00 \$46,750,000.00

Program Funds Drawdown

\$0.00 \$46,750,000.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$46,750,000.00

Louisiana Department of Health and Hospitals

\$0.00 \$46,750,000.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

HUD approved the release of funds for the Supportive Housing Services program; outlined in Action Plan One, Amendment 1; on May 30, 2006, to offer grants for Permanent Supportive Housing (PSH) which are designed to provide flexible, community-based supportive services for special needs households linked to affordable rental housing units in community-integrated, non-institutional settings. The Louisiana Department of Health and Hospitals (DHH) will serve as the lead agency for funding, administration, and monitoring of CDBG funds for the Grants. Grants will also be made to sub-recipient Local Lead Agencies designated by DHH and by the Louisiana Department of Social Services (DSS). The Local Lead Agencies will conduct outreach to identify individuals eligible for PSH, develop and maintain waiting lists, enter into agreements with providers of PSH units, pre-screen, prioritize and refer eligible individuals for PSH, and provide the necessary services. This program is planned to assist 3,000 low income people by providing them with new access to a service.

Location Description:

Disaster Affected Parishes.

Activity Progress Narrative:

Changed end date.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	5759/3000	0/0	5759/3000	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0099 / Administrative Costs



Grantee Activity Number: SAAD - Admin
Activity Title: Admin (SAAD)

Activity Type:

Administration

Project Number:

0099

Projected Start Date:

05/09/2006

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administrative Costs

Projected End Date:

12/31/2023

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2022 To Date

\$0.00 \$131,649,465.32

Total Budget

\$0.00 \$131,649,465.32

Total Obligated

\$0.00 \$131,649,465.32

Total Funds Drawdown

\$0.00 \$130,401,797.74

Program Funds Drawdown

\$0.00 \$130,400,027.39

Program Income Drawdown

\$0.00 \$1,770.35

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$132,162,910.37

ACL Services LTD ACL Software

\$0.00 \$4,389.00

Allfax Specialties Inc.

\$0.00 \$472.76

American Office Machines, Inc.

\$0.00 \$67.13

American Planning Association

\$0.00 \$645.00

Andrus Security Co #786

\$0.00 \$530.90

Applied Language Solutions

\$0.00 \$325.84

Associated Time Instruments Co.

\$0.00 \$90.40

AT&T Computer Sciences Corporation

\$0.00 \$14,269.76

AT&T Corporation

\$0.00 \$915.32

AT&T Mobility II LLC DBA AT&T Mobility

\$0.00 \$130,006.03

Beau Box Property Management LLC

\$0.00 \$335.56

Bellsouth Communication Systems LLC

\$0.00 \$1,056.05

Brian K. Sennett Jr.

\$0.00 \$180.00

Brookwood Properties LLC DBA The Storage Center

\$0.00 \$146.00

Business Cards Tommorow "BCT"

\$0.00 \$28.00

Call One Inc.

\$0.00 \$1,236.18



Capital City Press The Advocate	\$0.00	\$5,715.55
Capital Glass & Mirror LLC	\$0.00	\$92.64
CB&I GOVERNMENT SOLUTIONS INC (HMGP)	\$0.00	\$4,833,588.30
Cellco Partnership, DBA Verizon Wireless	\$0.00	\$1,047.49
Central Parking System of Louisiana Inc.	\$0.00	\$3,079.51
CGI Technologies and Solutions	\$0.00	\$2,048,272.81
Chevron USA	\$0.00	\$11,711.08
Cintas Corporation #2	\$0.00	\$955.00
Civigenics Inc. DBA Secon	\$0.00	\$1,344.00
Clerk U.S. District Court Eastern District of Louisiana	\$0.00	\$22.50
CohnrReznick LLP Operating Account	\$0.00	\$749,736.33
Com-Net Services Inc.	\$0.00	\$72,000.52
Comet Press Newspapers Inc., DBA Daily Comet	\$0.00	\$194.40
Commercial Design Interiors LLC	\$0.00	\$43,500.00
Community Coffee Co. LLC	\$0.00	\$368.90
Contract Furniture Group LLC	\$0.00	\$1,106.43
Council of State Community Development Agencies	\$0.00	\$27,418.57
Covalent Logic, LLC	\$0.00	\$2,250.00
Crockett's Security Guard Service, Inc.	\$0.00	\$1,609.49
Dell Marketing LP State & Local Governments	\$0.00	\$86,595.74
Division of Administration Facility Planning	\$0.00	\$92,270.28
DPS&C Public Safety Services Office of State Police	\$0.00	\$24,380.85
EAN Holdings, LLC DBA Enterprise Rent A Car	\$0.00	\$1,775.44
East Skelly LLC	\$0.00	\$81,383.77
Education Research & Information Services Inc.	\$0.00	\$2,000.00
Enterprise Holdings Inc. EAN Services, LLC	\$0.00	\$344.05
Environmental Systems Research Institute Inc.	\$0.00	\$35,811.36
Exxon Mobil Corp.	\$0.00	\$4,246.74
Federal Express Corp.	\$0.00	\$36,187.04
FGS Building Venture LLC	\$0.00	\$30,316.56
FIA Card Services NA DBA Bank of America	\$0.00	\$476.62
Frost-Barber Inc.	\$0.00	\$11,335.00
FuelTrac Inc.	\$0.00	\$4,862.66
Gannett River States Pub. Corp. DBA The Times, DBA	\$0.00	\$3,787.66
Gannett River States Publishing Co. DBA Gannett	\$0.00	\$584.00
Global Data Systems Inc.	\$0.00	\$1,111.30
Gordon, Arata, Mccollam, Duplantis & Eagan, LLP	\$0.00	\$293,600.71
Gregory C. Rigamer & Assoc. Inc.	\$0.00	\$30,240.00
Halifax Media Holdings LLC DBA The Courier	\$0.00	\$145.80

Hazel R. Bowser	\$0.00	\$210.00
Housing & Development Services, Inc.	\$0.00	\$229,554.97
Hunt, Guillot, & Associates, LLC	\$0.00	\$7,088,259.87
International Consulting Acquisition Co/STA	\$0.00	\$2,576,795.00
International Right of Way Association	\$0.00	\$1,510.00
Joseph K Gautreau	\$0.00	\$0.00
Judicial Expense Fund for Civil District Court	\$0.00	\$225.00
Konica Minolta Business Solutions USA Inc.	\$0.00	\$21,148.40
KPMG LLP	\$0.00	\$2,222,990.60
LA Electric Co.	\$0.00	\$8,184.75
Lamar Construction & Development LLC	\$0.00	\$5,200.00
Lantec of Louisiana LLC DBA Lantec Computer Trng	\$0.00	\$4,972.50
Laporte, Sehrt, Romig, & Hand, APAC	\$0.00	\$25,000.00
Louisiana Association of Affordable Housing Provider	\$0.00	\$87.50
Louisiana Attorney Disciplinary Board	\$0.00	\$1,821.25
Louisiana Department of Culture, Recreation and	\$0.00	\$236,884.85
Louisiana Housing Corporation	\$0.00	\$2,692,321.73
Louisiana Municipal Association	\$0.00	\$570.35
Louisiana Office of Finance and Support Services	\$0.00	\$167,727.34
Louisiana Office of Risk Management	\$0.00	\$215,814.77
Louisiana Office of Technology Services	\$0.00	\$2,684,574.71
Louisiana Secretary of State	\$0.00	\$60.00
Louisiana Solutions, LLC	\$0.00	\$1,976,950.69
Louisiana State Bar Association	\$0.00	\$1,550.00
Louisiana State Mail	\$0.00	\$18,727.74
Louisiana State Printing	\$0.00	\$592.46
Louisiana State Senate	\$0.00	\$75.00
Louisiana Weekly Publishing Co., DBA The Louisiana	\$0.00	\$397.95
Louisiana Workforce Commission	\$0.00	\$39,637.46
Mac Paper Converters Inc.	\$0.00	\$412.03
Michael Business Machines Corp.	\$0.00	\$290.00
National Center for Housing Management	\$0.00	\$1,950.00
National Council for Community Development	\$0.00	\$1,560.00
O'Neill J. Vappie III	\$0.00	\$2,010.00
Office Facilities Corporation Division of Administration	\$0.00	\$596,041.44
Office of Community Development (OCD), Disaster	\$0.00	\$87,887,474.19
Office of Computing Services	\$0.00	\$1,264,935.82
Office Telecommunications Mgmt	\$0.00	\$189,057.28
Open Text, Inc.	\$0.00	\$25,020.23



Pan American Engineers Inc	\$0.00	\$305,473.50
Police Jury Association of Louisiana	\$0.00	\$483.33
Postlethwaite & Netterville	\$0.00	\$63,660.00
Providence Technical Services LLC	\$0.00	\$2,100,016.49
Quadel Consulting Corp.	\$0.00	\$504,810.71
Quality Movers of Louisiana	\$0.00	\$500.00
Quill Corporation	\$0.00	\$116.72
Reznick Group P. C.	\$0.00	\$7,835,130.25
RN Expertise Inc	\$0.00	\$26.50
Safeguard Business Systems	\$0.00	\$98.13
Salvaggio & Teal LTD Salvaggio, Teal & Associates	\$0.00	\$1,777,917.50
Sharp Electronics Corp. Government Sales	\$0.00	\$47,128.71
Shearman Company, LLC DBA American Press	\$0.00	\$1,129.72
SHI International Inc.	\$0.00	\$17,124.33
Signature Destination Management, LLC	\$0.00	\$120.00
Standard Parking Corporation Heal Garage	\$0.00	\$7,965.78
State Buildings IAT	\$0.00	\$46,135.14
Steffes, Vingiello & McKenzie	\$0.00	\$3,553.71
Technical Assistance Collaborative Inc. (DRU)	\$0.00	\$105,960.27
Tele-Communication Inc.	\$0.00	\$410.46
Tembua, Inc.	\$0.00	\$3,895.69
The Hon Company C/O Frost-Barber Inc.	\$0.00	\$11,280.49
The Houma Courier Newspaper Corp.	\$0.00	\$679.58
The Moody Company	\$0.00	\$30.00
The Risk Management Association	\$0.00	\$312.00
The St. Tammany Farmer	\$0.00	\$305.07
The Times-Picayune, LLC	\$0.00	\$4,640.25
Tone Commander Systems Inc.	\$0.00	\$783.82
Troy Gibson	\$0.00	\$1,650.00
U.S. Courts AO-Pacer Service Center	\$0.00	\$32.24
Unisource Worldwide, Inc.	\$0.00	\$20,714.49
Valassis Direct Mail Inc. One Targeting Centre	\$0.00	\$30,250.00
Venyu Solutions Inc.	\$0.00	\$8,182.85
Verizon Wireless Services LLC	\$0.00	\$32.62
Voyager Fleet Systems Inc.	\$0.00	\$1,979.01
West Publishing Group	\$0.00	\$45,684.56
Westaff (USA) Inc.	\$0.00	\$6,482.48
Western Economic Services LLC	\$0.00	\$307,559.98
Xerox Corp.	\$0.00	\$9,538.02

Zelia LLC	\$0.00	\$222.57
Zinsel Glass and Mirror LLC DBA Capital Glass and	\$0.00	\$134.49
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Office of Community Development (OCD), Disaster Recovery Unit (DRU) - Admin	Administration	0099	SAPI - Admin	Program Income used for State Admin	General Account

Association Description:

Program income used on administration costs for the State of Louisiana.

Activity Description:

Supports the administrative work conducted to implement disaster recovery projects funded with these resources. This includes technical assistance as well as general administrative costs.

Location Description:

Office of Community Development (OCD)

Activity Progress Narrative:

The Disaster Recovery Unit (DRU) of the Office of Community Development (OCD), Division of Administration (DOA), was created in the aftermath of the 2005 hurricanes Katrina and Rita. The DRU administers the CDBG Disaster Recovery funds approved by Congress on December 23, 2005; June 30, 2007; and January 15, 2008. Personnel were hired from around the United States as well as within Louisiana with experience in all aspects of CDBG programs. Managers and staff were retained in the areas of homeownership housing, multifamily, rental, and supportive housing, infrastructure, economic development, policy and reporting, legal, finance, and auditing.

Experienced employees of the OCD-CDBG Program provide training as needed to the newly hired. In addition, the OCD continues to supply CDBG training in partnership with the Council of State Community Development Agencies. The DOA's resources are available to augment the DRU with expertise in budgeting, accounting, contract review, and legal matters. The DRU is in close contact with the Louisiana Legislative Auditors, although the last contract (Agreed Upon Procedures) the DRU had with the Legislative Auditor Recovery Assistance Services (RAS) expired June 30, 2010. This contract was for RAS to review contractor invoices. RAS elected not to extend the services. The Division of Administration is currently conducting internal audits of the OCD/DRU.

At the close of this quarter, the OCD-DRU had 1 student interns, 93 full-time and 5 part-time employees. In July 2010, the DRU was authorized for a total of 118 positions. In July 2011, the Division of Administration reduced the number of positions to 115. In July of 2012, the Division of Administration once again reduced the number of positions; this time to 113. In October of 2015, the Division of Administration authorized DRU for a total of 127 positions. In June 2018, the Division of Administration authorized an additional 16 positions; bringing the total number of positions to 143. In October of 2018, the Division of Administration re-authorized DRU for a total of 142 positions. In 2021, the Division of Administration authorized an additional 9 positions; bringing the total number of positions to 151. This leaves 58 positions not currently filled. Included in the full-time employee count are 38 positions not in the State's Table of Organization.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3067 / LaSafe

Grantee Activity Number: 26ISAF6601 - NDR

Activity Title: Gretna Resilience District Kickstart

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3067

Projected Start Date:

09/01/2018

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

LaSafe

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

City of Gretna

Overall	Apr 1 thru Jun 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$3,025,561.85
Total Budget	\$0.00	\$3,025,561.85
Total Obligated	\$0.00	\$3,025,561.85
Total Funds Drawdown	\$972,277.50	\$2,168,320.84
Program Funds Drawdown	\$972,277.50	\$2,168,320.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$972,277.50	\$2,168,320.84
City of Gretna	\$972,277.50	\$2,168,320.84
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Gretna Resilience District Kickstart is an ambitious Resilient Infrastructure and Community Nonstructural Mitigation/Flood Risk Reduction project. LA SAFE funding will address the improvements to the park which include greater stormwater retention, enhanced entryways, pathways and signage, additional seating and pavilions, and the installation of a tiered dock that will connect visitors to the water.

These are all associated activities 26NSAF6601 - NDR (NDR grant), 26ISAF6601 - NDR (KR1), and 26I2AF6601 - NDR (KR2) because they are funded in part with NDR, in part with KR1 and in part with KR2 funds.

Location Description:

3099 Huey P. Long Ave., Gretna, LA 70054

Activity Progress Narrative:

Expenditures this quarter were for construction, general conditions, concrete, metals, carpentry, finishes, electrical, earthwork, exterior improvements, and utilities.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	5105	8915	57.26
LMI%:				41.05

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	6	1348
Monitoring Visits	0	1
Audit Visits	0	5
Technical Assistance Visits	6	1337
Monitoring/Technical Assistance Visits	0	5
Report/Letter Issued	0	18

