

Grantee: Louisiana

Grant: B-13-DS-22-0001

July 1, 2023 thru September 30, 2023 Performance

Grant Number:

B-13-DS-22-0001

Obligation Date:**Award Date:****Grantee Name:**

Louisiana

Contract End Date:**Review by HUD:**

Original - In Progress

Grant Award Amount:

\$64,379,084.00

Grant Status:

Active

QPR Contact:

Amanda Clark

LOCCS Authorized Amount:

\$64,379,084.00

Estimated PI/RL Funds:

\$50,000.00

Total Budget:

\$64,429,084.00

Disasters:

Declaration Number

FEMA-4041-LA

FEMA-4080-LA

FEMA-4015-LA

Narratives

Disaster Damage:

The severe storms brought on by Hurricane Isaac caused damage to housing, infrastructure and businesses across the southern region of the state, as well as massive power outages to more than 900,000 homes and businesses. The storms also caused severe flooding due to storm surge in coastal parishes, as well as heavy rainfall and backflow along inland waterways. Isaac's highest storm surge levels were reported to be between eight and 10 feet in Southeast Louisiana.

Specifically, Hurricane Isaac caused significant flooding in most of St. John the Baptist Parish and the vast majority of Plaquemines Parish below the Town of Belle Chasse. These two parishes were designated eligible for Individual Assistance (IA) by the Federal Emergency Management Agency (FEMA) based on aerial reconnaissance identifying vast areas of flooding. An estimated 7,000 homes in St. John the Baptist Parish - which is bisected by the Mississippi River - flooded during and after Hurricane Isaac. Plaquemines Parish experienced overtopped levees and flooding as the storm moved over the area's marshland, fishing communities, oil refineries and shipping lanes.

Additionally, storm surge from Lake Pontchartrain caused significant flooding in the southern portions of St. Tammany, Tangipahoa and Livingston parishes, particularly in the City of Slidell in St. Tammany, as well as the Lake Catherine area of Orleans Parish. Isaac's winds and rain battered Jefferson Parish and Orleans Parish for several hours, dumping 20 inches of rain on these heavily populated areas. Other parishes indicated localized flooding due to either the duration of rainfall or the high water in Lake Maurepas.

In total, Hurricane Isaac caused more than 2,700 individuals to relocate to emergency shelter sites. These sites were operated by the American Red Cross (ARC), the state, parishes and faith-based organizations. Federal medical sites were established to serve individuals with medical needs. As an indicator of the extent of damage done in St. John the Baptist Parish, the final emergency shelter in the parish closed on September 23, more than three weeks after Isaac's landfall.

Recovery Needs:

Combining the unmet needs analyses across housing, economic and infrastructure sectors, the state estimates in excess of \$1.075 billion in remaining unmet needs, with \$914 million in housing need, \$47.2 million in economic need and \$114.4 million in infrastructure need. The top 10 parishes, by need, per this analysis are: Jefferson (\$189.3 million), St. John the Baptist (\$143.2 million), Orleans (\$133.7 million), Plaquemines (\$95.8 million), Tangipahoa (\$76.8 million), St. Tammany (\$68.7 million), Livingston (\$51.3 million), Lafourche (\$38.2 million), Terrebonne (\$36.6 million) and St. Bernard (\$36.1 million). The state will provide separate allocations to St. John the Baptist and Plaquemines parishes, which are the top two most impacted parishes that did not receive allocations as entitlement communities. Additionally, the state will set aside funds to address remaining needs illustrated in the remaining impacted parishes. The state may do this through smaller allocations to those individual parishes or through state-run programs encompassing them as a group.

Housing:

Statewide, 29 parishes reported damages to owner-occupied households, and 26 parishes reported damages to renter households. Outside of St. John the Baptist and Plaquemines parishes, which are discussed in greater detail below, the most instances of reported damage were found in those entitlement communities receiving their own CDBG-DR allocations. However, the state is concerned about unmet needs in other, more rural parishes. As of July 2013, the FEMA IA program had distributed in excess of \$136.3 million in grants to homeowners for repairs and rebuilding in the parish, with 314 households receiving the maximum amount of grant funds available.



In St. John the Baptist Parish, more than 48 percent of households reported some level of damage, including 46 percent of the parish's owner-occupied household population and 57 percent of the parish's renter household population. However, because it is by far the largest population center in the parish and it experienced extensive flooding, the majority of owner-occupied and renter household damage was centralized in LaPlace, with 4,386 owner-occupied households and 1,499 renter households reporting some level of verified damage. Additionally, LaPlace also had the highest concentration of reported damages, with 53 percent of the owner-occupied population and 72 percent of the renter household population with verified damages.

In Plaquemines Parish, 41 percent of the parish's households reported some level of damage, including 46 percent of the parish's owner-occupied household population and 24 percent of the parish's renter household population. However, it is important to note the parish's most extensive flooding occurred in communities outside of the parish's CDPs, specifically Braithwaite. Braithwaite accounts for almost half of the owner-occupied damaged households in "Rest of Parish," and, due to the high levels of damage there, Braithwaite alone accounts for 70 percent of the FEMA verified loss in dollars. Outside of this area, the highest concentrations of damage were located in the Buras-Triumph area (94 percent of households reporting damage), Port Sulphur (87 percent of households reporting damage) and Empire (80 percent of hll, it is important to note the vst mer, Belle Chasse. Much of the own

Economic Development:

Statewide, using SBA disaster loan data, and reported 35 percent disaster loan approval rate, the state estimates total business damage to be in excess of \$72.6 million. As expected, many of these damages were reported in the state's known clusters of economic activity, notably in Jefferson and Orleans parishes. However, estimated damages in St. John the Baptist, St. Tammany, St. Bernard, Plaquemines and Tangipahoa parishes are notable given their relative absence of economic hubs comparable to those found in Jefferson or Orleans. As such, from a community development perspective, a higher concentration of businesses was likely impacted in these areas and may need to be prioritized in future program design.

In St. John the Baptist Parish, SBA approved a total of 58 disaster business loans, worth more than \$4 million in loan disbursements. This accounts for approximately 11 percent of the 552 loans approved statewide and 16 percent of statewide loan disbursements. Accounting for SBA's reported 35 percent approval rate, the state estimates more than \$11 million in Isaac-related business damages in St. John the Baptist Parish. Industries with the highest levels of estimated damage were lessors of residential buildings and dwellings (\$4.7 million estimated damage) and hotels (\$2.8 million estimated damage).

In Plaquemines Parish, SBA approved a total of 25 disaster business loans, more than \$1.3 million in loan disbursements. This accounts for slightly more than 4.5 percent of the 552 loans approved statewide and more than 5.3 percent of statewide loan disbursements. Again, accounting for SBA's reported 35 percent approval rate, the state estimates a total of \$3.8 million in Isaac-related business damages in Plaquemines Parish. As in St. John the Baptist, lessors of residential buildings and dwellings were estimated to have high proportions of damage (\$1.8 million). The state is also mindful of damages estimated to have been incurred by the fishing industry (\$712,000), especially given that industry's relative importance within the greater Plaquemines economy.

Infrastructure:

Statewide, unmet infrastructure need is calculated by using the total 25 percent PA cost share, exceeding \$114 million, since this represents the remaining local obligation for infrastructure repairs once insurance and FEMA PA are considered. The rationale for this is simple: as Isaac-impacted areas that had been adversely impacted by previous storms, any fiscal obligation incurred on account of Isaac actively prevents a parish from investing in projects designed to make that parish more sustainable and resilient as it encounters future weather events. Examples of this include those parishes with the largest PA cost shares: Plaquemines (\$27.0 million), Orleans (\$12.7 million), St. John the Baptist (\$11.7 million) and Jefferson (\$11.0 million). Therefore, as part of a safe, sound rebuilding effort designed to mitigate future losses, the state believes it is in the interest of government at all levels - local, state and national - to consider the full, category A through G cost share as unmet infrastructure needs.

In St. John the

Baptist Parish, FEMA PA obligations are more widely distributed by category than most other affected parishes, with more than \$17.9 million of obligations in categories A and B, resulting in a 25 percent cost share of more than \$4.4 million, and more than \$28.8 million of obligations in categories C through G, resulting in a 25 percent cost share of more than \$7.2 million. Notably, the parish suffered damage to at least three area schools - Lake Pontchartrain Elementary, West St. John High School and East St. John High School - and a fire house. Combined, the parish has more than \$46.8 million in obligations, resulting in a 25 percent cost share in excess of \$11.7 million. In addition to the cost share, the parish will likely incur additional costs to upgrade infrastructure. This will drain resources from the parish that would otherwise be available for infrastructure maintenance and other needed improvements.

In Plaquemines Parish, the vast majority of PA obligations are in categories A and B, debris removal and emergency protective measures. Obligations for these two categories exceed \$83.9 million, resulting in a 25 percent cost share of more than \$20.9 million. These projects include emergency levee repairs and water control measures. Additionally, the parish had more than \$13.4 million of obligations in category E, public buildings and contents. In total, Plaquemines had more than \$108 million in obligations for categories A through G, resulting in a cost share of more than \$27 million. The burden of this cost share, combined with other FEMA-ineligible costs, divert critical resources from other critical infrastructure projects, particularly levees, drainage projects and other water control measures, which are critical to the long-term viability of the parish.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$0.00	\$64,379,084.00
Total Budget	\$0.00	\$64,379,084.00
Total Obligated	\$0.00	\$64,379,084.00
Total Funds Drawdown	\$18,293.28	\$63,904,959.62
Program Funds Drawdown	\$18,293.28	\$63,857,839.62
Program Income Drawdown	\$0.00	\$47,120.00



Program Income Received	\$0.00	\$47,120.00
Total Funds Expended	\$18,293.28	\$63,888,358.94
HUD Identified Most Impacted and Distressed	\$0.00	\$50,469,958.69
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
Department of Children and Family Services	\$ 0.00	\$ 426,202.86
St. James Parish	\$ 0.00	\$ 150,000.00
St. John the Baptist Parish	\$ 0.00	\$ 22,155,096.02
St. John the Baptist Parish Housing Authority	\$ 0.00	\$ 5,281,714.66
St. John the Baptist Public Schools	\$ 0.00	\$ 5,000,000.00
St. Martin Parish	\$ 0.00	\$ 65,084.25
Tangipahoa Parish	\$ 0.00	\$ 750,000.00
Terrebonne Parish	\$ 0.00	\$ 676,801.01
Washington Parish	\$ 0.00	\$ 322,116.26
Lafourche Parish Government	\$ 0.00	\$ 146,884.05
Livingston Parish Council	\$ 0.00	\$ 763,325.74
Louisiana Governor's Office of Homeland Security and	\$ 0.00	\$ 5,459,797.14
Louisiana Housing Corporation	\$ 2,218.85	\$ 2,168,284.21
New St. John Partnership Phase 1, LLC	\$ 0.00	\$ 0.00
Office of Community Development (OCD), Disaster	\$ 16,074.43	\$ 2,339,904.73
Plaquemines Parish Government	\$ 0.00	\$ 18,033,148.01
St. Bernard Parish Government	\$ 0.00	\$ 150,000.00

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	78.01%	77.25%
Minimum Non Federal Match	\$.00	\$78,201,082.17	\$.00
Overall Benefit Amount	\$30,653,002.55	\$47,783,295.06	\$47,361,284.32
Limit on Public Services	\$9,656,862.60	\$6,191,596.82	\$6,191,596.82
Limit on Admin/Planning	\$12,875,816.80	\$3,123,078.90	\$3,070,965.26
Limit on Admin	\$3,218,954.20	\$3,098,858.66	\$3,046,745.02
Most Impacted and Distressed	\$43,777,777.12	\$50,578,473.05	\$50,469,958.69

Overall Progress Narrative:

In 2023 Q3, LHC and OCD-DRU continued to provide technical assistance to Plaquemines and St. John the Baptist Parish Housing Programs, as well as providing Soft Second Mortgage assistance to borrowers.

Plaquemines Parish

- Homeowner Assistance: All activities have completed expenditures and are in the closeout process.

- Elevation Cost-Share: All properties have been completed. All activities have completed expenditures and are in the closeout process.

St. John the Baptist Parish



- Homeowner Rehabilitation Program: All activities have completed expenditures and are in the closeout process.

Soft Second Mortgage

-The Soft Second Program continues to fund beneficiaries of the program.

Isaac Guidelines/Policies: OCD-DRU continued to keep grantees abreast of regulatory requirements and new state/OCD-DRU policy and procedural requirements via direct e-mails, with attachments.

NOTE: For all activities in this QPR with no narratives, there were no expenditures in this quarter.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
3060-R01, State Admin and Planning-R1	\$0.00	\$726,908.63	\$726,908.63
3060-R02, State Admin and Planning-R2	\$0.00	\$25,041.64	\$25,041.64
3060-R04, State Admin and Planning-R4	\$0.00	\$101,211.91	\$101,211.91
3060-R06, State Admin and Planning-R6	\$0.00	\$85,482.41	\$85,482.41
3060-R10, State Admin and Planning-R10	\$0.00	\$337,867.75	\$337,867.75
3060-R14, State Admin and Planning-R14	\$0.00	\$78,329.17	\$78,329.17
3060-R15, State Admin and Planning-R15	\$0.00	\$366,194.56	\$366,194.56
3060-R15 (Ext), State Admin and Planning-R15 (Ext)	\$16,074.43	\$687,523.43	\$600,049.34
3061-R01, St. John the Baptist Allocation-R1	\$0.00	\$56,806.87	\$56,806.87
3061-R02, St. John the Baptist Allocation-R2	\$0.00	\$1,942,520.96	\$1,942,520.96
3061-R04, St. John the Baptist Allocation-R4	\$0.00	\$497,623.16	\$497,623.16
3061-R05, St. John the Baptist Allocation-R5	\$0.00	\$607,731.09	\$607,731.09
3061-R06, St. John the Baptist Allocation-R6	\$0.00	\$6,430,107.73	\$6,430,107.73
3061-R09, St. John the Baptist Allocation-R09	\$0.00	\$934,523.28	\$934,523.28
3061-R10, St. John the Baptist Allocation-R10	\$0.00	\$512,133.15	\$512,133.15
3061-R11, St. John the Baptist Allocation-R11	\$0.00	\$5,000,000.00	\$5,000,000.00
3061-R12, St. John the Baptist Allocation-R12	\$0.00	\$255,245.76	\$255,245.76
3061-R13, St. John the Baptist Allocation-R13	\$0.00	\$3,754,062.37	\$3,754,062.37
3061-R14, St. John The Baptist Allocation-R14	\$0.00	\$8,490,551.34	\$8,490,551.34
3061-R14 (Ext), St. John The Baptist Allocation-R14 (Ext)	\$0.00	\$3,955,504.97	\$3,955,504.97
3062-R01, Plaquemines Parish Allocation - R1	\$0.00	\$284.50	\$284.50
3062-R02, Plaquemines Parish Allocation-R2	\$0.00	\$358,715.50	\$358,715.50
3062-R03, Plaquemines Parish Allocation-R3	\$0.00	\$800,000.00	\$800,000.00
3062-R06, Plaquemines Parish Allocation - R6	\$0.00	\$1,010,003.86	\$1,010,003.86
3062-R07, Plaquemines Parish Allocation-R7	\$0.00	\$987,837.50	\$987,837.50
3062-R09, Plaquemines Parish Allocation-R9	\$0.00	\$1,959,996.14	\$1,959,996.14
3062-R12, Plaquemines Parish Allocation-R12	\$0.00	\$3,729,986.10	\$3,729,986.10
3062-R13, Plaquemines Parish Allocation-R13	\$0.00	\$28,820.98	\$28,820.98
3062-R14, Plaquemines Parish Allocation-R14	\$0.00	\$3,235,244.10	\$3,235,244.10
3062-R14 (Ext), Plaquemines Parish Allocation-R14 (Ext)	\$0.00	\$2,259,887.75	\$2,259,887.75
3062-R15, Plaquemines Parish Allocation-R15	\$0.00	\$258,405.43	\$258,405.43
3062-R15 (Ext), Plaquemines Parish Allocation-R15 (Ext)	\$0.00	\$3,415,666.15	\$3,392,266.15
3063-R02, State Programs-R2	\$0.00	\$6,399,721.90	\$6,399,721.90
3063-R04, State Programs-R4	\$0.00	\$484,562.93	\$484,562.93
3063-R05, State Programs-R5	\$0.00	\$104,768.91	\$104,768.91
3063-R06, State Programs-R6	\$0.00	\$0.00	\$0.00



3063-R07, State Programs-R07	\$0.00	\$22,062.50	\$22,062.50
3063-R08, State Programs-R8	\$0.00	\$346,278.00	\$346,278.00
3063-R09, State Programs-R09	\$0.00	\$105,480.58	\$105,480.58
3063-R10, State Programs-R10	\$0.00	\$84,277.10	\$84,277.10
3063-R12, State Programs-R12	\$0.00	\$314,768.14	\$314,768.14
3063-R13, State Programs-R13	\$0.00	\$640,116.65	\$640,116.65
3063-R14, State Programs-R14	\$0.00	\$610,796.89	\$610,796.89
3063-R14 (Ext), State Programs-R14 (Ext)	\$2,218.85	\$2,107,488.53	\$1,685,418.24
3063-R15, State Programs-R15	\$0.00	\$127,352.78	\$127,352.78
3063-R15 (Ext), State Programs-R15 (Ext)	\$0.00	\$152,890.90	\$152,890.90
9999, Restricted Balance	\$0.00	\$0.00	\$0.00

Activities

Project # / 3060-R15 (Ext) / State Admin and Planning-R15 (Ext)



Grantee Activity Number: 65TADM1015 - State Administration - R15 (Ext)

Activity Title: 65TADM1015 - State Administration - R15 (Ext)

Activity Type:

Administration

Project Number:

3060-R15 (Ext)

Projected Start Date:

04/01/2019

Benefit Type:

N/A

National Objective:

N/A

Program Income Account:

Isaac Program Income - General Account

Activity Status:

Under Way

Project Title:

State Admin and Planning-R15 (Ext)

Projected End Date:

09/30/2025

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$687,523.43
Total Budget	\$0.00	\$687,523.43
Total Obligated	\$0.00	\$687,523.43
Total Funds Drawdown	\$16,074.43	\$635,409.79
Program Funds Drawdown	\$16,074.43	\$600,049.34
Program Income Drawdown	\$0.00	\$35,360.45
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$16,074.43	\$618,868.66
Office of Community Development (OCD), Disaster	\$16,074.43	\$618,868.66
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Isaac Extension Activity: Admin allocation for the Isaac grant

Location Description:

Parishes affected by Hurricane Isaac

Activity Progress Narrative:

Expenditures this quarter were for state administrative expenses of the Isaac grant for Round 15 (Ext).



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3061-R06 / St. John the Baptist Allocation-R6

Grantee Activity Number: 48USJB1503 - Sm Rental LMI 3 - St. John
Activity Title: St. John - Sm Rental LMI 3 - 48USJB1503

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

3061-R06

Projected Start Date:

07/13/2015

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

St. John the Baptist Allocation-R6

Projected End Date:

05/04/2018

Completed Activity Actual End Date:

Responsible Organization:

St. John the Baptist Parish

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$242,348.76
Total Budget	\$0.00	\$242,348.76
Total Obligated	\$0.00	\$242,348.76
Total Funds Drawdown	\$0.00	\$242,348.76
Program Funds Drawdown	\$0.00	\$242,348.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$242,348.76
St. John the Baptist Parish	\$0.00	\$242,348.76
Most Impacted and Distressed Expended	\$0.00	\$242,348.76
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

3rd allocation for Small Rental Rehabilitaiton Program in St. John the Baptist Parish

Location Description:

Throughout St. John the Baptist Parish

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		4/11	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/11	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/2	3/3	5/5	100.00
# Renter	0	0	0	2/2	3/3	5/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3061-R09 / St. John the Baptist Allocation-R09

Grantee Activity Number: 48USJB1127 - St. John - Elevation - LMI
Activity Title: St. John - Elevation - LMI - 48USJB1127

Activity Type:
 Rehabilitation/reconstruction of residential structures
Project Number:
 3061-R09
Projected Start Date:
 12/29/2014
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Low/Mod

Activity Status:
 Completed
Project Title:
 St. John the Baptist Allocation-R09
Projected End Date:
 11/20/2017
Completed Activity Actual End Date:

Responsible Organization:
 St. John the Baptist Parish

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$261,900.00
Total Budget	\$0.00	\$261,900.00
Total Obligated	\$0.00	\$261,900.00
Total Funds Drawdown	\$0.00	\$261,900.00
Program Funds Drawdown	\$0.00	\$261,900.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$261,900.00
St. John the Baptist Parish	\$0.00	\$261,900.00
Most Impacted and Distressed Expended	\$0.00	\$261,900.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This Program is designed to elevate properties that were damaged during Hurricane Isaac by at least 1 foot above the latest flood elevation issued by FEMA. These obligated funds are for program development and application intake for LMI beneficiaries.

Location Description:

Throughout St. John the Baptist Parish

Activity Progress Narrative:

Accomplishments for this activity are recorded within other activities in the same program but in different rounds. All activities in this program across all rounds include: 48USJB1103; 48USJB1107; 48USJB1111; 48USJB1127; 48USJB1129; 48USJB1125; 48USJB1125 (Ext).



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 48USJB1128 - St. John - Elevation - UN
Activity Title: St. John - Elevation - UN - 48USJB1128

Activity Type:
 Rehabilitation/reconstruction of residential structures
Project Number:
 3061-R09
Projected Start Date:
 12/29/2014
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Urgent Need

Activity Status:
 Completed
Project Title:
 St. John the Baptist Allocation-R09
Projected End Date:
 11/26/2017
Completed Activity Actual End Date:

Responsible Organization:
 St. John the Baptist Parish

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$469,374.00
Total Budget	\$0.00	\$469,374.00
Total Obligated	\$0.00	\$469,374.00
Total Funds Drawdown	\$0.00	\$469,374.00
Program Funds Drawdown	\$0.00	\$469,374.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$469,374.00
St. John the Baptist Parish	\$0.00	\$469,374.00
Most Impacted and Distressed Expended	\$0.00	\$469,374.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This Program is designed to elevate properties that were damaged during Hurricane Isaac by at least 1 foot above the latest flood elevation issued by FEMA. These obligated funds are for program development and application intake for LMI beneficiaries.

Location Description:

Throughout St. John the Baptist Parish

Activity Progress Narrative:

Accomplishments for this activity are recorded within other activities in the same program but in different rounds. All activities in this program across all rounds include: 48USJB1104; 48USJB1108; 48USJB1115; 48USJB1128; 48USJB1130; 48USJB1126; 48USJB1126 (Ext).



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 48USJB1505 - St. John - Sm Rental - LMI
Activity Title: St. John - Sm Rental - LMI - 48USJB1505

Activity Type:
 Rehabilitation/reconstruction of residential structures
Project Number:
 3061-R09
Projected Start Date:
 12/30/2014
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Low/Mod

Activity Status:
 Completed
Project Title:
 St. John the Baptist Allocation-R09
Projected End Date:
 11/21/2017
Completed Activity Actual End Date:

Responsible Organization:
 St. John the Baptist Parish

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$203,249.28
Total Budget	\$0.00	\$203,249.28
Total Obligated	\$0.00	\$203,249.28
Total Funds Drawdown	\$0.00	\$203,249.28
Program Funds Drawdown	\$0.00	\$203,249.28
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$203,249.28
St. John the Baptist Parish	\$0.00	\$203,249.28
Most Impacted and Distressed Expended	\$0.00	\$203,249.28
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This Program is designed to provide rehabilitation or reconstruction assistance to Owners of one to four unit rental properties who sustained damage during Hurricane Isaac. These obligated funds are for program development and application intake for LMI beneficiaries.

Location Description:

Throughout St. John the Baptist Parish

Activity Progress Narrative:

Accomplishments for this activity are recorded within other activities in the same program but in different rounds. All activities in this program across all rounds include: 48USJB1502; 48USJB1501; 48USJB1503; 48USJB1505; 48USJB1506; 48USJB1504; 48USJB1504 (Ext).



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Multifamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3061-R12 / St. John the Baptist Allocation-R12



Grantee Activity Number: 48USJB1121 - Home Rehab LMI 12 -St.John
Activity Title: St. John - Home Rehab LMI 12 - 48USJB1121

Activity Type:
 Rehabilitation/reconstruction of residential structures
Project Number:
 3061-R12
Projected Start Date:
 07/03/2015
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 St. John the Baptist Allocation-R12
Projected End Date:
 09/30/2025
Completed Activity Actual End Date:

Responsible Organization:
 St. John the Baptist Parish

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$255,245.76
Total Budget	\$0.00	\$255,245.76
Total Obligated	\$0.00	\$255,245.76
Total Funds Drawdown	\$0.00	\$255,245.76
Program Funds Drawdown	\$0.00	\$255,245.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$255,245.76
St. John the Baptist Parish	\$0.00	\$255,245.76
Most Impacted and Distressed Expended	\$0.00	\$255,245.76
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Allocation for homeowner rehabilitation program for St. John the Baptist Parish

Location Description:

Throughout St. John the Baptist Parish

Activity Progress Narrative:

Accomplishments for this activity are recorded within other activities in the same program but in different rounds. All activities in this program across all rounds include: 48USJB1101; 48USJB1105; 48USJB1113; 48USJB1114; 48USJB1109; 48USJB1121; 48USJB1131; 48USJB1123; 48USJB1123 (Ext). Validation error was cleared. Performance measures will be fully captured at activity closeout.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	19		19/165	
# of Singlefamily Units	19		19/165	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	12	7	19	12/0	7/165	19/165	100.00
# Owner	12	7	19	12/0	7/165	19/165	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3061-R13 / St. John the Baptist Allocation-R13



Grantee Activity Number: 48USJB1129 - St. John - Elevation - LMI
Activity Title: St. John - Elevation - LMI - 48USJB1129

Activity Type:
 Rehabilitation/reconstruction of residential structures
Project Number:
 3061-R13
Projected Start Date:
 12/29/2014
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Low/Mod

Activity Status:
 Completed
Project Title:
 St. John the Baptist Allocation-R13
Projected End Date:
 05/03/2018
Completed Activity Actual End Date:

Responsible Organization:
 St. John the Baptist Parish

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$169,059.98
Total Budget	\$0.00	\$169,059.98
Total Obligated	\$0.00	\$169,059.98
Total Funds Drawdown	\$0.00	\$169,059.98
Program Funds Drawdown	\$0.00	\$169,059.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$169,059.98
St. John the Baptist Parish	\$0.00	\$169,059.98
Most Impacted and Distressed Expended	\$0.00	\$169,059.98
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This Program is designed to elevate properties that were damaged during Hurricane Isaac by at least 1 foot above the latest flood elevation issued by FEMA. These obligated funds are for program development and application intake for LMI beneficiaries.

Location Description:

Throughout St. John the Baptist Parish

Activity Progress Narrative:

Accomplishments for this activity are recorded within other activities in the same program but in different rounds. All activities in this program across all rounds include: 48USJB1103; 48USJB1107; 48USJB1111; 48USJB1127; 48USJB1129; 48USJB1125; 48USJB1125 (Ext).



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 48USJB1130 - St. John - Elevation - UN
Activity Title: St. John - Elevation - UN - 48USJB1130

Activity Type:
 Rehabilitation/reconstruction of residential structures
Project Number:
 3061-R13
Projected Start Date:
 12/29/2014
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Urgent Need

Activity Status:
 Completed
Project Title:
 St. John the Baptist Allocation-R13
Projected End Date:
 05/03/2018
Completed Activity Actual End Date:

Responsible Organization:
 St. John the Baptist Parish

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$81,999.80
Total Budget	\$0.00	\$81,999.80
Total Obligated	\$0.00	\$81,999.80
Total Funds Drawdown	\$0.00	\$81,999.80
Program Funds Drawdown	\$0.00	\$81,999.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$81,999.80
St. John the Baptist Parish	\$0.00	\$81,999.80
Most Impacted and Distressed Expended	\$0.00	\$81,999.80
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This Program is designed to elevate properties that were damaged during Hurricane Isaac by at least 1 foot above the latest flood elevation issued by FEMA. These obligated funds are for program development and application intake for LMI beneficiaries.

Location Description:

Throughout St. John the Baptist Parish

Activity Progress Narrative:

Accomplishments for this activity are recorded within other activities in the same program but in different rounds. All activities in this program across all rounds include: 48USJB1104; 48USJB1108; 48USJB1115; 48USJB1128; 48USJB1130; 48USJB1126; 48USJB1126 (Ext).



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 48USJB1131 - St. John - Homeowner Rehab - LMI

Activity Title: St. John - Homeowner Rehab - LMI - 48USJB1131

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

3061-R13

Projected Start Date:

12/30/2014

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

St. John the Baptist Allocation-R13

Projected End Date:

09/30/2025

Completed Activity Actual End Date:

Responsible Organization:

St. John the Baptist Parish

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$3,329,760.09
Total Budget	\$0.00	\$3,329,760.09
Total Obligated	\$0.00	\$3,329,760.09
Total Funds Drawdown	\$0.00	\$3,329,760.09
Program Funds Drawdown	\$0.00	\$3,329,760.09
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,329,760.09
St. John the Baptist Parish	\$0.00	\$3,329,760.09
Most Impacted and Distressed Expended	\$0.00	\$3,329,760.09
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This Program will provide rehabilitation and reconstruction to homeowners who sustained property damage during Hurricane Isaac. These obligated funds are for program development and application intake for the part of the program for LMI beneficiaries.

Location Description:

Throughout St. John the Baptist Parish

Activity Progress Narrative:

Accomplishments for this activity are recorded within other activities in the same program but in different rounds. All activities in this program across all rounds include: 48USJB1101; 48USJB1105; 48USJB1113; 48USJB1114; 48USJB1109; 48USJB1121; 48USJB1131; 48USJB1123; 48USJB1123 (Ext).



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 48USJB1506 - St. John - Sm Rental - LMI
Activity Title: St. John - Sm Rental - LMI - 48USJB1506

Activity Type:
 Rehabilitation/reconstruction of residential structures
Project Number:
 3061-R13
Projected Start Date:
 12/30/2014
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Low/Mod

Activity Status:
 Completed
Project Title:
 St. John the Baptist Allocation-R13
Projected End Date:
 05/04/2018
Completed Activity Actual End Date:

Responsible Organization:
 St. John the Baptist Parish

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$161,650.00
Total Budget	\$0.00	\$161,650.00
Total Obligated	\$0.00	\$161,650.00
Total Funds Drawdown	\$0.00	\$161,650.00
Program Funds Drawdown	\$0.00	\$161,650.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$161,650.00
St. John the Baptist Parish	\$0.00	\$161,650.00
Most Impacted and Distressed Expended	\$0.00	\$161,650.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This Program is designed to provide rehabilitation or reconstruction assistance to Owners of one to four unit rental properties who sustained damage during Hurricane Isaac. These obligated funds are for program development and application intake for LMI beneficiaries.

Location Description:

Throughout St. John the Baptist Parish

Activity Progress Narrative:

Accomplishments for this activity are recorded within other activities in the same program but in different rounds. All activities in this program across all rounds include: 48USJB1502; 48USJB1501; 48USJB1503; 48USJB1505; 48USJB1506; 48USJB1504; 48USJB1504 (Ext).



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Substantially Rehabilitated	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3061-R14 / St. John The Baptist Allocation-R14

Grantee Activity Number: 48USJB1504 - St. John Small Rental LMI - 14
Activity Title: 48USJB1504 - St. John Small Rental LMI - 14

Activity Type:
 Rehabilitation/reconstruction of residential structures
Project Number:
 3061-R14
Projected Start Date:
 01/01/2017
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Low/Mod

Activity Status:
 Completed
Project Title:
 St. John The Baptist Allocation-R14
Projected End Date:
 03/05/2019
Completed Activity Actual End Date:

Responsible Organization:
 St. John the Baptist Parish

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$178,202.17
Total Budget	\$0.00	\$178,202.17
Total Obligated	\$0.00	\$178,202.17
Total Funds Drawdown	\$0.00	\$178,202.17
Program Funds Drawdown	\$0.00	\$178,202.17
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$178,202.17
St. John the Baptist Parish	\$0.00	\$178,202.17
Most Impacted and Distressed Expended	\$0.00	\$178,202.17
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
 Allocation for St. John the Baptist Small Rental program through Grant Agreement #14.

Location Description:
 St. John the Baptist Parish

Activity Progress Narrative:
 Accomplishments for this activity are recorded within other activities in the same program but in different rounds. All activities in this program across all rounds include: 48USJB1502; 48USJB1501; 48USJB1503; 48USJB1505; 48USJB1506; 48USJB1504; 48USJB1504 (Ext).



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 48USJB7006 - St. John Small Business GL UN - 14

Activity Title: 48USJB7006 - St. John Small Business GL UN - 14

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

3061-R14

Projected Start Date:

01/01/2017

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

St. John The Baptist Allocation-R14

Projected End Date:

01/15/2019

Completed Activity Actual End Date:

Responsible Organization:

St. John the Baptist Parish

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$120,010.45
Total Budget	\$0.00	\$120,010.45
Total Obligated	\$0.00	\$120,010.45
Total Funds Drawdown	\$0.00	\$120,010.45
Program Funds Drawdown	\$0.00	\$120,010.45
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$120,010.45
St. John the Baptist Parish	\$0.00	\$120,010.45
Most Impacted and Distressed Expended	\$0.00	\$120,010.45
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Small Business G&L allocation through grant agreement #14.

Location Description:

St. John the Baptist Parish

Activity Progress Narrative:

Updated performance measures; cleared flag.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	0	1	0/0	0/0	1/1	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3061-R14 (Ext) / St. John The Baptist Allocation-R14 (Ext)

Grantee Activity Number: 48UGAR1702 - SJB - Garyville Construction (Ext)

Activity Title: SJB - Garyville Construction - 48UGAR1702 (Ext)

Activity Type:

Construction of new housing

Project Number:

3061-R14 (Ext)

Projected Start Date:

04/01/2019

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

St. John The Baptist Allocation-R14 (Ext)

Projected End Date:

02/04/2020

Completed Activity Actual End Date:

Responsible Organization:

New St. John Partnership Phase 1, LLC

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2023

To Date

\$0.00

\$1,805,423.52

Total Budget

\$0.00

\$1,805,423.52

Total Obligated

\$0.00

\$1,805,423.52

Total Funds Drawdown

\$0.00

\$1,805,423.52

Program Funds Drawdown

\$0.00

\$1,805,423.52

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$1,805,423.52

New St. John Partnership Phase 1, LLC

\$0.00

\$0.00

St. John the Baptist Parish Housing Authority

\$0.00

\$1,805,423.52

Most Impacted and Distressed Expended

\$0.00

\$1,805,423.52

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Isaac Extension Activity: Construction of 22 new affordable multi-family rental units on Site 1A of the Garyville Redevelopment Project.

Location Description:

Site 1A of the Garyville Redevelopment Project in Garyville, LA.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	-16	22/22
# of Multifamily Units	-16	22/22

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	-30	8	-16	8/11	8/11	22/22	72.73
# Renter	-30	8	-16	8/11	8/11	22/22	72.73

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 48USJB1504 - St. John Small Rental LMI - 14 (Ext)

Activity Title: 48USJB1504 - St. John Small Rental LMI - 14 (Ext)

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

3061-R14 (Ext)

Projected Start Date:

04/01/2019

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

St. John The Baptist Allocation-R14 (Ext)

Projected End Date:

05/17/2019

Completed Activity Actual End Date:

Responsible Organization:

St. John the Baptist Parish

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$17,574.84
Total Budget	\$0.00	\$17,574.84
Total Obligated	\$0.00	\$17,574.84
Total Funds Drawdown	\$0.00	\$17,574.84
Program Funds Drawdown	\$0.00	\$17,574.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$17,574.84
St. John the Baptist Parish	\$0.00	\$17,574.84
Most Impacted and Distressed Expended	\$0.00	\$17,574.84
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Isaac Extension Activity: Allocation for St. John the Baptist Small Rental program through Grant Agreement #14.

Location Description:

St. John the Baptist Parish

Activity Progress Narrative:

Accomplishments for this activity are recorded within other activities in the same program but in different rounds. All activities in this program across all rounds include: 48USJB1502; 48USJB1501; 48USJB1503; 48USJB1505; 48USJB1506; 48USJB1504; 48USJB1504 (Ext).



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3062-R02 / Plaquemines Parish Allocation-R2

Grantee Activity Number: 38UPLQ1103 - HAP2 -LMI - Plaquemines Activity Title: Plaquemines - HAP2 -LMI - 38PLQ1103

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
3062-R02

Projected Start Date:
02/11/2014

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Plaquemines Parish Allocation-R2

Projected End Date:
09/30/2025

Completed Activity Actual End Date:

Responsible Organization:
Plaquemines Parish Government

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$358,715.50
Total Budget	\$0.00	\$358,715.50
Total Obligated	\$0.00	\$358,715.50
Total Funds Drawdown	\$0.00	\$358,715.50
Program Funds Drawdown	\$0.00	\$358,715.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$358,715.50
Plaquemines Parish Government	\$0.00	\$358,715.50
Most Impacted and Distressed Expended	\$0.00	\$358,715.50
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
This activity is for the Plaquemines Homeowner Assistance Program which will provide homeowner rehabilitation assistance to parish residents. These initial funds are for program development and initial applicant intake for LMI beneficiaries.

Location Description:
Throughout Plaquemines Parish, LA

Activity Progress Narrative:
Accomplishments for this activity are recorded within other activities in the same program but in different rounds. All activities in this program across all rounds include: 38UPLQ1103; 38UPLQ1101; 38UPLQ1120; 38UPLQ1107; 38UPLQ1109; 38UPLQ1115; 38UPLQ1115 (Ext); 38UPLQ1117; 38UPLQ1117 (Ext).



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3062-R03 / Plaquemines Parish Allocation-R3

Grantee Activity Number: 38UPLQ1101 - HAP - LMI - Plaquemines

Activity Title: Plaquemines - HAP - LMI - 38UPLQ1101

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
3062-R03

Projected Start Date:
09/30/2014

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Plaquemines Parish Allocation-R3

Projected End Date:
09/30/2025

Completed Activity Actual End Date:

Responsible Organization:
Plaquemines Parish Government

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$800,000.00
Total Budget	\$0.00	\$800,000.00
Total Obligated	\$0.00	\$800,000.00
Total Funds Drawdown	\$0.00	\$800,000.00
Program Funds Drawdown	\$0.00	\$800,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$800,000.00
Plaquemines Parish Government	\$0.00	\$800,000.00
Most Impacted and Distressed Expended	\$0.00	\$800,000.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for the Plaquemines Homeowner Assistance Program which will provide homeowner rehabilitation assistance to parish residents. These initial funds are for program development and initial applicant intake for LMI beneficiaries. These funds were approved under Partial Action Plan 3.

Location Description:

Throughout Plaquemines Parish, LA

Activity Progress Narrative:

Accomplishments for this activity are recorded within other activities in the same program but in different rounds. All activities in this program across all rounds include: 38UPLQ1103; 38UPLQ1101; 38UPLQ1120; 38UPLQ1107; 38UPLQ1109; 38UPLQ1115; 38UPLQ1115 (Ext); 38UPLQ1117; 38UPLQ1117 (Ext).



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Properties	0	0/0
# of Substantially Rehabilitated	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3062-R06 / Plaquemines Parish Allocation - R6

Grantee Activity Number: 38UPLQ1120 - HAP - LMI - Plaquemines

Activity Title: Plaquemines - HAP - LMI - 38PLQ1120

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
3062-R06

Projected Start Date:
02/11/2014

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Plaquemines Parish Allocation - R6

Projected End Date:
09/30/2025

Completed Activity Actual End Date:

Responsible Organization:
Plaquemines Parish Government

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$1,010,003.86
Total Budget	\$0.00	\$1,010,003.86
Total Obligated	\$0.00	\$1,010,003.86
Total Funds Drawdown	\$0.00	\$1,010,003.86
Program Funds Drawdown	\$0.00	\$1,010,003.86
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,010,003.86
Plaquemines Parish Government	\$0.00	\$1,010,003.86
Most Impacted and Distressed Expended	\$0.00	\$1,010,003.86
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for the Plaquemines Homeowner Assistance Program which will provide homeowner rehabilitation assistance to parish residents. These initial funds are for program development and initial applicant intake for LMI beneficiaries.

Location Description:

Throughout Plaquemines Parish, LA

Activity Progress Narrative:

Accomplishments for this activity are recorded within other activities in the same program but in different rounds. All activities in this program across all rounds include: 38UPLQ1103; 38UPLQ1101; 38UPLQ1120; 38UPLQ1107; 38UPLQ1109; 38UPLQ1115; 38UPLQ1115 (Ext); 38UPLQ1117; 38UPLQ1117 (Ext).

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3062-R12 / Plaquemines Parish Allocation-R12

Grantee Activity Number: 38UPLQ1114 - Elev Cost Share - UN - Plaquemines

Activity Title: Plaquemines - Elev Cost Share - UN - 38UPLQ1114

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

3062-R12

Projected Start Date:

08/14/2015

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Plaquemines Parish Allocation-R12

Projected End Date:

09/30/2025

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish Government

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$487,656.30
Total Budget	\$0.00	\$487,656.30
Total Obligated	\$0.00	\$487,656.30
Total Funds Drawdown	\$0.00	\$487,656.30
Program Funds Drawdown	\$0.00	\$487,656.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$487,656.30
Plaquemines Parish Government	\$0.00	\$487,656.30
Most Impacted and Distressed Expended	\$0.00	\$487,656.30
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Housing Elevation/HMGP Non-Federal Match Program is a voluntary elevation program, implemented and administered in conjunction with homeowner elevation activities conducted in accordance with the parish's FEMA-funded Hazard Mitigation Grant Program (HMGP) for those homes located in flood-prone areas throughout the parish.

Location Description:

Throughout Plaquemines Parish, LA

Activity Progress Narrative:

Accomplishments for this activity are recorded within other activities in the same program but in different rounds. All activities in this program across all rounds include: 38UPLQ1105; 38UPLQ1114; 38UPLQ113; 38UPLQ1120; 38UPLQ1120 (Ext).



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3062-R13 / Plaquemines Parish Allocation-R13



Grantee Activity Number: 38UPLQ1112 - Elev Cost Share - LMI - Plaquemines

Activity Title: Plaquemines - Elev Cost Share - LMI - 38UPLQ1112

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

3062-R13

Projected Start Date:

02/12/2017

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Plaquemines Parish Allocation-R13

Projected End Date:

09/30/2025

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish Government

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$22,062.50
Total Budget	\$0.00	\$22,062.50
Total Obligated	\$0.00	\$22,062.50
Total Funds Drawdown	\$0.00	\$22,062.50
Program Funds Drawdown	\$0.00	\$22,062.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$22,062.50
Plaquemines Parish Government	\$0.00	\$22,062.50
Most Impacted and Distressed Expended	\$0.00	\$22,062.50
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Housing Elevation/HMGP Non-Federal Match Program is a voluntary elevation program, implemented and administered in conjunction with homeowner elevation activities conducted in accordance with the parish's FEMA-funded Hazard Mitigation Grant Program (HMGP) for those homes located in flood-prone areas throughout the parish.

Location Description:

Throughout Plaquemines Parish, LA

Activity Progress Narrative:

Accomplishments for this activity are recorded within other activities in the same program but in different rounds. All activities in this program across all rounds include: 38UPLQ1106; 38UPLQ1112; 38UPLQ1119; 38UPLQ1119 (Ext).



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 38UPLQ1113 - Elev Cost Share - UN - Plaquemines

Activity Title: Plaquemines - Elev Cost Share - UN - 38UPLQ1113

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

3062-R13

Projected Start Date:

02/12/2017

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Plaquemines Parish Allocation-R13

Projected End Date:

09/30/2025

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish Government

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$6,758.48
Total Budget	\$0.00	\$6,758.48
Total Obligated	\$0.00	\$6,758.48
Total Funds Drawdown	\$0.00	\$6,758.48
Program Funds Drawdown	\$0.00	\$6,758.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,758.48
Plaquemines Parish Government	\$0.00	\$6,758.48
Most Impacted and Distressed Expended	\$0.00	\$6,758.48
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Housing Elevation/HMGP Non-Federal Match Program is a voluntary elevation program, implemented and administered in conjunction with homeowner elevation activities conducted in accordance with the parish's FEMA-funded Hazard Mitigation Grant Program (HMGP) for those homes located in flood-prone areas throughout the parish.

Location Description:

Throughout Plaquemines Parish, LA

Activity Progress Narrative:

Accomplishments for this activity are recorded within other activities in the same program but in different rounds. All activities in this program across all rounds include: 38UPLQ1105; 38UPLQ1114; 38UPLQ113; 38UPLQ1120; 38UPLQ1120 (Ext).



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3062-R15 / Plaquemines Parish Allocation-R15



Grantee Activity Number: 38UPLQ1117 - Plaquemines HAP LMI - 15

Activity Title: 38UPLQ1117 - Plaquemines HAP LMI - 15

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
3062-R15

Projected Start Date:
01/01/2017

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Plaquemines Parish Allocation-R15

Projected End Date:
09/30/2025

Completed Activity Actual End Date:

Responsible Organization:
Plaquemines Parish Government

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$127,005.43
Total Budget	\$0.00	\$127,005.43
Total Obligated	\$0.00	\$127,005.43
Total Funds Drawdown	\$0.00	\$127,005.43
Program Funds Drawdown	\$0.00	\$127,005.43
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$127,005.43
Plaquemines Parish Government	\$0.00	\$127,005.43
Most Impacted and Distressed Expended	\$0.00	\$127,005.43
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Plaquemines HAP allocation through Grant Agreement #15.

Location Description:

Plaquemines Parish

Activity Progress Narrative:

Accomplishments for this activity are recorded within other activities in the same program but in different rounds. All activities in this program across all rounds include: 38UPLQ1103; 38UPLQ1101; 38UPLQ1120; 38UPLQ1107; 38UPLQ1109; 38UPLQ1115; 38UPLQ1115 (Ext); 38UPLQ1117; 38UPLQ1117 (Ext). Validation error was cleared. Performance measures will be fully captured at activity closeout.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	9		9/1	
# of Singlefamily Units	9		9/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	7	2	9	7/1	2/0	9/1	100.00
# Owner	7	2	9	7/1	2/0	9/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3063-R02 / State Programs-R2



Grantee Activity Number: 53VPRP2101 - Wardline Rd Drainage - Tangipahoa

Activity Title: Tangipahoa - Wardline Rd Drainage - 53VPRP2101

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

3063-R02

Projected Start Date:

12/13/2014

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

State Programs-R2

Projected End Date:

10/12/2015

Completed Activity Actual End Date:

10/12/2015

Responsible Organization:

Tangipahoa Parish

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2023

To Date

\$0.00

\$32,373.00

Total Budget

\$0.00

\$32,373.00

Total Obligated

\$0.00

\$32,373.00

Total Funds Drawdown

\$0.00

\$32,373.00

Program Funds Drawdown

\$0.00

\$32,373.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$32,373.00

Tangipahoa Parish

\$0.00

\$32,373.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity will mitigate drainage flooding problems while also increasing traffic safety within a .67 mile stretch of Wardline Rd on the west side of I-55 outside the City of Hammond. Partial deobligation of \$267,627 in non-substantial amendment dated 3/19/15.

Location Description:

Wardline Rd area west of I-55 and west of Hammond, LA

Activity Progress Narrative:

Updated performance measures and end date, marked as Completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	3564	3564/5400
# of public facilities	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 55VHCS1101 - LMI HMA Cost Share - Terrebonne

Activity Title: Terrebonne - LMI HMA Cost Share - 55VHCS1101

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

3063-R02

Projected Start Date:

01/01/2014

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

State Programs-R2

Projected End Date:

05/30/2018

Completed Activity Actual End Date:

Responsible Organization:

Terrebonne Parish

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$28,796.25
Total Budget	\$0.00	\$28,796.25
Total Obligated	\$0.00	\$28,796.25
Total Funds Drawdown	\$0.00	\$28,796.25
Program Funds Drawdown	\$0.00	\$28,796.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$28,796.25
Terrebonne Parish	\$0.00	\$28,796.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for cost shares to Terrebonne Parish related to providing hazard mitigation assistance to residences for approximately 11 LMI households.

Location Description:

Throughout Terrebonne Parish, LA

Activity Progress Narrative:

Updated performance measures to match closeout paperwork.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	-14		3/13	
# of Singlefamily Units	-14		3/13	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	-4	-10	-14	3/5	0/8	3/13	100.00
# Owner	-4	-10	-14	3/5	0/8	3/13	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3063-R04 / State Programs-R4



Grantee Activity Number: 32VPRP9201 - Public Assistance CS - Livingston

Activity Title: Livingston - Public Assistance CS - 32VPRP9201

Activity Type:

Public services

Project Number:

3063-R04

Projected Start Date:

03/31/2016

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

State Programs-R4

Projected End Date:

04/12/2016

Completed Activity Actual End Date:

Responsible Organization:

Livingston Parish Council

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$118,094.55
Total Budget	\$0.00	\$118,094.55
Total Obligated	\$0.00	\$118,094.55
Total Funds Drawdown	\$0.00	\$118,094.55
Program Funds Drawdown	\$0.00	\$118,094.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$118,094.55
Livingston Parish Council	\$0.00	\$118,094.55
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Emergency Protective Measures - Overtime hours and equipment were used to perform search and rescue operations, barricade impassable roads and bridges, provide early warning measures, and fill sandbags for the citizens of Livingston Parish for the protection of lives and property within the parish. This is a 25% match to FEMA funding.

Location Description:

Livingston Parish, LA

Activity Progress Narrative:

Entered performance measures; cleared flag.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey

# of Persons	Low	Mod	Total	Low/Mod%
	14293	23857	125732	30.34

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 59VPRP9203 - Cost Share Washington Activity Title: Washington Cost Share - 59VPRP9203

Activity Type:

Public services

Project Number:

3063-R04

Projected Start Date:

01/01/2014

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

State Programs-R4

Projected End Date:

02/04/2016

Completed Activity Actual End Date:

Responsible Organization:

Washington Parish

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$22,065.20
Total Budget	\$0.00	\$22,065.20
Total Obligated	\$0.00	\$22,065.20
Total Funds Drawdown	\$0.00	\$22,065.20
Program Funds Drawdown	\$0.00	\$22,065.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$22,065.20
Washington Parish	\$0.00	\$22,065.20
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00
FEMA Public Assistance	\$ 0.00	\$ 0.00

Activity Description:

This activity is to fund the 25% match for FEMA funding to Washington Parish for Emergency Protective Measures efforts related to Hurricane Isaac.

Location Description:

Throughout Washington Parish

Activity Progress Narrative:

Entered performance measures; cleared flag.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

# of Persons	Low	Mod	Total	Low/Mod%
	149	206	1530	23.20

LMI%:

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

Match Sources

	Amount
FEMA Public Assistance	\$97,398.83
Subtotal Match Sources	\$97,398.83

Activity Supporting Documents: None

Project # / 3063-R08 / State Programs-R8

Grantee Activity Number: 55VHCS1102 - LMI HMA Cost Share - Terrebonne

Activity Title: Terrebonne - LMI HMA Cost Share - 55VHCS1102

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

3063-R08

Projected Start Date:

01/01/2014

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

State Programs-R8

Projected End Date:

06/14/2018

Completed Activity Actual End Date:

Responsible Organization:

Terrebonne Parish

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$226,597.12
Total Budget	\$0.00	\$226,597.12
Total Obligated	\$0.00	\$226,597.12
Total Funds Drawdown	\$0.00	\$226,597.12
Program Funds Drawdown	\$0.00	\$226,597.12
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$226,597.12
Terrebonne Parish	\$0.00	\$226,597.12
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for cost shares to Terrebonne Parish related to providing hazard mitigation assistance to residences for approximately 11 LMI households.

Location Description:

Throughout Terrebonne Parish, LA

Activity Progress Narrative:

Updated performance measures to match closeout paperwork.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	-1		1/5	
# of Singlefamily Units	-1		1/5	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	-14	-14	0/0	1/5	1/5	100.00
# Owner	0	-14	-14	0/0	1/5	1/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3063-R09 / State Programs-R09



Grantee Activity Number: 65VHRP1106 - Homeowner Rehab Program

Activity Title: 65VHRP1106 - Homeowner Rehab Program

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

3063-R09

Projected Start Date:

09/23/2014

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

State Programs-R09

Projected End Date:

08/18/2017

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Corporation

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$105,480.58
Total Budget	\$0.00	\$105,480.58
Total Obligated	\$0.00	\$105,480.58
Total Funds Drawdown	\$0.00	\$105,480.58
Program Funds Drawdown	\$0.00	\$105,480.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$105,480.58
Louisiana Housing Corporation	\$0.00	\$105,480.58
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity will provides grants to eligible homeowners to assist in rehabing their homes from damages caused by Hurricane Isaac. The activity will be administered by the Louisiana Housing Corporation. See activity 65VHRP1102 - Homeowner Rehab Program 2 for performance measures.

Location Description:

Throughout the Isaac declared parishes in Louisiana

Activity Progress Narrative:

Accomplishments for this activity are recorded within other activities in the same program but in different rounds. This activity is in a round that has expired and no longer being funded from, therefore there will be no expenditures from this activity going forward. All activities in this program across all rounds include: 65VHRP1101; 65VHRP1102; 65VHRP1103; 65VHRP1104; 65VHRP1106; 65VHRP1105.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3063-R10 / State Programs-R10

Grantee Activity Number: 53VHCS1108 - LMI HMA Cost Share - Tangipahoa

Activity Title: Tangipahoa - LMI HMA Cost Share - 53VHCS1108

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

3063-R10

Projected Start Date:

01/01/2014

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

State Programs-R10

Projected End Date:

07/05/2018

Completed Activity Actual End Date:

Responsible Organization:

Tangipahoa Parish

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$10,253.72
Total Budget	\$0.00	\$10,253.72
Total Obligated	\$0.00	\$10,253.72
Total Funds Drawdown	\$0.00	\$10,253.72
Program Funds Drawdown	\$0.00	\$10,253.72
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$10,253.72
Tangipahoa Parish	\$0.00	\$10,253.72
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for cost shares to Tangipahoa Parish related to providing hazard mitigation assistance to residences for approximately 7 LMI households.

Location Description:

Throughout Tangipahoa Parish, LA

Activity Progress Narrative:

This activity is in a round that has expired and no longer being funded from, therefore there will be no expenditures from this activity going forward. All activities in this program across all rounds include: 53VHCS1101; 53VHCS1107; 53VHCS1102; 53VHCS1108.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 55VHCS1103 - LMI HMA Cost Share - Terrebonne

Activity Title: Terrebonne - LMI HMA Cost Share - 55VHCS1103

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

3063-R10

Projected Start Date:

01/01/2014

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

State Programs-R10

Projected End Date:

06/14/2018

Completed Activity Actual End Date:

Responsible Organization:

Terrebonne Parish

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$73,425.03
Total Budget	\$0.00	\$73,425.03
Total Obligated	\$0.00	\$73,425.03
Total Funds Drawdown	\$0.00	\$73,425.03
Program Funds Drawdown	\$0.00	\$73,425.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$73,425.03
Terrebonne Parish	\$0.00	\$73,425.03
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for cost shares to Terrebonne Parish related to providing hazard mitigation assistance to residences for approximately 11 LMI households.

Location Description:

Throughout Terrebonne Parish, LA

Activity Progress Narrative:

Updated performance measures to match closeout paperwork; cleared flag.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	3		3/5	
# of Singlefamily Units	3		3/5	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	3	3	0/0	3/5	3/5	100.00
# Owner	0	3	3	0/0	3/5	3/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3063-R12 / State Programs-R12



Grantee Activity Number: 55VHCS1104 - LMI HMA Cost Share - Terrebonne

Activity Title: Terrebonne - LMI HMA Cost Share - 55VHCS1104

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

3063-R12

Projected Start Date:

01/01/2014

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

State Programs-R12

Projected End Date:

06/14/2018

Completed Activity Actual End Date:

Responsible Organization:

Terrebonne Parish

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$202,053.04
Total Budget	\$0.00	\$202,053.04
Total Obligated	\$0.00	\$202,053.04
Total Funds Drawdown	\$0.00	\$202,053.04
Program Funds Drawdown	\$0.00	\$202,053.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$202,053.04
Terrebonne Parish	\$0.00	\$202,053.04
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for cost shares to Terrebonne Parish related to providing hazard mitigation assistance to residences for approximately 11 LMI households.

Location Description:

Throughout Terrebonne Parish, LA

Activity Progress Narrative:

Updated performance measures to match closeout paperwork; cleared flag.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	3		3/5	
# of Singlefamily Units	3		3/5	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	3	3	0/0	3/5	3/5	100.00
# Owner	0	3	3	0/0	3/5	3/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3063-R13 / State Programs-R13

Grantee Activity Number: 55VHCS1105 - LMI HMA Cost Share - Terrebonne

Activity Title: Terrebonne - LMI HMA Cost Share - 55VHCS1105

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

3063-R13

Projected Start Date:

02/13/2017

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

State Programs-R13

Projected End Date:

07/05/2018

Completed Activity Actual End Date:

Responsible Organization:

Terrebonne Parish

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$10,253.72
Total Budget	\$0.00	\$10,253.72
Total Obligated	\$0.00	\$10,253.72
Total Funds Drawdown	\$0.00	\$10,253.72
Program Funds Drawdown	\$0.00	\$10,253.72
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$10,253.72
Terrebonne Parish	\$0.00	\$10,253.72
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for cost shares to Terrebonne Parish related to providing hazard mitigation assistance to residences.

Location Description:

Throughout Terrebonne Parish, LA

Activity Progress Narrative:

On 8/25/2023, entered Projections in the Action Plan. On 8/28/23, updated performance measures to match closeout paperwork; cleared flag.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	2		2/2	
# of Singlefamily Units	2		2/2	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	2	2	0/0	2/2	2/2	100.00
# Owner	0	2	2	0/0	2/2	2/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3063-R14 / State Programs-R14

Grantee Activity Number: 53VPRP2104 - Wardline Rd Drainage - Tangipahoa

Activity Title: Tangipahoa - Wardline Rd Drainage - 53VPRP2104

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

3063-R14

Projected Start Date:

12/13/2014

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

State Programs-R14

Projected End Date:

01/25/2019

Completed Activity Actual End Date:

01/25/2019

Responsible Organization:

Tangipahoa Parish

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$193,537.08
Total Budget	\$0.00	\$193,537.08
Total Obligated	\$0.00	\$193,537.08
Total Funds Drawdown	\$0.00	\$193,537.08
Program Funds Drawdown	\$0.00	\$193,537.08
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$193,537.08
Tangipahoa Parish	\$0.00	\$193,537.08
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity will mitigate drainage flooding problems while also increasing traffic safety within a .67 mile stretch of Wardline Rd on the west side of I-55 outside the City of Hammond. Partial deobligation of \$267,627 in non-substantial amendment dated 3/19/15.

Location Description:

Wardline Rd area west of I-55 and west of Hammond, LA

Activity Progress Narrative:

Updated performance measures and end date, marked as Completed.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	3564/5400
# of public facilities	1	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3063-R14 (Ext) / State Programs-R14 (Ext)

Grantee Activity Number: 53VPRP2104 - Wardline Rd Drain - Tangipahoa (Ext)

Activity Title: Tangipahoa - Wardline Rd Drain - 53VPRP2104 (Ex

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

3063-R14 (Ext)

Projected Start Date:

04/01/2019

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

State Programs-R14 (Ext)

Projected End Date:

04/17/2019

Completed Activity Actual End Date:

04/17/2019

Responsible Organization:

Tangipahoa Parish

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$74,089.92
Total Budget	\$0.00	\$74,089.92
Total Obligated	\$0.00	\$74,089.92
Total Funds Drawdown	\$0.00	\$74,089.92
Program Funds Drawdown	\$0.00	\$74,089.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$74,089.92
Tangipahoa Parish	\$0.00	\$74,089.92
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Isaac Extension Activity: This activity will mitigate drainage flooding problems while also increasing traffic safety within a .67 mile stretch of Wardline Rd on the west side of I-55 outside the City of Hammond. Partial deobligation of \$267,627 in non-substantial amendment dated 3/19/15.

Location Description:

Wardline Rd area west of I-55 and west of Hammond, LA

Activity Progress Narrative:

On 8/14/23, performance measures were updated; cleared flag. On 8/24/23, proposed beneficiaries were entered in the Action Plan. On 8/25/23, beneficiaries were entered in the QPR. On 9/1/23, updated performance measures and end date,



marked as Completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	3564	3564/5400
# of public facilities	1	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	2794	1697	7066	63.56

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 59VHCS1102 - LMI HMA Cost Share - Washington (Ext)

Activity Title: Washington - LMI HMA Cost Share - 59VHCS1102 (Ext)

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

3063-R14 (Ext)

Projected Start Date:

04/01/2019

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

State Programs-R14 (Ext)

Projected End Date:

06/11/2019

Completed Activity Actual End Date:

08/17/2021

Responsible Organization:

Washington Parish

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$18,639.06
Total Budget	\$0.00	\$18,639.06
Total Obligated	\$0.00	\$18,639.06
Total Funds Drawdown	\$0.00	\$18,639.06
Program Funds Drawdown	\$0.00	\$18,639.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$18,639.06
Washington Parish	\$0.00	\$18,639.06
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Isaac Extension Activity: This activity is for cost shares to Washington Parish related to providing hazard mitigation assistance to residences for LMI households.

Location Description:

Throughout Washington Parish, LA

Activity Progress Narrative:

On 8/10/23, updated performance measures to match Program Closeout paperwork. Fully expended activity.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Properties	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	1		4/3	
# of Singlefamily Units	1		4/3	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	0	1	2/1	2/2	4/3	100.00
# Owner	1	0	1	2/1	2/2	4/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65VSSD1201 - Isaac Soft Second Mortgage (Ext)

Activity Title: Isaac Soft Second Mortgage - 65VSSD1201 (Ext)

Activity Type:

Homeownership Assistance to low- and moderate-income

Project Number:

3063-R14 (Ext)

Projected Start Date:

03/31/2019

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Program Income Account:

Isaac Program Income - General Account

Activity Status:

Under Way

Project Title:

State Programs-R14 (Ext)

Projected End Date:

09/30/2025

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Corporation

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2023

To Date

\$0.00

\$2,014,759.55

Total Budget

\$0.00

\$2,014,759.55

Total Obligated

\$0.00

\$2,014,759.55

Total Funds Drawdown

\$2,218.85

\$1,592,748.81

Program Funds Drawdown

\$2,218.85

\$1,592,689.26

Program Income Drawdown

\$0.00

\$59.55

Program Income Received

\$0.00

\$47,120.00

Total Funds Expended

\$2,218.85

\$1,592,689.26

Louisiana Housing Corporation

\$2,218.85

\$1,592,689.26

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Isaac Extension Activity: The Soft Second Mortgage Program seeks to provide homeownership assistance to first time homebuyers located in eligible disaster-impacted areas by providing soft second loans and closing cost assistance.

For the purchase of a primary residence CDBG funds will be provided in the form of a soft second loan up to 20% of the purchase price up to, but not exceeding \$30,000 with an additional up to \$5,000 for closing costs. The award may be structured as a loan, soft second fully/partially forgivable loan and/or a grant.

In order to be eligible for the program, applicants must be first time homebuyers and the household income must be at or below 80% of area median income. Applicants must provide a minimum investment of at least



1% of the purchase price or \$1,500, whichever is greater. Borrowers must meet the credit score requirements for the first mortgage loan. Applicants must complete a Homeownership Education class that meets the National Industry standards. Applicants must meet all qualifications for eligibility to receive a 30 year fixed rate FHA/VA, Rural Development or Conventional first mortgage loan product.

Repayment of a portion of the principal amount, up to \$35,000 shall be due if the first Mortgage Loan is paid in full either through sale or refinance within five (5) years from the date of closing the first mortgage as follows: 0-36 Months

- 100% of the Soft Second Loan
- 37-48 Months
- 80% of the Soft Second Loan
- 49-60 Months
- 60% of the Soft Second Loan
- After 60 Months
- 0%

Location Description:

Throughout the parishes affected by Hurricane Isaac -

Allen, Ascension, Assumption, East Baton Rouge, East Feliciana, Iberville, Jefferson, Lafourche, Livingston, Morehouse, Orleans, Plaquemines, Pointe Coupee, St. Bernard, St. Charles, St. Helena, St. James, St. John the Baptist, St. Martin, St. Mary, St. Tammany, Tangipahoa, Terrebonne, Washington, West Baton Rouge and West Feliciana.

Activity Progress Narrative:

Expenditures this quarter were for project delivery - reporting and accounting.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		42/23	
# of Singlefamily Units	0		42/23	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	19/13	23/10	42/23	100.00
# Owner	0	0	0	19/13	23/10	42/23	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3063-R15 (Ext) / State Programs-R15 (Ext)



Grantee Activity Number: 55VHCS1106 - LMI HMA Cost Share - Terrebonne (Ext)

Activity Title: 55VHCS1106 - LMI HMA Cost Share - Terrebonne (Ext)

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

3063-R15 (Ext)

Projected Start Date:

01/01/2017

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

State Programs-R15 (Ext)

Projected End Date:

07/23/2019

Completed Activity Actual End Date:

Responsible Organization:

Terrebonne Parish

Overall	Jul 1 thru Sep 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$135,675.85
Total Budget	\$0.00	\$135,675.85
Total Obligated	\$0.00	\$135,675.85
Total Funds Drawdown	\$0.00	\$135,675.85
Program Funds Drawdown	\$0.00	\$135,675.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$135,675.85
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Terrebonne Parish	\$0.00	\$135,675.85
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Isaac Extension Activity: State run LMI Hazard Mitigation Assistance cost share

Location Description:

Terrebonne Parish

Activity Progress Narrative:

Updated performance measures to match closeout paperwork.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	-1		3/1	
# of Singlefamily Units	-1		3/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	-1	0	-1	3/1	0/0	3/1	100.00
# Owner	-1	0	-1	3/1	0/0	3/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	365
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	0	365
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	0

