

Grantee: Louisiana

Grant: B-06-DG-22-0002

October 1, 2020 thru December 31, 2020

Grant Number: B-06-DG-22-0002	Obligation Date: 06/12/2007	Award Date: 06/07/2007
Grantee Name: Louisiana	Contract End Date:	Review by HUD: Reviewed and Approved
Grant Award Amount: \$4,200,000,000.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$4,200,000,000.00	Estimated PI/RL Funds: \$189,222,981.14	
Total Budget: \$4,389,222,981.14		

Disasters:

Declaration Number

FEMA-1603-LA
FEMA-1607-LA

Narratives

Disaster Damage:

Hurricanes Katrina and Rita's legacy to coastal Louisiana was an unprecedented wake of death, destruction and devastation. Taken together, 1,464 people lost their lives, more than 200,000 homes and 18,000 businesses were destroyed and billions of dollars in property was impacted. Hurricane Katrina approached New Orleans and the Louisiana-Mississippi state border on August 29, 2005 at a Category 5 level, and the fifth-strongest ever recorded hurricane. Before reaching land it was downgraded to a Category 3, but caused massive destruction and severe damage up to 76 miles east of the storm's center. Orleans, Plaquemines, and St. Bernard Parishes suffered widespread flooding as a result of storm surge overtopping or breaching area levees. Along the north shore of Lake Pontchartrain, up to six feet of water inundated the cities of Mandeville and Slidell. The City of New Orleans was under a mandatory evacuation for more than a month. Less than a month later on September 24, Hurricane Rita, the second strongest ever to enter the Gulf of Mexico came ashore, also as a Category 3, and flooded the coastal areas of southwestern Louisiana in the area around Lake Charles, impacting nearly a half million households. Hurricane Katrina will most likely be categorized as the third deadliest and the costliest storm in U. S. history. While hurricane Rita exacted a lower death toll, taken together, these storms wrought catastrophic destruction on the Louisiana coastal areas, exacting an enormous toll on the material, financial and emotional resources of hundred's of thousands of Louisianans.

While the impact was wide-spread and indiscriminate of income and social status, the impact of the hurricanes on the poor was particularly devastating, especially in Orleans Parish where the U.S. Census in 2000 reports only a 46.5% homeownership rate (compared to 67.9% in the State), a median household income of \$27,133 (compared to \$32,566 in the State), and a poverty rate of 27.9% (compared to a state rate of 19.6%). In contrast, while Calcasieu, Cameron, Plaquemines and St. Bernard Parishes sustained major damage, they had higher homeownership rates (ranging between 71% and 85%), higher median incomes (ranging between \$34,000 and \$38,000) and lower poverty rates (12% to 18%). The concentration and number of persons in extreme poverty neighborhoods exacerbated the negative impact on the poor principally in New Orleans. According to the Brookings Institution (October 2005), one out of every four neighborhoods in the city of New Orleans was classified as an "extreme-poverty" neighborhood, with at least 40% of its residents living below the federal poverty threshold. These 47 neighborhoods were home to nearly 100,000 residents and had an average household income which lagged the City's by over \$17,000. The Congressional Research Service (CRS) calculates that the poverty rate in the flooded and damaged areas in the State of Louisiana was 21.4%, confirming the widespread sentiment that high poverty neighborhoods were disproportionately flooded (CRS, November 4, 2005). The social impacts were also greater for those most vulnerable before the storms. These individuals were less connected to the workforce, had educational disadvantages, were elderly or disabled, or were children. Nearly 90,000 persons aged 65 and older were likely displaced by the storms, many of whom lived alone and had at least one disability. Displaced aged persons also were poor (anestimated15

Disaster Damage:

%) and one quarter lacked vehicles. The child poverty rate in the areas affected by the hurricanes was over 30% (CRS, November 4, 2005). The fragility of the most affected populations places a greater burden on the federal, state and local resources available for recovery efforts. The poor standing of the impacted population before the hurricanes severely stretches Louisiana's state and local resources, making the need for federal assistance even more critical.

Recovery Needs:

Coastal Louisiana struggles two years after the hurricanes. The population Orleans Parish which was 455,000 in June 2005 had fallen to an estimated 223,388 in March 2007. Plaquemines Parish has lost an estimated 16% of its population while St. Bernard went 65,000 people to 15,514, a 77% loss. [All figures used here are U. S. Census estimates.] By comparison, St. Tammany parish north of Lake Pontchartrain and out of the direct path of the storms, gained 25,000 people. East Baton



Rouge Parish had an influx of nearly 36,000 people. Louisiana citizens were displaced all over the state and country with over 90,000 in Texas and significant numbers in Mississippi, Georgia and Florida. In total, approximately 210,000 FEMA applicants from Louisiana were at out-of-state mailing addresses. Job losses peaked at round 220,000 in October 2005. Currently there are 77,000 fewer people employed on the New Orleans MSA when compared to June 2005, despite increased demand for construction labor. In respect to businesses damaged by the hurricanes, 62,000 of 81,000 have reopened since the hurricanes hit, a reduction of over 25%. The gross state product declined nearly \$7.4 billion dollars in the one year period of June 2005 to 2006. Only 18% of the public schools and 21% of the child care centers in New Orleans have reopened, and three of ten New Orleans pre-storm hospitals have reopened. Sixty three (63) water systems statewide were storm damaged to the point that they have been deactivated or closed altogether. In New Orleans only 60% of the electric and 41% of the gas pre-storm customers were using these services. Bus rider ship was at 49% of the pre-storm level and 59% of the daily air line seats in and out of the Louis Armstrong Airport were being filled. The famed New Orleans streets cars, known worldwide, were not operational. Over 165,000 submitted applications for homeowner assistance to the Road Home program and nearly 40,000 have received funding by the end of July 2007. Affordable housing in New Orleans is virtually non-existent with over 35 % of the City's rental units either destroyed or severely damaged by Katrina. Four of the City's largest public housing complexes are scheduled to be demolished, rather than being rebuilt or replaced, furthering hampering New Orleans residents ability to return. Debris left in the wake of the storm amounts to staggering quantities: 22 million tons [or enough to fill the Superdome more than 13 times]; 350,000 flooded or abandoned vehicles; 60,000 damaged vessels; nearly 1.5 million units of white goods [refrigerators/freezers, washers/dryers, stoves, AC units, etc.] Estimates are available for the City of New Orleans regarding the impact of Hurricane Katrina on housing occupied by low to moderate income residents which are defined as those below 80% of the average median income (AMI). Those estimates produced by the Greater New Orleans Community Development Center show that 65% of the owner occupied units that are damaged or destroyed belonged to low to moderate income families. Low to moderate income families rented 89% of the rental units that were damaged or destroyed. An estimated total of 119,770 owner occupied and rental units serving the low to moderate income population, or 88.7%, were damaged or destroyed. Not only did the hurricanes greatly affect the availability of housing, it also affected the capacity of the non-profit infrastructure as well as the private home building industry to address th

Recovery Needs:

e needs arising from this crisis. Prior to the storms of 2005, the non-profit sector accounted for 5.6% of the State's total workforce, a substantial force on the State's economy. A large percent of those jobs fell within the State's metropolitan statistical areas, and 55% of all non-profit jobs are in the health care industry. The fact that 70% of these jobs were located in the parishes most devastated by the hurricanes call into question the state's capacity to offer critical services

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	(\$97,485.99)	\$4,379,351,698.81
Total Budget	(\$97,485.99)	\$4,379,351,698.81
Total Obligated	(\$100,185.09)	\$4,347,598,295.67
Total Funds Drawdown	\$4,181,136.58	\$4,256,394,431.78
Program Funds Drawdown	\$3,305,305.89	\$4,141,505,433.66
Program Income Drawdown	\$875,830.69	\$114,888,998.12
Program Income Received	\$0.00	\$170,339,611.32
Total Funds Expended	\$4,181,136.88	\$4,256,283,076.03
HUD Identified Most Impacted and Distressed	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
1026 Constance, LLC	\$ 0.00	\$ 12,206,740.52
Allen Parish Police Jury	\$ 0.00	\$ 20,010.00
Jefferson Parish	\$ 3,550.85	\$ 5,483,772.54
Jeffrey Ray Ponder	\$ 0.00	\$ 1,862.40
Jones, Walker LLP	\$ 0.00	\$ 0.00
Kade Babin	\$ 0.00	\$ 335.40
Kevin Robinson	\$ 0.00	\$ 990.00
LCTCS Facilities Corporation	\$ 0.00	\$ 11,325,933.88
LGD Rental II LLC	\$ 0.00	\$ 26,054,822.00
LHC RO	\$ 0.00	\$ 0.00
Lafayette Bottle Art Lofts, LLC	\$ 0.00	\$ 2,339,105.24



Lafayette City Parish Consolidated Government	\$ 0.00	\$ 379,524.25
American Office Machines, Inc.	\$ 0.00	\$ 3,636.90
Lafitte Market Rate Rental LLC	\$ 126,829.00	\$ 15,225,667.86
Lafitte Redevelopment Blocks 1-3 LLC	\$ 0.00	\$ 6,551,441.00
Lafitte Redevelopment Blocks 5-8 LLC	\$ 0.00	\$ 15,662,811.00
Lafitte Treme Oak Place, LLC	\$ 0.00	\$ 1,984,779.00
Lafourche Parish Council	\$ 0.00	\$ 0.00
Levy Gardens Partners 2007, LP	\$ 0.00	\$ 2,654,585.78
LexisNexis Risk Data Management, Inc.	\$ 0.00	\$ 353.50
Livingston Parish Council	\$ 0.00	\$ 0.00
Louisiana Department of Health and Hospitals	\$ 0.00	\$ 38,037,732.47
Louisiana Dept of Justice Attorney General Office	\$ 0.00	\$ 0.00
Andrus Security Co #786	\$ 0.00	\$ 8,229.03
Louisiana Division of Administration DBA The Department	\$ 0.00	\$ 15,597,251.50
Louisiana Governor's Office of Homeland Security and	\$ 0.00	\$ 2,152,670.11
Louisiana Housing Corporation	\$ 301,199.34	\$ 7,942,125.30
Louisiana Land Trust	\$ 0.00	\$ 11,662,073.42
Louisiana Office of Technology Services	\$ 0.00	\$ 2,011,803.44
Louisiana Solutions, LLC	\$ 0.00	\$ 7,557,193.68
Louisiana State University	\$ 50,381.10	\$ 658,363.50
MIE Properties - LA LLC	\$ 0.00	\$ 443.04
Manchester Court, LLC	\$ 0.00	\$ 4,705,000.00
Mark Roberts	\$ 0.00	\$ 2,216.40
Atlassian Pty Ltd.	\$ 0.00	\$ 5,320.00
Materials Management Group, Inc.	\$ 0.00	\$ 0.00
Metastorm Inc.	\$ 0.00	\$ 19,303.56
Monet Acres, LP II	\$ 0.00	\$ 4,580,000.00
Mythics, Inc.	\$ 0.00	\$ 38,319.01
Neville Crossing, LLC	\$ 0.00	\$ 27,000,000.00
New Covington Apartments, LP	\$ 0.00	\$ 7,658,916.00
New Koosharem Corp Westaff	\$ 0.00	\$ 0.00
New Orleans Redevelopment Authority	\$ 637,749.33	\$ 26,430,714.70
Newhaven Court, LLC	\$ 0.00	\$ 4,726,526.00
Norfolk Point, LLC	\$ 0.00	\$ 22,000,000.00
Atmosphere Movers Inc.	\$ 0.00	\$ 0.00
O'Neill J. Vappie III	\$ 0.00	\$ 2,966.40
Oak Villa, LP	\$ 0.00	\$ 850,005.00
Office Facilities Corporation Division of Administration	\$ 0.00	\$ 3,356.99
Office Furniture World Inc.	\$ 0.00	\$ 5,782.00
Office Telecommunications Mgmt	\$ 29.37	\$ 244,904.69
Office of Community Development (OCD), Disaster	\$ 1,106,875.70	\$ 21,278,551.46
Office of Community Development (OCD), Disaster	\$ 0.00	\$ 2,955,632,369.26
Office of Computing Services	\$ 0.00	\$ 37,272.47
On Iberville Phase I, LLC	\$ 0.00	\$ 12,323,357.00
On Iberville Phase II, LLC	\$ 0.00	\$ 989,660.00
B.W. Cooper 1B, LLC	\$ 0.00	\$ 2,600,000.00
On Iberville Phase III, LLC	\$ 0.00	\$ 1,053,788.22
On Iberville Phase IV, LLC	\$ 0.00	\$ 1,425,000.00
On Iberville Phase VII, LLC	\$ 0.00	\$ 695,421.21
Open Text, Inc.	\$ 0.00	\$ 97,276.61
Orleans Parish	\$ 0.00	\$ 0.00
Orleans Parish School Board	\$ 0.00	\$ 86,744.57
Paisley Court, LLC	\$ 0.00	\$ 11,260,958.00
Pan American Engineers Inc	\$ 44,958.75	\$ 1,810,968.91
Peoples Community Subsidiary, Inc.	\$ 0.00	\$ 95,123.78
Plaquemines Parish Government	\$ 1,113,904.21	\$ 11,623,948.44
BW Cooper I, LLC	\$ 0.00	\$ 24,400,000.00



Preservation Alliance of New Orleans DBA Preservation	\$ 0.00	\$ 3,774,333.60
Preservation Housing IV, LLC Walnut Square Apts.	\$ 0.00	\$ 19,494,767.00
Presley Park Development Co., LP	\$ 0.00	\$ 12,500,000.00
Proofpoint Inc.	\$ 0.00	\$ 13,199.50
Providence Community Housing	\$ 0.00	\$ 491,895.00
Providence Technical Services LLC	\$ 0.00	\$ 1,363,427.04
Quadel Consulting Corp.	\$ 0.00	\$ 2,649.00
Rachel Hurd	\$ 0.00	\$ 36.00
Rapides Station Community Ministries	\$ 0.00	\$ 1,099,491.47
Reliance-Carondelet Associates One, LP	\$ 0.00	\$ 26,505,724.00
Baker Donelson Bearman	\$ 0.00	\$ 0.00
Renoir Acres, LP II	\$ 0.00	\$ 4,420,000.00
Richard L. Decuir Jr.	\$ 0.00	\$ 3,167.20
River Parish Security	\$ 0.00	\$ 396.00
River South Development, LP	\$ 0.00	\$ 233,964.00
SHI International Inc.	\$ 0.00	\$ 547,462.29
STR Grants, LLC	\$ 0.00	\$ 648,991.93
Secure Data Solutions Inc.	\$ 0.00	\$ 5,283.26
Sewerage and Water Board of New Orleans	\$ 14,695.00	\$ 14,695.00
Shred It Dallas-New Orleans	\$ 0.00	\$ 67.50
Solarwinds Inc. Solarwinds Worldwide LLC	\$ 0.00	\$ 558.40
Baldwin Title Company of LA LLC/Artspace	\$ 0.00	\$ 3,464,732.10
Specialty Sales & Service Inc. DBA Absolute Document	\$ 0.00	\$ 3,173.63
St. Bernard I, LLC	\$ 0.00	\$ 26,181,567.00
St. Bernard Parish Government	\$ 101,201.61	\$ 16,268,969.97
St. Bernard Project	\$ 0.00	\$ 1,143,442.93
St. Charles Parish	\$ 0.00	\$ 41,530.00
St. Helena Parish Police Jury	\$ 0.00	\$ 0.00
St. Landry Parish	\$ 0.00	\$ 0.00
St. Martin Parish	\$ 0.00	\$ 0.00
St. Mary Parish	\$ 0.00	\$ 0.00
St. Michael Senior Housing 2006, LP	\$ 0.00	\$ 2,971,136.00
Bayou Title Inc.	\$ 0.00	\$ 99,412,801.88
St. Tammany Parish Government	\$ 33,928.80	\$ 2,012,659.67
Stanley Convergent Security	\$ 0.00	\$ 0.00
Stormsource LLC Storm Source Software	\$ 0.00	\$ 3,674.00
Sugar Hill Crossing, LLC	\$ 0.00	\$ 9,192,490.00
Sulphur Retirement Community, LLC	\$ 0.00	\$ 819,232.00
Summit Belmont Village Apartments, Ltd.	\$ 0.00	\$ 5,818,269.00
Tangipahoa Parish	\$ 0.00	\$ 0.00
Tejuanya R. Evans	\$ 0.00	\$ 48.00
Terrebonne Parish	\$ 0.00	\$ 138,244.00
Terrebonne Parish School Board	\$ 0.00	\$ 367,400.00
1501 Canal Apartments, LLC	\$ 0.00	\$ 8,808,311.00
Beau Box Property Management LLC	\$ 0.00	\$ 1,061.17
Terrebonne Revitalization Co. II LLC Barataria Station Apts.	\$ 0.00	\$ 127,328.00
The Baringer Law Firm II LLC	\$ 0.00	\$ 5,842.00
The Compass Group, LLC	\$ 50,560.00	\$ 2,354,800.49
The Hon Company C/O Frost-Barber Inc.	\$ 0.00	\$ 7,232.92
The Muses II, LP	\$ 0.00	\$ 6,804,378.88
The Muses, LTD 1	\$ 0.00	\$ 25,741,662.00
The Preserve New Orleans I, LLC	\$ 0.00	\$ 16,007,141.00
Treme Community Education Program, Inc	\$ 0.00	\$ 280,000.00
Troy Gibson	\$ 0.00	\$ 1,971.20
United Way of Southeast Louisiana.	\$ 0.00	\$ 2,624,321.83
Beauregard Parish Police Jury	\$ 0.00	\$ 0.00
University of New Orleans & Research Technology	\$ 0.00	\$ 0.00



University of New Orleans Lakefront	\$ 0.00	\$ 274,136.63
VM Ware Inc.	\$ 0.00	\$ 8,304.01
Venyu Solutions Inc.	\$ 0.00	\$ 881,857.78
Vermilion Parish Police Jury	\$ 0.00	\$ 840,082.75
Vernon Parish Police Jury	\$ 0.00	\$ 0.00
Village of Sun	\$ 0.00	\$ 55,704.00
Voyager Fleet Systems Inc.	\$ 0.00	\$ 533.82
W. W. Grainger	\$ 0.00	\$ 251.52
Washington Parish	\$ 0.00	\$ 0.00
Beechgrove Homes, LLC	\$ 0.00	\$ 13,900,000.00
Westfield Court, LLC	\$ 0.00	\$ 4,745,000.00
Worley Catastrophe Response	\$ 0.00	\$ 233,391.50
Xerox Corp.	\$ 0.00	\$ 100,068.23
Xerox State & Local Solutions, Inc.	\$ 0.00	\$ 321,271.15
Zinsel Glass and Mirror LLC DBA Capital Glass and Mirror,	\$ 0.00	\$ 48.31
Zoho Corp.	\$ 0.00	\$ 13,352.00
Zoho Corporation	\$ 0.00	\$ 8,097.50
Bellsouth Telecommunications Inc. DBA AT&T Louisiana	\$ 0.00	\$ 527.76
Benjamin C. Foret	\$ 0.00	\$ 96.00
Blue Plate Lofts LLC	\$ 0.00	\$ 8,583,539.00
Blue Streak Technologies LLC	\$ 0.00	\$ 48,000.00
Bonne Terre Village II, LLC	\$ 0.00	\$ 4,998,148.00
Brent A Rideau	\$ 0.00	\$ 48.00
Brookwood Properties LLC DBA The Storage Center	\$ 0.00	\$ 1,219.20
750 Jeff Davis, LLC	\$ 3,768.00	\$ 269,716.00
CB&I GOVERNMENT SOLUTIONS INC (HMGP)	\$ 0.00	\$ 63,285,763.98
CGI Technologies and Solutions	\$ 0.00	\$ 17,532,346.99
CJ Peete I, LLC	\$ 0.00	\$ 25,061,630.00
Calcasieu Parish Police Jury	\$ 0.00	\$ 4,545,890.12
Cameron Parish Police Jury	\$ 0.00	\$ 650,000.00
Capital One Bank	\$ 0.00	-\$ 586.50
Central Parking System of Louisiana Inc.	\$ 0.00	\$ 2,619.53
Charleston Homes, L.P.	\$ 0.00	\$ 766,036.00
Chateau Carre Apartments, LP	\$ 0.00	\$ 8,730,000.00
Choctaw Lodge GP, LLC	\$ 0.00	\$ 2,171,670.36
ACS State and Local Solutions	\$ 0.00	\$ 46,852,087.90
Cintas Corporation #2	\$ 0.00	\$ 15,656.12
Citrix Systems Inc. and Subsidiaries	\$ 0.00	\$ 37,673.90
City of Baker	\$ 0.00	\$ 0.00
City of Gretna	\$ 0.00	\$ 0.00
City of Mandeville	\$ 0.00	\$ 139,341.06
City of New Orleans - K/R	\$ 591,505.82	\$ 62,384,593.63
Classic Construction of New Orleans Constance Lofts, LLC	\$ 0.00	\$ 5,396,197.00
Classic Construction of New Orleans Venture II, LLC	\$ 0.00	\$ 695,272.00
Cottages at the Power Center Development Co, LP	\$ 0.00	\$ 17,875,000.00
Coventry Court, LLC	\$ 0.00	\$ 4,726,526.00
AT&T Computer Sciences Corporation	\$ 0.00	\$ 12.97
Crescent Club New Orleans I, LLC	\$ 0.00	\$ 19,600,000.00
Crescent Garden Homes Partners 2007, LP	\$ 0.00	\$ 0.00
Crockett's Security Guard Service, Inc.	\$ 0.00	\$ 25,752.91
Cypress Manor I, LP	\$ 0.00	\$ 984,526.00
Daigle Fisse & Kessenich PLC	\$ 0.00	\$ 881.00
Dell Marketing LP State & Local Governments	\$ 0.00	\$ 97,863.11
Division of Administration Facility Planning	\$ 0.00	\$ 3,407,134.84
Dogwood Place Subdivision, LP	\$ 0.00	\$ 1,372,215.00
Don J. Wallace	\$ 0.00	\$ 72.00
Dunbar Meadow, LLC	\$ 0.00	\$ 19,600,000.00



AT&T Global Network Services LLC AT&T Corp.	\$ 0.00	\$ 40.00
Dwayne Washington	\$ 0.00	\$ 27.00
EAN Holdings, LLC DBA Enterprise Rent A Car	\$ 0.00	\$ 294.12
EMAC Partners 2007 LP	\$ 0.00	\$ 19,116,060.00
EMC Corporation	\$ 0.00	\$ 177,838.09
East Baton Rouge Parish	\$ 0.00	\$ 0.00
Eddie Guidry	\$ 0.00	\$ 1,160.60
Eleven37 Apartments, LLC	\$ 0.00	\$ 9,277,059.00
Elijah Jenkins Jr.	\$ 0.00	\$ 776.60
Embarcadero Technologies	\$ 0.00	\$ 1,381.20
England Partners, LP	\$ 0.00	\$ 1,000,000.00
AT&T Mobility II LLC DBA AT&T Mobility	\$ 0.00	\$ 69,254.57
Environ International Corp.	\$ 0.00	\$ 4,188,326.56
Environmental Systems Research Institute Inc.	\$ 0.00	\$ 5,120.46
FBT Community Development Corporation Limited	\$ 0.00	\$ 1,000,000.00
FGS Building Venture LLC	\$ 0.00	\$ 1,121,349.60
FIA Card Services NA DBA Bank of America	\$ 0.00	\$ 104.43
Federal Express Corp.	\$ 0.00	\$ 11.11
First American Title Insurance Company of Louisiana	\$ 0.00	\$ 176,110,134.42
Fishman, Haygood, Phelps	\$ 0.00	\$ 67,857.75
GCHP-Esplanade LLC	\$ 0.00	\$ 1,430,694.97
GLD II Investments LLC	\$ 0.00	\$ 858.76
Aberdeen Court, LLC	\$ 0.00	\$ 4,725,525.00
GS Abbeville SR, LLC	\$ 0.00	\$ 4,648,143.00
GS Lake Charles FAM, LLC	\$ 0.00	\$ 6,119,602.00
GS Lake Charles SR, LLC	\$ 0.00	\$ 4,902,886.00
Georgetown Manor, LP	\$ 0.00	\$ 9,088,962.00
Global Data Systems Inc.	\$ 0.00	\$ 31,662.74
Grand Lake Elderly Housing, LLC	\$ 0.00	\$ 771,240.00
Gulf Coast Housing Partnership - Martin Luther King, LLC	\$ 0.00	\$ 8,035,387.60
HGI Catastrophe Service, LLC	\$ 0.00	\$ 0.00
High School Park Development, LP	\$ 0.00	\$ 1,000,000.00
Housing & Development Services, Inc.	\$ 0.00	\$ 1,270,824.83
Acadia Parish Police Jury	\$ 0.00	\$ 0.00
Hunt, Guillot, & Associates, LLC	\$ 0.00	\$ 25,478,381.82
Hunter Law Firm, LLC DBA/Fairfield Title Insurance, LLC	\$ 0.00	\$ 0.00
ICF International Emergency Management, LLC	\$ 0.00	\$ 0.00
Iberia Parish	\$ 0.00	\$ 162,240.97
Iberville Parish	\$ 0.00	\$ 0.00
Indiana Partners, LP	\$ 0.00	\$ 2,226,057.00
JAT Bureau of Protective Services & Management Inc.	\$ 0.00	\$ 8,314.53
James E. Delatte Sr.	\$ 0.00	\$ 1,286.20
James Green	\$ 0.00	\$ 776.40
Jefferson Davis Parish Police Jury	\$ 0.00	\$ 2,072,311.32

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	63.27%		63.39%
Minimum Non Federal Match	\$.00		\$.00
Limit on Public Services	\$658,383,447.17		\$56,127,737.91
Limit on Admin/Planning	\$877,844,596.23		\$69,369,797.38
Limit on Admin	\$219,461,149.06		\$61,966,189.79
Most Impacted and Distressed	\$.00		\$.00



Overall Progress Narrative:

During the 2020 Q4, a total of \$7.12M in disaster recovery CDBG grant funds were expended on the Housing, Infrastructure, Economic Development, Planning and Technical Assistance Programs designed to assist Louisianans in the recovery from Hurricanes Katrina and Rita. Approximately 16% of the total went to state administrative costs for 2020 Q4. However, overall administration costs remain well below 2% (at 1.13%). The current state administrative cost is higher than in previous years due to the increase in monitoring and compliance activities, as well as project closeout costs as these activities wind down. Details on project costs, beneficiary data, and performance measures can be found within this document.

Katrina/Rita grant funds totaling \$7,500,000.00 are used to fund NDR (National Disaster Resilience) programs. This money consists of \$3,025,561.85 from Katrina/Rita Grant 1 and \$974,438.15 from Katrina/Rita Grant 2 being used to fund the NDR Gretna Resilience District Kickstart Project in Jefferson parish. An additional \$3,500,000.00 from Katrina/Rita Program Income is being used to fund the NDR Emerging Industry Business Incubator at Nicholls State University, pending HUD approval. These use of funds between different grants has been approved by HUD.

NOTE: For all activities in this QPR with no narratives, there were no expenditures in this quarter.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0001, Acadia Parish Revitalization	\$0.00	\$0.00	\$0.00
0002, Housing for Renters - Multi-family	\$162,257.94	\$587,973,828.61	\$566,846,514.94
00026, Recovery Workforce Training Program	\$0.00	\$11,325,934.00	\$11,325,933.88
0002P, Allen Parish Revitalization-Parish	\$0.00	\$53,261.00	\$0.00
0002S, Allen Parish Revitalization-State	\$0.00	\$27,837.50	\$0.00
0003, Housing for Renters - Single Family	\$127,791.24	\$420,020,312.12	\$416,437,873.19
0004, First Time Homebuyer	\$0.00	\$4,620,918.39	\$2,613,210.38
0006, Non-Profit Rebuilding	\$0.00	\$6,000,000.00	\$5,585,823.67
0006P, Beauregard Parish Revitalization-Parish	\$0.00	\$65,008.33	\$0.00
0006S, Beauregard Parish Revitalization-State	\$0.00	\$0.00	\$0.00
0010, Environmental Clearance	\$0.00	\$1,500,000.00	\$1,344,237.74
0010P, Calcasieu Parish Revitalization-Parish	\$0.00	\$939,144.12	\$0.00
0010S, Calcasieu Parish Revitalization-State	\$0.00	\$1,087.23	\$0.00
0012P, Cameron Parish Revitalization-Parish	\$0.00	\$12,750.00	\$0.00
0012S, Cameron Parish Revitalization-State	\$0.00	\$0.00	\$0.00
0017, East Baton Rouge Parish Revitalization	\$0.00	\$0.00	\$0.00
0019, East Feliciana Parish Revitalization-Parish	\$0.00	\$0.00	\$0.00
0021, Infrastructure - Long Term Community Recovery	\$1,716,397.42	\$110,205,059.00	\$102,502,063.11
0022, Infrastructure - Local Government	\$191,983.59	\$33,837,759.73	\$33,653,741.34
0023P, Iberia Parish Revitalization-Parish	\$0.00	\$168,183.59	\$0.00
0023S, Iberia Parish Revitalization-State	\$0.00	\$2,500.00	\$0.00
0024, Iberville Parish Revitalization	\$0.00	\$0.00	\$0.00
0026P, Jefferson Parish Revitalization-Parish	\$0.00	\$705,058.50	\$0.00
0026S, Jefferson Parish Revitalization-State	\$0.00	\$4,011,488.12	\$0.00
0027, Jefferson Davis Parish Revitalization	\$0.00	\$110,235.32	\$0.00
0028, Lafayette Parish Revitalization	\$0.00	\$379,524.25	\$0.00
0029P, Lafourche Parish Revitalization-Parish	\$0.00	\$0.00	\$0.00
0029S, Lafourche Parish Revitalization-State	\$0.00	\$0.00	\$0.00
0032P, Livingston Parish Revitalization-Parish	\$0.00	\$0.00	\$0.00
0032S, Livingston Parish Revitalization-State	\$0.00	\$0.00	\$0.00
0036P, Orleans Parish Revitalization-Parish	\$0.00	\$58,208,784.26	\$0.00



0036S, Orleans Parish Revitalization-State	\$0.00	\$37,059,220.34	\$0.00
0038P, Plaquemines Parish Revitalization-Parish	\$0.00	\$0.00	\$0.00
0038S, Plaquemines Parish Revitalization-State	\$0.00	\$1,076,011.26	\$0.00
0040, Public Services	\$0.00	\$26,104,706.77	\$22,820,094.62
0044P, St. Bernard Parish Revitalization - Parish	\$0.00	\$5,928,000.00	\$0.00
0044S, St. Bernard Parish Revitalization - State	\$0.00	\$3,534,615.65	\$0.00
0045, St. Charles Parish Revitalization	\$0.00	\$41,530.00	\$0.00
0046, St. Helena Parish Revitalization	\$0.00	\$0.00	\$0.00
0049, St. Landry Parish Revitalization	\$0.00	\$145.24	\$0.00
0050, St. Martin Parish Revitalization	\$0.00	\$0.00	\$0.00
0051, St. Mary Parish Revitalization	\$0.00	\$0.00	\$0.00
0052P, St. Tammany Parish Revitalization-Parish	\$0.00	\$1,941,263.40	\$0.00
0052S, St. Tammany Parish Revitalization-State	\$0.00	\$12,636.19	\$0.00
0053, Tangipahoa Parish Revitalization	\$0.00	\$0.00	\$0.00
0055P, Terrebonne Parish Revitalization-Parish	\$0.00	\$153,244.39	\$0.00
0055S, Terrebonne Parish Revitalization-State	\$0.00	\$0.00	\$0.00
0057P, Vermilion Parish Revitalization-Parish	\$0.00	\$268,350.00	\$0.00
0057S, Vermilion Parish Revitalization-State	\$0.00	\$1,646.78	\$0.00
0058P, Vernon Parish Revitalization-Parish	\$0.00	\$0.00	\$0.00
0058S, Vernon Parish Revitalization-State	\$0.00	\$0.00	\$0.00
0059P, Washington Parish Revitalization - Parish	\$0.00	\$0.00	\$0.00
0059S, Washington Parish Revitalization - State	\$0.00	\$0.00	\$0.00
0065, Homeowner Programs	\$0.00	\$2,956,367,110.00	\$2,956,010,741.92
0066, Piggyback PIA	\$0.00	\$54,466,795.97	\$2,314,660.00
0088, Road Home Insurance Litigation PIA	\$0.00	\$16,865,382.00	\$0.00
0099, Administrative Costs	\$1,106,875.70	\$42,831,369.35	\$20,050,538.87
3053, LA SAFE	\$0.00	\$974,438.15	\$0.00
3067, LaSafe	\$0.00	\$974,438.15	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
BCKT, Bucket Project	\$0.00	\$0.00	\$0.00

Activities

Project # / 0002 / Housing for Renters - Multi-family



Grantee Activity Number:	H2XC-0071 - Piggyback - Lafitte 89
Activity Title:	Piggyback - Lafitte 89 (H2XC-0071) Non-PI 1

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
02/11/2014

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Housing for Renters - Multi-family

Projected End Date:
07/04/2018

Completed Activity Actual End Date:
07/04/2018

Responsible Organization:
Lafitte Market Rate Rental LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,060,804.56
Total Budget	\$0.00	\$1,060,804.56
Total Obligated	\$0.00	\$1,060,804.56
Total Funds Drawdown	\$0.00	\$1,060,804.56
Program Funds Drawdown	\$0.00	\$1,060,804.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$171,965.00
Total Funds Expended	\$0.00	\$1,060,804.56
Lafitte Market Rate Rental LLC	\$0.00	\$1,060,804.56
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

89 unit mixed-income (46 units @ or below 80% AMI, 43 units unrestricted) development in New Orleans, LA. Katrina/Rita Recovery Grant 1 funds \$2,700,000 of the program. This activity holds 4 of the units. The remaining units are in Piggyback - Lafitte 89 (HTXC-0071) and Piggyback - Lafitte 89 (PG02).

Location Description:

2200 Lafitte Street New Orleans, LA 70119

Activity Progress Narrative:

Changed End Data as per Anaylst request.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	4	8/4
# of Multifamily Units	4	8/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	4/2	4/4	100.00
# Renter Households	0	0	0	0/0	4/2	4/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	H2XC-01 - Piggyback - Blue Plate Lofts
Activity Title:	Blue Plate Lofts

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
03/22/2011

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Housing for Renters - Multi-family

Projected End Date:
06/24/2013

Completed Activity Actual End Date:

Responsible Organization:
Blue Plate Lofts LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$8,583,539.00
Total Budget	\$0.00	\$8,583,539.00
Total Obligated	\$0.00	\$8,583,539.00
Total Funds Drawdown	\$0.00	\$8,583,539.00
Program Funds Drawdown	\$0.00	\$8,583,539.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$210,318.61
Total Funds Expended	\$0.00	\$8,583,539.00
Blue Plate Lofts LLC	\$0.00	\$8,583,539.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

72 unit mixed-income rehab of historic property. Other Funds consists of First mortgage and Low Income Housing Tax Credits equity, as well as New Orleans LA HOME funds, Historic Tax Credits Equity and Loan.

Location Description:

Orleans Parish

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	72/72
# of Multifamily Units	0	72/72

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	16/16	34/34	72/72	69.44
# of Persons	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	16/16	34/34	72/72	69.44

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Other (Private)	\$17,347,536.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None



Grantee Activity Number:	H2XC-06 - Piggyback - Tiffany Apts.
Activity Title:	Dunbar Meadow - Tiffany Apts.

Activity Type:
Affordable Rental Housing

Activity Status:
Completed

Project Number:
0002

Project Title:
Housing for Renters - Multi-family

Projected Start Date:
06/26/2007

Projected End Date:
01/07/2010

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Dunbar Meadow, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$19,600,000.00
Total Budget	\$0.00	\$19,600,000.00
Total Obligated	\$0.00	\$19,600,000.00
Total Funds Drawdown	\$0.00	\$19,600,000.00
Program Funds Drawdown	\$0.00	\$19,600,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$113,388.00
Total Funds Expended	\$0.00	\$19,600,000.00
Dunbar Meadow, LLC	\$0.00	\$19,600,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Tiffany Apartments, located in Abbeville in Vermilion Parish, is the first South-West Louisiana Piggyback development closed to aid in the recovery of the Hurricane Rita affected area. Tiffany, a 250 unit mixed-income development with \$42,000,000 in total development costs, utilized \$19,600,000 in CDBG gap financing. One hundred fifty units (60% of total) will be at market rate with the remaining 100 units being set aside for income levels ranging from 30%-60% of area median income. Thirteen of the 100 low/mod units will be reserved for permanent supportive housing. A Grand Opening Ceremony was held Mar 19, 2009. Sec 504 units will be verified next quarter. The project is now known as Stone Bridge Apartments.

Location Description:

Rodeo Road Abbeville, LA

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Properties	0	1/1
-----------------	---	-----

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	250/250
# of Multifamily Units	0	250/250

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	55/50	71/78	249/250	50.60
# Renter Households	0	0	0	55/50	71/78	249/250	50.60

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number: H2XC-09 - Piggyback - Jefferson Davis Apts.

Activity Title: Jefferson Davis

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

12/26/2007

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

12/26/2021

Completed Activity Actual End Date:

Responsible Organization:

750 Jeff Davis, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,338,576.00
Total Budget	\$0.00	\$1,338,576.00
Total Obligated	\$0.00	\$1,338,576.00
Total Funds Drawdown	\$3,768.00	\$269,716.00
Program Funds Drawdown	\$3,768.00	\$269,716.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$545,875.83
Total Funds Expended	\$3,768.00	\$269,716.00
750 Jeff Davis, LLC	\$3,768.00	\$269,716.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The OCD closed the thirteenth Piggyback deal, Jefferson Davis Apartments, on December 26th, 2007. This 100% affordable development is located in New Orleans and accounts for \$1,338,567 in CDBG funding. It is new construction and located on South Jefferson Davis Parkway. Jefferson Davis will develop 72 units. OCD will be funding PBRA only. A Grand Opening ceremony was held March 10, 2009. The project is now know as The Meridian.

Location Description:

750 S. Jefferson Davis Parkway, New Orleans, LA

Activity Progress Narrative:

Expenditures this quarter were for the 750 Jeff Davis - The Meridian Piggyback Rental Assistance project.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	72/72
# of Multifamily Units	0	72/72

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	15/16	57/56	72/72	100.00
# Renter Households	0	0	0	15/16	57/56	72/72	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	H2XC-11 - Piggyback - Crescent Club
Activity Title:	Crescent Club

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
05/22/2007

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Housing for Renters - Multi-family

Projected End Date:
01/07/2010

Completed Activity Actual End Date:

Responsible Organization:
Crescent Club New Orleans I, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$19,600,000.00
Total Budget	\$0.00	\$19,600,000.00
Total Obligated	\$0.00	\$19,600,000.00
Total Funds Drawdown	\$0.00	\$19,600,000.00
Program Funds Drawdown	\$0.00	\$19,600,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$1,484,148.67
Total Funds Expended	\$0.00	\$19,600,000.00
Crescent Club New Orleans I, LLC	\$0.00	\$19,600,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The OCD closed the second Piggyback deal, The Crescent Club, on May 24th, 2007. This mixed income development is located in New Orleans and accounts for \$19,600,000 in CDBG funding. It is new construction and located on Tulane Avenue. The Crescent Club will develop 228 units. Ground-breaking ceremonies were held in New Orleans on August 24th, 2007. A grand opening ceremony was held Sep 29th 2009.

Location Description:

3000 Tulane Ave New Orleans, LA 70119

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	228/228
# of Multifamily Units	0	228/228

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	50/50	73/67	227/228	54.19
# Renter Households	0	0	0	50/50	73/67	227/228	54.19

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number: H2XC-12 - Piggyback - Cypress Manor I Apts.

Activity Title: Cypress Manor

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

08/07/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing for Renters - Multi-family

Projected End Date:

03/11/2010

Completed Activity Actual End Date:

Responsible Organization:

Cypress Manor I, LP

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$984,526.00
Total Budget	\$0.00	\$984,526.00
Total Obligated	\$0.00	\$984,526.00
Total Funds Drawdown	\$0.00	\$984,526.00
Program Funds Drawdown	\$0.00	\$984,526.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$91,554.00
Total Funds Expended	\$0.00	\$984,526.00
Cypress Manor I, LP	\$0.00	\$984,526.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The OCD closed the seventeenth Piggyback deal, Cypress Manor, on Aug 7th, 2008. This development is located in New Orleans. It is new construction and located on Stroelitz St. Cypress Manor will develop 51 units. OCD will fund upon completion.

Location Description:

Orleans Parish

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	51/51
# of Multifamily Units	0	51/51

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	11/11	39/39	51/51	98.04
# Renter Households	0	0	0	11/11	39/39	51/51	98.04

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
1st Mortgage	\$400,000.00
LIHTC Equity	\$9,559,079.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None

Grantee Activity Number:	H2XC-13 - Piggyback - 200 Carondelet
Activity Title:	200 Carondelet

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
05/15/2007

Benefit Type:
Direct (Household)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Housing for Renters - Multi-family

Projected End Date:
04/04/2010

Completed Activity Actual End Date:
04/05/2010

Responsible Organization:
Reliance-Carondelet Associates One, LP

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$26,500,000.00
Total Budget	\$0.00	\$26,500,000.00
Total Obligated	\$0.00	\$26,500,000.00
Total Funds Drawdown	\$0.00	\$26,500,000.00
Program Funds Drawdown	\$0.00	\$26,500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$425,446.00
Total Funds Expended	\$0.00	\$26,500,000.00
Reliance-Carondelet Associates One, LP	\$0.00	\$26,500,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

A 190 unit mixed-income (60% Market rate, 40% affordable) acquisition/rehab in the central business district of New Orleans was the first LIHTC-CDBG Piggyback development to close. The CDBG loan of \$26,500,000 is part of \$70,000,000 in total development costs and closed May 16, 2007. The Grand Opening ceremony held March 20th 2009.

Location Description:

200 Carondelet New Orleans, LA 70130

Activity Progress Narrative:

Performed closeout actions for activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	2/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	189	378/189
# of Multifamily Units	189	378/189

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	38	59	189	79/38	100/38	376/189	47.61
# Renter Households	38	59	189	79/38	100/38	376/189	47.61

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number:	H2XC-1300 OCH (PG23) H2XC-0082
Activity Title:	1300 OCH (PG23) H2XC-0082

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
07/25/2019

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Planned

Project Title:
Housing for Renters - Multi-family

Projected End Date:
04/29/2022

Completed Activity Actual End Date:

Responsible Organization:
Louisiana Housing Corporation

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$5,000,000.00
Total Budget	\$0.00	\$5,000,000.00
Total Obligated	\$0.00	\$5,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Housing Corporation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

New Construction of 100 LIHTC - Mixed Income/Affordable housing units. 40 units designated Low-Income Tax Credit Units, 11 designated for those at or below 80% AMI, and 49 units are unrestricted.

Location Description:

1300 Oretha Castle Haley Blvd, New Orleans, LA 70113

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number:	H2XC-16 - Piggyback - St. Michael's Senior Housing
Activity Title:	St. Michael's Senior Housing

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
03/25/2010

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Housing for Renters - Multi-family

Projected End Date:
06/25/2012

Completed Activity Actual End Date:
06/26/2012

Responsible Organization:
St. Michael Senior Housing 2006, LP

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$2,971,136.00
Total Budget	\$0.00	\$2,971,136.00
Total Obligated	\$0.00	\$2,971,136.00
Total Funds Drawdown	\$0.00	\$2,971,136.00
Program Funds Drawdown	\$0.00	\$2,971,136.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$864,433.14
Total Funds Expended	\$0.00	\$2,971,136.00
St. Michael Senior Housing 2006, LP	\$0.00	\$2,971,136.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Sixty unit 100% affordable seniors project on Tulane Avenue in New Orleans.

Location Description:

Orleans Parish

Activity Progress Narrative:

Performed closeout actions for activity.
Changed End Data as per Analyst request.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	2/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	60	120/60
# of Multifamily Units	60	120/60

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	3	57	60	63/3	57/57	120/60	100.00
# Renter Households	3	57	60	63/3	57/57	120/60	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	H2XC-26 - Piggyback - St. Bernard I
Activity Title:	St. Bernard - Columbia Citi Res

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
12/07/2008

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Housing for Renters - Multi-family

Projected End Date:
06/11/2012

Completed Activity Actual End Date:
06/12/2012

Responsible Organization:
St. Bernard I, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$26,181,567.00
Total Budget	\$0.00	\$26,181,567.00
Total Obligated	\$0.00	\$26,181,567.00
Total Funds Drawdown	\$0.00	\$26,181,567.00
Program Funds Drawdown	\$0.00	\$26,181,567.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$289,882.00
Total Funds Expended	\$0.00	\$26,181,567.00
St. Bernard I, LLC	\$0.00	\$26,181,567.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The OCD closed the twenty-third Piggyback deal, St. Bernard, on December 8th, 2008. This mixed-income development is located in New Orleans and accounts for \$27,000,000 in CDBG funding. It is new construction and will develop 466 units.

Location Description:

Orleans Parish

Activity Progress Narrative:

Performed closeout actions for activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	2/1



	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	466		932/466	
# of Multifamily Units	466		932/466	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	157	160	466	247/150	374/160	932/466	66.63
# Renter Households	157	160	466	247/150	374/160	932/466	66.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number: H2XC-32 - Piggyback-Lafitte Bell School/Art Space

Activity Title: Lafitte Bell School/Artspace

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

12/31/2014

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing for Renters - Multi-family

Projected End Date:

08/02/2017

Completed Activity Actual End Date:

Responsible Organization:

Baldwin Title Company of LA LLC/Artspace

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$2,388,292.00
Total Budget	\$0.00	\$2,388,292.00
Total Obligated	\$0.00	\$2,388,292.00
Total Funds Drawdown	\$0.00	\$2,388,292.00
Program Funds Drawdown	\$0.00	\$2,388,292.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$12,108.00
Total Funds Expended	\$0.00	\$2,388,292.00
Baldwin Title Company of LA LLC/Artspace	\$0.00	\$2,388,292.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Baldwin Title Company of LA LLC/Artspace	Affordable Rental Housing	0066	PG13 - Piggyback-Lafitte Bell School/Art Space	Piggyback - Lafitte Bell School/Artspace (PG13)	Piggyback PIA

Association Description:

The activities above fund the same project through program income (Artspace PG13), and program funds (Lafitte Bell School).

Activity Description:

Artspace Bellschool is a 79 unit 100% affordable rehab housing project in New Orleans. This activity funds 47 of those units. It is the last phase of the Lafitte Housing Redevelopment. The project is funded in part with \$3,711,649 in Katrina/Rita CDBG and Piggyback Program Income - \$2,388,292 Program Funds (Lafitte Bell School), \$1,323,357 PI (Artspace PG13). The OCD gap loan is scheduled to close in June 2016. Estimated completion date is fall 2017.

Location Description:



Activity Progress Narrative:

Performed closeout actions for activity.
Performance metrics have been updated this quarter for flag resolution.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	79	79/47
# of Multifamily Units	79	79/47

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	35	44	79	35/35	44/44	79/79	100.00
# Renter Households	35	44	79	35/35	44/44	79/79	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number:	H2XC-36 - Piggyback - Levy Gardens
Activity Title:	Levy Gardens

Activity Type:
Affordable Rental Housing

Activity Status:
Under Way

Project Number:
0002

Project Title:
Housing for Renters - Multi-family

Projected Start Date:
05/30/2006

Projected End Date:
05/30/2021

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Levy Gardens Partners 2007, LP

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$2,654,585.78
Total Budget	\$0.00	\$2,654,585.78
Total Obligated	\$0.00	\$2,654,585.78
Total Funds Drawdown	\$0.00	\$2,654,585.78
Program Funds Drawdown	\$0.00	\$2,654,585.78
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,654,585.78
Levy Gardens Partners 2007, LP	\$0.00	\$2,654,585.78
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The OCD closed the twenty-first Piggyback deal, Levy Gardens, on September 26th, 2008. This mixed-income development is located in New Orleans and accounts for \$11,614,548 in CDBG funding. It is new construction and located at the intersection of Levy and Bullard Ave. Levy Gardens will develop 100 units. Levy Gardens construction has stopped pending resolution of lawsuit filed against the project and re-issuance of building permits by the City of New Orleans. Project has been cancelled as city pulled building permits.

Location Description:

Orleans Parish

Activity Progress Narrative:

Performance metrics have been updated this quarter for flag resolution.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0



	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/0	0/0	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number:	H2XC-37 - Piggyback - The Meadows
Activity Title:	The Meadows

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
08/11/2008

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Housing for Renters - Multi-family

Projected End Date:
03/27/2016

Completed Activity Actual End Date:
03/28/2016

Responsible Organization:
EMAC Partners 2007 LP

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$19,116,060.00
Total Budget	\$0.00	\$19,116,060.00
Total Obligated	\$0.00	\$19,116,060.00
Total Funds Drawdown	\$0.00	\$19,116,060.00
Program Funds Drawdown	\$0.00	\$19,116,060.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$815,019.12
Total Funds Expended	\$0.00	\$19,116,060.00
EMAC Partners 2007 LP	\$0.00	\$19,116,060.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The OCD closed the eighteenth Piggyback deal, The Meadows, on Aug 12th, 2008. This mixed-income development is located in Lake Charles and accounts for \$19,116,061 in CDBG funding. It is new construction and located on E. McNeese and 5th Avenue. The Meadows will develop 180 units. Construction was suspended for some time pending resolution of the CDBG loan.

Location Description:

Calcasieu Parish

Activity Progress Narrative:

Performed closeout actions for activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	2/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	180	360/180
# of Multifamily Units	180	360/180

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	36	56	180	106/36	79/56	360/180	51.39
# Renter Households	36	56	180	106/36	79/56	360/180	51.39

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number: H2XC-41 - Piggyback - Walnut Square Apts,

Activity Title: Walnut Square

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

07/30/2007

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing for Renters - Multi-family

Projected End Date:

07/17/2019

Completed Activity Actual End Date:

Responsible Organization:

Preservation Housing IV, LLC Walnut Square Apts.

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$19,494,767.00
Total Budget	\$0.00	\$19,494,767.00
Total Obligated	\$0.00	\$19,494,767.00
Total Funds Drawdown	\$0.00	\$19,494,767.00
Program Funds Drawdown	\$0.00	\$19,494,767.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$505,833.00
Total Funds Expended	\$0.00	\$19,494,767.00
Preservation Housing IV, LLC Walnut Square Apts.	\$0.00	\$19,494,767.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Walnut Square Apartments are located in New Orleans East. It represent the first project closed in New Orleans East. Walnut Square's \$19,494,767 CDBG loan was part of the \$37,000,000 in total development costs. OCD will fund upon completion. Construction was completed in July, 2009.

Location Description:

8501 I-10 Service Road New Orleans, LA

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	209/209
# of Multifamily Units	0	209/209

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	42/42	65/65	209/209	51.20
# Renter Households	0	0	0	42/42	65/65	209/209	51.20

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number: H2XC-43 - Piggyback - Renoir Acres Estates II

Activity Title: Renoir Acres

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

03/31/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing for Renters - Multi-family

Projected End Date:

08/12/2015

Completed Activity Actual End Date:

08/13/2015

Responsible Organization:

Renoir Acres, LP II

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$4,420,000.00
Total Budget	\$0.00	\$4,420,000.00
Total Obligated	\$0.00	\$4,420,000.00
Total Funds Drawdown	\$0.00	\$4,420,000.00
Program Funds Drawdown	\$0.00	\$4,420,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$13,094.00
Total Funds Expended	\$0.00	\$4,420,000.00
Renoir Acres, LP II	\$0.00	\$4,420,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The OCD closed the fifteenth Piggyback deal, Renoir II, on July 15th, 2008. This mixed-income development is located in Sulphur and accounts for \$4,420,000 in CDBG funding. It is new construction and located on S. Beglis Parkway. Renoir II will develop 60 units.

Location Description:

Calcasieu Parish

Activity Progress Narrative:

Performed closeout actions for activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	2/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	60	120/60
# of Multifamily Units	60	120/60

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	12	19	60	29/12	34/12	120/60	52.50
# Renter Households	12	19	60	29/12	34/12	120/60	52.50

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number: H2XC-44 - Piggyback - Monet Acres Estates II

Activity Title: Monet Acres Estates II

Activity Type:
Affordable Rental Housing
Project Number:
0002
Projected Start Date:
03/31/2008
Benefit Type:
Direct (HouseHold)
National Objective:
Low/Mod

Activity Status:
Completed
Project Title:
Housing for Renters - Multi-family
Projected End Date:
08/12/2015
Completed Activity Actual End Date:
08/13/2015
Responsible Organization:
Monet Acres, LP II

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$4,580,000.00
Total Budget	\$0.00	\$4,580,000.00
Total Obligated	\$0.00	\$4,580,000.00
Total Funds Drawdown	\$0.00	\$4,580,000.00
Program Funds Drawdown	\$0.00	\$4,580,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,580,000.00
Monet Acres, LP II	\$0.00	\$4,580,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The OCD closed the sixteenth Piggyback deal, Monet II, on July 15th, 2008. This mixed-income development is located in Sulphur and accounts for \$4,580,000 in CDBG funding. It is new construction and located on Old Spanish Trail near S. Beglis Parkway. Monet II will develop 60 units.

Location Description:

Calcasieu Parish

Activity Progress Narrative:

Performed closeout actions for activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	2/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	60	120/60
# of Multifamily Units	60	120/60

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	12	19	60	31/12	32/12	120/60	52.50
# Renter Households	12	19	60	31/12	32/12	120/60	52.50

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number:	H2XC-48 - Piggyback-Sulphur Retirement Community
Activity Title:	Sulphur Retirement Community

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
10/12/2007

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Housing for Renters - Multi-family

Projected End Date:
09/09/2011

Completed Activity Actual End Date:

Responsible Organization:
Sulphur Retirement Community, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$819,232.00
Total Budget	\$0.00	\$819,232.00
Total Obligated	\$0.00	\$819,232.00
Total Funds Drawdown	\$0.00	\$819,232.00
Program Funds Drawdown	\$0.00	\$819,232.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$96,995.00
Total Funds Expended	\$0.00	\$819,232.00
Sulphur Retirement Community, LLC	\$0.00	\$819,232.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The OCD closed the eight Piggyback deal, Sulphur Retirement Community, on October 12th, 2007. This 100% affordable, new construction development is located in South West Louisiana's Calcasieu Parish. It accounts for \$954,000 in CDBG funding. Sulphur will develop 60 units. OCD will fund upon completion. The project opened for occupancy in March, 2009.

Location Description:

503 Cypress St., Sulphur, LA

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	60/60
# of Multifamily Units	0	60/60

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	12/12	48/48	60/60	100.00
# Renter Households	0	0	0	12/12	48/48	60/60	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Other (Private)	\$8,038,143.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None



Grantee Activity Number:	H2XC-52 - Piggyback - Grand Lake Elderly
Activity Title:	Grand Lake Elderly Housing

Activity Type:
Affordable Rental Housing

Activity Status:
Under Way

Project Number:
0002

Project Title:
Housing for Renters - Multi-family

Projected Start Date:
08/12/2008

Projected End Date:
08/12/2021

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Grand Lake Elderly Housing, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,694,040.00
Total Budget	\$0.00	\$1,694,040.00
Total Obligated	\$0.00	\$1,694,040.00
Total Funds Drawdown	\$0.00	\$771,240.00
Program Funds Drawdown	\$0.00	\$771,240.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$771,240.00
Grand Lake Elderly Housing, LLC	\$0.00	\$771,240.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The OCD closed the nineteenth Piggyback deal, Grand Lake Elderly, on August 12th, 2008. This 100% affordable development is located in Cameron Parish and accounts for \$1,659,013 in CDBG funding. It is new construction and will develop 30 units. The OCD will fund upon completion.

Location Description:

Cameron Parish

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	31/30
# of Multifamily Units	0	31/30

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	22/24	9/6	31/30	100.00
# Renter Households	0	0	0	22/24	9/6	31/30	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number:	H2XC-61 - Piggyback - Indiana Homes
Activity Title:	Indiana Homes

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
03/11/2010

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Housing for Renters - Multi-family

Projected End Date:
02/11/2019

Completed Activity Actual End Date:
02/12/2019

Responsible Organization:
Indiana Partners, LP

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$2,226,057.00
Total Budget	\$0.00	\$2,226,057.00
Total Obligated	\$0.00	\$2,226,057.00
Total Funds Drawdown	\$0.00	\$2,226,057.00
Program Funds Drawdown	\$0.00	\$2,226,057.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,226,057.00
Indiana Partners, LP	\$0.00	\$2,226,057.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The OCD closed the twenty-second Piggyback deal, Indiana Homes, on November 3, 2008. This 100% affordable development is located in New Orleans and accounts for \$2,226,057 in CDBG funding. It is new construction and will develop 60 units.

Location Description:

Orleans Parish

Activity Progress Narrative:

Performed closeout actions for activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	2/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	60	120/60
# of Multifamily Units	60	120/60

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	12	48	60	66/12	54/48	120/60	100.00
# Renter Households	12	48	60	66/12	54/48	120/60	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	H2XC-67 - Piggyback - Belmont Village
Activity Title:	Summit Belmont Village

Activity Type:
Affordable Rental Housing

Activity Status:
Under Way

Project Number:
0002

Project Title:
Housing for Renters - Multi-family

Projected Start Date:
04/27/2009

Projected End Date:
04/27/2021

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Summit Belmont Village Apartments, Ltd.

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$5,818,269.00
Total Budget	\$0.00	\$5,818,269.00
Total Obligated	\$0.00	\$5,818,269.00
Total Funds Drawdown	\$0.00	\$5,818,269.00
Program Funds Drawdown	\$0.00	\$5,818,269.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$414,512.00
Total Funds Expended	\$0.00	\$5,818,269.00
Summit Belmont Village Apartments, Ltd.	\$0.00	\$5,818,269.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

OCD closed the twenty-fifth Piggyback deal, Belmont Village, on April 27th, 2009. This mixed-income development is located in Gretna and accounts for \$5,818,269 in CDBG funding. It is an acquisition/rehab and will develop 204 units.

Location Description:

Jefferson Parish

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	204/204
# of Multifamily Units	0	204/204

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	41/41	64/64	204/204	51.47
# Renter Households	0	0	0	41/41	64/64	204/204	51.47

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number: H2XC-68 - Piggyback - The Muses II

Activity Title: The Muses II

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

04/28/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing for Renters - Multi-family

Projected End Date:

10/13/2011

Completed Activity Actual End Date:

Responsible Organization:

The Muses II, LP

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$6,804,378.88
Total Budget	\$0.00	\$6,804,378.88
Total Obligated	\$0.00	\$6,804,378.88
Total Funds Drawdown	\$0.00	\$6,804,378.88
Program Funds Drawdown	\$0.00	\$6,804,378.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$241,692.00
Total Funds Expended	\$0.00	\$6,804,378.88
The Muses II, LP	\$0.00	\$6,804,378.88
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

52 unit multi-family complex in New Orleans. In the Other Funds section, the 1st Mortgage funds includes LIHTC equity funds, and the Other Federal Funds is the Tax Credit Assistance Program.

Location Description:

Orleans Parish.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	52/52
# of Multifamily Units	0	52/52

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	11/11	16/16	52/52	51.92
# Renter Households	0	0	0	11/11	16/16	52/52	51.92

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
1st Mortgage	\$2,760,317.00
Other (Federal)	\$850,000.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None



Grantee Activity Number:	H2XC-GO21 - Piggyback - The Woodlands
Activity Title:	The Woodlands

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
03/15/2011

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Housing for Renters - Multi-family

Projected End Date:
05/14/2015

Completed Activity Actual End Date:

Responsible Organization:
Coventry Court, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$4,726,526.00
Total Budget	\$0.00	\$4,726,526.00
Total Obligated	\$0.00	\$4,726,526.00
Total Funds Drawdown	\$0.00	\$4,726,526.00
Program Funds Drawdown	\$0.00	\$4,726,526.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$35,711.48
Total Funds Expended	\$0.00	\$4,726,526.00
Coventry Court, LLC	\$0.00	\$4,726,526.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

72 unit multi-family complex in St. Bernard Parish. Other Funds consists of First mortgage and Low Income Housing Tax Credits equity, as well as Legal fee recovery.

Location Description:

St. Bernard

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	72/72
# of Multifamily Units	0	72/72

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	45/45	5/5	72/72	69.44
# Renter Households	0	0	0	45/45	5/5	72/72	69.44

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Other (Private)	\$10,525,852.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None



Grantee Activity Number: H2XC-GO34 - Piggyback - Havens of Lake Charles

Activity Title: Havens of Lake Charles

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

03/28/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing for Renters - Multi-family

Projected End Date:

07/21/2014

Completed Activity Actual End Date:

Responsible Organization:

GS Lake Charles SR, LLC

Overall

	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$4,902,886.00
Total Budget	\$0.00	\$4,902,886.00
Total Obligated	\$0.00	\$4,902,886.00
Total Funds Drawdown	\$0.00	\$4,902,886.00
Program Funds Drawdown	\$0.00	\$4,902,886.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$102,781.00
Total Funds Expended	\$0.00	\$4,902,886.00
GS Lake Charles SR, LLC	\$0.00	\$4,902,886.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

72 unit multi-family development in Lake Charles, LA. Other Funds: First Mortgage Funds consists of first mortgage and tax credit equity.

Location Description:

Calcasieu Parish

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	72/72
# of Multifamily Units	0	72/72

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	11/11	39/39	72/72	69.44
# Renter Households	0	0	0	11/11	39/39	72/72	69.44

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
1st Mortgage	\$6,974,983.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None



Grantee Activity Number: H2XC-GO35 - Piggyback - Sugar Hill Crossings

Activity Title: Sugar Hill Crossing

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
05/29/2006

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Housing for Renters - Multi-family

Projected End Date:
10/20/2016

Completed Activity Actual End Date:
10/21/2016

Responsible Organization:
Sugar Hill Crossing, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$9,192,490.00
Total Budget	\$0.00	\$9,192,490.00
Total Obligated	\$0.00	\$9,192,490.00
Total Funds Drawdown	\$0.00	\$9,192,490.00
Program Funds Drawdown	\$0.00	\$9,192,490.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$47,047.00
Total Funds Expended	\$0.00	\$9,192,490.00
Sugar Hill Crossing, LLC	\$0.00	\$9,192,490.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:
100 unit multi-family rental complex.

Location Description:
St. James Parish

Activity Progress Narrative:
Performed closeout actions for activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	2/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	100	200/100
# of Multifamily Units	100	200/100

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	25	35	100	81/25	35/35	200/100	58.00
# Renter Households	25	35	100	81/25	35/35	200/100	58.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number: H2XC-GO36 - Piggyback - Vistas of Lake Charles

Activity Title: Vistas of Lake Charles

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

03/28/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing for Renters - Multi-family

Projected End Date:

07/10/2014

Completed Activity Actual End Date:

Responsible Organization:

GS Lake Charles FAM, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$6,119,602.00
Total Budget	\$0.00	\$6,119,602.00
Total Obligated	\$0.00	\$6,119,602.00
Total Funds Drawdown	\$0.00	\$6,119,602.00
Program Funds Drawdown	\$0.00	\$6,119,602.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$82,654.00
Total Funds Expended	\$0.00	\$6,119,602.00
GS Lake Charles FAM, LLC	\$0.00	\$6,119,602.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

72 unit multi-income complex in Lake Charles. Other Funds: First Mortgage Funds consists of first mortgage and tax credit equity.

Location Description:

Calcasieu Parish

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	72/72
# of Multifamily Units	0	72/72

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	19/19	24/24	70/70	61.43
# Renter Households	0	0	0	19/19	24/24	70/70	61.43

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
1st Mortgage	\$6,742,398.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None



Grantee Activity Number: H2XC-GO38 - Piggyback - Havens of Abbeville

Activity Title: Havens of Abbeville

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

03/28/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing for Renters - Multi-family

Projected End Date:

08/13/2014

Completed Activity Actual End Date:

Responsible Organization:

GS Abbeville SR, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$4,648,143.00
Total Budget	\$0.00	\$4,648,143.00
Total Obligated	\$0.00	\$4,648,143.00
Total Funds Drawdown	\$0.00	\$4,648,143.00
Program Funds Drawdown	\$0.00	\$4,648,143.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$67,690.00
Total Funds Expended	\$0.00	\$4,648,143.00
GS Abbeville SR, LLC	\$0.00	\$4,648,143.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

72 unit multi-family complex in Abbeville, LA. Other Funds: First Mortgage Funds consists of first mortgage and tax credit equity.

Location Description:

Vermilion Parish

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	72/72
# of Multifamily Units	0	72/72

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	11/11	39/39	71/71	70.42
# Renter Households	0	0	0	11/11	39/39	71/71	70.42

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
1st Mortgage	\$6,981,241.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None



Grantee Activity Number: H2XC-GO62 - Piggyback - Georgetown Manor

Activity Title: Georgetown Manor

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
04/25/2010

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Housing for Renters - Multi-family

Projected End Date:
01/15/2013

Completed Activity Actual End Date:

Responsible Organization:
Georgetown Manor, LP

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$9,088,962.00
Total Budget	\$0.00	\$9,088,962.00
Total Obligated	\$0.00	\$9,088,962.00
Total Funds Drawdown	\$0.00	\$9,088,962.00
Program Funds Drawdown	\$0.00	\$9,088,962.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$348,813.00
Total Funds Expended	\$0.00	\$9,088,962.00
Georgetown Manor, LP	\$0.00	\$9,088,962.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:
122 unit rehab in New Orleans, La.

Location Description:
Orleans Parish

Activity Progress Narrative:
Performed closeout actions for activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	2/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	122	244/122
# of Multifamily Units	122	244/122

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	25	38	122	52/25	67/38	244/122	48.77
# Renter Households	25	38	122	52/25	67/38	244/122	48.77

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number:	H2XC-GO64 - Piggyback - Dogwood Place Subdivision
Activity Title:	Dogwood Place Subdivision

Activity Type: Affordable Rental Housing	Activity Status: Completed
Project Number: 0002	Project Title: Housing for Renters - Multi-family
Projected Start Date: 05/02/2011	Projected End Date: 12/10/2013
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date: 12/11/2013
National Objective: Low/Mod	Responsible Organization: Dogwood Place Subdivision, LP

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,372,215.00
Total Budget	\$0.00	\$1,372,215.00
Total Obligated	\$0.00	\$1,372,215.00
Total Funds Drawdown	\$0.00	\$1,372,215.00
Program Funds Drawdown	\$0.00	\$1,372,215.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$80,000.00
Total Funds Expended	\$0.00	\$1,372,215.00
Dogwood Place Subdivision, LP	\$0.00	\$1,372,215.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

60 unit affordable multi-family development in South West Louisiana.

Location Description:

Calcasieu Parish

Activity Progress Narrative:

Performed closeout actions for activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	60	61/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	60	120/60
# of Multifamily Units	60	120/60

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	12	48	60	72/12	48/48	120/60	100.00
# Renter Households	12	48	60	72/12	48/48	120/60	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number:	H2XC-H3C (PG24) H2XC-0083
Activity Title:	H3C (PG24) H2XC-0083

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
07/25/2019

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Planned

Project Title:
Housing for Renters - Multi-family

Projected End Date:
04/29/2022

Completed Activity Actual End Date:

Responsible Organization:
Louisiana Housing Corporation

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$5,000,000.00
Total Budget	\$0.00	\$5,000,000.00
Total Obligated	\$0.00	\$5,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Housing Corporation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

New Construction of 92 LIHTC - Mixed Income/Affordable housing units. 37 units designated Low-Income Tax Credit Units, 10 designated for those at or below 80% AMI, and 45 units are unrestricted.

Location Description:

1610A Oretha Castle Haley Blvd, New Orleans, LA 70113

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number: H2XC-OCH School Redevelopment (PG21) H2XC-0080

Activity Title: OCH School Redevelopment (PG21) H2XC-0080

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

07/25/2019

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

Housing for Renters - Multi-family

Projected End Date:

04/29/2022

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Corporation

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2020

\$0.00

To Date

\$498,162.00

Total Budget

\$0.00

\$498,162.00

Total Obligated

\$0.00

\$498,162.00

Total Funds Drawdown

\$158,489.94

\$158,489.94

Program Funds Drawdown

\$158,489.94

\$158,489.94

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$158,489.94

\$158,489.94

Louisiana Housing Corporation

\$158,489.94

\$158,489.94

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

Historic rehab of 37 LIHTC - Mixed Income/Affordable housing units. All 37 units are restricted LIHTC units.

Location Description:

2515 N. Robertston St, New Orleans, LA 70119

Activity Progress Narrative:

Expenditures this quarter were for a contractor invoice for labor, services, machinery, or materials furnished or delivered for OCH School Redevelopment.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number:	H2XC-The Reveal (PG22) H2XC-0081
Activity Title:	The Reveal (PG22) H2XC-0081

Activity Type:
Affordable Rental Housing

Activity Status:
Planned

Project Number:
0002

Project Title:
Housing for Renters - Multi-family

Projected Start Date:
07/25/2019

Projected End Date:
04/29/2022

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Louisiana Housing Corporation

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$4,218,900.00
Total Budget	\$0.00	\$4,218,900.00
Total Obligated	\$0.00	\$4,218,900.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Housing Corporation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

New Construction of 150LIHTC - Mixed Income/Affordable housing units. All 150 units designated Low-Income Tax Credit Units.

Location Description:

13707 - 13733 Chef Menteur Hwy, New Orleans, LA 70129

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Project # / 00026 / Recovery Workforce Training Program

Grantee Activity Number:	I2WF - SOWELA Regional Training Center
Activity Title:	I2WF - SOWELA Regional Training Center

Activity Type:
Rehabilitation/reconstruction of public facilities

Project Number:
00026

Projected Start Date:
03/31/2013

Benefit Type:
Area ()

National Objective:
Urgent Need

Activity Status:
Completed

Project Title:
Recovery Workforce Training Program

Projected End Date:
07/29/2018

Completed Activity Actual End Date:
07/30/2018

Responsible Organization:
LCTCS Facilities Corporation

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$11,325,933.88
Total Budget	\$0.00	\$11,325,933.88
Total Obligated	\$0.00	\$11,325,933.88
Total Funds Drawdown	\$0.00	\$11,325,933.88
Program Funds Drawdown	\$0.00	\$11,325,933.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$11,325,933.88
LCTCS Facilities Corporation	\$0.00	\$11,325,933.88
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Construction of a approximately 80,000 square foot regional training facility on approximately 12 acre parcel of land directly across the street from the SOWELA campus. Training center will deliver high-quality non-credit and credit educational programming geared to support the burgeoning petrochemical sector brought about as a result of abundant and affordable natural gas throughout the United States. Training is needed as SASOL and siimilar industry is expanding in the Lake Charles area. Additional funding for the Recovery Worforce Training Program is in the following disaster grants, activities, and the following budget amounts:

- Katrina-Rita Grant 1:IRWF - SOWELA Regional Training Center (construction), \$2,525,554.90
- Gustav-Ike grant: 10DRLG2901 - SOWELA (environmental and construction), \$4,848,511.00
- Gustav-Ike grant: 10WBDI2901 - SOWELA Acquisition (survey, appraisal, property taxes, title), \$16,982.92
- Gustav-Ike grant: 10WBDI2902 - SOWELA URA (relocation), \$1,283,017.00

The performance measure for this activity is measured in the IRWF activity.

Location Description:

3749 Senator J. Bennett Johnston Avenue, Lake Charles, LA 70605

Activity Progress Narrative:

These Activity numbers are all related to one project (SOWELA Regional Training Facility) and will have the



same performance measures. 10DRLG9201, 10WBDI2901, 10WBDI2902, 10WBDI2903, I2WF - SOWELA, IRWF - SOWELA. Performed closeout actions for activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Project # / 0003 / Housing for Renters - Single Family

Grantee Activity Number:	H2RP/H2PI - Small Rental
Activity Title:	Small Rental (H2RP)/(H2PI)

Activity Type:
Affordable Rental Housing

Project Number:
0003

Projected Start Date:
05/30/2006

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing for Renters - Single Family

Projected End Date:
04/30/2022

Completed Activity Actual End Date:

Responsible Organization:
CB&I GOVERNMENT SOLUTIONS INC (HMGP)

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$420,020,312.12
Total Budget	\$0.00	\$420,020,312.12
Total Obligated	\$0.00	\$420,020,312.12
Total Funds Drawdown	\$127,791.24	\$419,038,670.16
Program Funds Drawdown	\$127,791.24	\$416,437,873.19
Program Income Drawdown	\$0.00	\$2,600,796.97
Program Income Received	\$0.00	\$5,061,606.96
Total Funds Expended	\$127,791.24	\$419,281,438.92
ACS State and Local Solutions	\$0.00	\$46,852,087.90
American Office Machines, Inc.	\$0.00	\$3,636.90
Andrus Security Co #786	\$0.00	\$8,229.03
AT&T Computer Sciences Corporation	\$0.00	\$12.97
AT&T Global Network Services LLC AT&T Corp.	\$0.00	\$40.00
AT&T Mobility II LLC DBA AT&T Mobility	\$0.00	\$69,254.57
Atlassian Pty Ltd.	\$0.00	\$5,320.00
Atmosphere Movers Inc.	\$0.00	\$0.00
Bayou Title Inc.	\$0.00	\$99,412,801.88
Beau Box Property Management LLC	\$0.00	\$1,061.17
Bellsouth Telecommunications Inc. DBA AT&T	\$0.00	\$527.76
Benjamin C. Foret	\$0.00	\$96.00
Blue Streak Technologies LLC	\$0.00	\$48,000.00
Brent A Rideau	\$0.00	\$48.00
Brookwood Properties LLC DBA The Storage Center	\$0.00	\$1,219.20
Capital One Bank	\$0.00	(\$586.50)



CB&I GOVERNMENT SOLUTIONS INC (HMGP)	\$0.00	\$63,285,763.98
Central Parking System of Louisiana Inc.	\$0.00	\$2,619.53
CGI Technologies and Solutions	\$0.00	\$17,532,346.99
Cintas Corporation #2	\$0.00	\$15,656.12
Citrix Systems Inc. and Subsidiaries	\$0.00	\$37,673.90
Crockett's Security Guard Service, Inc.	\$0.00	\$25,752.91
Daigle Fisse & Kessenich PLC	\$0.00	\$881.00
Dell Marketing LP State & Local Governments	\$0.00	\$97,863.11
Don J. Wallace	\$0.00	\$72.00
Dwayne Washington	\$0.00	\$27.00
EAN Holdings, LLC DBA Enterprise Rent A Car	\$0.00	\$294.12
Eddie Guidry	\$0.00	\$1,160.60
Elijah Jenkins Jr.	\$0.00	\$776.60
Embarcadero Technologies	\$0.00	\$1,381.20
EMC Corporation	\$0.00	\$177,838.09
Environ International Corp.	\$0.00	\$1,323,113.40
Environmental Systems Research Institute Inc.	\$0.00	\$5,120.46
FGS Building Venture LLC	\$0.00	\$1,121,349.60
FIA Card Services NA DBA Bank of America	\$0.00	\$104.43
First American Title Insurance Company of Louisiana	\$0.00	\$176,110,134.42
GLD II Investments LLC	\$0.00	\$0.00
Global Data Systems Inc.	\$0.00	\$31,662.74
HGI Catastrophe Service, LLC	\$0.00	\$0.00
Housing & Development Services, Inc.	\$0.00	\$1,270,824.83
ICF International Emergency Management, LLC	\$0.00	\$0.00
James E. Delatte Sr.	\$0.00	\$1,286.20
James Green	\$0.00	\$776.40
JAT Bureau of Protective Services & Management Inc.	\$0.00	\$8,314.53
Jeffrey Ray Ponder	\$0.00	\$1,862.40
Kade Babin	\$0.00	\$335.40
Kevin Robinson	\$0.00	\$990.00
LexisNexis Risk Data Management, Inc.	\$0.00	\$353.50
Louisiana Dept of Justice Attorney General Office	\$0.00	\$0.00
Louisiana Housing Corporation	\$127,791.24	\$4,646,960.07
Louisiana Office of Technology Services	\$0.00	\$1,982,372.33
Mark Roberts	\$0.00	\$2,216.40
Materials Management Group, Inc.	\$0.00	\$0.00
Metastorm Inc.	\$0.00	\$19,303.56
MIE Properties - LA LLC	\$0.00	\$443.04



Mythics, Inc.	\$0.00	\$38,319.01
New Koosharem Corp Westaff	\$0.00	\$0.00
O'Neill J. Vappie III	\$0.00	\$2,966.40
Office Furniture World Inc.	\$0.00	\$5,782.00
Office of Community Development (OCD), Disaster	\$0.00	\$975,555.49
Office of Computing Services	\$0.00	\$37,272.47
Office Telecommunications Mgmt	\$0.00	\$243,236.91
Open Text, Inc.	\$0.00	\$97,276.61
Proofpoint Inc.	\$0.00	\$13,199.50
Providence Technical Services LLC	\$0.00	\$1,363,427.04
Rachel Hurd	\$0.00	\$36.00
Richard L. Decuir Jr.	\$0.00	\$3,167.20
River Parish Security	\$0.00	\$396.00
Secure Data Solutions Inc.	\$0.00	\$5,283.26
SHI International Inc.	\$0.00	\$547,462.29
Shred It Dallas-New Orleans	\$0.00	\$67.50
Solarwinds Inc. Solarwinds Worldwide LLC	\$0.00	\$558.40
Specialty Sales & Service Inc. DBA Absolute	\$0.00	\$3,173.63
Stanley Convergent Security	\$0.00	\$0.00
Stormsource LLC Storm Source Software	\$0.00	\$3,674.00
Tejuanya R. Evans	\$0.00	\$48.00
The Baringer Law Firm II LLC	\$0.00	\$5,842.00
The Hon Company C/O Frost-Barber Inc.	\$0.00	\$7,232.92
Troy Gibson	\$0.00	\$1,971.20
University of New Orleans & Research Technology	\$0.00	\$0.00
University of New Orleans Lakefront	\$0.00	\$274,136.63
Venyu Solutions Inc.	\$0.00	\$857,238.81
VM Ware Inc.	\$0.00	\$8,304.01
W. W. Grainger	\$0.00	\$251.52
Worley Catastrophe Response	\$0.00	\$233,391.50
Xerox Corp.	\$0.00	\$100,068.23
Xerox State & Local Solutions, Inc.	\$0.00	\$321,271.15
Zoho Corp.	\$0.00	\$13,352.00
Zoho Corporation	\$0.00	\$8,097.50
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Before the disaster, a large portion of very low income working families resided in single-family homes, "doubles" and small, multi-family buildings that were owned and operated by small-scale landlords. A sizeable number of these properties were underinsured or uninsured and no longer available for occupancy. The State



proposes to provide financial assistance to small rental property owners through Action Plan 2 so that they may effectively return an estimated 10,206 affordable and ready to be occupied units to the rental housing market. A portion of the funds (\$40 million) is set aside as a pilot program to assist in the creation of homeownership opportunities for renters and will be administered by the Louisiana Housing Finance Agency.

The primary purposes of this incentive program is to enable small-scale rental properties to return to the market while limiting the amount of debt (and therefore debt service) required for the properties, so that the owners will be able to charge affordable rents. The program will, on a competitive basis, offer incentives in the form of forgivable loans to qualified owners who agree to offer apartments at affordable rents to be occupied by lower income households. Subsidies will be provided on a sliding scale, with the minimum subsidy provided for units made available at affordable market rents to be occupied (rents affordable to household with incomes at or below 80% of median) and maximum amount of subsidy going to units affordable to families with incomes at or below 50% of AMI.

In addition to funding incentives for providing affordable units in small rental properties, the program will, where practical, make funds available to improve building design and make properties less susceptible to damage from natural events. In general, higher per unit amounts will be available to property owners who agree to offer lower rents to reflect the lower amount of rental income these properties will receive. The assistance will be offered as deferred payment loans at zero percent interest, due only upon resale of the property or failure to comply with the agreed-upon restrictions on rents and household incomes. The program will, on a competitive basis, provide zero interest gap financing to restore units that are rented at affordable rates. Higher funding amounts up to \$100,000 per unit are available to qualified landlords who agree to offer lower rents, with the maximum amount of subsidy going for larger rental units where rents are affordable for families with incomes at or below 50% area median income.

Additional performance measures include: Total # units in the activity: proposed 10,206 # affordable units: proposed 7,655 Minimum # years that affordability restrictions apply: 10 # assisted units occupied by elderly households: proposed 850 # units subsidized with project based rental assistance: proposed 340 # units made lead safe: proposed low-income 1531 proposed mod-income 1021 # units meeting Sec. 504 accessibility standards: proposed 850 # people served below 30% of AMI: TBD Expenditures on affordable rental housing under 2nd appropriation: TBD Expenditures in New Orleans Metro area under 2nd appropriation: TBD

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

Expenditures this quarter were for operations and professional services and salaries for various employees working on the Small Rental Program.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5220/6106
# of Singlefamily Units	0	5220/6106

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	748/0	3930/5496	5219/6106	89.63
# Renter Households	0	0	0	748/0	3930/5496	5219/6106	89.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Activity Supporting Documents:

None

Project # / 0004 / First Time Homebuyer



Grantee Activity Number:	H2HP - Providence Community Housing-Laf Proj-LMI
Activity Title:	H2HP - Providence Community Housing-Laf Proj-LMI

Activity Type:
Homeownership Assistance to low- and moderate-income

Project Number:
0004

Projected Start Date:
04/30/2010

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
First Time Homebuyer

Projected End Date:
03/29/2021

Completed Activity Actual End Date:

Responsible Organization:
Providence Community Housing

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,250,000.00
Total Budget	\$0.00	\$1,250,000.00
Total Obligated	\$0.00	\$1,250,000.00
Total Funds Drawdown	\$0.00	\$308,070.00
Program Funds Drawdown	\$0.00	\$308,070.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$308,070.00
Providence Community Housing	\$0.00	\$308,070.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Providence Community Housing	Homeownership Assistance (with waiver only)	0004	H2HP - Providence Community Housing-Laf Proj-UN	H2HP - Providence Community Housing-Laf Proj-UN	General Account

Association Description:

H2HP - Providence Community Housing-Laf Proj-UN is the Urgent Need component of this activity.

Activity Description:

Second mortgage program to assist LMI homebuyers in the purchase of single family home in the Lafitte Project.

Location Description:

Orleans Parish



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		4/75	
# of Singlefamily Units	0		4/75	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	4/75	4/75	100.00
# Owner Households	0	0	0	0/0	4/75	4/75	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Project # / 0006 / Non-Profit Rebuilding



Grantee Activity Number:	HNR2 - 1PEOPLES - LMI - PL
Activity Title:	Non-Profit Rebuild - Peoples Comm. Sub. - LMI - PD

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
0006

Projected Start Date:
09/01/2011

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Non-Profit Rebuilding

Projected End Date:
09/18/2013

Completed Activity Actual End Date:

Responsible Organization:
Peoples Community Subsidiary, Inc.

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$79,493.59
Total Budget	\$0.00	\$79,493.59
Total Obligated	\$0.00	\$79,493.59
Total Funds Drawdown	\$0.00	\$79,493.59
Program Funds Drawdown	\$0.00	\$79,493.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$79,493.59
Peoples Community Subsidiary, Inc.	\$0.00	\$79,493.59
Most Impacted and Distressed Expended	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Peoples Community Subsidiary, Inc.	Rehabilitation/reconstruction of residential structures	0006	HNR2 - 1PEOPLES - UN - PU	Non-Profit Rebuild - Peoples Comm. Sub. - UN - PD	General Account

Association Description:
The following activities are project delivery activities for the Peoples Community Subsidiary project.

Activity Description:
This activity funds Program Delivery charges for HNR2 - 1PEOPLES - LMI.

Location Description:
Plaquemines Parish

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents:

None

Grantee Activity Number:	HNR2 - 1PEOPLES - UN - PU
Activity Title:	Non-Profit Rebuild - Peoples Comm. Sub. - UN - PD

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
0006

Projected Start Date:
09/01/2011

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need

Activity Status:
Completed

Project Title:
Non-Profit Rebuilding

Projected End Date:
12/12/2013

Completed Activity Actual End Date:

Responsible Organization:
Peoples Community Subsidiary, Inc.

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$15,630.19
Total Budget	\$0.00	\$15,630.19
Total Obligated	\$0.00	\$15,630.19
Total Funds Drawdown	\$0.00	\$15,630.19
Program Funds Drawdown	\$0.00	\$15,630.19
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$15,630.19
Peoples Community Subsidiary, Inc.	\$0.00	\$15,630.19
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:
This activity funds Program Delivery charges for HNR2 - 1PEOPLES - UN.

Location Description:
Plaquemines Parish

Activity Progress Narrative:

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number:	HNR2 - Admin
Activity Title:	Non-Profit Rebuilding - (HNR2) - Admin

Activity Type:

Administration

Project Number:

0006

Projected Start Date:

08/31/2011

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Non-Profit Rebuilding

Projected End Date:

03/29/2021

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Corporation

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$629,731.63
Total Budget	\$0.00	\$629,731.63
Total Obligated	\$0.00	\$629,731.63
Total Funds Drawdown	\$0.00	\$576,095.38
Program Funds Drawdown	\$0.00	\$576,095.38
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$576,095.38
Louisiana Housing Corporation	\$0.00	\$576,095.38
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Remainder of original \$6 million to be used for Non Profit Rebuilding Program.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number:	HNR2 - PHASE III - 3PAONO - LM/PL
Activity Title:	Non-Profit Rebuild - Pres. Alliance of N.O.- LM/PL

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
0006

Projected Start Date:
08/31/2015

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Non-Profit Rebuilding

Projected End Date:
03/29/2021

Completed Activity Actual End Date:

Responsible Organization:
Preservation Alliance of New Orleans DBA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$471,570.96
Program Funds Drawdown	\$0.00	\$471,570.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$471,570.96
Preservation Alliance of New Orleans DBA	\$0.00	\$471,570.96
Most Impacted and Distressed Expended	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Preservation Alliance of New Orleans DBA Preservation Resource Center	Rehabilitation/reconstruction of residential structures	0006	HNR2 - PHASE III - 3PAONO - UN/PU	Non-Profit Rebuild - Pres. Alliance of N.O.- UN/PU	General Account

Association Description:

HNR2 - PHASE III - 3PAONO - UN/PU is the Urgent Need portion of this project.

Activity Description:

A large number of homeowners have faced difficulty in securing sufficient resources to fully rebuild their homes. The Road Home program has provided many homeowners with significant funding to complete this process. Unfortunately, due to increased costs of construction, materials and labor, these funds have often fallen short. Additionally, a number of homeowners have fallen victim to corrupt contractors that have taken these resources, leaving their homes unfinished and their financing need unmet. The State has initially allocate \$20 million to develop the Nonprofit Rebuilding Pilot Program to help homeowners get back into their homes - including both participants and non-participants in the Road Home program.



Location Description:

Orleans Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents:

None



Grantee Activity Number:	HNR2 - PHASE III - 3PAONO - UN/PU
Activity Title:	Non-Profit Rebuild - Pres. Alliance of N.O.- UN/PU

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
0006

Projected Start Date:
08/31/2015

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Non-Profit Rebuilding

Projected End Date:
03/29/2021

Completed Activity Actual End Date:

Responsible Organization:
Preservation Alliance of New Orleans DBA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$125,000.00
Total Budget	\$0.00	\$125,000.00
Total Obligated	\$0.00	\$125,000.00
Total Funds Drawdown	\$0.00	\$73,955.89
Program Funds Drawdown	\$0.00	\$73,955.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$73,955.89
Preservation Alliance of New Orleans DBA	\$0.00	\$73,955.89
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:
See Activity Description for HNR2 - PHASE III - 3PAONO - LM/PL.

Location Description:
Orleans Parish

Activity Progress Narrative:

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number:	HNR2 - PHASE III - 9CALCASIEU - LM/PL
Activity Title:	Non-Prof. Rebuild-Calcasieu Human Serv.Dept.-LM/PL

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
0006

Projected Start Date:
08/31/2015

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Non-Profit Rebuilding

Projected End Date:
03/29/2021

Completed Activity Actual End Date:

Responsible Organization:
Calcasieu Parish Police Jury

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$578,400.00
Total Budget	\$0.00	\$578,400.00
Total Obligated	\$0.00	\$578,400.00
Total Funds Drawdown	\$0.00	\$388,632.10
Program Funds Drawdown	\$0.00	\$388,632.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$388,632.10
Calcasieu Parish Police Jury	\$0.00	\$388,632.10
Most Impacted and Distressed Expended	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Calcasieu Parish Police Jury	Rehabilitation/reconstruction of residential structures	0006	HNR2 - PHASE III - 9CALCASIEU - UN/PU	Non-Prof. Rebuild-Calcasieu Human Serv.Dept.-UN/PU	General Account

Association Description:

HNR2 - PHASE III - 9CALCASIEU - UN/PU is the Urgent Need Portion of this project.

Activity Description:

A large number of homeowners have faced difficulty in securing sufficient resources to fully rebuild their homes. The Road Home program has provided many homeowners with significant funding to complete this process. Unfortunately, due to increased costs of construction, materials and labor, these funds have often fallen short. Additionally, a number of homeowners have fallen victim to corrupt contractors that have taken these resources, leaving their homes unfinished and their financing need unmet. The State has initially allocate \$20 million to develop the Nonprofit Rebuilding Pilot Program to help homeowners get back into their homes - including both participants and non-participants in the Road Home program.



Location Description:

Calcasieu Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents:

None



Grantee Activity Number:	HNR2 - PHASE III - 9CALCASIEU - UN/PU
Activity Title:	Non-Prof. Rebuild-Calcasieu Human Serv.Dept.-UN/PU

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
0006

Projected Start Date:
08/31/2015

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Non-Profit Rebuilding

Projected End Date:
03/29/2021

Completed Activity Actual End Date:

Responsible Organization:
Calcasieu Parish Police Jury

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$96,600.00
Total Budget	\$0.00	\$96,600.00
Total Obligated	\$0.00	\$96,600.00
Total Funds Drawdown	\$0.00	\$5,300.97
Program Funds Drawdown	\$0.00	\$5,300.97
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,300.97
Calcasieu Parish Police Jury	\$0.00	\$5,300.97
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:
See Activity Description for HNR2 - PHASE III - 9CALCASIEU - LM/PL.

Location Description:
Calcasieu Parish

Activity Progress Narrative:

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Project # / 0010 / Environmental Clearance



Grantee Activity Number:	H2NV - Env Contract
Activity Title:	Env Contract (H2NV)

Activity Type: Planning	Activity Status: Under Way
Project Number: 0010	Project Title: Environmental Clearance
Projected Start Date: 05/08/2010	Projected End Date: 03/07/2021
Benefit Type: Area ()	Completed Activity Actual End Date:
National Objective: N/A	Responsible Organization: Environ International Corp.

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,500,000.00
Total Budget	\$0.00	\$1,500,000.00
Total Obligated	\$0.00	\$1,500,000.00
Total Funds Drawdown	\$0.00	\$1,344,237.74
Program Funds Drawdown	\$0.00	\$1,344,237.74
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,344,237.74
Environ International Corp.	\$0.00	\$1,344,237.74
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

As prescribed by program rules, the State must adhere to HUD's regulations with respect to oversight of compliance with environmental statutes and authorities. The State has developed comprehensive procedures to ensure compliance with HUD's CDBG program regulations for each funded project. The State will verify that each project that requires it has been environmentally cleared prior to any construction activity. In order to ensure that this responsibility is fulfilled, the services of an environmental consulting firm, Environ, will be engaged to evaluate and provide written analysis for a broad range of environmental studies. These evaluations will follow applicable laws and regulations, which may include the National Environmental Protection Act (NEPA) environmental review procedures relating to "HUD-CDBG" activities, and/or other local, state or federal environmental laws. Environ will be responsible for the environmental review of Louisiana Land Trust properties, Small Rental properties and Infrastructure activities to determine that all environmental issues are cleared before any work commences on any activity. These will be handled through the Environmental Section of the OCD-DRU through the use of work orders and regular updates that are sent by Environ.

Location Description:

Katrina and Rita affected parishes.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Project # / 0010P / Calcasieu Parish Revitalization-Parish

Grantee Activity Number: 010P - I10P - 00002

Activity Title: Retrofit Bay Doors

Activity Type:

Rehabilitation/reconstruction of public facilities

Activity Status:

Completed

Project Number:

0010P

Project Title:

Calcasieu Parish Revitalization-Parish

Projected Start Date:

07/31/2017

Projected End Date:

06/02/2020

Benefit Type:

Area ()

Completed Activity Actual End Date:

06/03/2020

National Objective:

Urgent Need

Responsible Organization:

Calcasieu Parish Police Jury

Program Income Account:

Calcasieu Parish Revitalization-Parish PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$477,567.00
Total Budget	\$0.00	\$477,567.00
Total Obligated	\$0.00	\$477,567.00
Total Funds Drawdown	\$0.00	\$477,567.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$477,567.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$477,567.05
Calcasieu Parish Police Jury	\$0.00	\$477,567.05
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity funds the installation of new bay doors at various fire stations throughout the Parish to protect the fire stations from high winds, flying debris and water damage associated with major storm events.

Location Description:

1738 Sutherland Road, Lake Charles, LA 70611; 1000 Topsy Road, Lake Charles, LA 70611; 134 Firehouse Road, Moss Bluff, LA 70611; 1240 Joe Miller Road, Lake Charles, LA 70611; 2888 Cardinal Lane, Lake Charles, LA 70611; 8141 Galley Road, Bell City, LA 70630; 5599 Hwy 14 East, Bell City, LA 70630; 2991 E. Gauthier Road, Lake Charles, LA 70607; 3088 Old Town Road, Lake Charles, LA 70615; 9253 Gulf Hwy, Lake Charles, LA 70607; 789 W Houston River Road, Sulphur, LA 70663; 1786 US Hwy 90, Sulphur, LA 70663; 1271 N. Hwy 27, Dequincy, LA 70633; 4775 Hwy 27, Dequincy, LA 70633; 3533 N. Hwy 27, Sulphur, LA 70663; 2815 Foreman Road, Vinton, LA 70668; 2205 Hwy 388, Vinton, LA 70668; 6443 Hwy 3059, Lake Charles, LA 70615; 3395 Manchester Rd., Iowa, LA 70647

Activity Progress Narrative:

Performed closeout actions for activity.
Performance metrics have been updated this quarter for flag resolution.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	1	1/19

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Project # / 0021 / Infrastructure - Long Term Community Recovery

Grantee Activity Number:	I2PD - Infrastructure Program Delivery
Activity Title:	I2PD - Infrastructure Program Delivery

Activity Type:

Administration

Project Number:

0021

Projected Start Date:

10/01/2008

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2021

Completed Activity Actual End Date:

Responsible Organization:

Hunt, Guillot, & Associates, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$32,440,752.00
Total Budget	\$0.00	\$32,440,752.00
Total Obligated	\$0.00	\$32,371,969.00
Total Funds Drawdown	\$29.37	\$31,609,936.13
Program Funds Drawdown	\$29.37	\$31,609,936.13
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$29.37	\$31,609,936.13
Environ International Corp.	\$0.00	\$1,520,975.42
Fishman, Haygood, Phelps	\$0.00	\$61,687.89
Hunt, Guillot, & Associates, LLC	\$0.00	\$22,414,361.28
Louisiana Office of Technology Services	\$0.00	\$29,431.11
Louisiana Solutions, LLC	\$0.00	\$7,557,193.68
Office Telecommunications Mgmt	\$29.37	\$1,667.78
Venyu Solutions Inc.	\$0.00	\$24,618.97
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

These funds will be used to assist Infrastructure program applicants in development their projects and complying with CDBG regulations throughout implementation. Funds will be used to provide assistance to applicants in all Disaster Recovery Infrastructure programs, including the following: Ratepayer Mitigation, Long Term Community Recovery, Primary and Secondary Education Infrastructure, and Fisheries Infrastructure. Efforts under this activity will include project development, bidding, pre-construction, construction, and closeout. Project closeout is to include assistance with preparation and submittal of the final wage report and project closeout package, which includes the preparation of financial reports, the clearing of any liens and finalizing outstanding payment requests.

Location Description:



Disaster affected parishes.

Activity Progress Narrative:

Expenditures this quarter were for program delivery for the Long Term Community Recovery project.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number:	ILT2 - 00008a
Activity Title:	Hunter's Field and Amphitheater

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

08/27/2019

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/01/2020

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$235,921.57
Total Budget	\$0.00	\$235,921.57
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans - K/R	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Continuation from original project ILTR - 00008 from KR1. Performance metrics will be tracked in ILTR - 00008.

Location Description:

1600 N. Claiborne Ave.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number:	ILT2 - 00046B
Activity Title:	Program Administration Costs

Activity Type:

Planning

Project Number:

0021

Projected Start Date:

09/30/2008

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/30/2021

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$650,000.00
Total Budget	\$0.00	\$650,000.00
Total Obligated	\$0.00	\$650,000.00
Total Funds Drawdown	\$0.00	\$650,000.00
Program Funds Drawdown	\$0.00	\$650,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$650,000.00
City of New Orleans - K/R	\$0.00	\$650,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The funding will allow the hire of employees needed to implement recovery efforts. 19 full time positions in the areas of policy and legal analysis, finance, environmental and program administration to work 100 percent on CDBG activities.

Location Description:

1300 Perdido Street, New Orleans, LA 70112

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number:	ILT2 - 00207
Activity Title:	New Orleans East Community Health Center Project

Activity Type:
Rehabilitation/reconstruction of public facilities

Project Number:
0021

Projected Start Date:
01/01/2013

Benefit Type:
Area ()

National Objective:
Slums and Blight

Activity Status:
Completed

Project Title:
Infrastructure - Long Term Community Recovery

Projected End Date:
05/03/2016

Completed Activity Actual End Date:

Responsible Organization:
City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,099,625.00
Total Budget	\$0.00	\$1,099,625.00
Total Obligated	\$0.00	\$1,099,625.00
Total Funds Drawdown	\$0.00	\$1,099,625.00
Program Funds Drawdown	\$0.00	\$1,099,625.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,099,625.00
City of New Orleans - K/R	\$0.00	\$1,099,625.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Renovation of old post office for community health center. Due to a DRGR difference in the 2nd grant, the Other Funds section does not include the same identity of funds sources as the 1st grant. This activity is also funded by \$700,000 in Louisiana Public Health Institute/BP Medical Settlement funds and \$1,100,000 in a bank loan.

Location Description:

13085 Chef Mentour Highway, New Orleans, LA 70129

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Other (Private)	\$1,800,000.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None

Grantee Activity Number:	ILT2 - 00223B
Activity Title:	Consolidated Parish Government Complex

Activity Type:
Construction of buildings for the general conduct of

Project Number:
0021

Projected Start Date:
10/04/2015

Benefit Type:
Area ()

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure - Long Term Community Recovery

Projected End Date:
10/29/2020

Completed Activity Actual End Date:

Responsible Organization:
Plaquemines Parish Government

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,776,544.41
Total Budget	\$0.00	\$1,776,544.41
Total Obligated	\$0.00	\$1,776,544.41
Total Funds Drawdown	\$133,861.69	\$1,555,281.09
Program Funds Drawdown	\$133,861.69	\$1,555,281.09
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$133,861.69	\$1,555,281.09
Plaquemines Parish Government	\$133,861.69	\$1,555,281.09
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This project involves renovation of the two buildings at the parish's consolidated government complex: the Government Council Building and the District Attorney's Building.

Location Description:

333 F. Edward Hebert, Bldg. 201, Belle Chasse, LA 70037
Plaquemines Parish

Activity Progress Narrative:

Expenditures this quarter were for construction services rendered by CDW Construction.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	1/2



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	ILT2 - 00225
Activity Title:	Braithwaite to White Ditch

Activity Type:
Dike/dam/stream-river bank repairs

Activity Status:
Completed

Project Number:
0021

Project Title:
Infrastructure - Long Term Community Recovery

Projected Start Date:
12/01/2010

Projected End Date:
10/04/2016

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Plaquemines Parish Government

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$3,977,475.00
Total Budget	\$0.00	\$3,977,475.00
Total Obligated	\$0.00	\$3,977,475.00
Total Funds Drawdown	\$0.00	\$3,977,475.00
Program Funds Drawdown	\$0.00	\$3,977,475.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,977,475.00
Plaquemines Parish Government	\$0.00	\$3,977,475.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Raising an existing back levee from Belair pump station to the end of the levee system at the tie-in with the Mississippi. Due to a DRGR difference in the 2nd grant, the Other Funds section does not include the same identity of funds sources as the 1st grant.

Location Description:

The northern portion of the east bank of Plaquemines Parish along the Mississippi River, from the community of Braithwaite to Belair.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	16579/16579



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local Funds	\$3,581,932.59
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None

Grantee Activity Number:	ILT2 - 00228B
Activity Title:	Dredge & Clear Lakeshore Dr. Boat Ramp at Jackson

Activity Type:
Rehabilitation/reconstruction of a public improvement

Project Number:
0021

Projected Start Date:
12/22/2009

Benefit Type:
Area ()

National Objective:
Urgent Need

Activity Status:
Completed

Project Title:
Infrastructure - Long Term Community Recovery

Projected End Date:
08/07/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Mandeville

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$139,341.06
Total Budget	\$0.00	\$139,341.06
Total Obligated	\$0.00	\$139,341.06
Total Funds Drawdown	\$0.00	\$139,341.06
Program Funds Drawdown	\$0.00	\$139,341.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$139,341.06
City of Mandeville	\$0.00	\$139,341.06
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The activity involved construction of a boat ramp 12 feet x 50 feet dredged and area of approximately 1,200 feet long varying from 0 feet to 150 feet wide on the southeast edge of Bayou Castine. Upon completing the work this opened for public use the Lakeshore Avenue boat ramp and cleared out the remainder of the debris and sedimentation deposited by hurricane storms.

Location Description:

3101 East Causeway Approach Mandeville, LA 70448

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	250/250



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number: ILT2 - 00237

Activity Title: Water Well Site #2 Improvements

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

01/29/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

01/10/2012

Completed Activity Actual End Date:

Responsible Organization:

Village of Sun

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2020

\$0.00

To Date

\$55,704.00

Total Budget

\$0.00

\$55,704.00

Total Obligated

\$0.00

\$55,704.00

Total Funds Drawdown

\$0.00

\$55,704.00

Program Funds Drawdown

\$0.00

\$55,704.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$55,704.00

Village of Sun

\$0.00

\$55,704.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

Generator, enclosure, and treatment equipment for a water well.

Location Description:

Village of Sun, P.O. Box 818 Sun, LA 70463

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number:	ILT2 - 00238B
Activity Title:	Program Management and Monitoring

Activity Type:

Administration

Activity Status:

Under Way

Project Number:

0021

Project Title:

Infrastructure - Long Term Community Recovery

Projected Start Date:

02/17/2010

Projected End Date:

12/30/2021

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$700,000.00
Total Budget	\$0.00	\$700,000.00
Total Obligated	\$0.00	\$700,000.00
Total Funds Drawdown	\$0.00	\$564,403.39
Program Funds Drawdown	\$0.00	\$564,403.39
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$564,403.39
City of New Orleans - K/R	\$0.00	\$564,403.39
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Program Management and Monitoring staffing project will ensure that the funded projects further the goals and objectives of the Disaster CDBG grant under the Louisiana Long Term Community Recovery Program. The staff is primarily responsible for monitoring all the sub-recipients/contractors/city departments associated with Disaster CDBG projects. This activity funds 16 Disaster CDBG staff positions and several part-time 15% Disaster CDBG staff positions through at least 6 years.

Location Description:

1300 Perdido Street New Orleans, LA 70112

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number: ILT2 - 00244

Activity Title: Parks and Recreation

Activity Type:

Rehabilitation/reconstruction of public facilities

Activity Status:

Completed

Project Number:

0021

Project Title:

Infrastructure - Long Term Community Recovery

Projected Start Date:

10/30/2010

Projected End Date:

02/05/2020

Benefit Type:

Area ()

Completed Activity Actual End Date:

02/06/2020

National Objective:

Urgent Need

Responsible Organization:

Plaquemines Parish Government

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2020

\$0.00

To Date

\$1,884,055.31

Total Budget

\$0.00

\$1,884,055.31

Total Obligated

\$0.00

\$1,884,055.31

Total Funds Drawdown

\$0.00

\$1,884,055.31

Program Funds Drawdown

\$0.00

\$1,884,055.31

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$1,884,055.31

Plaquemines Parish Government

\$0.00

\$1,884,055.31

Most Impacted and Distressed Expended

\$0.00

\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Pan American Engineers Inc	Rehabilitation/reconstruction of public facilities	0038S	038S - ITI2 - 00008	ITI2-Public Facilities-UN	Plaquemines Parish Revitalization-State PIA

Association Description:

This activity is grants management for ILT2 - 00244.

Activity Description:

Acquisition and construction of 2 parks in Plaquemines.

Location Description:

English Turn and District 7 (Empire), LA 70040, 70050

Activity Progress Narrative:



Performed closeout actions for activity.
Performance metrics have been updated this quarter for flag resolution.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	2	2/2

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number: ILT2 - 00247

Activity Title: Sewerage Improvements

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

0021

Project Title:

Infrastructure - Long Term Community Recovery

Projected Start Date:

12/29/2012

Projected End Date:

06/29/2021

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Plaquemines Parish Government

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2020

To Date

\$0.00

\$5,293,529.42

Total Budget

\$0.00

\$5,293,529.42

Total Obligated

\$0.00

\$5,293,529.42

Total Funds Drawdown

\$99,894.00

\$1,531,404.83

Program Funds Drawdown

\$99,894.00

\$1,531,404.83

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$99,894.00

\$1,531,404.83

Plaquemines Parish Government

\$99,894.00

\$1,531,404.83

Most Impacted and Distressed Expended

\$0.00

\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Pan American Engineers Inc	Construction/reconstruction of water/sewer lines or systems	0021	ITP2 - 00015	ITP2-Water/Sewer-UN	General Account

Association Description:

The Pan American activity is grants management for the Plaquemines Parish LTRC activity.

Activity Description:

This project consists of the construction of lift stations and treatment facilities, as well as sewage force mains. Approximately 170 right-of-way parcel parcels will be required utilizing Uniform Relocation Assistance by the Plaquemines Parish Government.

Location Description:

The community of English Turn on the East Bank of the parish, from Stolthaven Refinery along LA Highway 3137 to the English Turn Cemetery, Zip Code 70040.

The area south of Belle Chasse, along LA Highway 23 from the community of Idlewild to the Le Reussite, Zip Code 70037.



Activity Progress Narrative:

Expenditures this quarter were for construction services rendered by Beverly Construction for the Sewer Improvements West Bank.

Changed End Data as per Analyst request.

Performance metrics have been updated this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	19492	19492/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	ILT2 - 00253
Activity Title:	Master Drainage Plan

Activity Type:

Planning

Activity Status:

Completed

Project Number:

0021

Project Title:

Infrastructure - Long Term Community Recovery

Projected Start Date:

10/26/2010

Projected End Date:

01/16/2013

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Calcasieu Parish Police Jury

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$3,674,390.00
Total Budget	\$0.00	\$3,674,390.00
Total Obligated	\$0.00	\$3,674,390.00
Total Funds Drawdown	\$0.00	\$3,674,390.00
Program Funds Drawdown	\$0.00	\$3,674,390.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,674,390.00
Calcasieu Parish Police Jury	\$0.00	\$3,674,390.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Calcasieu Parish has a critical need for parish-wide drainage improvements that will mitigate future flooding. There are numerous drainage related issues within Calcasieu Parish. The goal of the master drainage plan is to create a comprehensive plan that will identify critical areas in the Parish that require immediate drainage improvements and prioritize future drainage projects.

Location Description:

Calcasieu Parish

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	ILT2 - 00259
Activity Title:	Sewer Consolidation - Dravo

Activity Type:
Construction/reconstruction of water/sewer lines or systems

Project Number:
0021

Projected Start Date:
10/10/2010

Benefit Type:
Area ()

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure - Long Term Community Recovery

Projected End Date:
06/29/2021

Completed Activity Actual End Date:

Responsible Organization:
St. Bernard Parish Government

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$3,000,000.00
Total Budget	\$0.00	\$3,000,000.00
Total Obligated	\$0.00	\$3,000,000.00
Total Funds Drawdown	\$0.00	\$3,000,000.00
Program Funds Drawdown	\$0.00	\$3,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,000,000.00
St. Bernard Parish Government	\$0.00	\$3,000,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Reconstruction of a water treatment plant. Due to a DRGR difference in the 2nd grant, the Other Funds section does not include the same identity of funds sources as the 1st grant. This activity is also funded by \$490,011.00 in FEMA funds.

Location Description:

4098 Jean Lafitte Pky, Chalmette, LA 70043-1026

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$490,011.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None

Grantee Activity Number:	ILT2 - 00262
Activity Title:	St. Roch Pool & Park Improvements

Activity Type:
Rehabilitation/reconstruction of public facilities

Project Number:
0021

Projected Start Date:
05/30/2012

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure - Long Term Community Recovery

Projected End Date:
12/30/2021

Completed Activity Actual End Date:

Responsible Organization:
City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$595,069.92
Total Budget	\$0.00	\$595,069.92
Total Obligated	\$0.00	\$595,069.92
Total Funds Drawdown	\$0.00	\$595,069.92
Program Funds Drawdown	\$0.00	\$595,069.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$595,069.92
City of New Orleans - K/R	\$0.00	\$595,069.92
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This project funds the construction of renovations and enhancements to St. Roch Park, including the pool, green space, pathway, basketball court, baseball fields and a concession building. Due to a DRGR difference in the 2nd grant, the Other Funds section does not include the same identity of funds sources as the 1st grant. This activity is also funded by \$78,940.46 in local funds, \$184,743.00 in other state funds, \$1,176.66 in insurance funds, and \$592,061.99 in FEMA funds.

Location Description:

1800 St. Roch Avenue, New Orleans, LA 70117

Activity Progress Narrative:

Performance metrics have been updated this quarter for flag resolution.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	1	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$592,061.99
Local Funds	\$78,940.46
Other (Private)	\$1,176.66
State Funds	\$184,743.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None

Grantee Activity Number:	ILT2 - 00263
Activity Title:	Norwood Thompson Playground

Activity Type:
Rehabilitation/reconstruction of a public improvement

Project Number:
0021

Projected Start Date:
07/20/2011

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Infrastructure - Long Term Community Recovery

Projected End Date:
06/05/2014

Completed Activity Actual End Date:

Responsible Organization:
City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$659,995.81
Total Budget	\$0.00	\$659,995.81
Total Obligated	\$0.00	\$659,995.81
Total Funds Drawdown	\$0.00	\$659,995.81
Program Funds Drawdown	\$0.00	\$659,995.81
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$659,995.81
City of New Orleans - K/R	\$0.00	\$659,995.81
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This project renovates the Norwood Thompson Playground in the Gert Town Neighborhood of New Orleans, repairing the damage done by Hurricane Katrina. Due to a DRGR difference in the 2nd grant, the Other Funds section does not include the same identity of funds sources as the 1st grant. This activity is also funded by \$34,631.88 in FEMA funds.

Location Description:

7200 Forshey Street, New Orleans, LA 70118

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	956/956



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$34,679.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None

Grantee Activity Number:	ILT2 - 00265
Activity Title:	City-Owned Property Appraisals

Activity Type:

Planning

Activity Status:

Completed

Project Number:

0021

Project Title:

Infrastructure - Long Term Community Recovery

Projected Start Date:

10/12/2011

Projected End Date:

09/19/2014

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$5,150.00
Total Budget	\$0.00	\$5,150.00
Total Obligated	\$0.00	\$5,150.00
Total Funds Drawdown	\$0.00	\$5,150.00
Program Funds Drawdown	\$0.00	\$5,150.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,150.00
City of New Orleans - K/R	\$0.00	\$5,150.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This project funds the appraisals of the glut of City-owned properties to be sold at auction, allowing these derelict parcels to be purchased and returned to commerce.

Location Description:

701 Rosedale Drive; 200 North Alexander Street; 2552 St. Phillip Street; 3601 General Taylor Street; 2019 Third Street; 4877 Laurel Street; 2314 Louisiana Avenue; 7450 Paris Road; 7311 Chef Menteur Highway; Gentilly Road Incinerator Site, Old Gentilly Road, New Orleans, LA

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number: ILT2 - 00273

Activity Title: Iberville Infrastructure Redevelopment

Activity Type:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Under Way

Project Number:

0021

Project Title:

Infrastructure - Long Term Community Recovery

Projected Start Date:

11/28/2011

Projected End Date:

06/29/2021

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$9,999,970.56
Total Budget	\$0.00	\$9,999,970.56
Total Obligated	\$0.00	\$9,999,970.56
Total Funds Drawdown	\$0.00	\$9,999,970.56
Program Funds Drawdown	\$0.00	\$9,999,970.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$9,999,970.56
City of New Orleans - K/R	\$0.00	\$9,999,970.56
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This project involves the demolition of approximately 8,935 linear feet of roadways and utilities and the installation of new concrete street, utilities, drainage infrastructure, curbs, sidewalks, streetlights, plantings/landscaping, and tree preservation.

Location Description:

Treme, North Villere, Bienville, Marais, Conti Streets within the project area of the Iberville Housing Development, as well as the perimeter streets of Iberville, North Robertson, St. Louis, and Crozat, New Orleans, LA 70112

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number:	ILT2 - 00278
Activity Title:	Comprehensive Master Land Use and Zoning Plan

Activity Type:

Planning

Project Number:

0021

Projected Start Date:

07/01/2012

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/29/2021

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish Government

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$743,806.06
Total Budget	\$0.00	\$743,806.06
Total Obligated	\$0.00	\$743,806.06
Total Funds Drawdown	\$0.00	\$743,806.06
Program Funds Drawdown	\$0.00	\$743,806.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$743,806.06
St. Bernard Parish Government	\$0.00	\$743,806.06
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This project engages a professional planning consultant to prepare the parish-wide comprehensive master land use and zoning plan. Additionally, an Enterprise GIS (geographic information system) Mapping System is being purchased and implemented. Finally, training will be provided for key St. Bernard Parish personnel from various departments, as well as a 2 year salary for a GIS manager assigned to assist with facilitation of the procurement, execution and oversight of the GIS Enterprise System.

Location Description:

Parish-wide, St. Bernard Parish

Activity Progress Narrative:

Changed End Data as per Analyst request.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local Funds	\$10,901.33
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None

Grantee Activity Number: ILT2 - 00279A

Activity Title: FHWA Road Improvements - Submerged Roads

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

01/08/2013

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/29/2021

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish Government

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$844,870.30
Total Budget	\$0.00	\$844,870.30
Total Obligated	\$0.00	\$844,870.30
Total Funds Drawdown	\$0.00	\$844,870.30
Program Funds Drawdown	\$0.00	\$844,870.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$844,870.30
St. Bernard Parish Government	\$0.00	\$844,870.30
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This project is an 80/20 match with CDBG - DR funds being used as the 20 % match. The concept is for the CDBG funds to finance the design and inspection services as required by FHWA/LaDOTD. The remaining portion of the CDBG funds will be used for the construction match. The recovery efforts of the roadway systems in St. Bernard Parish are critical to the overall welfare of the parish. The thirteen roadway improvements included in the target area have been devastated since Hurricane Katrina and Rita. The roadway reconstruction will allow for a systematic recovery for the entire St. Bernard Parish. Due to a DRGR difference in the 2nd grant, the Other Funds section does not include the same identity of funds sources as the 1st grant. This activity is also funded by \$3,956,238.81 in Federal Highway Administration (FHWA) funds.

Location Description:

Mehle St. (from N. Peters St. to LA 46, and LA 39 to Patricia St.), Aycok St. (LA 46 to LA 39), Friscoville Ave. (N. Peters St. to LA 46, and LA 46 to Alexander Dr.), Packenham Dr. (LA 39 to N. Derbigny St.), Patricia St. (Schnell Dr. to Cougar Dr., Kings Dr. to De La Ronde Dr., Delaronde Dr. to Juno Dr., and Juno Dr. to Packenham Dr.), W. Genie St. (Packenham Dr. to Parish Rd.), Palmisano Blvd (E. Genie St. to LA 39) , St. Bernard Parish, 70043

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	25926/25926

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Federal Highway Administration	\$3,956,238.81
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None



Grantee Activity Number:	ILT2 - 00280
Activity Title:	Safety and Permits Staffing

Activity Type:

Code enforcement

Project Number:

0021

Projected Start Date:

12/14/2012

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Completed

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

08/10/2015

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,853,251.99
Total Budget	\$0.00	\$1,853,251.99
Total Obligated	\$0.00	\$1,853,251.99
Total Funds Drawdown	\$0.00	\$1,853,251.99
Program Funds Drawdown	\$0.00	\$1,853,251.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,853,251.99
City of New Orleans - K/R	\$0.00	\$1,853,251.99
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This program will fund seventeen (17) code enforcement positions and related costs in the Department of Safety and Permits, for a three (3) year period. The City of New Orleans has experienced a quantifiable increase in the demand placed on the Department relative to the ongoing rebuilding efforts following Katrina. The proposed project activities will allow additional staffing to strategically target blighted properties and implement code enforcement processes to eliminate the blighted conditions of properties and facilitate code-compliant rebuilding of structures to reduce damages from future storm events.

Location Description:

1300 Perdido Street New Orleans, LA 70112

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Building Inspections	0	32246/32246



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number:	ILT2 - 00288
Activity Title:	Economic Development Infrastructure Improv. Fund

Activity Type:
Rehabilitation/reconstruction of a public improvement

Project Number:
0021

Projected Start Date:
08/15/2013

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure - Long Term Community Recovery

Projected End Date:
12/29/2021

Completed Activity Actual End Date:

Responsible Organization:
City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$19,573,228.59
Total Budget	\$0.00	\$19,573,228.59
Total Obligated	\$0.00	\$19,573,228.59
Total Funds Drawdown	\$590,865.82	\$17,842,282.34
Program Funds Drawdown	\$590,865.82	\$17,842,282.34
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$590,865.82	\$17,842,282.34
City of New Orleans - K/R	\$590,865.82	\$17,842,282.34
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Construction of publically-owned infrastructure improvements to incentivize those low/moderate income areas which are recovery-resistant and slow to overcome the long term effects of Hurricanes Katrina and Rita.

Location Description:

Storelitz (Joliet to Dublin), Drexel (Short to S. Genois), Short (Washington to Palm), Forshey (S. Carrollton Ave to Fern), Orpheus Ct. (S. Carrollton Ave to Short), Oleander St. (Short to Burdette), Burdette St. (Oleander to Forshey), S. Tonti St. (Julia to Old Poydras), Magnolia Market Place Streetscape, De Armas (LB Landry to Berhman), Elmira (Park to Newton), Sumner (Mardi Gras to Lawrence, and Lawrence to Newton), Hendee (Mardi Gras to Ptolemy, and Ptolemy to Opelousas), Vespasian Blvd (Lauradale to Wall Blvd, and Wall Blvd to Cobblestone Ln.), Lamarque (LB Landry to Sumner), Georgia St. (Amazon to Gen DeGaulle), Idaho St. (Wabash to Gen DeGaulle), Illinois St. (Gen DeGaulle to Amazon), Laharpe St. (St. Bernard Ave. to N. Claiborne), N. Villere St. (Esplanade Ave to Columbus, and Columbus to Annette), N. Robertson (Esplanade Ave to Columbus, and Columbus to St. Bernard), Reynes St. (St. Claude Ave. to Douglas), Alabo St. (Charters to Port), Charters (Alabo to Caffin), Caffin (Charters to St. Claude), South Galvez Street (Jackson Ave to Toledano), Jackson Avenue (S. Claiborne to Tchoupitoulas), Old Poydras St. (S. Dorgenois to S. Galvez), Montegut (St. Calude to Urquhart), Urquhart (Montegut to Clouet), Feliciana (St. Claude to N. Villere), Marias (Montegut to Feliciana), Davey (Harrison to Milton), Encampment (Milton to Sere), Senate (Davey to Paris), and Cadillac (Sere to Harrison)

Activity Progress Narrative:



Expenditures this quarter were for Command Construction on the S. Galvez Street Project, and work completed by Waggoner Engineering, Infinity Construction and Trucking for St. Claude Drainage. Performance metrics have been updated this quarter

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	19561	51519/78525

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	ILT2 - 00289
Activity Title:	Workforce Development

Activity Type:

Public services

Project Number:

0021

Projected Start Date:

12/10/2013

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/29/2021

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish Government

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$11,598.02
Total Budget	\$0.00	\$11,598.02
Total Obligated	\$0.00	\$11,598.02
Total Funds Drawdown	\$11,598.02	\$11,598.02
Program Funds Drawdown	\$11,598.02	\$11,598.02
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$11,598.02	\$11,598.02
St. Bernard Parish Government	\$11,598.02	\$11,598.02
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Due to severe destruction (80%) of impacted businesses, there was significant job loss. The Nunez Community College's Workforce Development program includes film production and acting training programs as well as the existing industrial technology and maintenance programs. The industrial piece provided hands-on training, curriculum development, and development of the workforce in St. Bernard Parish for up to 82 students over a two year period. The film training programs will be free to the public and will inform, educate, and provide practical experience to develop the workforce in St. Bernard and the surrounding area in the Film Industry. A minimum of 30 students and a maximum of 45 students will be accepted into the actor training program over the course of one year. Finally, a minimum of 75 students and a maximum of 90 students will be accepted into the film training program over the course of one year.

Location Description:

All of St. Bernard Parish municipalities

Activity Progress Narrative:



Expenditures this quarter were for a payment request for St. Bernard Parish's Nunez Workforce Development project. DRGR problem currently being worked on by DRGR Team. DRGR is disallowing input of metrics for this activity. Metrics will be updated next quarter (04/30/21) once DRGR fix is complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number:	ILT2 - 00294B
Activity Title:	Nora Navra Library Renovation/Expansion

Activity Type:
Rehabilitation/reconstruction of public facilities

Project Number:
0021

Projected Start Date:
08/31/2015

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure - Long Term Community Recovery

Projected End Date:
03/29/2021

Completed Activity Actual End Date:

Responsible Organization:
City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,663,109.47
Total Budget	\$0.00	\$1,663,109.47
Total Obligated	\$0.00	\$1,663,109.47
Total Funds Drawdown	\$0.00	\$1,663,109.47
Program Funds Drawdown	\$0.00	\$1,663,109.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,663,109.47
City of New Orleans - K/R	\$0.00	\$1,663,109.47
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Nora Navra Library has remained closed since Hurricane Katrina. The New Orleans Public Library has decided to construct a new facility at 1902 St. Bernard Avenue within the footprint of the existing site. The proposed plan will increase the size of the facility from 2700 to more than 6000 square feet. Project delivery will be through the traditional Design-Bid-Build method of procurement. Plans for the new library include the addition of an 880 square foot multi-purpose meeting facility. The restored facility will provide patron reading areas; a children's room; a small meeting space; a collection of lending materials including books, music CDs, DVDs, audiobooks, eBooks, magazines and newspapers; public computers; and internet and Wi-Fi access. Remaining funds are included in the 1st Katrina/Rita grant on ILTR - 00295A.

Location Description:

1902 St. Bernard Avenue, New Orleans, LA 70116

Activity Progress Narrative:

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



# of public facilities	0	1/1
# of Non-business	0	0/0
# of Elevated Structures	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number:	ILT2 - 00295
Activity Title:	Emerg. Generator at Lift Station Westbank Expressw

Activity Type:
Construction/reconstruction of water/sewer lines or systems

Project Number:
0021

Projected Start Date:
06/30/2017

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Infrastructure - Long Term Community Recovery

Projected End Date:
06/30/2020

Completed Activity Actual End Date:

Responsible Organization:
Jefferson Parish

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$328,562.59
Total Budget	\$0.00	\$328,562.59
Total Obligated	\$0.00	\$328,562.59
Total Funds Drawdown	\$0.00	\$328,562.59
Program Funds Drawdown	\$0.00	\$328,562.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$328,562.59
Jefferson Parish	\$0.00	\$328,562.59
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The primary scope of this project is install a 500kW permanent generator (along with an automatic transfer switch, concrete pad, and fuel storage tank for the generator) on the site of Lift Station L-11-2 in an effort to address damages caused by Hurricane Katrina, such as sewerage overflows and backups, and to prevent similar impacts by allowing the pumps to operate during future power outages. Additionally, new electrical controls will be elevated above 500 year flood zone levels to ensure that critical equipment remains undamaged and operational during future storms, thus preventing sewage overflows and limiting business and residential losses, which had occurred during Hurricane Katrina as a prolonged power outage caused the sewer system to stop functioning. 60.5% of residents (beneficiaries) within the service area of Lift Station L-11-2 are LMI according to 2010 Census data.

Location Description:

725 Eiseman Avenue
Marrero, Louisiana 70072

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local Funds	\$120,000.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None



Grantee Activity Number:	ILT2 - 00296
Activity Title:	Port Sulphur Library

Activity Type:
Rehabilitation/reconstruction of public facilities

Project Number:
0021

Projected Start Date:
02/27/2017

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure - Long Term Community Recovery

Projected End Date:
12/29/2021

Completed Activity Actual End Date:

Responsible Organization:
Plaquemines Parish Government

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$3,045,870.86
Total Budget	\$0.00	\$3,045,870.86
Total Obligated	\$0.00	\$3,045,870.86
Total Funds Drawdown	\$880,148.52	\$2,565,268.96
Program Funds Drawdown	\$880,148.52	\$2,565,268.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$880,148.52	\$2,565,268.96
Plaquemines Parish Government	\$880,148.52	\$2,565,268.96
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Plaquemines Parish Government will be using CDBG funds to construct a new library in Port Sulphur, LA on the site where the former library stood at 138 Civic Drive. The former library building was a two story wood frame building located on a lot directly behind the Port Sulphur Fire Station. The building was closed since Katrina and was eventually demolished using FEMA funds obligated under Project Worksheet 2490. The proposed reconstruction on the Library site will be contingent upon HUD technical assistance which involves a covenant place at the "Council of Aging" site (27419 Hwy 23) that will prohibit any future rebuilding or development that is not a floodplain or wetland restoration activity. This covenant allows for the square footage of the new proposed Library be limited to the sum of the footprints and building dimensions of the "old library" and the "Council on Aging" pre-storm structures, which is 7230 square feet.

The proposed new Library will serve the west side of the Parish, with design use directed at children, by offering carefully maintained collections of fiction and nonfiction books, audiobooks, DVDs, popular magazines and newspapers as well. The new library will also provide an assortment of online services, like e-books, e-audiobooks and magazines. In addition to the free resources, the Library will be able to serve as a host site for community events of all ages.

The proposed new building will be elevated approximately 15 feet above grade as ultimately derived by the ground levels required in the FEMA P-550 standards. To meet FEMA's Base Flood Elevation requirements, this new Library will be elevated above grade with fire exit stairs and an Americans with Disabilities Act (ADA) elevator Lobby located at the ground level under the elevated building.

Both exterior and interior materials have been chosen so that the finished building will be both durable and aesthetically pleasing. The building will be designed to meet current wind load requirements including all of the windows which will be specified to meet wind load requirements of this region.

The new building will be constructed with a concrete foundation, concrete columns and a concrete elevated floor slab with steel framing above the elevated floor slab. The new building will be designed with exterior finish



materials that will include brick and cast stone and glazed areas. Sloping standing seam metal hip roofs will be used on the building. The building will have ample fire protection and easily understood ADA exit access ways will be provided for emergency evacuation. New vehicle drives and a parking lot will be constructed to provide adequate parking for staff and visitors to the Library building. No property acquisition will be required for this project. All work will be performed on Parish owned property. Upon completion of the work, the Parish will continue to maintain the integrity of the proposed.

Location Description:

138 Civic Drive, Port Sulphur La 71301

Activity Progress Narrative:

Expenditures this quarter were for construction services provided by CDW Construction. Changed End Data as per Analyst request. No metrics at this time - still under construction.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local Funds	\$650,000.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None



Grantee Activity Number: ILT2 - Budget for Jefferson Parish Proj. in Rev.

Activity Title: ILT2 - Budget for Jefferson Parish Proj. in Rev.

Activity Type:

Planning

Activity Status:

Planned

Project Number:

0021

Project Title:

Infrastructure - Long Term Community Recovery

Projected Start Date:

11/03/2008

Projected End Date:

02/28/2021

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Jefferson Parish

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$225,731.39
Total Budget	\$0.00	\$225,731.39
Total Obligated	\$0.00	\$225,731.39
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity holds funds for Jefferson Parish for Long Term Community Recovery Infrastructure. Funds are obligated for this purpose and will be broken out into individual activities as they are approved.

Location Description:

Jefferson Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number:	ILT2 - Budget for Projects in Review
Activity Title:	ILT2 - Budget for Projects in Review

Activity Type: Planning	Activity Status: Planned
Project Number: 0021	Project Title: Infrastructure - Long Term Community Recovery
Projected Start Date: 09/16/2007	Projected End Date: 02/28/2021
Benefit Type: Area ()	Completed Activity Actual End Date:
National Objective: N/A	Responsible Organization: Office of Community Development (OCD), Disaster

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$0.05
Total Budget	\$0.00	\$0.05
Total Obligated	\$0.00	\$0.05
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity holds remaining funds for Long Term Community Recovery. Funds are budgeted for this purpose and will be broken out into individual activities as they are approved.

Location Description:

Disaster-impacted Louisiana parishes.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number: ILT2 - Budget for St. Bernard Parish Proj. in Rev.

Activity Title: ILT2 - Budget for St. Bernard Parish Proj. in Rev.

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

10/05/2008

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

12/30/2022

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish Government

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$26,290.92
Total Budget	\$0.00	\$26,290.92
Total Obligated	\$0.00	\$26,290.92
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Bernard Parish Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity holds funds for St. Bernard Parish for Long Term Community Recovery Infrastructure. Funds are obligated for this purpose and will be broken out into individual activities as they are approved.

Location Description:

St. Bernard Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number: ILT2 - Budget for St. Tammany Parish Proj. in Rev.

Activity Title: ILT2 - Budget for St. Tammany Parish Proj. in Rev.

Activity Type:

Planning

Activity Status:

Planned

Project Number:

0021

Project Title:

Infrastructure - Long Term Community Recovery

Projected Start Date:

06/11/2008

Projected End Date:

03/30/2021

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

St. Tammany Parish Government

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$14,433.98
Total Budget	\$0.00	\$14,433.98
Total Obligated	\$0.00	\$14,433.98
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Tammany Parish Government	\$0.00	\$0.00
Village of Sun	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity holds funds for the Village of Sun in St. Tammany Parish for Long Term Community Recovery. Funds are obligated for this purpose and will be broken out into individual activities as they are approved.

Location Description:

St. Tammany Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number: ITP2 - 00009

Activity Title: ITP2-Planning

Activity Type:

Planning

Activity Status:

Under Way

Project Number:

0021

Project Title:

Infrastructure - Long Term Community Recovery

Projected Start Date:

02/01/2015

Projected End Date:

11/30/2020

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Pan American Engineers Inc

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2020

To Date

\$0.00

\$6,007.75

Total Budget

\$0.00

\$6,007.75

Total Obligated

\$0.00

\$6,007.75

Total Funds Drawdown

\$0.00

\$6,007.75

Program Funds Drawdown

\$0.00

\$6,007.75

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$6,007.75

Pan American Engineers Inc

\$0.00

\$6,007.75

Plaquemines Parish Government

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

This activity is grants management for Planning on behalf of Plaquemines Parish for the Infrastructure Long Term Community Recovery program.

Location Description:

See Location Description for ILTR - 00067.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number: ITP2 - 00010B

Activity Title: ITP2-Streets-UN-B

Activity Type:

Construction/reconstruction of streets

Project Number:

0021

Projected Start Date:

02/01/2015

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

11/30/2020

Completed Activity Actual End Date:

Responsible Organization:

Pan American Engineers Inc

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2020

\$0.00

To Date

\$52,854.93

Total Budget

\$0.00

\$52,854.93

Total Obligated

\$0.00

\$52,854.93

Total Funds Drawdown

\$0.00

\$52,854.93

Program Funds Drawdown

\$0.00

\$52,854.93

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$52,854.93

Pan American Engineers Inc

\$0.00

\$52,854.93

Plaquemines Parish Government

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

See Activity Description for ITP2 - 00010A.

Location Description:

See Location Description for ILTR - 00143.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number:	ITP2 - 00011
Activity Title:	ITP2-Public Facilities-LM

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

02/01/2015

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

11/30/2020

Completed Activity Actual End Date:

Responsible Organization:

Pan American Engineers Inc

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$48,826.50
Total Budget	\$0.00	\$48,826.50
Total Obligated	\$0.00	\$48,826.50
Total Funds Drawdown	\$0.00	\$48,826.50
Program Funds Drawdown	\$0.00	\$48,826.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$48,826.50
Pan American Engineers Inc	\$0.00	\$48,826.50
Plaquemines Parish Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is grants management for Rehabilitation/reconstruction of public facilities, Low Moderate on behalf of Plaquemines Parish for the Infrastructure Long Term Community Recovery program.

Location Description:

See Location Description for ILT2 - 00246 and ILT2 - 00296.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number: ITP2 - 00012

Activity Title: ITP2-Public Improvement-SB

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

02/01/2015

Benefit Type:

()

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

11/30/2020

Completed Activity Actual End Date:

Responsible Organization:

Pan American Engineers Inc

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$12,415.00
Total Budget	\$0.00	\$12,415.00
Total Obligated	\$0.00	\$12,415.00
Total Funds Drawdown	\$0.00	\$12,415.00
Program Funds Drawdown	\$0.00	\$12,415.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$12,415.00
Pan American Engineers Inc	\$0.00	\$12,415.00
Plaquemines Parish Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is grants management for Rehabilitation/reconstruction of a public improvement, Slum and Blight on behalf of Plaquemines Parish for the Infrastructure Long Term Community Recovery program.

Location Description:

See Location Description for ILTR - 00169.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number: ITP2 - 00013

Activity Title: ITP2-Government-UN

Activity Type:

Construction of buildings for the general conduct of

Project Number:

0021

Projected Start Date:

02/01/2015

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

11/30/2020

Completed Activity Actual End Date:

Responsible Organization:

Pan American Engineers Inc

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2020

To Date

\$0.00

\$134,751.36

Total Budget

\$0.00

\$134,751.36

Total Obligated

\$0.00

\$134,751.36

Total Funds Drawdown

\$0.00

\$134,751.36

Program Funds Drawdown

\$0.00

\$134,751.36

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$134,751.36

Pan American Engineers Inc

\$0.00

\$134,751.36

Plaquemines Parish Government

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

This activity is grants management for Construction of buildings for the general conduct of government, Urgent Need on behalf of Plaquemines Parish for the Infrastructure Long Term Community Recovery program.

Location Description:

See Location Description for ILTR - 00223.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number:	ITP2 - 00014
Activity Title:	ITP2-Bank Repairs-UN

Activity Type:

Dike/dam/stream-river bank repairs

Project Number:

0021

Projected Start Date:

02/01/2015

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

11/30/2020

Completed Activity Actual End Date:

Responsible Organization:

Pan American Engineers Inc

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$155,967.58
Total Budget	\$0.00	\$155,967.58
Total Obligated	\$0.00	\$155,967.58
Total Funds Drawdown	\$0.00	\$155,967.58
Program Funds Drawdown	\$0.00	\$155,967.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$155,967.58
Pan American Engineers Inc	\$0.00	\$155,967.58
Plaquemines Parish Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is grants management for Dike/dam/stream-river bank repairs, Urgent Need on behalf of Plaquemines Parish for the Infrastructure Long Term Community Recovery program.

Location Description:

See Location Description for ILT2 - 00225.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number:	ITP2 - 00015
Activity Title:	ITP2-Water/Sewer-UN

Activity Type:
Construction/reconstruction of water/sewer lines or systems

Project Number:
0021

Projected Start Date:
02/01/2015

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure - Long Term Community Recovery

Projected End Date:
11/30/2020

Completed Activity Actual End Date:

Responsible Organization:
Pan American Engineers Inc

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$170,975.62
Total Budget	\$0.00	\$170,975.62
Total Obligated	\$0.00	\$170,975.62
Total Funds Drawdown	\$0.00	\$170,975.62
Program Funds Drawdown	\$0.00	\$170,975.62
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$170,975.62
Pan American Engineers Inc	\$0.00	\$170,975.62
Plaquemines Parish Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is grants management for Construction/reconstruction of water/sewer lines or systems, Urgent Need on behalf of Plaquemines Parish for the Infrastructure Long Term Community Recovery program.

Location Description:

See Location Description for ILT2 - 00247.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Project # / 0022 / Infrastructure - Local Government

Grantee Activity Number:	I2OC - 00003
Activity Title:	Mahalia Jackson Early Childhood Learning Center

Activity Type:
Rehabilitation/reconstruction of public facilities

Project Number:
0022

Projected Start Date:
10/29/2008

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure - Local Government

Projected End Date:
12/30/2021

Completed Activity Actual End Date:

Responsible Organization:
Orleans Parish School Board

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$86,744.57
Total Budget	\$0.00	\$86,744.57
Total Obligated	\$0.00	\$86,744.57
Total Funds Drawdown	\$0.00	\$86,744.57
Program Funds Drawdown	\$0.00	\$86,744.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$86,744.57
Orleans Parish School Board	\$0.00	\$86,744.57
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This project will fund interior and exterior renovations to buildings A, B, C & D including installation of a reflected ceiling; and new construction of additional facilities such as a greenhouse, an exterior elevator and bridge, basketball court and playground equipment in four areas, and a new laundry facility for Mahalia Jackson Education Facility. This activity is broken out from the activity ILOC - 00003 in the 1st Katrina/Rita grant. The performance measures are being counted in the 1st grant, as the majority of funds are sourced in that grant.

Location Description:

2101 Freret Street, New Orleans, LA 70113

Activity Progress Narrative:

Performance metrics have been updated this quarter for flag resolution.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number: I2OC - 00021
Activity Title: Southern Univ. of N.O.-Health & Phys. Edu. Bldg.

Activity Type:
 Rehabilitation/reconstruction of public facilities
Project Number:
 0022
Projected Start Date:
 07/01/2012
Benefit Type:
 Area ()
National Objective:
 Urgent Need

Activity Status:
 Completed
Project Title:
 Infrastructure - Local Government
Projected End Date:
 07/10/2017
Completed Activity Actual End Date:

Responsible Organization:
 Division of Administration Facility Planning

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,237,855.18
Total Budget	\$0.00	\$1,237,855.18
Total Obligated	\$0.00	\$1,237,855.18
Total Funds Drawdown	\$0.00	\$1,237,855.18
Program Funds Drawdown	\$0.00	\$1,237,855.18
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,237,855.18
Division of Administration Facility Planning	\$0.00	\$1,237,855.18
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity renovates the Health and Physical Education Building at Southern University of New Orleans. Additional supplemental funding from State/Local is coming from the Southern University of New Orleans Major Repairs fund in the amount of \$400,000.00.

Location Description:

6400 Press Drive, New Orleans, LA 70126

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number: I2OC - 00022B
Activity Title: Nunez Community College Fine Arts Building

Activity Type:
 Rehabilitation/reconstruction of public facilities
Project Number:
 0022
Projected Start Date:
 06/29/2012
Benefit Type:
 Area ()
National Objective:
 Urgent Need

Activity Status:
 Under Way
Project Title:
 Infrastructure - Local Government
Projected End Date:
 09/29/2021
Completed Activity Actual End Date:

Responsible Organization:
 Division of Administration Facility Planning

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$646,912.12
Total Budget	\$0.00	\$646,912.12
Total Obligated	\$0.00	\$646,912.12
Total Funds Drawdown	\$0.00	\$646,912.12
Program Funds Drawdown	\$0.00	\$646,912.12
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$646,912.12
Division of Administration Facility Planning	\$0.00	\$646,912.12
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This project provides CDBG Infrastructure funding under the LGEI to meet the expected shortfall of FEMA funds to build the Fine Arts Center of Nunez Community College in St. Bernard Parish. The Fine Arts Building would be 23,000 square feet 2 story brick veneer building on a slab and would house classroom functions pertaining to early childhood development, Liberal Arts, General Studies and Childhood Education Departments. This building would include classrooms, cafe, stage and staff offices. This activity is linked to the ILOC - 00022 activity in the first Katrina/Rita grant. Due to a DRGR difference in the 2nd grant, the Other Funds section does not include the same identity of funds sources as the 1st grant. This activity is also funded by \$3,440,763.49 in FEMA funds.

Location Description:

209 West Magnolia Drive Chalmette, LA 70043

Activity Progress Narrative:

Changed End Data as per Anaylyst request.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

FEMA Public Assistance

Amount

\$3,440,763.49

Total Other Funding Sources

\$0.00

Activity Supporting Documents:

None

Grantee Activity Number:	I2OC - 00031 - LMI
Activity Title:	Construction Lending - Low Mod

Activity Type:
Construction of new housing

Activity Status:
Cancelled

Project Number:
0022

Project Title:
Infrastructure - Local Government

Projected Start Date:
06/22/2011

Projected End Date:
09/16/2019

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
New Orleans Redevelopment Authority

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
New Orleans Redevelopment Authority	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This project provides construction loan financing to non-profit developers to construct homes in the Pontchartrain Park and Gentilly Woods neighborhoods, as well as grant fund (gap financing) for Gentilly Woods' homebuyers, and delivery costs for NORA. This activity funds homeowners who qualify for a first mortgage who are low-to-moderate income.

Location Description:

Properties scattered throughout the Gentilly and Pontchartrain Park neighborhoods, New Orleans, LA 70126

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number:	I2OC - 00031 - SB
Activity Title:	Construction Lending - SB

Activity Type:
Construction of new housing

Activity Status:
Under Way

Project Number:
0022

Project Title:
Infrastructure - Local Government

Projected Start Date:
06/20/2011

Projected End Date:
12/30/2021

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Slums and Blight

Responsible Organization:
New Orleans Redevelopment Authority

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$2,880,000.00
Total Budget	\$0.00	\$2,880,000.00
Total Obligated	\$0.00	\$2,880,000.00
Total Funds Drawdown	\$191,983.59	\$2,851,781.81
Program Funds Drawdown	\$191,983.59	\$2,851,781.81
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$191,983.59	\$2,851,781.81
New Orleans Redevelopment Authority	\$191,983.59	\$2,851,781.81
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This project provides construction loan financing to non-profit developers to construct homes in the Pontchartrain Park and Gentilly Woods neighborhoods, as well as grant fund (gap financing) for Gentilly Woods' homebuyers, and delivery costs for NORA. Program income generated from the sale of former Road Home properties will be available for construction financing in expanded target areas in New Orleans East, Gentilly, Tremé/Lafitte, and Algiers. This activity funds homeowners who qualify as 120 % or less of the New Orleans Area Median Income (AMI) and would be classified as slum and blight. Other Funds includes \$850,000 Other Federal funds, \$1,500,000 Local funds, \$3,115,150 Private funds, and \$3,150,000 CDBG Program Income.

Location Description:

Properties scattered throughout the Gentilly and Pontchartrain Park neighborhoods, New Orleans, LA 70126

Activity Progress Narrative:

Expenditures this quarter were for construction lending expanded - NORU Admin DR for Sept. and Oct. 2019, homebuying and underwriting services to Providence, RCL Phase 2 construction draw to Jericho for 1909 Wilton St., and construction reimbursement to Armstrong Construction for 911 and 923 Lizardi. Changed End Data as per Analyst request. Metrics will be updated next quarter (04/30/21) once reconciliation is performed with Action Plan and Program - the metric provided by Program was not available as a field to update in the QPR.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/26
# of Singlefamily Units	0	6/26

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	4/13	6/26	66.67
# Owner Households	0	0	0	0/0	4/13	6/26	66.67

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	I2OC - 00033
Activity Title:	GOHSEP/HMGP Pilot Reconstruction

Activity Type:
Clearance and Demolition

Activity Status:
Completed

Project Number:
0022

Project Title:
Infrastructure - Local Government

Projected Start Date:
10/31/2010

Projected End Date:
08/29/2018

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Louisiana Governor's Office of Homeland Security

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$2,152,670.11
Total Budget	(\$2,699.10)	\$2,152,670.11
Total Obligated	(\$2,699.10)	\$2,152,670.11
Total Funds Drawdown	\$0.00	\$2,152,670.11
Program Funds Drawdown	\$0.00	\$2,152,670.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,152,670.11
Louisiana Governor's Office of Homeland Security and	\$0.00	\$2,152,670.11
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Governor's Office of Homeland Security and Emergency Preparedness will be utilizing CDBG funding to fund the GOHSEP's Hazard Mitigation Grant Program. This funding will be utilized to carry out the agency's Pilot Reconstruction program. This program will provide funding to eligible homeowners for expenses incurred in reconstructing their homes to meet Advisory Base Flood Elevations (ABFE) or to meet adopted Base Flood Elevations (BFE) if no ABFE exists.

Location Description:

Multi-parish: Ascension, Calcasieu, Jefferson, Lafayette, Lafourche, Livingston, Orleans, Plaquemines, St. Tammany, and Terrebonne Parishes

Activity Progress Narrative:

I2OC - 00033 budget and obligation were reduced by \$2,699.10 (from \$2,155,369.21 to \$2,152,670.11). I2OC - Budget for Projects Not Yet Approved budget was increased by \$2,699.10 (from \$107,305.52 to \$110,004.62).

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	200/200



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number:	I2OC - 00039
Activity Title:	Pres. Resource Center - Operation Comeback Phase 2

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
0022

Projected Start Date:
05/12/2011

Benefit Type:
Direct (HouseHold)

National Objective:
Slums and Blight

Activity Status:
Completed

Project Title:
Infrastructure - Local Government

Projected End Date:
10/04/2019

Completed Activity Actual End Date:

Responsible Organization:
Preservation Alliance of New Orleans DBA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$0.00	\$2,000,000.00
Program Funds Drawdown	\$0.00	\$2,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,000,000.00
Preservation Alliance of New Orleans DBA	\$0.00	\$2,000,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This project supports the rehabilitation of vacant substandard housing units located in the New Marigny historic district in the St. Roch neighborhood and the Lower Ninth Ward in the Holy Cross neighborhood in Orleans Parish.

Location Description:

5115 Dauphine St., 405 St. Maurice St., 429-31 St. Maurice St., 603 Tricou St., 615-17 Tricou St., 623-25 Tricou St. , 5427 Burgundy, 5419-21 Burgundy, 5814 Burgundy, 2827 St. Claude, and 2118 Freret Street (New Orleans, 70117)

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	11	11/30



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	11	0/0	0/30	11/30	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number:	I2OC - 00041
Activity Title:	Non-LLT Slab Removal

Activity Type:
Clearance and Demolition

Project Number:
0022

Projected Start Date:
07/19/2011

Benefit Type:
Area ()

National Objective:
Slums and Blight

Activity Status:
Under Way

Project Title:
Infrastructure - Local Government

Projected End Date:
03/29/2021

Completed Activity Actual End Date:

Responsible Organization:
Louisiana Land Trust

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$10,000,000.00
Total Budget	\$0.00	\$10,000,000.00
Total Obligated	\$0.00	\$10,000,000.00
Total Funds Drawdown	\$0.00	\$9,955,162.42
Program Funds Drawdown	\$0.00	\$9,955,162.42
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$9,955,162.42
Louisiana Land Trust	\$0.00	\$9,955,162.42
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This project removes residential home slabs, non-residential, and/or flatwork remaining after FEMA funded structure demolition and restores the sites (filling and grading property). This project is part of an overall program of St. Bernard and Orleans Parishes with slab removal. The proposed estimate of slabs that can be removed from St. Bernard Parish is 1602 and from 350 from Orleans Parish, bringing the total to 1952 properties.

Location Description:

Area wide (St. Bernard Parish, Orleans Parish), LA

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number:	I2OC - 00043
Activity Title:	South Terrebonne High School Elevator Installation

Activity Type:
Rehabilitation/reconstruction of public facilities

Project Number:
0022

Projected Start Date:
08/01/2012

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Infrastructure - Local Government

Projected End Date:
11/04/2016

Completed Activity Actual End Date:

Responsible Organization:
Terrebonne Parish School Board

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$367,400.00
Total Budget	\$0.00	\$367,400.00
Total Obligated	\$0.00	\$367,400.00
Total Funds Drawdown	\$0.00	\$367,400.00
Program Funds Drawdown	\$0.00	\$367,400.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$367,400.00
Terrebonne Parish School Board	\$0.00	\$367,400.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The purpose of the project is to provide the Terrebonne Parish School Board South Terrebonne High School with a turn-key ADA compliant vertical transportation system that is necessary to link classroom areas and facilities on the upper level with the lower level. To accomplish this task the Terrebonne Parish School Board will utilize the services of a design professional to design and prepare construction plans, technical specifications, quantity computations, cost estimates, and related construction documents as required for the procurement and installation of the new elevator system within the facility. Based on 24 CFR 570.483(b)(2), limited clientele is a statutory determination of LMI status based on the results of nationwide data. Therefore, this project is LMI based on the fact that it serves a limited clientele.

Location Description:

3879 Highway 24, Bourg, LA 70343

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number:	I2OC - 00044
Activity Title:	Lacassine Rough Rice Loading Facility

Activity Type:
Rehabilitation/reconstruction of public facilities

Project Number:
0022

Projected Start Date:
05/01/2012

Benefit Type:
Area ()

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure - Local Government

Projected End Date:
09/30/2021

Completed Activity Actual End Date:

Responsible Organization:
Jefferson Davis Parish Police Jury

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,962,076.00
Total Budget	\$0.00	\$1,962,076.00
Total Obligated	\$0.00	\$1,962,076.00
Total Funds Drawdown	\$0.00	\$1,962,076.00
Program Funds Drawdown	\$0.00	\$1,962,076.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,962,076.00
Jefferson Davis Parish Police Jury	\$0.00	\$1,962,076.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Hunt, Guillot, & Associates, LLC	Rehabilitation/reconstruction of public facilities	0022	I2OC - 00050	I2OC-PD-Public Facility (I2OC - 00050)	General Account

Association Description:
I2OC - 00050 is the program delivery activity for I2OC - 00044 (Lacassine Rough Rice Loading Facility).

Activity Description:
This project assists in the construction of a rough rice loading facility. This activity is also funded by \$243,500.00 in private funds, \$2,290,000.00 in Other State funds, and \$200,000.00 in other federal funds.

Location Description:
Lacassine Industrial Park, Lacassine, LA 70650

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Other (Private)	\$187,184.94
State Funds	\$2,290,000.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None

Grantee Activity Number:	I2OC - 00050
Activity Title:	I2OC-PD-Public Facility (I2OC - 00050)

Activity Type:
Rehabilitation/reconstruction of public facilities

Project Number:
0022

Projected Start Date:
11/13/2011

Benefit Type:
Area ()

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure - Local Government

Projected End Date:
03/29/2021

Completed Activity Actual End Date:

Responsible Organization:
Hunt, Guillot, & Associates, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$173,889.00
Total Budget	\$0.00	\$173,889.00
Total Obligated	\$0.00	\$173,889.00
Total Funds Drawdown	\$0.00	\$173,889.00
Program Funds Drawdown	\$0.00	\$173,889.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$173,889.00
Hunt, Guillot, & Associates, LLC	\$0.00	\$173,889.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is Program Delivery charges for the rough rice loading facility in Jefferson Davis Parish (I2OC - 0044 in the 2nd Katrina/Rita grant).

Location Description:

Lacassine Rough Rice Loading Facility, Jefferson Davis Parish: Lacassine Industrial Park, Lacassine, LA 70650

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number:	I2OC - 00051
Activity Title:	I2OC-PD-Public Facility (I2OC - 00051)

Activity Type:
Rehabilitation/reconstruction of public facilities

Project Number:
0022

Projected Start Date:
11/13/2011

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure - Local Government

Projected End Date:
03/30/2021

Completed Activity Actual End Date:

Responsible Organization:
Hunt, Guillot, & Associates, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$51,794.00
Total Budget	\$0.00	\$51,794.00
Total Obligated	\$0.00	\$51,794.00
Total Funds Drawdown	\$0.00	\$51,794.00
Program Funds Drawdown	\$0.00	\$51,794.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$51,794.00
Hunt, Guillot, & Associates, LLC	\$0.00	\$51,794.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is Program Delivery charges for the Katrina Memorial Exhibit in Orleans Parish which is now cancelled.

Location Description:

Katrina Memorial Exhibit, New Orleans

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number:	I2OC - 00052
Activity Title:	I2OC-PD-Public Facility (I2OC - 00052)

Activity Type:
Rehabilitation/reconstruction of public facilities

Project Number:
0022

Projected Start Date:
11/13/2011

Benefit Type:
Area ()

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure - Local Government

Projected End Date:
03/29/2021

Completed Activity Actual End Date:

Responsible Organization:
Hunt, Guillot, & Associates, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$65,532.50
Total Budget	\$0.00	\$65,532.50
Total Obligated	\$0.00	\$65,532.50
Total Funds Drawdown	\$0.00	\$65,532.50
Program Funds Drawdown	\$0.00	\$65,532.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$65,532.50
Hunt, Guillot, & Associates, LLC	\$0.00	\$65,532.50
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is Program Delivery charges for the Jefferson Parkway Drainage project in Jefferson Parish (ILOC - 00055).

Location Description:

Jefferson Parkway Drainage, Jefferson Parish.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number: I2OC - 00053
Activity Title: I2OC-PD-Economic Development (I2OC - 00053)

Activity Type:
 Econ. development or recovery activity that creates/retains
Project Number:
 0022
Projected Start Date:
 11/13/2011
Benefit Type:
 Area ()
National Objective:
 Urgent Need

Activity Status:
 Under Way
Project Title:
 Infrastructure - Local Government
Projected End Date:
 03/29/2021
Completed Activity Actual End Date:

Responsible Organization:
 Hunt, Guillot, & Associates, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$203,887.50
Total Budget	\$0.00	\$203,887.50
Total Obligated	\$0.00	\$203,887.50
Total Funds Drawdown	\$0.00	\$203,887.50
Program Funds Drawdown	\$0.00	\$203,887.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$203,887.50
Hunt, Guillot, & Associates, LLC	\$0.00	\$203,887.50
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is Program Delivery for ILOC - 00047 (New Orleans Military & Maritime Academy).

Location Description:

Orleans and Jefferson Parishes

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number: I2OC - 00058
Activity Title: Cameron Square Waterfront Development (Equip.)

Activity Type:
 Rehabilitation/reconstruction of public facilities
Project Number:
 0022
Projected Start Date:
 11/29/2015
Benefit Type:
 Area ()
National Objective:
 Slums and Blight

Activity Status:
 Under Way
Project Title:
 Infrastructure - Local Government
Projected End Date:
 06/29/2021
Completed Activity Actual End Date:

Responsible Organization:
 Cameron Parish Police Jury

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$650,000.00
Total Budget	\$0.00	\$650,000.00
Total Obligated	\$0.00	\$650,000.00
Total Funds Drawdown	\$0.00	\$650,000.00
Program Funds Drawdown	\$0.00	\$650,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$650,000.00
Cameron Parish Police Jury	\$0.00	\$650,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This fisheries project accomplishes the construction of a 6,000 s.f. seafood processing facility, a dock, and purchase of seafood processing equipment. This activity funds the purchase of the equipment. Additional funding for this project comes from IFIS - 00001 and I12P - 00001 in the 1st Katrina/Rita grant and 12FSCC3501 in the Gustav/Ike grant. The public facility performance measure is counted in IFIS - 00001.

Location Description:

Hwy 82, Cameron, LA 70631

Activity Progress Narrative:

Changed End Data as per Analyst request.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number: I2OC - Budget for Projects Not Yet Approved

Activity Title: I2OC - Budget for Projects Not Yet Approved

Activity Type:

Planning

Project Number:

0022

Projected Start Date:

12/30/1998

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Infrastructure - Local Government

Projected End Date:

12/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$110,004.62
Total Budget	\$2,699.10	\$110,004.62
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is a place-holder for funds recently de-obligated from the Louisiana Governor's Office of Homeland Security and Emergency Preparedness allocation in the Infrastructure Local Government program.

Location Description:

Disaster-impacted parishes in Louisiana

Activity Progress Narrative:

I2OC - 00033 budget and obligation were reduced by \$2,699.10 (from \$2,155,369.21 to \$2,152,670.11). I2OC - Budget for Projects Not Yet Approved budget was increased by \$2,699.10 (from \$107,305.52 to \$110,004.62). Changed End Data as per Analyst request.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number:	IOP2 - 00002B
Activity Title:	I2OC-PD-Public Improvements-LM

Activity Type:
Rehabilitation/reconstruction of a public improvement

Project Number:
0022

Projected Start Date:
07/01/2014

Benefit Type:
()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure - Local Government

Projected End Date:
11/30/2020

Completed Activity Actual End Date:

Responsible Organization:
Pan American Engineers Inc

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$6,417.16
Total Budget	\$0.00	\$6,417.16
Total Obligated	\$0.00	\$6,417.16
Total Funds Drawdown	\$0.00	\$6,417.16
Program Funds Drawdown	\$0.00	\$6,417.16
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,417.16
Jefferson Parish	\$0.00	\$0.00
Pan American Engineers Inc	\$0.00	\$6,417.16
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is grants management for the Jefferson Parish Parkway Drainage (ILOC - 00055).

Location Description:

See Activity Description for ILOC - 00020 in the 1st Katrina/Rita grant. The remaining funds for grants management for this activity is in the 1st Katrina/Rita grant in IOPD - 00002A.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Project # / 0023P / Iberia Parish Revitalization-Parish



Grantee Activity Number:	023P - I23P - 00001
Activity Title:	Sewer System Improvements at Port of Iberia

Activity Type:
Construction/reconstruction of water/sewer lines or systems

Project Number:
0023P

Projected Start Date:
03/01/2018

Benefit Type:
Area ()

National Objective:
Urgent Need

Program Income Account:
Iberia Parish Revitalization-Parish PIA

Activity Status:
Completed

Project Title:
Iberia Parish Revitalization-Parish

Projected End Date:
02/27/2020

Completed Activity Actual End Date:

Responsible Organization:
Iberia Parish

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$162,240.97
Total Budget	\$0.00	\$162,240.97
Total Obligated	\$0.00	\$162,240.97
Total Funds Drawdown	\$0.00	\$162,240.97
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$162,240.97
Program Income Received	\$0.00	\$168,183.59
Total Funds Expended	\$0.00	\$162,240.97
Iberia Parish	\$0.00	\$162,240.97
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Iberia Parish Government is proposing to use funding from the Louisiana Land Trust (LLT) program to undertake this project that will protect the electrical control panels for lift stations located at the Port of Iberia from future flooding. The intent of the project is to raise the electrical control panels to a level at least one foot (1 foot) above the base flood elevation (BFE) for this area (based upon data from the December 2011 revised FEMA FIRM maps adopted by Iberia Parish). The lift stations are being prioritized based upon importance (i.e., number of customers served by the station and its associated elevation above mean sea level). The goal is to start with the most important stations and raise as many of their control panels as Program Income funding will allow.

Location Description:

Port of Iberia (4611 S. Lewis St., New Iberia, LA 70560), located in the southern portion of Iberia Parish

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	12/12

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local Funds	\$350.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None

Project # / 0026P / Jefferson Parish Revitalization-Parish

Grantee Activity Number: 026P - E26P - 00002
Activity Title: Kenner Economic Development Planning Project

Activity Type:

Planning

Project Number:

0026P

Projected Start Date:

12/17/2019

Benefit Type:

Area ()

National Objective:

N/A

Program Income Account:

Jefferson Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

Jefferson Parish Revitalization-Parish

Projected End Date:

12/30/2021

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$180,000.00
Total Budget	\$0.00	\$180,000.00
Total Obligated	\$0.00	\$180,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The city is now seeking funds to produce revitalization/redevelopment plans to be used to attract private investment in the form of businesses, merchants, restaurants, entertainment facilities and housing that will bring these areas back to their pre-Katrina levels of vibrancy.

Location Description:

1401 W. Esplanade Avenue, Kenner, LA 70065
 421 Williams Blvd, Kenner, LA 70062

Activity Progress Narrative:

Changed End Data as per Analyst request.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number:	026P - I26P - 00001
Activity Title:	Jefferson Parish Comprehensive Plan Update

Activity Type: Planning	Activity Status: Under Way
Project Number: 0026P	Project Title: Jefferson Parish Revitalization-Parish
Projected Start Date: 06/29/2016	Projected End Date: 06/29/2021
Benefit Type: Area ()	Completed Activity Actual End Date:
National Objective: N/A	Responsible Organization: Jefferson Parish
Program Income Account: Jefferson Parish Revitalization-Parish PIA	

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$343,000.00
Total Budget	\$0.00	\$343,000.00
Total Obligated	\$0.00	\$343,000.00
Total Funds Drawdown	\$3,550.85	\$300,979.44
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$3,550.85	\$300,979.44
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,550.85	\$300,979.44
Jefferson Parish	\$3,550.85	\$300,979.44
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The project's primary purpose is to update the Jefferson Parish ("Parish") Comprehensive Plan ("the Plan"), which the Parish Council adopted on August 6, 2003 as the first Parish comprehensive plan. The Plan, called Envision Jefferson 2020, entails an overall vision for the Parish's physical development and redevelopment; elements that provide goals, objectives, and policies; and an implementation table of tasks to achieve the Plan's vision and policies. The Plan has expanded since 2003 from only land use and transportation elements to also include a thoroughfare plan, housing element, greenprint, and three subarea plans. Since Hurricane Katrina, the Parish has only been able to focus attention on other needs, particularly public infrastructure and facilities, and the Parish has been able to fund only small subarea plans as parts of the Plan since 2005. With an aim to preserve for future generations the resources and opportunities that exist today, the Parish's update to the Plan would incorporate policies and tasks to promote the Parish's resilience and sustainability, which together would be woven through the discrete Plan elements and basic framework already in place. The Plan Update would take into account changed conditions since 2005, including changes in land use and infrastructure, which either exacerbate or improve resilience and sustainability; and would assist the Parish in plotting an effective course for addressing and mitigating issues like flooding and other similar events. The Plan addresses issues pertinent to the entirety of the Parish, and the community-wide target area of the project reflects this scope.

Location Description:

Parishwide - General Government Building, 200 Derbigny Street, 6th Floor, Gretna, Louisiana 70053



Activity Progress Narrative:

There were 4 Program Income vouchers approved this quarter.
Changed End Data as per Analyst request.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number: AR10 - Jefferson Parish Revitalization-Parish

Activity Title: Jefferson Parish Revitalization-Parish

Activity Type:

Disposition

Activity Status:

Under Way

Project Number:

0026P

Project Title:

Jefferson Parish Revitalization-Parish

Projected Start Date:

12/31/1998

Projected End Date:

03/29/2021

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Slums and Blight

Responsible Organization:

Jefferson Parish

Program Income Account:

Jefferson Parish Revitalization-Parish PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$182,058.50
Total Budget	\$0.00	\$182,058.50
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$482,058.50
Total Funds Expended	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is a placeholder for parish-held program income for Jefferson Parish not yet approved for a specific application.

Location Description:

Jefferson Parish

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	15/51



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Project # / 0026S / Jefferson Parish Revitalization-State

Grantee Activity Number: 026S - H26S - 00001
Activity Title: Jefferson LLT Lot Maintenance and Disposition

Activity Type:

Disposition

Project Number:

0026S

Projected Start Date:

09/09/2014

Benefit Type:

Area ()

National Objective:

Slums and Blight

Program Income Account:

Jefferson Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

Jefferson Parish Revitalization-State

Projected End Date:

08/31/2021

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

LLT lot maintenance and disposition.

Location Description:

Properties located throughout Jefferson Parish, Louisiana

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number:	026S - I26S - 00001
Activity Title:	Headworks Rehab. - Harvey Wastewtr. Treatmt. Plant

Activity Type:
Construction/reconstruction of water/sewer lines or systems

Project Number:
0026S

Projected Start Date:
03/01/2016

Benefit Type:
Area ()

National Objective:
Low/Mod

Program Income Account:
Jefferson Parish Revitalization-State PIA

Activity Status:
Completed

Project Title:
Jefferson Parish Revitalization-State

Projected End Date:
10/11/2018

Completed Activity Actual End Date:

Responsible Organization:
Jefferson Parish

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$3,092,166.55
Total Budget	\$0.00	\$3,092,166.55
Total Obligated	\$0.00	\$3,092,166.55
Total Funds Drawdown	\$0.00	\$3,092,166.55
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$3,092,166.55
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,581,058.00
Jefferson Parish	\$0.00	\$2,581,058.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity funds the repair and replacement of gates and valves at the existing Headworks Facility at the Harvey Wastewater Treatment Plant.

Location Description:

2343 Paillet Street, Harvey, LA 70058
 Due to the inability to accurately capture the project beneficiaries through census tracts and block groups, the following information is given that will reveal the project to be LMI. The ACS 2006-2010 5 year survey gives the following data for the census tracts given in the application
 Census Tracts 025600, 026000, 026100, 026200, 026300, 027803, 27804, 027805, and 027807:
 22,030 LMI population/ 40,460 total population = 54.45 % LMI

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of public facilities	0	1/1
# of Linear feet of Public	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local Funds	\$435,062.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None



Grantee Activity Number:	026S - I26S - 00002
Activity Title:	Gretna Comprehensive Plan and Development Code Rev

Activity Type:

Planning

Project Number:

0026S

Projected Start Date:

10/31/2015

Benefit Type:

Area ()

National Objective:

N/A

Program Income Account:

Jefferson Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

Jefferson Parish Revitalization-State

Projected End Date:

08/31/2021

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$540,000.00
Total Budget	\$0.00	\$540,000.00
Total Obligated	\$0.00	\$540,000.00
Total Funds Drawdown	\$0.00	\$477,582.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$477,582.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$477,582.00
Jefferson Parish	\$0.00	\$477,582.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This project is centered on the development of a comprehensive plan (the first of its kind) and substantial development code revisions for the City of Gretna. Jefferson Parish will execute a sub-recipient agreement with the City of Gretna for the funds requested in an effort to complete this project. The process of the comprehensive plan will generate community and political commitment for the adoption of a vision that establishes the City's trajectory over the long-term. Both the plan and the revisions will likely address housing, economic development, transportation, zoning, natural disasters, floodplain management, natural resource management, historic preservation and community design issues - all to create opportunities to engage the City's citizens for a more resilient future. With the plan and revisions looking to focus on mitigation efforts, the project will enable the City to articulate future development and growth in a way that supports the needs of the residents, foster commercial activity and embed environmentally conscious attributes within the City's built environment in order to remain competitive within a region whose major focus is resiliency.

Location Description:

Citywide - Gretna City Hall, 740 2nd Street, Gretna, Louisiana 70053

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/2

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number:	026S - I26S - 00003
Activity Title:	Lafreniere Park Rehabilitation

Activity Type:
Rehabilitation/reconstruction of a public improvement

Activity Status:
Under Way

Project Number:
0026S

Project Title:
Jefferson Parish Revitalization-State

Projected Start Date:
03/21/2019

Projected End Date:
06/29/2021

Benefit Type:
Direct (Person)

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Jefferson Parish

Program Income Account:
Jefferson Parish Revitalization-State PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$131,388.00
Total Budget	\$0.00	\$131,388.00
Total Obligated	\$0.00	\$131,388.00
Total Funds Drawdown	\$0.00	\$131,388.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$131,388.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$131,388.00
Jefferson Parish	\$0.00	\$131,388.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Parish has determined a need in Lafreniere Park for rehabilitation and removal of barriers that restrict the mobility and accessibility of elderly or severely disabled person to public facilities, however updates were not completed sooner due to the immediate recovery and repair needs of housing, infrastructure, and other economic activities post-Katrina. Repairs made at the park post-disaster focused on clean up, but further work is needed to repair the facilities that were damaged during post-disaster debris clean up and to support the long-term needs and uses of the park, its function in the community, and the resources it provides for post-disaster management.

Location Description:

3000 Downs Blvd, Metairie, La (lat 29.9985/long -90.2148)

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Persons	0	0	0	54765/54765	35640/35640	246905/24690	36.62	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number: PI-StateHeldBudget - Jefferson Parish Proj in Rev

Activity Title:

Activity Type:

Planning

Activity Status:

Planned

Project Number:

0026S

Project Title:

Jefferson Parish Revitalization-State

Projected Start Date:

11/06/2019

Projected End Date:

12/31/2022

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Jefferson Parish

Overall

	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$19,543.07
Total Budget	\$0.00	\$19,543.07
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Project # / 0027 / Jefferson Davis Parish Revitalization

Grantee Activity Number:	027S - I27S - 00001
Activity Title:	Cormier Village Road Improvements

Activity Type:
Rehabilitation/reconstruction of a public improvement

Project Number:
0027

Projected Start Date:
09/01/2015

Benefit Type:
Area ()

National Objective:
Urgent Need

Program Income Account:
Jefferson Davis Parish Revitalization PIA

Activity Status:
Completed

Project Title:
Jefferson Davis Parish Revitalization

Projected End Date:
10/24/2017

Completed Activity Actual End Date:

Responsible Organization:
Jefferson Davis Parish Police Jury

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$110,235.32
Total Budget	\$0.00	\$110,235.32
Total Obligated	\$0.00	\$110,235.32
Total Funds Drawdown	\$0.00	\$110,235.32
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$110,235.32
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$110,235.32
Jefferson Davis Parish Police Jury	\$0.00	\$110,235.32
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Transportation systems were severely impacted by Hurricanes Katrina and Rita in Jefferson Davis Parish due to excessive rainfall. Following the receding of flood waters and the subsequent recovery efforts of removing debris and other damage, Cormier Village Road, being a main connector between LA Hwy. 101 and Oilfield Road in the Town of Welsh, suffered additional damage to the existing road due to flood waters saturating the existing road base and causing base failures. Upgrading the damaged parish road was identified by Jefferson Davis Parish Police Jury during the preparation of the Jefferson Davis Parish Recovery Plan in 2006. Since the Parish does not have sufficient funding to construct the proposed improvements as outlined in the application, the present conditions will continue to exist and worsen. This project then is proposing to make 3.11 miles (or 16,445 linear feet) of roadway improvements along Cormier Village Road beginning at 18466 Cormier Village Road (at its intersection with LA Hwy. 101) east to 16000 Cormier Village Road (at its intersection with Oilfield Road). The improvements will include rehabilitation of the road by patching the existing base and surface failures, along with leveling and overlaying the base with a 2" minimum asphaltic concrete wearing course. All construction will occur within existing street right-of-ways and will be performed in accordance with LA DOTD and Parish construction standards. The primary beneficiaries will be those persons living on Cormier Village Road where improvements are being proposed as well as those residents in the community that may also utilize this road.

Location Description:

18466 to 16000 Cormier Village Road, Welsh, Louisiana 70591



Activity Progress Narrative:

Performance metrics have been updated this quarter for flag resolution.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	32890/16445

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local Funds	\$414,320.93
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None

Project # / 0028 / Lafayette Parish Revitalization



Grantee Activity Number: 028P - H28P-00001 Pinhook Pocket Neighborhood

Activity Title: H28P-00001 Lafayette Consolidated Government-PPN

Activity Type:

Construction of new housing

Project Number:

0028

Projected Start Date:

03/26/2015

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

Lafayette Parish Revitalization PIA

Activity Status:

Completed

Project Title:

Lafayette Parish Revitalization

Projected End Date:

09/12/2018

Completed Activity Actual End Date:

Responsible Organization:

Lafayette City Parish Consolidated Government

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$379,524.25
Total Budget	\$0.00	\$379,524.25
Total Obligated	\$0.00	\$379,524.25
Total Funds Drawdown	\$0.00	\$379,524.25
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$379,524.25
Program Income Received	\$0.00	\$379,524.25
Total Funds Expended	\$0.00	\$379,524.25
Lafayette City Parish Consolidated Government	\$0.00	\$379,524.25
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Lafayette City-Parish Consolidated Government (LCG) partnered with Lafayette Habitat of Humanity (LHFH) to construct (8) new, energy-efficient single family homes in Lafayette Parish, Louisiana. As sub-recipient, LHFH partnered with 8 low-income households to build the houses, which will be sold to the partner families "at cost" via zero-interest mortgages held by LHFH. These mortgage payments will be reinvested into LHFH to enable it to construct more affordable homes throughout Lafayette and Acadiana.

Location Description:

McComb - Veazey Neighborhood, City of Lafayette, 70501
Lat - 30.219835
Long - -92.001057

Activity Progress Narrative:

Performance metrics have been updated this quarter for flag resolution.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		8/8	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/8	0/8	0
# Owner Households	0	0	0	0/0	0/8	0/8	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
HOME Funds	\$500,000.00
Other (Private)	\$26,461.91
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None

Project # / 0032S / Livingston Parish Revitalization-State



Grantee Activity Number: 032S - Livingston Parish Revitalization-State

Activity Title: Livingston Parish Revitalization-State

Activity Type:

Planning

Activity Status:

Cancelled

Project Number:

0032S

Project Title:

Livingston Parish Revitalization-State

Projected Start Date:

01/01/1999

Projected End Date:

01/01/1999

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Livingston Parish Council

Program Income Account:

Livingston Parish Revitalization-State PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Livingston Parish Council	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Total program income (PI) of Livingston Parish at the State level did not exceed \$35,000 for any calendar year, therefore, the funds were deemed non-PI and deleted from the DRGR System.

Location Description:

Livingston Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Project # / 0036P / Orleans Parish Revitalization-Parish



Grantee Activity Number: 036P - E36P - 00001 - Facade - Renew - DC/PD

Activity Title: NORA - Facade - Renew

Activity Type:

Rehabilitation/reconstruction of other non-residential

Activity Status:

Under Way

Project Number:

0036P

Project Title:

Orleans Parish Revitalization-Parish

Projected Start Date:

09/30/2013

Projected End Date:

09/29/2020

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Slums and Blight

Responsible Organization:

New Orleans Redevelopment Authority

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$403,377.00
Total Budget	\$0.00	\$403,377.00
Total Obligated	\$0.00	\$403,377.00
Total Funds Drawdown	\$0.00	\$221,881.69
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$221,881.69
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$221,881.68
New Orleans Redevelopment Authority	\$0.00	\$221,881.68
Most Impacted and Distressed Expended	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
New Orleans Redevelopment Authority	Administration	0036P	036P - E36P - 00001 - Facade Renew Admin	NORA - Facade Renew	Orleans Parish Revitalization-Parish PIA

Activity Description:

NORA's Commercial Business Development Grant Program otherwise known as Façade Renew is a two-pronged initiative that supports the revitalization of commercial corridors throughout the City of New Orleans by stimulating public-private investments in high-quality improvements that enhance the appearance of retail storefronts, mitigate economic blight and address non-confirming design standards. All monies are distributed by NORA either as matching façade-improvement grants, not to exceed 75% of the project cost with a maximum amount of \$37,500 or direct place-making corridor grants up to \$600K in total capital investments. A portion of funding is being used to pay for environmental clearances being undertaken by the New Orleans Redevelopment Authority for 17 additional facade improvement projects and 2 additional placemaking projects.

Location Description:

4210 St Claude Ave, N.O., La 70117 - 1529 OC Haley Blvd N.O., LA 70113 - 1700 S. Rampart N.O., La 70113 1130 OC Haley Blvd N.O., La 70113



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	1/4

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number: 036P - E36P - 00001 - Facade Renew Admin

Activity Title: NORA - Facade Renew

Activity Type:

Administration

Activity Status:

Under Way

Project Number:

0036P

Project Title:

Orleans Parish Revitalization-Parish

Projected Start Date:

09/30/2013

Projected End Date:

09/29/2020

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

New Orleans Redevelopment Authority

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$10,706.00
Total Budget	\$0.00	\$10,706.00
Total Obligated	\$0.00	\$10,706.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
New Orleans Redevelopment Authority	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

NORA's Commercial Business Development Grant Program otherwise known as Façade Renew is a two-pronged initiative that supports the revitalization of commercial corridors throughout the City of New Orleans by stimulating public-private investments in high-quality improvements that enhance the appearance of retail storefronts, mitigate economic blight and address non-confirming design standards. All monies are distributed by NORA either as matching façade-improvement grants, not to exceed 75% of the project cost with a maximum amount of \$37,500 or direct place-making corridor grants up to \$600K in total capital investments.

Location Description:

4210 St Claude Ave, N.O., La 70117 - 1529 OC Haley Blvd N.O., LA 70113 - 1700 S. Rampart N.O., La 70113 1130 OC Haley Blvd N.O., La 70113

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents:

None

Grantee Activity Number: 036P - E36P - 00002 - Facade Renew 2.0 DC/PD

Activity Title: NORA - Facade Renew 2.0

Activity Type:

Rehabilitation/reconstruction of other non-residential

Activity Status:

Under Way

Project Number:

0036P

Project Title:

Orleans Parish Revitalization-Parish

Projected Start Date:

11/14/2017

Projected End Date:

03/15/2022

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Slums and Blight

Responsible Organization:

New Orleans Redevelopment Authority

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,750,000.00
Total Budget	\$0.00	\$1,750,000.00
Total Obligated	\$0.00	\$1,750,000.00
Total Funds Drawdown	\$6,796.64	\$496,387.82
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$6,796.64	\$496,387.82
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,796.64	\$498,187.82
New Orleans Redevelopment Authority	\$6,796.64	\$498,187.82
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

NORA's Commercial Business Development Grant Program otherwise known as Façade Renew is a two-pronged initiative that supports the revitalization of commercial corridors throughout the City of New Orleans by stimulating public-private investments in high-quality improvements that enhance the appearance of retail storefronts, mitigate economic blight and address non-confirming design standards. All monies are distributed by NORA either as matching façade-improvement grants, not to exceed 75% of the project cost with a maximum amount of \$37,500 or direct place-making corridor grants up to \$600K in total capital investments. A portion of funding is being used to pay for environmental clearances being undertaken by the New Orleans Redevelopment Authority for 17 additional facade improvement projects and 2 additional placemaking projects.

Location Description:

Alcee Fortier Boulevard, Basin Street, North Broad Street, and St. Bernard Avenue

Activity Progress Narrative:

There were 2 Program Income vouchers approved this quarter.
Changed End Data as per Analyst request.
Performance metrics have been updated this quarter.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	13	13/4

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number: 036P - E36P - 00005
Activity Title: Consolidated Commercial Corridors Revitalization

Activity Type:
 Rehabilitation/reconstruction of other non-residential
Project Number:
 0036P
Projected Start Date:
 04/16/2018
Benefit Type:
 Area ()
National Objective:
 Slums and Blight
Program Income Account:
 Orleans Parish Revitalization-Parish PIA

Activity Status:
 Under Way
Project Title:
 Orleans Parish Revitalization-Parish
Projected End Date:
 12/29/2021
Completed Activity Actual End Date:

Responsible Organization:
 City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,030,183.25
Total Budget	\$0.00	\$1,030,183.25
Total Obligated	\$0.00	\$1,030,183.25
Total Funds Drawdown	\$0.00	\$25,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$25,000.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$25,000.00
City of New Orleans - K/R	\$0.00	\$25,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This grant application proposes to combine 3 current Commercial Gap Finance Programs to provide financial assistance to private developers (non- and/or for-profits) that are rehabilitating or redeveloping commercial properties along 3 targeted areas. Those areas include Gentilly Blvd, St Claude Ave, and OC Haley Blvd.

Location Description:

City of New Orleans, Orleans Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Other (Federal)	\$1,135,509.71
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None

Grantee Activity Number: 036P - H36P - 00001 - Admin - NORA Land Assembly
Activity Title: H36P - 00001 - Admin - NORA Land Assembly

Activity Type:

Administration

Project Number:

0036P

Projected Start Date:

09/30/2011

Benefit Type:

()

National Objective:

N/A

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-Parish

Projected End Date:

12/30/2021

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,892,351.37
Total Budget	\$0.00	\$1,892,351.37
Total Obligated	\$0.00	\$1,892,351.37
Total Funds Drawdown	\$0.00	\$1,892,351.37
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$1,892,351.37
Program Income Received	\$0.00	\$1,851,271.16
Total Funds Expended	\$0.00	\$1,892,351.37
City of New Orleans - K/R	\$0.00	\$1,892,351.37
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Admin costs for disposition of properties in Orleans Parish

Location Description:

Orleans Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number: 036P - H36P - 00001 - NORA Land Assembly

Activity Title: H36P - 00001 - NORA Land Assembly

Activity Type:

Disposition

Project Number:

0036P

Projected Start Date:

09/30/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-Parish

Projected End Date:

12/30/2021

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall

	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$37,866,137.53
Total Budget	\$0.00	\$37,866,137.53
Total Obligated	\$0.00	\$15,884,102.38
Total Funds Drawdown	\$0.00	\$15,884,102.38
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$15,884,102.38
Program Income Received	\$0.00	\$46,351,800.74
Total Funds Expended	\$0.00	\$15,884,102.38
City of New Orleans - K/R	\$0.00	\$1,432,925.90
New Orleans Redevelopment Authority	\$0.00	\$14,451,176.48
Most Impacted and Distressed Expended	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of New Orleans - K/R	Administration	0036P	036P - H36P - 00001 - Admin - NORA Land Assembly	H36P - 00001 - Admin - NORA Land Assembly	Orleans Parish Revitalization-Parish PIA

Association Description:

The following activity is the Admin portion of the H36P - 00001 - NORA Land Assembly project.

Activity Description:

This activity is funded with funds generated from the sale of Road Home option 2&3 properties. The funds are used to maintain, redevelop and dispose of the properties transferred to Orleans Parish by the Louisiana Land Trust.

Location Description:

Orleans Parish



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	616/3084

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number:	036P - H36P - 00002 - NORA
Activity Title:	H36P - 00002 - NORA - Disposition

Activity Type:

Disposition

Activity Status:

Under Way

Project Number:

0036P

Project Title:

Orleans Parish Revitalization-Parish

Projected Start Date:

07/08/2015

Projected End Date:

12/30/2021

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of New Orleans - K/R

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$650,000.00
Total Budget	\$0.00	\$650,000.00
Total Obligated	\$0.00	\$650,000.00
Total Funds Drawdown	\$0.00	\$11,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$11,000.00
Program Income Received	\$0.00	\$650,000.00
Total Funds Expended	\$0.00	\$11,000.00
City of New Orleans - K/R	\$0.00	\$11,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This project will provide the resources for NORA to carry out its redevelopment objectives in targeted Katrina-damaged areas and to stabilize the areas surrounding new disaster-funded public investments. NORA will target for acquisition blighted properties, abandoned/unoccupied structures, and properties critical to larger development projects.

Location Description:

1409 Oretha Castle Haley Blvd

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number:	036P - H36P - 00003
Activity Title:	H36P - 00003

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
0036P

Projected Start Date:
11/30/2017

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Program Income Account:
Orleans Parish Revitalization-Parish PIA

Activity Status:
Under Way

Project Title:
Orleans Parish Revitalization-Parish

Projected End Date:
12/30/2021

Completed Activity Actual End Date:

Responsible Organization:
New Orleans Redevelopment Authority

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$6,280,500.00
Total Budget	\$0.00	\$6,280,500.00
Total Obligated	\$0.00	\$6,280,500.00
Total Funds Drawdown	\$357,090.00	\$3,243,143.45
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$357,090.00	\$3,243,143.45
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$357,090.00	\$3,243,143.45
New Orleans Redevelopment Authority	\$357,090.00	\$3,243,143.45
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Potential homebuyers are referred to NORU to apply for OHIP down payment assistance (DPA) and NORU is responsible for evaluating every potential buyer's income eligibility to ensure it does not exceed the established limits. NORU will also review first mortgage commitments to confirm that front and back-end ratios are within NORU approved ranges. The front and back-end ratios help NORU ensure that qualified homebuyers are evaluated equally and that the buyer is not entering into a potentially unstable financial situation. NORU also uses pre-established ratios to ensure that the borrower's affordability is maximized, thereby avoiding the chances of over-subsidizing buyers and thus decreasing the program's impact.

Location Description:

Lower Ninth Ward, Hoffman Triangle, 7th Ward, Hollygrove, Gentilly Woods, Read Boulevard, Fillmore, St. Bernard

Activity Progress Narrative:

There were 4 Program Income vouchers approved this quarter. Performance metrics have been updated this quarter for flag resolution. Changed End Data as per Anaylyst request.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	-2	2/42

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	2	2	0/28	2/0	2/84	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	036P - H36P - 00004
Activity Title:	H36P - 00004

Activity Type:
Affordable Rental Housing

Activity Status:
Planned

Project Number:
0036P

Project Title:
Orleans Parish Revitalization-Parish

Projected Start Date:
07/31/2020

Projected End Date:
02/28/2023

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
New Orleans Redevelopment Authority

Program Income Account:
Orleans Parish Revitalization-Parish PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,500,000.00
Total Budget	\$0.00	\$1,500,000.00
Total Obligated	\$0.00	\$1,500,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
New Orleans Redevelopment Authority	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This gap financing program will support the construction of scattered site affordable rental units throughout Orleans parish primarily on Road Home or other NORA property.

Location Description:

1409 OC Haley Blvd.
New Orleans, LA 70113

Activity Progress Narrative:

Performance metrics have been updated this quarter for flag resolution.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number: 036P - I36P - 00001
Activity Title: Gentilly Blvd Commercial Corridor Revitalization

Activity Type:
 Rehabilitation/reconstruction of other non-residential
Project Number:
 0036P
Projected Start Date:
 08/31/2014
Benefit Type:
 Area ()
National Objective:
 Slums and Blight

Activity Status:
 Under Way
Project Title:
 Orleans Parish Revitalization-Parish
Projected End Date:
 03/29/2021
Completed Activity Actual End Date:

Responsible Organization:
 City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$3,101,078.02
Total Funds Expended	\$0.00	\$0.00
City of New Orleans - K/R	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Provide financial assistance to qualified applicants in developing new retail opportunities in commercial corridors along Gentilly Blvd/Chef Menteur from Eastern/Aster St to France Rd.

Location Description:

Gentilly Blvd., New Orleans, LA 70122

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number:	036P - I36P - 00002
Activity Title:	St Claude Commercial Corridor Revitalization

Activity Type:
Rehabilitation/reconstruction of other non-residential

Project Number:
0036P

Projected Start Date:
08/31/2014

Benefit Type:
Area ()

National Objective:
Slums and Blight

Activity Status:
Under Way

Project Title:
Orleans Parish Revitalization-Parish

Projected End Date:
03/29/2021

Completed Activity Actual End Date:

Responsible Organization:
City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans - K/R	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity provides forgivable and non-forgivable low interest loans to developer (non and/or for-profit) that are rehabilitating or redeveloping commercial properties along specified sections of St Claude Ave and N Claiborne Ave. This activity is associated with the ILTR - 00205S activity in the Katrina/Rita grant 1 Action Plan, and extends the work being accomplished there.

Location Description:

St Claude Ave. Corridor, New Orleans, LA 70116 and 70117

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number:	036P - I36P - 00003
Activity Title:	NORA D-CDBG Administration and Project Delivery

Activity Type:

Administration

Project Number:

0036P

Projected Start Date:

08/02/2011

Benefit Type:

()

National Objective:

N/A

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-Parish

Projected End Date:

12/30/2021

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,068,457.44
Total Budget	\$0.00	\$1,068,457.44
Total Obligated	\$0.00	\$1,068,457.44
Total Funds Drawdown	\$0.00	\$1,068,457.44
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$1,068,457.44
Program Income Received	\$0.00	\$363,288.03
Total Funds Expended	\$0.00	\$1,068,457.44
City of New Orleans - K/R	\$0.00	\$1,068,457.44
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity funds project delivery and administrative cost that have been and will be incurred by the City of New Orleans' subrecipient New Orleans Redevelopment Authority. This activity is associated with the ILTR - 00267 activity in the Katrina/Rita grant 1 Action Plan, and extends the work being accomplished there.

Location Description:

1409 O. C. Haley Blvd. New Orleans, LA 70113

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number:	036P - I36P - 00004
Activity Title:	Oretha C. Haley Commercial Corridor Revitalization

Activity Type:
Rehabilitation/reconstruction of other non-residential

Project Number:
0036P

Projected Start Date:
10/05/2009

Benefit Type:
Area ()

National Objective:
Slums and Blight

Program Income Account:
Orleans Parish Revitalization-Parish PIA

Activity Status:
Completed

Project Title:
Orleans Parish Revitalization-Parish

Projected End Date:
11/28/2017

Completed Activity Actual End Date:

Responsible Organization:
City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,275,000.00
Total Budget	\$0.00	\$1,275,000.00
Total Obligated	\$0.00	\$1,275,000.00
Total Funds Drawdown	\$0.00	\$1,275,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$1,275,000.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,275,000.00
City of New Orleans - K/R	\$0.00	\$1,275,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This is a gap finance program to provide financial assistance to private developers(non and/or for profit) that are rehabilitating or redeveloping commercial properties along O.C. Haley Blvd. This activity is associated with the ILTR - 00152 activity in the Katrina/Rita grant 1 Action Plan, and extends the work being accomplished there.

Location Description:

O. C. Haley Commercial Corridors, New Orleans, LA 70113

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	2/2
# of Businesses	0	3/2



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number: 036P - I36P - 00005 - LM

Activity Title: (VA) Home Restoration - Phase II Rehab. - LM

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

0036P

Projected Start Date:

12/31/2017

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-Parish

Projected End Date:

12/29/2020

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$66,035.83
Total Budget	\$0.00	\$66,035.83
Total Obligated	\$0.00	\$66,035.83
Total Funds Drawdown	\$0.00	\$18,295.10
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$18,295.10
Program Income Received	\$0.00	\$66,035.83
Total Funds Expended	\$0.00	\$18,295.10
City of New Orleans - K/R	\$0.00	\$18,295.10
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This project is a continuation of the rehabilitation services provided through the ongoing Veterans Administration Home Restoration Project (ILTR 00287). This project has provided funding for the rehabilitation of ten (10) structures relocated from the project footprint under the VA Medical Center Land Acquisition & Relocation grant (ILTR 00122) to lots primarily located in the Hoffman Triangle neighborhood.

Location Description:

Various locations throughout the City of New Orleans

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number: 036P - I36P - 00005 - SB

Activity Title: (VA) Home Restoration - Phase II Rehab. - SB

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

0036P

Projected Start Date:

12/31/2017

Benefit Type:

Direct (HouseHold)

National Objective:

Slums and Blight

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-Parish

Projected End Date:

12/29/2020

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$66,035.84
Total Budget	\$0.00	\$66,035.84
Total Obligated	\$0.00	\$66,035.84
Total Funds Drawdown	\$0.00	\$25,954.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$25,954.00
Program Income Received	\$0.00	\$66,035.84
Total Funds Expended	\$0.00	\$25,954.00
City of New Orleans - K/R	\$0.00	\$25,954.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This project is a continuation of the rehabilitation services provided through the ongoing Veterans Administration Home Restoration Project (ILTR 00287). This project has provided funding for the rehabilitation of ten (10) structures relocated from the project footprint under the VA Medical Center Land Acquisition & Relocation grant (ILTR 00122) to lots primarily located in the Hoffman Triangle neighborhood

Location Description:

Various locations throughout the City of New Orleans

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number: 036P - I36P - 00006 - SB

Activity Title: I36P - 00006 - SB

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

0036P

Projected Start Date:

07/08/2015

Benefit Type:

Direct (HouseHold)

National Objective:

Slums and Blight

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-Parish

Projected End Date:

12/30/2021

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$3,900,000.00
Total Budget	\$0.00	\$3,900,000.00
Total Obligated	\$0.00	\$3,900,000.00
Total Funds Drawdown	\$0.00	\$2,799,065.65
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$2,799,065.65
Program Income Received	\$0.00	\$3,900,000.00
Total Funds Expended	\$0.00	\$2,799,065.65
City of New Orleans - K/R	\$0.00	\$2,799,065.65
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This project will provide the resources for NORA to carry out its redevelopment objectives in targeted Katrina-damaged areas and to stabilize the areas surrounding new disaster-funded public investments. NORA will target for acquisition blighted properties, abandoned/unoccupied structures, and properties critical to larger development projects.

Location Description:

1409 Oretha Castle Haley Blvd

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Project # / 0036S / Orleans Parish Revitalization-State

Grantee Activity Number: 036S - E36S - 00001 - AD - Façade Renew
Activity Title: E36S - 00001 - AD - Façade Renew

Activity Type:

Administration

Activity Status:

Under Way

Project Number:

0036S

Project Title:

Orleans Parish Revitalization-State

Projected Start Date:

10/20/2013

Projected End Date:

09/29/2020

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

New Orleans Redevelopment Authority

Program Income Account:

Orleans Parish Revitalization-State PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$35,023.91
Total Budget	\$0.00	\$35,023.91
Total Obligated	\$0.00	\$35,023.91
Total Funds Drawdown	\$0.00	\$31,031.68
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$31,031.68
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$31,031.68
New Orleans Redevelopment Authority	\$0.00	\$31,031.68
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Commercial Corridors in New Orleans including: Bayou Road between N. Broad & Esplanade; OC Haley Blvd. between Calliope and Jackson; St. Claude Avenue nodes at St. Roch and Bartholemew; and Chef Menteur Highway node at Alcee Fortier.

Location Description:

Matching grants up to 75% of the cost to businesses located along the corridors listed above who make improvements to the facades of their buildings to stimulate economic recovery.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number: 036S - E36S - 00001 - SB/PD - Façade Renew

Activity Title: E36S - 00001 - SB/PD - Façade Renew

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

0036S

Projected Start Date:

10/20/2013

Benefit Type:

Area ()

National Objective:

Slums and Blight

Program Income Account:

Orleans Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-State

Projected End Date:

09/29/2020

Completed Activity Actual End Date:

Responsible Organization:

New Orleans Redevelopment Authority

Overall

	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$2,314,976.09
Total Budget	\$0.00	\$2,314,976.09
Total Obligated	\$0.00	\$2,314,976.09
Total Funds Drawdown	\$16,349.91	\$1,949,428.11
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$16,349.91	\$1,949,428.11
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$16,349.91	\$1,949,428.11
New Orleans Redevelopment Authority	\$16,349.91	\$1,949,428.11
Most Impacted and Distressed Expended	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
New Orleans Redevelopment Authority	Administration	0036S	036S - E36S - 00001 - AD - Façade Renew	E36S - 00001 - AD - Façade Renew	Orleans Parish Revitalization-State PIA

Association Description:

The above activity (E36S - 00001 - AD - Facade Renew) is the Admin component of this activity.

Activity Description:

Matching grants up to 75% of the cost to businesses located along the corridors listed above who make improvements to the facades of their buildings to stimulate economic recovery.

Location Description:

Commercial Corridors in New Orleans including: Bayou Road between N. Broad & Esplanade; OC Haley Blvd. between Calliope and Jackson; St. Claude Avenue nodes at St. Roch and Bartholemew; and Chef Menteur Highway node at Alcee Fortier.



Activity Progress Narrative:

Expenditures this quarter were for a construction draw for 2523 Bayou Road to Foundation for Louisiana. Performance metrics have been updated this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	8	40/213

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number:	036S - H36S - 00001
Activity Title:	Orleans Parish Revitalization-Property Maintenance

Activity Type:

Debris removal

Project Number:

0036S

Projected Start Date:

10/01/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Slums and Blight

Program Income Account:

Orleans Parish Revitalization-State PIA

Activity Status:

Completed

Project Title:

Orleans Parish Revitalization-State

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Land Trust

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$466,300.50
Total Budget	\$0.00	\$466,300.50
Total Obligated	\$0.00	\$466,300.50
Total Funds Drawdown	\$0.00	\$466,300.50
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$466,300.50
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$466,300.50
Louisiana Land Trust	\$0.00	\$466,300.50
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is based on a 4-party CEA with the City of New Orleans, New Orleans Recovery Authority (NORA), Louisiana Land Trust (LLT) and OCD. In the CEA, LLT has access of up to \$2.5 million of program income for Orleans Parish to cover the cost of maintenance of LLT properties that were transferred to NORA but they were not ready to take over maintenance.

Location Description:

Orleans Parish

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2501/2501



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number: 036S - H36S - 00002 - PD/AD - Construction Lending
Activity Title: H36S - 00002 - PD/AD - Construction Lending

Activity Type:

Administration

Project Number:

0036S

Projected Start Date:

06/30/2014

Benefit Type:

()

National Objective:

N/A

Program Income Account:

Orleans Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-State

Projected End Date:

12/30/2021

Completed Activity Actual End Date:

Responsible Organization:

New Orleans Redevelopment Authority

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$633,000.00
Total Budget	\$0.00	\$633,000.00
Total Obligated	\$0.00	\$633,000.00
Total Funds Drawdown	\$65,529.19	\$631,631.87
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$65,529.19	\$631,631.87
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$65,529.19	\$631,631.87
New Orleans Redevelopment Authority	\$65,529.19	\$631,631.87
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is for administrative costs for H36S - 00002 -SB-Construction Lending.

Location Description:

Orleans Parish

Activity Progress Narrative:

Expenditures this quarter were for construction lending extended - NORU Admin DR for January - June 2017.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number: 036S - H36S - 00002 - SB - Construction Lending

Activity Title: H36S - 00002 - SB - Construction Lending

Activity Type:

Construction of new housing

Activity Status:

Under Way

Project Number:

0036S

Project Title:

Orleans Parish Revitalization-State

Projected Start Date:

06/30/2014

Projected End Date:

12/30/2021

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Slums and Blight

Responsible Organization:

New Orleans Redevelopment Authority

Program Income Account:

Orleans Parish Revitalization-State PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$2,517,000.00
Total Budget	\$0.00	\$2,517,000.00
Total Obligated	\$0.00	\$2,517,000.00
Total Funds Drawdown	\$0.00	\$2,504,890.18
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$2,504,890.18
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,552,451.80
New Orleans Redevelopment Authority	\$0.00	\$2,552,451.80
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This project provides construction loan financing to non-profit developers to construct homes in the Pontchartrain Park and Gentilly Woods neighborhoods, as well as grant fund (gap financing) for Gentilly Woods' homebuyers, and delivery costs for NORA. Program income generated from the sale of former Road Home properties will be available for construction financing in expanded target areas in New Orleans East, Gentilly, Tremé/Lafitte, and Algiers. This activity funds homeowners who qualify as 120 % or less of the New Orleans Area Median Income (AMI) and would be classified as slum and blight.

Location Description:

Orleans Parish

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total



# of Housing Units	0	22/8
# of Singlefamily Units	0	22/8

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/2	18/5	22/8	95.45
# Owner Households	0	0	0	3/2	18/5	22/8	95.45

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	036S - I2GI - 00001
Activity Title:	Cecil J. Picard LA 4 Early Childhood Program

Activity Type:

Public services

Project Number:

0036S

Projected Start Date:

11/15/2012

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Program Income Account:

Orleans Parish Revitalization-State PIA

Activity Status:

Completed

Project Title:

Orleans Parish Revitalization-State

Projected End Date:

05/05/2014

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Division of Administration DBA The

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$15,597,251.50
Total Budget	\$0.00	\$15,597,251.50
Total Obligated	\$0.00	\$15,597,251.50
Total Funds Drawdown	\$0.00	\$15,597,251.50
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$15,597,251.50
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$15,597,251.50
Louisiana Division of Administration DBA The	\$0.00	\$15,597,251.50
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Cecil J. Picard LA 4 Program serves four-year-old children not enrolled in any other publically funded prekindergarten program and who are eligible to attend kindergarten the following year. The targeted population in these programs are children considered to be "at-risk" of achieving later academic success. The LA4 program has developed as an important public service in support of the economic revitalization of parishes struggling to recover from Hurricanes Katrina/Rita and Gustav/Ike. The program delivers high-quality early childhood education for students from low to moderate income families. It also delivers long-term recovery and economic revitalization of these impacted parishes by supporting increased employment opportunities and workforce expansion both in the school system and for parents able to enter the workforce as a result of the provision of this public service program. It is estimated that 7,562 qualify for the 6-hour education program, and 838 for a 4-hour before- and after-school enrichment program. The total served is 8,400 which is the number of children who qualify for free/reduced price meals.

Location Description:

All eligible Katrina/Rita school districts/charter schools. Orleans, St. Bernard, Plaquemines, St. Tammany, Terrebonne, Cameron, Lafourche, Jefferson, Calcasieu, Iberia, Tangipahoa, Vermilion, and Washington parishes.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	6686/6686	6686/6686	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Other (Federal)	\$12,561,702.08
State Funds	\$2,182,105.61
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None

Grantee Activity Number:	036S - I36S - 00001
Activity Title:	Hendee Incinerator Site Demolition

Activity Type:
Clearance and Demolition

Activity Status:
Completed

Project Number:
0036S

Project Title:
Orleans Parish Revitalization-State

Projected Start Date:
09/01/2014

Projected End Date:
07/17/2019

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Slums and Blight

Responsible Organization:
City of New Orleans - K/R

Program Income Account:
Orleans Parish Revitalization-State PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$139,283.49
Total Budget	\$0.00	\$139,283.49
Total Obligated	\$0.00	\$139,283.49
Total Funds Drawdown	\$0.00	\$139,283.49
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$139,283.49
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$139,283.49
City of New Orleans - K/R	\$0.00	\$139,283.49
Most Impacted and Distressed Expended	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Louisiana Land Trust	Clearance and Demolition	0022	I2OC - 00041	Non-LLT Slab Removal	General Account

Association Description:
Balance on this project was used on the Hendee Incinerator Project

Activity Description:
This activity funds the demolition of the former City of New Orleans incinerator site located at 2300 Hendee St. \$150,000 in other funding comes from the Louisiana Land Trust.

Location Description:
2300 Hendee St, New Orleans, LA 70114

Activity Progress Narrative:
Performance metrics have been updated this quarter for flag resolution.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number: 036S - I36S - 00002a
Activity Title: Return to Commerce - Admin

Activity Type:

Administration

Project Number:

0036S

Projected Start Date:

08/13/2014

Benefit Type:

()

National Objective:

N/A

Program Income Account:

Orleans Parish Revitalization-State PIA

Activity Status:

Completed

Project Title:

Orleans Parish Revitalization-State

Projected End Date:

11/27/2018

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$360,537.60
Total Budget	\$0.00	\$360,537.60
Total Obligated	\$0.00	\$360,537.60
Total Funds Drawdown	\$0.00	\$360,537.60
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$360,537.60
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$360,537.60
City of New Orleans - K/R	\$0.00	\$360,537.60
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Admin for the Return to Commerce program income project for the City of New Orleans.

Location Description:

City of New Orleans, LA

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number: 036S - I36S - 00002b

Activity Title: Return to Commerce

Activity Type:

Public services

Activity Status:

Completed

Project Number:

0036S

Project Title:

Orleans Parish Revitalization-State

Projected Start Date:

08/13/2014

Projected End Date:

08/29/2017

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Slums and Blight

Responsible Organization:

City of New Orleans - K/R

Program Income Account:

Orleans Parish Revitalization-State PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,331,931.32
Total Budget	\$0.00	\$1,331,931.32
Total Obligated	\$0.00	\$1,331,931.32
Total Funds Drawdown	\$0.00	\$1,331,931.32
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$1,331,931.32
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,331,931.32
City of New Orleans - K/R	\$0.00	\$1,331,931.32
Most Impacted and Distressed Expended	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of New Orleans - K/R	Administration	0036S	036S - I36S - 00002a	Return to Commerce - Admin	Orleans Parish Revitalization-State PIA

Activity Description:

This activity funds (13) Code Enforcement staff positions, as well as the utilization of professional services funding for grass cutting services, demolitions and any other blight reduction activities. Purpose of this project is to provide additional staff researchers to perform ownership research necessary to identify owners and others with a recorded legal interest in (a) respective Property(ies). This research will provide the background data which Code Enforcement will need to provide the required legal notices to responsible parties. These notices would require the owner(s) to attend pending administrative hearings regarding the property and commitments to eradicate any blighted conditions. Once an administrative hearing is held and a judgment is issued against the property, the City of New Orleans can then move forward with either the abatement/demolition or foreclosure of blighted properties in order to bring the building/property back into commerce.

Location Description:

City of New Orleans, LA



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of public facilities	0		0/0	
# of Non-business	0		0/0	

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases opened	0	0	0	175621/17562	79523/79523	255144/46701	100.00
# of Cases closed	0	0	0	175621/17562	79523/79523	255144/46701	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number:	036S - I36S - 00004
Activity Title:	Program Admin Costs Program Income

Activity Type:

Administration

Activity Status:

Planned

Project Number:

0036S

Project Title:

Orleans Parish Revitalization-State

Projected Start Date:

07/02/2019

Projected End Date:

12/31/2022

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$141,947.59
Total Budget	\$0.00	\$141,947.59
Total Obligated	\$0.00	\$141,947.59
Total Funds Drawdown	\$640.00	\$640.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$640.00	\$640.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$640.00	\$640.00
City of New Orleans - K/R	\$640.00	\$640.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The CNO is using State Held Program Income funds to provide additional funding for the Program Admin project budget that funds staff and related cost required for overall program management required for overall budget.

Location Description:

1340 Poydras St. NOLA 70112

Activity Progress Narrative:

Expenditures this quarter were for professional services for the Sewerage & Water Board of New Orleans Emergency 25 HZ Power Replacement project.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number:	036S - I36S - 00005
Activity Title:	Turbine Replacement (T7) Project

Activity Type:
Construction/reconstruction of water/sewer lines or systems

Project Number:
0036S

Projected Start Date:
09/30/2020

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Planned

Project Title:
Orleans Parish Revitalization-State

Projected End Date:
01/30/2023

Completed Activity Actual End Date:

Responsible Organization:
Sewerage and Water Board of New Orleans

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$13,100,000.00
Total Budget	\$0.00	\$13,100,000.00
Total Obligated	\$0.00	\$13,100,000.00
Total Funds Drawdown	\$14,695.00	\$14,695.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$14,695.00	\$14,695.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$14,695.00	\$14,695.00
Sewerage and Water Board of New Orleans	\$14,695.00	\$14,695.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is necessary for the construction of a turbine for the City of New Orleans.

Location Description:

625 St. Joseph St. New Orleans, Louisiana 70130

Activity Progress Narrative:

Expenditures this quarter were for professional services rendered for Grant Management related to Sewer and Water Board of New Orleans Turbine 7 project.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number: 036S - Orleans Parish Revitalization-State
Activity Title: Orleans Parish Revitalization-State

Activity Type:

Disposition

Activity Status:

Planned

Project Number:

0036S

Project Title:

Orleans Parish Revitalization-State

Projected Start Date:

12/31/1998

Projected End Date:

03/30/2021

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Orleans Parish

Program Income Account:

Orleans Parish Revitalization-State PIA

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2020

To Date

\$0.00

\$361,968.34

Total Budget

\$0.00

\$361,968.34

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$23,954,820.34

Total Funds Expended

\$0.00

\$0.00

Orleans Parish

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

1

Location Description:

Orleans Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Project # / 0038S / Plaquemines Parish Revitalization-State

Grantee Activity Number:	038S - ITI2 - 00008
Activity Title:	ITI2-Public Facilities-UN

Activity Type:
Rehabilitation/reconstruction of public facilities

Activity Status:
Under Way

Project Number:
0038S

Project Title:
Plaquemines Parish Revitalization-State

Projected Start Date:
01/31/2015

Projected End Date:
06/29/2022

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Pan American Engineers Inc

Program Income Account:
Plaquemines Parish Revitalization-State PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$296,211.00
Total Budget	\$0.00	\$296,211.00
Total Obligated	\$0.00	\$296,211.00
Total Funds Drawdown	\$2,142.50	\$275,324.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$2,142.50	\$275,324.00
Program Income Received	\$0.00	\$981,661.26
Total Funds Expended	\$2,142.50	\$275,324.00
Pan American Engineers Inc	\$2,142.50	\$204,710.25
Plaquemines Parish Government	\$0.00	\$70,613.75
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is grant administration (program delivery) for Rehabilitation/reconstruction of public facilities, Urgent Need on behalf of the Plaquemines Parish Long Term Community Recovery allocation.

Location Description:

See Location Description for ILTR - 00144, 00160, 00230 and ILT2 - 00244.

Activity Progress Narrative:

Expenditures this quarter were for professional services rendered for Grant Management related to the Plaquemines Parish LTCR Program.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number:	038S - ITI2 - 00010A
Activity Title:	ITI2-Streets-UN

Activity Type:

Construction/reconstruction of streets

Project Number:

0038S

Projected Start Date:

01/31/2015

Benefit Type:

()

National Objective:

Urgent Need

Program Income Account:

Plaquemines Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

Plaquemines Parish Revitalization-State

Projected End Date:

03/29/2021

Completed Activity Actual End Date:

Responsible Organization:

Pan American Engineers Inc

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$83,601.88
Total Budget	\$0.00	\$83,601.88
Total Obligated	\$0.00	\$83,601.88
Total Funds Drawdown	\$0.00	\$7,128.57
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$7,128.57
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$7,128.57
Pan American Engineers Inc	\$0.00	\$7,128.57
Plaquemines Parish Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is grants management for Construction/reconstruction of streets, Urgent Need on behalf of Plaquemines Parish for the Infrastructure Long Term Community Recovery program. The remainder of this budget is in ITP2 - 00010B.

Location Description:

See Location Description for ILTR - 00143.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number: 038S - ITI2 - 00010B
Activity Title: ITI2-Public Facilities-LM

Activity Type:
 Rehabilitation/reconstruction of public facilities

Activity Status:
 Under Way

Project Number:
 0038S

Project Title:
 Plaquemines Parish Revitalization-State

Projected Start Date:
 01/31/2015

Projected End Date:
 06/29/2022

Benefit Type:
 Area ()

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 Pan American Engineers Inc

Program Income Account:
 Plaquemines Parish Revitalization-State PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$199,400.25
Total Budget	(\$599.75)	\$199,400.25
Total Obligated	(\$599.75)	\$199,400.25
Total Funds Drawdown	\$8,876.25	\$158,985.06
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$8,876.25	\$158,985.06
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$8,876.25	\$158,985.06
Pan American Engineers Inc	\$8,876.25	\$158,985.06
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is grants management for Construction/reconstruction of streets, Low-Moderate on behalf of Plaquemines Parish for the Infrastructure Long Term Community Recovery program. The remainder of this budget is in ITP2 - 00010B.

Location Description:

See Location Description for ILTR - 00143.

Activity Progress Narrative:

Expenditures this quarter were for professional services rendered for Grant Management related to the Plaquemines Parish LTRC Program. 038S - ITI2 - 00010B budget and obligation were reduced by \$599.75 (from \$200,000.00 to \$199,400.25). 038S - ITI2 - 00013 budget and obligation were increased by \$599.75 (from \$85,250.00 to \$85,849.75).

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number:	038S - ITI2 - 00012
Activity Title:	ITI2-Public Improvement-SB

Activity Type:
Rehabilitation/reconstruction of a public improvement

Project Number:
0038S

Projected Start Date:
02/01/2015

Benefit Type:
Area ()

National Objective:
Slums and Blight

Program Income Account:
Plaquemines Parish Revitalization-State PIA

Activity Status:
Under Way

Project Title:
Plaquemines Parish Revitalization-State

Projected End Date:
11/30/2020

Completed Activity Actual End Date:

Responsible Organization:
Pan American Engineers Inc

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$8,000.00
Total Budget	\$0.00	\$8,000.00
Total Obligated	\$0.00	\$8,000.00
Total Funds Drawdown	\$0.00	\$942.50
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$942.50
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$942.50
Pan American Engineers Inc	\$0.00	\$942.50
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is grants management for Rehabilitation/reconstruction of a public improvement, Slum and Blight on behalf of Plaquemines Parish for the Infrastructure Long Term Community Recovery program.

Location Description:

See Location Description for ILTR - 00169.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number: 038S - ITI2 - 00013

Activity Title: ITI2-Government-UN

Activity Type:

Construction of buildings for the general conduct of

Project Number:

0038S

Projected Start Date:

01/31/2015

Benefit Type:

Area ()

National Objective:

Urgent Need

Program Income Account:

Plaquemines Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

Plaquemines Parish Revitalization-State

Projected End Date:

11/29/2020

Completed Activity Actual End Date:

Responsible Organization:

Pan American Engineers Inc

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2020

To Date

\$0.00

\$85,849.75

Total Budget

\$599.75

\$85,849.75

Total Obligated

\$599.75

\$85,849.75

Total Funds Drawdown

\$8,695.00

\$85,849.75

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$8,695.00

\$85,849.75

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$8,695.00

\$85,849.75

Pan American Engineers Inc

\$8,695.00

\$85,849.75

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

This activity is grants management for Construction of buildings for the general conduct of government, Urgent Need on behalf of Plaquemines Parish for the Infrastructure Long Term Community Recovery program.

Location Description:

See Location Description for ILTR - 00223.

Activity Progress Narrative:

Expenditures this quarter were for professional services rendered for Grant Management related to the Plaquemines Parish LTRC Program.

038S - ITI2 - 00010B budget and obligation were reduced by \$599.75 (from \$200,000.00 to \$199,400.25). 038S - ITI2 - 00013 budget and obligation were increased by \$599.75 (from \$85,250.00 to \$85,849.75).



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number:	038S - ITI2 - 00015
Activity Title:	ITI2-Water/Sewer-UN

Activity Type:
Construction/reconstruction of water/sewer lines or systems

Activity Status:
Under Way

Project Number:
0038S

Project Title:
Plaquemines Parish Revitalization-State

Projected Start Date:
02/01/2015

Projected End Date:
11/30/2020

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Pan American Engineers Inc

Program Income Account:
Plaquemines Parish Revitalization-State PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$105,380.88
Total Budget	\$0.00	\$105,380.88
Total Obligated	\$0.00	\$105,380.88
Total Funds Drawdown	\$6,697.50	\$78,798.13
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$6,697.50	\$78,798.13
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,697.50	\$78,798.13
Pan American Engineers Inc	\$6,697.50	\$78,798.13
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is grants management for Construction/reconstruction of water/sewer lines or systems, Urgent Need on behalf of Plaquemines Parish for the Infrastructure Long Term Community Recovery program.

Location Description:

See Location Description for ILT2 - 00247.

Activity Progress Narrative:

Expenditures this quarter were for professional services rendered for Grant Management related to the Plaquemines Parish LTCR Program.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number: 038S - Plaquemines Parish Revitalization-State

Activity Title: Plaquemines Parish Revitalization-State

Activity Type:

Planning

Activity Status:

Planned

Project Number:

0038S

Project Title:

Plaquemines Parish Revitalization-State

Projected Start Date:

12/31/1998

Projected End Date:

02/28/2021

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Plaquemines Parish Government

Program Income Account:

Plaquemines Parish Revitalization-State PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$94,350.00
Total Funds Expended	\$0.00	\$0.00
Plaquemines Parish Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is a placeholder for state-held program income for Plaquemines Parish not yet approved for a specific application.

Location Description:

Plaquemines Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number:	IFP2 - 00003
Activity Title:	IFP2-Public Facilities-UN

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0038S

Projected Start Date:

01/31/2015

Benefit Type:

()

National Objective:

Urgent Need

Program Income Account:

Plaquemines Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

Plaquemines Parish Revitalization-State

Projected End Date:

06/29/2022

Completed Activity Actual End Date:

Responsible Organization:

Pan American Engineers Inc

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$39,094.75
Total Budget	\$0.00	\$39,094.75
Total Obligated	\$0.00	\$39,094.75
Total Funds Drawdown	\$0.00	\$23,838.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$23,838.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$23,838.00
Pan American Engineers Inc	\$0.00	\$23,838.00
Plaquemines Parish Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is grants management for Rehabilitation/reconstruction of public facilities, Urgent Need on behalf of the Plaquemines Parish Government for the Fisheries program.

Location Description:

See Location Description for IFIS - 00014 and 00016.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number: IFP2 - 00004

Activity Title: IFP2-Public Improvement-UN

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0038S

Projected Start Date:

01/31/2015

Benefit Type:

()

National Objective:

Urgent Need

Program Income Account:

Plaquemines Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

Plaquemines Parish Revitalization-State

Projected End Date:

06/29/2022

Completed Activity Actual End Date:

Responsible Organization:

Pan American Engineers Inc

Overall

	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$149,976.50
Total Budget	(\$5,000.00)	\$149,976.50
Total Obligated	(\$5,000.00)	\$149,976.50
Total Funds Drawdown	\$0.00	\$109,818.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$109,818.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$109,818.00
Pan American Engineers Inc	\$0.00	\$97,131.75
Plaquemines Parish Government	\$0.00	\$12,686.25
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is grants management for Rehabilitation/reconstruction of public improvements, Urgent Need on behalf of the Plaquemines Parish Government for the Fisheries program.

Location Description:

See Location Description for IFIS - 00009 and 00022.

Activity Progress Narrative:

IFP2 - 00004 budget and obligation were reduced by \$5,000.00 (from \$154,976.50 to \$149,976.50). IFP2 - 00005 budget and obligation were increased by \$5,000.00 (from \$98,538.75 to \$103,538.75).

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number: IFP2 - 00005

Activity Title: IFP2-Public Improvement-LM

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0038S

Projected Start Date:

01/31/2015

Benefit Type:

()

National Objective:

Low/Mod

Program Income Account:

Plaquemines Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

Plaquemines Parish Revitalization-State

Projected End Date:

06/29/2022

Completed Activity Actual End Date:

Responsible Organization:

Pan American Engineers Inc

Overall

	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$103,538.75
Total Budget	\$5,000.00	\$103,538.75
Total Obligated	\$5,000.00	\$103,538.75
Total Funds Drawdown	\$3,480.00	\$82,186.25
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$3,480.00	\$82,186.25
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,480.00	\$82,186.25
Pan American Engineers Inc	\$3,480.00	\$63,555.00
Plaquemines Parish Government	\$0.00	\$18,631.25
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is grants management for Rehabilitation/reconstruction of public improvements, Low Moderate income on behalf of the Plaquemines Parish Government for the Fisheries program.

Location Description:

See Location Description for IFIS - 00011.

Activity Progress Narrative:

Expenditures this quarter were for professional services rendered for Grant Management services related to the Plaquemines Parish Government CDBG-DRU Fisheries program.

IFP2 - 00004 budget and obligation were reduced by \$5,000.00 (from \$154,976.50 to \$149,976.50). IFP2 - 00005 budget and obligation were increased by \$5,000.00 (from \$98,538.75 to \$103,538.75).

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Project # / 0040 / Public Services



Grantee Activity Number:	H2HO - Support HSG
Activity Title:	Support HSG (H2HO)/(HMPI)

Activity Type:

Public services

Project Number:

0040

Projected Start Date:

05/29/2006

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

Supportive Housing Services

Activity Status:

Under Way

Project Title:

Public Services

Projected End Date:

03/29/2021

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Health and Hospitals

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$26,104,706.77
Total Budget	\$0.00	\$26,104,706.77
Total Obligated	\$0.00	\$26,104,706.77
Total Funds Drawdown	\$0.00	\$22,874,496.62
Program Funds Drawdown	\$0.00	\$22,820,094.62
Program Income Drawdown	\$0.00	\$54,402.00
Program Income Received	\$0.00	\$124,706.77
Total Funds Expended	\$0.00	\$22,874,496.62
Louisiana Department of Health and Hospitals	\$0.00	\$22,874,496.62
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

HUD approved the release of funds for the Supportive Housing Services Program; outlined in Action Plan One, Amendment 1; on May 30, 2006, to offer grants for Permanent Supportive Housing (PSH) which are designed to provide flexible, community-based supportive services for special needs households linked to affordable rental housing units in community-integrated, non-institutional settings. The Louisiana Department of Health and Hospitals (DHH) will serve as the lead agency for funding, administration, and monitoring of CDBG funds for the Grants. Grants will also be made to sub-recipient Local Lead Agencies designated by DHH and by the Louisiana Department of Social Services (DSS). The Local Lead Agencies will conduct outreach to identify individuals eligible for PSH, develop and maintain waiting lists, enter into agreements with providers of PSH units, pre-screen, prioritize and refer eligible individuals for PSH, and provide the necessary services. Additional performance measures include: # people served below 30% of FPL TBD Expenditures on affordable rental housing under 2nd appropriation TBD Expenditures in New Orleans Metro area under 2nd appropriation TBD

Location Description:

Disaster Affected Parishes.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of public facilities	0		0/0	
# of Businesses	0		0/0	
# of Non-business	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases opened	0	0	0	0/0	0/0	0/0	0
# of Cases closed	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	162/1072	0/0	162/1072	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Project # / 0044P / St. Bernard Parish Revitalization - Parish



Grantee Activity Number:	044P - H44P - 00001b
Activity Title:	LLT Property Maintenance and Disposition

Activity Type:

Disposition

Activity Status:

Under Way

Project Number:

0044P

Project Title:

St. Bernard Parish Revitalization - Parish

Projected Start Date:

08/23/2015

Projected End Date:

02/28/2021

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Slums and Blight

Responsible Organization:

St. Bernard Parish Government

Program Income Account:

St. Bernard Parish Revitalization-Parish PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$4,100,000.00
Total Budget	\$0.00	\$4,100,000.00
Total Obligated	\$0.00	\$4,100,000.00
Total Funds Drawdown	\$72,096.00	\$3,478,489.70
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$72,096.00	\$3,478,489.70
Program Income Received	\$0.00	\$4,983,711.57
Total Funds Expended	\$72,096.00	\$3,478,489.70
St. Bernard Parish Government	\$72,096.00	\$3,478,489.70
Most Impacted and Distressed Expended	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
St. Bernard Parish Government	Administration	0044P	044P - H44P - 00001a	LLT Property Maintenance and Disposition - Admin	St. Bernard Parish Revitalization-Parish PIA

Association Description:

The following activity is the Admin portion of the St. Bernard Parish LLT Property Maintenance and Disposition project.

Activity Description:

Maintenance and disposition activities for its Parish-held LLT properties in conjunction with the St. Bernard Parish Government/Office of Community Development-Disaster Recovery Unit Cooperative Endeavor Agreement (CEA). This activity includes all tasks as per the CEA for maintenance operations such as mowing grass, supervision of the maintenance operation, sales of lots, outreach, and all direct management costs involved in that process.

Location Description:

St. Bernard Parish



Activity Progress Narrative:

There were 3 Program Income vouchers approved this quarter.
Performance metrics have been updated this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	3	293/996

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number:	044P - I44P - 00001
Activity Title:	Bluebird Park Redevelopment

Activity Type:
Rehabilitation/reconstruction of a public improvement

Project Number:
0044P

Projected Start Date:
11/30/2015

Benefit Type:
Area ()

National Objective:
Slums and Blight

Program Income Account:
St. Bernard Parish Revitalization-Parish PIA

Activity Status:
Completed

Project Title:
St. Bernard Parish Revitalization - Parish

Projected End Date:
12/11/2019

Completed Activity Actual End Date:

Responsible Organization:
St. Bernard Parish Government

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$0.00	\$300,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$300,000.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$300,000.00
St. Bernard Parish Government	\$0.00	\$300,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Bluebird Park Redevelopment project was initially identified as a recovery project for the Parish in their initial plan, but after Hurricane Katrina, a decision was made to concentrate recovery dollars for recreation on larger parish-wide park facilities. With these such facilities now redeveloped, St. Bernard Parish is now focusing on re-establishing the neighborhood park system that was in place prior to Hurricane Katrina. Bluebird Park is one such facility, but the Parish's objective is to redevelop it with unique equipment designed to expand recreational opportunities for special needs children and their families. This facility will be the only one of its kind in the parish, so along with the fact that it will not only be accessible to children with disabilities but also serve the local neighborhood, it is expected and intended to serve a parish-wide function and benefit. Prevention/Elimination of Slum & Blight was chosen as the most accurate National Objective because there could be parish-wide beneficiaries due to the uniqueness of the special needs-accessible playground and other site improvements (i.e., handicap restroom, picnic table/area) as well as reports citing the project site as being in a deteriorated condition due to Hurricane Katrina.

Location Description:

24 E. Chalmette Circle, Chalmette, LA 70043

Activity Progress Narrative:

Performance metrics have been updated this quarter for flag resolution.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents:

None

Grantee Activity Number: 044P - I44P - 00002

Activity Title: Heights Park

Activity Type:

Rehabilitation/reconstruction of public facilities

Activity Status:

Under Way

Project Number:

0044P

Project Title:

St. Bernard Parish Revitalization - Parish

Projected Start Date:

06/30/2017

Projected End Date:

06/29/2021

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

St. Bernard Parish Government

Program Income Account:

St. Bernard Parish Revitalization-Parish PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$403,000.00
Total Budget	\$0.00	\$403,000.00
Total Obligated	\$0.00	\$403,000.00
Total Funds Drawdown	\$17,507.59	\$368,408.87
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$17,507.59	\$368,408.87
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$17,507.59	\$368,408.87
St. Bernard Parish Government	\$17,507.59	\$368,408.87
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Creation of a new canal park in a LMI neighborhood that will serve as a trailhead to a walking path. The park will be built on 4 LLT lots. Park improvements will include plantings, a gazebo, observation deck, a bridge, etc.

Location Description:

1914 Alexander Ave. Arabi, LA 70032

Activity Progress Narrative:

There was 1 Program Income voucher approved this quarter. Metrics will be updated next quarter (04/30/21) once reconciliation is performed with Action Plan and Program - the metric provided by Program was not available as a field to update in the QPR.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	H44P - 00002
Activity Title:	Blight Abatement Project

Activity Type:

Public services

Project Number:

0044P

Projected Start Date:

11/10/2016

Benefit Type:

Area ()

National Objective:

Slums and Blight

Program Income Account:

St. Bernard Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

St. Bernard Parish Revitalization - Parish

Projected End Date:

03/29/2021

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish Government

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$925,000.00
Total Budget	\$0.00	\$925,000.00
Total Obligated	\$0.00	\$925,000.00
Total Funds Drawdown	\$0.00	\$270,861.10
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$270,861.10
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$270,861.10
St. Bernard Parish Government	\$0.00	\$270,861.10
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Removal of blight on abandoned properties that were damaged by hurricane Katrina.

Location Description:

Parishwide in St. Bernard

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Project # / 0044S / St. Bernard Parish Revitalization - State



Grantee Activity Number: 044S - H44I - 00002 - PD
Activity Title: St. Bernard Parish DMC - eGrants System

Activity Type:

Disposition

Activity Status:

Under Way

Project Number:

0044S

Project Title:

St. Bernard Parish Revitalization - State

Projected Start Date:

07/01/2012

Projected End Date:

06/30/2022

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

Slums and Blight

Responsible Organization:

STR Grants, LLC

Program Income Account:

St. Bernard Parish Revitalization-State PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
STR Grants, LLC	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Location Description:

St. Bernard Parish

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected			Low/Mod%
	Low	Mod		Low	Mod	Total	
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number: 044S - ITI2 - 00001

Activity Title: PAE St. Bernard Bluebird Park Redevelopment

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0044S

Projected Start Date:

12/01/2015

Benefit Type:

Area ()

National Objective:

Slums and Blight

Program Income Account:

St. Bernard Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

St. Bernard Parish Revitalization - State

Projected End Date:

06/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Pan American Engineers Inc

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$34,645.00
Total Budget	\$0.00	\$34,645.00
Total Obligated	\$0.00	\$34,645.00
Total Funds Drawdown	\$0.00	\$34,645.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$34,645.00
Program Income Received	\$0.00	\$27,525.00
Total Funds Expended	\$0.00	\$34,645.00
Pan American Engineers Inc	\$0.00	\$6,160.00
St. Bernard Parish Government	\$0.00	\$28,485.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Bluebird Park Redevelopment project was initially identified as a recovery project for the Parish in their initial plan, but after Hurricane Katrina, a decision was made to concentrate recovery dollars for recreation on larger parish-wide park facilities. With these such facilities now redeveloped, St. Bernard Parish is now focusing on re-establishing the neighborhood park system that was in place prior to Hurricane Katrina. Bluebird Park is one such facility, but the Parish's objective is to redevelop it with unique equipment designed to expand recreational opportunities for special needs children and their families. This facility will be the only one of its kind in the parish, so along with the fact that it will not only be accessible to children with disabilities but also serve the local neighborhood, it is expected and intended to serve a parish-wide function and benefit. Prevention/Elimination of Slum & Blight was chosen as the most accurate National Objective because there could be parish-wide beneficiaries due to the uniqueness of the special needs-accessible playground and other site improvements (i.e., handicap restroom, picnic table/area) as well as reports citing the project site as being in a deteriorated condition due to Hurricane Katrina.

Location Description:

24 E. Chalmette Circle, Chalmette, LA 70043

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number:	044S - ITI2 - 00002
Activity Title:	PAE St. Bernard Heights Park

Activity Type:
Rehabilitation/reconstruction of public facilities

Activity Status:
Under Way

Project Number:
0044S

Project Title:
St. Bernard Parish Revitalization - State

Projected Start Date:
07/01/2017

Projected End Date:
06/30/2022

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Pan American Engineers Inc

Program Income Account:
St. Bernard Parish Revitalization-State PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$29,688.75
Total Budget	\$0.00	\$29,688.75
Total Obligated	\$0.00	\$29,688.75
Total Funds Drawdown	\$0.00	\$29,688.75
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$29,688.75
Program Income Received	\$0.00	\$27,525.00
Total Funds Expended	\$0.00	\$29,688.75
Pan American Engineers Inc	\$0.00	\$11,592.00
St. Bernard Parish Government	\$0.00	\$18,096.75
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Creation of a new canal park in a LMI neighborhood that will serve as a trailhead to a walking path. The park will be built on 4 LLT lots. Park improvements will include plantings, a gazebo, observation deck, a bridge, etc.

Location Description:

1914 Alexander Ave. Arabi, LA 70032

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number:	044S - ITI2 - 00003
Activity Title:	PAE St. Bernard Food Retailer Initiative

Activity Type:
Rehabilitation/reconstruction of public facilities

Project Number:
0044S

Projected Start Date:
07/31/2018

Benefit Type:
Area ()

National Objective:
Low/Mod

Program Income Account:
St. Bernard Parish Revitalization-State PIA

Activity Status:
Under Way

Project Title:
St. Bernard Parish Revitalization - State

Projected End Date:
06/29/2021

Completed Activity Actual End Date:

Responsible Organization:
Pan American Engineers Inc

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$9,291.25
Total Budget	\$0.00	\$9,291.25
Total Obligated	\$0.00	\$9,291.25
Total Funds Drawdown	\$725.00	\$9,280.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$725.00	\$9,280.00
Program Income Received	\$0.00	\$18,575.00
Total Funds Expended	\$725.00	\$9,280.00
Pan American Engineers Inc	\$725.00	\$5,800.00
St. Bernard Parish Government	\$0.00	\$3,480.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Fresh Food Retailer Initiative is a program designed to incentivize the development of new grocery store in Arabi, which will provide fresh food in underserved areas and create employment opportunities to support neighborhood revitalization. In 2017, Canseco's Market expanded to open its first store in St. Bernard in the Arabi community, which did not have a full service grocery store. The grocery store is applying to receive \$200,000 in the form of a grant for eligible expenses.

Location Description:

6735 St. Claude Ave. Arabi, LA 70032

Activity Progress Narrative:

Expenditures this quarter were for professional services rendered for Grant Management related to the St. Bernard Parish Program Income Program.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents:

None

Project # / 0045 / St. Charles Parish Revitalization

Grantee Activity Number: AR10 - St. Charles Parish Revitalization (KR2)

Activity Title: St. Charles Parish Revitalization (KR2)

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

0045

Project Title:

St. Charles Parish Revitalization

Projected Start Date:

04/20/2009

Projected End Date:

03/29/2021

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

St. Charles Parish

Program Income Account:

St. Charles Parish Revitalization PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$41,530.00
Total Budget	\$0.00	\$41,530.00
Total Obligated	\$0.00	\$41,530.00
Total Funds Drawdown	\$0.00	\$41,530.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$41,530.00
Program Income Received	\$0.00	\$41,530.00
Total Funds Expended	\$0.00	\$41,530.00
St. Charles Parish	\$0.00	\$41,530.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This is program income generated from the sale of a Road Home option 2 property in St. Charles Parish. The funds are being used towards engineering fees associated with the East Bank Water Treatment Plant Expansion. This activity is ILTR-00065 in K/R Grant 1.

Location Description:

14924 River Road, New Sarpy, LA 70078

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Project # / 0052P / St. Tammany Parish Revitalization-Parish



Grantee Activity Number:	052P - H52P - 00002
Activity Title:	Northshore Housing Initiative Project

Activity Type:

Acquisition - buyout of residential properties

Project Number:

0052P

Projected Start Date:

01/14/2014

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

St. Tammany Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

St. Tammany Parish Revitalization-Parish

Projected End Date:

12/29/2020

Completed Activity Actual End Date:

Responsible Organization:

St. Tammany Parish Government

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,282,953.00
Total Budget	\$0.00	\$1,282,953.00
Total Obligated	\$0.00	\$1,282,953.00
Total Funds Drawdown	\$33,928.80	\$756,030.68
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$33,928.80	\$756,030.68
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$33,928.80	\$672,282.24
St. Tammany Parish Government	\$33,928.80	\$672,282.24
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

NHI is a non profit land trust that will be purchasing the land portion of homes in order to make them affordable to families with at or less than the 80% AMI in St. Tammany Parish. \$260,000.00 in other funds supplement the total CDBG funds.

Location Description:

St. Tammany Parish

Activity Progress Narrative:

There was 1 Program Income voucher approved this quarter. Changed End Data as per Analyst request. The NHI project (052P-I52P-00002) activity number was corrected to an appropriately named housing activity # (052P-H52P-00002). It always was and is a Housing activity. Metrics will be updated next quarter (04/30/21) once reconciliation is performed with Action Plan and Program - the metrics provided by Program were not available as a field to update in the QPR.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



of Housing Units

0

6/30

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/0	3/30	6/30	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Project # / 0055P / Terrebonne Parish Revitalization-Parish



Grantee Activity Number:	055P - H55P - 00001
Activity Title:	Terrebonne First Time Homebuyer Program

Activity Type:
Homeownership Assistance to low- and moderate-income

Project Number:
0055P

Projected Start Date:
01/17/2014

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Program Income Account:
Terrebonne Parish Revitalization-Parish PIA

Activity Status:
Completed

Project Title:
Terrebonne Parish Revitalization-Parish

Projected End Date:
09/09/2014

Completed Activity Actual End Date:

Responsible Organization:
Terrebonne Parish

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$138,244.00
Total Budget	\$0.00	\$138,244.00
Total Obligated	\$0.00	\$138,244.00
Total Funds Drawdown	\$0.00	\$138,244.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$138,244.00
Program Income Received	\$0.00	\$138,244.39
Total Funds Expended	\$0.00	\$138,244.00
Terrebonne Parish	\$0.00	\$138,244.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:
This program will provide down payment and closing costs for qualified buyers.

Location Description:
Terrebonne Parish

Activity Progress Narrative:
Performance metrics have been updated this quarter for flag resolution.

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	6/5	6/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number: AR10 - Terrebonne Parish Revitalization-Parish

Activity Title: Terrebonne Parish Revitalization-Parish

Activity Type:

Planning

Activity Status:

Planned

Project Number:

0055P

Project Title:

Terrebonne Parish Revitalization-Parish

Projected Start Date:

12/31/1998

Projected End Date:

02/28/2021

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Terrebonne Parish

Program Income Account:

Terrebonne Parish Revitalization-Parish PIA

Overall

	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$15,000.39
Total Budget	\$0.00	\$15,000.39
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$15,000.00
Total Funds Expended	\$0.00	\$0.00
Terrebonne Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is a placeholder for parish-held program income for Terrebonne Parish not yet approved for a specific application.

Location Description:

Terrebonne Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Project # / 0057S / Vermilion Parish Revitalization-State

Grantee Activity Number: AR10 - Vermilion Parish Revitalization-State

Activity Title: Vermilion Parish Revitalization-State

Activity Type:

Planning

Project Number:

0057S

Projected Start Date:

12/31/1998

Benefit Type:

Area ()

National Objective:

Urgent Need

Program Income Account:

Vermilion Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

Vermilion Parish Revitalization-State

Projected End Date:

03/29/2021

Completed Activity Actual End Date:

Responsible Organization:

Vermilion Parish Police Jury

Overall

	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,646.78
Total Budget	\$0.00	\$1,646.78
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$1,646.78
Total Funds Expended	\$0.00	\$0.00
Vermilion Parish Police Jury	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity is a placeholder for state-held program income for Vermilion Parish not yet approved for a specific application.

Location Description:

Vermilion Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Project # / 0059S / Washington Parish Revitalization - State



Grantee Activity Number: AR10 - Washington Parish Revitalization - State

Activity Title: Washington Parish Revitalization - State

Activity Type:

Planning

Activity Status:

Cancelled

Project Number:

0059S

Project Title:

Washington Parish Revitalization - State

Projected Start Date:

01/01/1999

Projected End Date:

01/01/1999

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Washington Parish

Program Income Account:

Washington Parish Revitalization-State PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Washington Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Total program income (PI) of Washington Parish at the State level did not exceed \$35,000 for any calendar year, therefore, the funds were deemed non-PI and deleted from the DRGR System.

Option 2 and 3 LLT properties no longer remain with Washington Parish at the state-held level. Therefore, this program income activity has been cancelled after non-program income funds have been removed from the DRGR System.

Location Description:

Washington Parish

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Project # / 0065 / Homeowner Programs

Grantee Activity Number: H2OO - Road Home - LMI

Activity Title: Road Home - LMI (H2OO)

Activity Type:

Payment for compensation and incentives (Louisiana only)

Project Number:

0065

Projected Start Date:

05/29/2006

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Homeowner Programs

Projected End Date:

03/29/2021

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,524,424,669.79
Total Budget	\$0.00	\$1,524,424,669.79
Total Obligated	\$0.00	\$1,524,424,669.79
Total Funds Drawdown	\$0.00	\$1,524,245,655.67
Program Funds Drawdown	\$0.00	\$1,524,243,011.58
Program Income Drawdown	\$0.00	\$2,644.09
Program Income Received	\$0.00	\$2,644.09
Total Funds Expended	\$0.00	\$1,524,245,655.67
First American Title Insurance Company of Louisiana	\$0.00	\$0.00
ICF International Emergency Management, LLC	\$0.00	\$0.00
Louisiana Land Trust	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$1,523,914,669.79
STR Grants, LLC	\$0.00	\$330,985.88
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Road Home Homeowner Assistance program provides financial compensation and advisory services will be available for homeowners who wish to select from one of the three following options: 1. Repair/Rebuild - financial incentives to repair or reconstruct on the same site; 2. Sell and Relocate within the state - purchase of the home by the program in exchange for an agreement to resettle in Louisiana; or 3. Sell and Relocate out of the state - voluntary sale of the home with no expectation of resettlement in the state. The allocation for this program represents uses an estimated 51% benefit to low and moderate income citizens. This estimate is based on first and second quarter data which differs from the Road Home registry data. The registry data showed 76.2% of the 107,713 registrants earned at or below \$50,000. Since the registry did not collect data on household size, it is impossible to estimate the number of low income households. This allocation amount and estimated performance will be continually modified as data on the actual applicants is collected.

Location Description:



The program will serve homeowners in at least 17 permanent and mobile homeowner assistance centers in disaster affected parishes and other areas in and out of state where concentrations of displaced citizens are located.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Parcels acquired	0	0/0
Total acquisition compensation	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4542/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	6405/23895	6405/23895	100.00
# of Persons	0	0	0	0/0	33466/0	33466/0	100.00
# Owner Households	0	0	0	0/0	6405/23895	6405/23895	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
State Funds	\$204,875,000.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None



Grantee Activity Number: H200 - Road Home - UN
Activity Title: Road Home - UN (H200)

Activity Type:
 Payment for compensation and incentives (Louisiana only)
Project Number:
 0065
Projected Start Date:
 05/29/2006
Benefit Type:
 Direct (HouseHold)
National Objective:
 Urgent Need

Activity Status:
 Under Way
Project Title:
 Homeowner Programs
Projected End Date:
 03/29/2021
Completed Activity Actual End Date:

Responsible Organization:
 Office of Community Development (OCD), Disaster

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,431,942,440.21
Total Budget	\$0.00	\$1,431,942,440.21
Total Obligated	\$0.00	\$1,431,942,440.21
Total Funds Drawdown	\$0.00	\$1,431,770,446.25
Program Funds Drawdown	\$0.00	\$1,431,767,730.34
Program Income Drawdown	\$0.00	\$2,715.91
Program Income Received	\$0.00	\$2,715.91
Total Funds Expended	\$0.00	\$1,431,770,446.26
ICF International Emergency Management, LLC	\$0.00	\$0.00
Louisiana Land Trust	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$1,431,452,440.21
STR Grants, LLC	\$0.00	\$318,006.05
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Road Home Homeowner Assistance program provides financial compensation and advisory services will be available for homeowners who wish to select from one of the three following options: 1. Repair/Rebuild & financial incentives to repair or reconstruct on the same site; 2. Sell and Relocate within the state & purchase of the home by the program in exchange for an agreement to resettle in Louisiana; or 3. Sell and Relocate out of the state & voluntary sale of the home with no expectation of resettlement in the state. The allocation for this program represents uses an estimated 55% benefit to low and moderate income citizens and 45% to benefit those who do not meet the LMI category. This estimate is based on first and second quarter data which differs from the Road Home registry data. The registry data showed 76.2% of the 107,713 registrants earned at or below \$50,000. Since the registry did not collect data on household size, it is impossible to estimate the number of low income households. This allocation amount and estimated performance will be continually modified as data on the actual applicants is collected.

Location Description:

The program will serve homeowners in at least 17 permanent and mobile homeowner assistance centers in



disaster affected parishes and other areas in and out of state where concentrations of displaced citizens are located.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		8806/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	7281/19647	0.00
# Owner Households	0	0	0	0/0	0/0	7281/19647	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
State Funds	\$167,625,000.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None

Project # / 0066 / Piggyback PIA



Grantee Activity Number:	H2PG - Iberville On-Site Phase II (PG04) H2XC-0073
Activity Title:	Iberville On-Site Phase II (PG04) H2XC

Activity Type: Affordable Rental Housing	Activity Status: Under Way
Project Number: 0066	Project Title: Piggyback PIA
Projected Start Date: 08/31/2013	Projected End Date: 11/01/2021
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date:
National Objective: Low/Mod	Responsible Organization: On Iberville Phase II, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$989,660.00
Program Funds Drawdown	\$0.00	\$39,660.00
Program Income Drawdown	\$0.00	\$950,000.00
Program Income Received	\$0.00	\$1,093,254.21
Total Funds Expended	\$0.00	\$989,660.00
On Iberville Phase II, LLC	\$0.00	\$989,660.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Historic Rehab of 75 units of Affordable/Mixed Income housing. 30 units designated for households at or below 60 % AMI.

Location Description:

1520 Bienville Street, New Orleans, LA 70112

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
1st Mortgage	\$2,868,000.00
2nd Mortgage	\$5,000,000.00
Federal Historic Tax Credit Equity	\$1,339,088.40
Gross Tax Credit Equity	\$5,404,854.00
HOME Funds	\$1,273,795.48
State Historic Tax Credit Equity	\$1,311,340.44
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None

Grantee Activity Number: H2PG - Iberville On-Site Phase III (PG07)H2XC-0075

Activity Title: Iberville On-Site Phase III (PG07)H2XC

Activity Type:
Affordable Rental Housing

Project Number:
0066

Projected Start Date:
06/29/2014

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Piggyback PIA

Projected End Date:
03/29/2021

Completed Activity Actual End Date:

Responsible Organization:
On Iberville Phase III, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$803,788.22
Program Funds Drawdown	\$0.00	\$100,000.00
Program Income Drawdown	\$0.00	\$703,788.22
Program Income Received	\$0.00	\$1,049,302.77
Total Funds Expended	\$0.00	\$1,053,788.22
On Iberville Phase III, LLC	\$0.00	\$1,053,788.22
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Historic Rehab of 105 units of Affordable/Mixed Income housing. 42 units designated for households at or below 60% AMI.

Location Description:

303 Basin Street, New Orleans, LA 70112

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	105/105
# of Multifamily Units	0	105/105

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	43/17	10/36	105/105	50.48
# Renter Households	0	0	0	43/17	10/36	105/105	50.48

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
1st Mortgage	\$4,231,000.00
2nd Mortgage	\$11,201,662.00
Federal Historic Tax Credit Equity	\$719,147.00
Gross Tax Credit Equity	\$9,599,040.00
State Historic Tax Credit Equity	\$706,375.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None



Grantee Activity Number:	H2PG - Piggyback - Holy Cross Apartments (PG15) H2XC-0084
Activity Title:	Piggyback - Holy Cross Apartments (PG15) H2XC-0084

Activity Type:

Affordable Rental Housing

Project Number:

0066

Projected Start Date:

08/31/2020

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

Piggyback PIA

Activity Status:

Planned

Project Title:

Piggyback PIA

Projected End Date:

06/29/2022

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Corporation

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$3,200,000.00
Total Budget	\$0.00	\$3,200,000.00
Total Obligated	\$0.00	\$3,200,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Housing Corporation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Acquisition/rehabilitation of the former Holy Cross School to develop a 140 unit mixed-income housing development.

Location Description:

Activity Progress Narrative:

Performance metrics have been updated this quarter for flag resolution.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number:	H2PG - Piggyback - Lafitte 2017 LLC (PG16) H2XC-0086
Activity Title:	Piggyback - Lafitte 2017 LLC (PG16) H2XC-0086

Activity Type:

Affordable Rental Housing

Project Number:

0066

Projected Start Date:

08/31/2020

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

Piggyback PIA

Projected End Date:

06/29/2022

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Corporation

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Housing Corporation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Rehab of historic building C-47 on former Lafitte public housing site and new construction of 14 scattered site parcels creating 23 total affordable units.

Location Description:

Activity Progress Narrative:

Performance metrics have been updated this quarter for flag resolution.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number: H2PG - Piggyback - SPB L9 (PG26) H2XC-0085

Activity Title: Piggyback - SPB L9 (PG26) H2XC-0085

Activity Type:
Affordable Rental Housing

Activity Status:
Planned

Project Number:
0066

Project Title:
Piggyback PIA

Projected Start Date:
08/31/2020

Projected End Date:
06/29/2022

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Louisiana Housing Corporation

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$2,525,000.00
Total Budget	\$0.00	\$2,525,000.00
Total Obligated	\$0.00	\$2,525,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Housing Corporation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

60 unit new construction on 30 scattered site lots in Lower Ninth Ward

Location Description:

Activity Progress Narrative:

Performance metrics have been updated this quarter for flag resolution.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number: H2PG - Piggyback-High School Park (PG06) H2XC-0074

Activity Title: Piggyback - High School Park (PG06) H2XC-0074

Activity Type:

Affordable Rental Housing

Project Number:

0066

Projected Start Date:

12/30/2014

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Piggyback PIA

Projected End Date:

03/29/2021

Completed Activity Actual End Date:

Responsible Organization:

High School Park Development, LP

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$1,000,000.00
Program Funds Drawdown	\$0.00	\$900,000.00
Program Income Drawdown	\$0.00	\$100,000.00
Program Income Received	\$0.00	\$1,000,000.00
Total Funds Expended	\$0.00	\$1,000,000.00
High School Park Development, LP	\$0.00	\$1,000,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

New Construction of 50 Low Income Housing Tax Credits - Mixed Income/Affordable housing units. 40 units designated as Project Based Rental Assistance units by the local Public Housing Authority.

Location Description:

1700 2nd Street, Lake Charles, LA 70601

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
1st Mortgage	\$2,169,131.00
Deferred Developer Fee	\$23,665.00
LIHTC Equity	\$6,354,600.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None

Grantee Activity Number: H2PG -Piggyback-Iberville IV (PG14) H2XC-0076

Activity Title: Piggyback - Iberville IV (PG14) H2XC-0076

Activity Type:

Affordable Rental Housing

Project Number:

0066

Projected Start Date:

11/19/2015

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Piggyback PIA

Projected End Date:

03/29/2021

Completed Activity Actual End Date:

Responsible Organization:

On Iberville Phase IV, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,500,000.00
Total Budget	\$0.00	\$1,500,000.00
Total Obligated	\$0.00	\$1,500,000.00
Total Funds Drawdown	\$0.00	\$1,425,000.00
Program Funds Drawdown	\$0.00	\$1,275,000.00
Program Income Drawdown	\$0.00	\$150,000.00
Program Income Received	\$0.00	\$1,575,801.35
Total Funds Expended	\$0.00	\$1,425,000.00
On Iberville Phase IV, LLC	\$0.00	\$1,425,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Historic Rehab of 50 units of Affordable housing. All 50 units designated for households at or below 60% AMI.

Location Description:

301 Marais Street, New Orleans, LA 70112

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
1st Mortgage	\$5,400,000.00
2nd Mortgage	\$18,824,750.00
Federal Historic Tax Credit Equity	\$920,752.00
Gross Tax Credit Equity	\$13,771,459.00
State Historic Tax Credit Equity	\$939,637.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None

Grantee Activity Number: H2PG-Iberville On-Site Phase VII (PG18) H2XC-0077

Activity Title: Iberville On-Site Phase VII (PG18) H2XC

Activity Type:

Affordable Rental Housing

Project Number:

0066

Projected Start Date:

11/29/2017

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

Piggyback PIA

Activity Status:

Under Way

Project Title:

Piggyback PIA

Projected End Date:

12/31/2020

Completed Activity Actual End Date:

Responsible Organization:

On Iberville Phase VII, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$704,824.81
Total Budget	\$0.00	\$704,824.81
Total Obligated	\$0.00	\$704,824.81
Total Funds Drawdown	\$0.00	\$695,421.21
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$695,421.21
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$695,421.21
On Iberville Phase VII, LLC	\$0.00	\$695,421.21
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

As co-recipients of a HUD Choice Neighborhoods Initiative (CNI) grant, the City of New Orleans and the Housing Authority of New Orleans have engaged On Iberville Phase VII, LLC to develop a fifty-six (56) unit multi-family rental development to create CNI Replacement Units within the Iberville/Tremé CNI neighborhood boundaries. The project will include historic rehabilitation as well as new construction rental housing units. The overall project will be a mixed-income with approximately 10% of its units available to market rate tenants. Project Based Rental Assistance will be provided by the Housing Authority of New Orleans.

Location Description:

1511 Conti, New Orleans, LA

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number:	PG02 - Piggyback - Lafitte 89
Activity Title:	Piggyback - Lafitte 89 (PG02)

Activity Type:
Affordable Rental Housing

Activity Status:
Completed

Project Number:
0066

Project Title:
Piggyback PIA

Projected Start Date:
02/10/2014

Projected End Date:
12/09/2020

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:
12/09/2020

National Objective:
Low/Mod

Responsible Organization:
Lafitte Market Rate Rental LLC

Program Income Account:
Piggyback PIA - Iberville/Lafitte 89

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$14,164,863.30
Total Budget	(\$97,485.99)	\$14,164,863.30
Total Obligated	(\$97,485.99)	\$14,164,863.30
Total Funds Drawdown	\$126,829.00	\$14,164,863.30
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$126,829.00	\$14,164,863.30
Program Income Received	\$0.00	\$18,447,358.34
Total Funds Expended	\$126,829.00	\$14,164,863.30
Lafitte Market Rate Rental LLC	\$126,829.00	\$14,164,863.30
Most Impacted and Distressed Expended	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Lafitte Market Rate Rental LLC	Affordable Rental Housing	0002	H2XC-0071 - Piggyback - Lafitte 89	Piggyback - Lafitte 89 (H2XC-0071) Non-PI 1	General Account

Association Description:

Lafitte 89 is broken into 3 activities, two of which are linked in this Katrina/Rita grant. The final piece is Piggyback - Lafitte 89 (HTXC-0071) in Katrina/Rita grant 1.

Activity Description:

89 unit mixed-income (46 units @ or below 80% AMI, 43 units unrestricted) development in New Orleans, LA. Katrina/Rita Recovery Grant 1 funds \$2,700,000 of the program. This activity holds 56 of the units. The remaining units are in Piggyback - Lafitte 89 (H2XC-0071) Non-PI and Piggyback - Lafitte 89 (HTXC-0071).

Location Description:

2200 Lafitte Street New Orleans, LA 70119



Activity Progress Narrative:

Expenditures this quarter were for developer fees for the Lafitte Market Rate Rental Development. PG02 - Piggyback - Lafitte 89 budget and obligation were reduced by \$97,485.99 (from \$14,262,349.29 to \$14,164,863.30). Return \$97,485.99 to Piggyback program Income per Program Manager. Changed End Data as per Analyst request. Metrics will be updated next quarter (04/30/21) once reconciliation is performed with Action Plan and Program.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	56/56
# of Multifamily Units	0	56/56

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	24/29	56/56	42.86
# Renter Households	0	0	0	0/0	24/29	56/56	42.86

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	PG05 - Piggyback - Windsor Court
Activity Title:	Piggyback - Windsor Court (PG05)

Activity Type:
Affordable Rental Housing

Project Number:
0066

Projected Start Date:
11/30/2013

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Program Income Account:
Piggyback PIA

Activity Status:
Under Way

Project Title:
Piggyback PIA

Projected End Date:
12/01/2021

Completed Activity Actual End Date:

Responsible Organization:
England Partners, LP

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$1,000,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$1,000,000.00
Program Income Received	\$0.00	\$1,000,000.00
Total Funds Expended	\$0.00	\$1,000,000.00
England Partners, LP	\$0.00	\$1,000,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

New construction of 120 units of affordable housing. 98 units designated for households between 50-60% AMI.

Location Description:

LA Hwy 74, St. Gabriel, LA 70776

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	89/120
# of Multifamily Units	0	89/120

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	5/0	84/120	89/120	100.00
# Renter Households	0	0	0	5/0	84/120	89/120	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
1st Mortgage	\$3,250,000.00
Community Development Block Grant	\$6,132,500.00
Deferred Developer Fee	\$73,612.00
Gross Tax Credit Equity	\$4,619,000.00
HOME Funds	\$1,370,000.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None



Grantee Activity Number:	PG08 - Piggyback - Charleston Homes
Activity Title:	Piggyback - Charleston Homes (PG08)

Activity Type:
Affordable Rental Housing

Activity Status:
Under Way

Project Number:
0066

Project Title:
Piggyback PIA

Projected Start Date:
02/28/2014

Projected End Date:
12/31/2021

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Charleston Homes, L.P.

Program Income Account:
Piggyback PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$766,036.00
Total Budget	\$0.00	\$766,036.00
Total Obligated	\$0.00	\$766,036.00
Total Funds Drawdown	\$0.00	\$766,036.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$766,036.00
Program Income Received	\$0.00	\$165,730.37
Total Funds Expended	\$0.00	\$766,036.00
Charleston Homes, L.P.	\$0.00	\$766,036.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

New Construction of 54 Low Income Housing Tax Credits - Single Family/Affordable housing units. All units designated for households at or below 60% AMI.

Location Description:

Multiple addresses at Scotsdale Drive; Harvey, LA 70058

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
1st Mortgage	\$1,975,000.00
Gross Tax Credit Equity	\$6,091,687.37
HOME Funds	\$500,000.00
Lease-Up Reserves	\$25,019.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None

Grantee Activity Number:	PG09 - Piggyback - River South
Activity Title:	Piggyback - River South (PG09)

Activity Type:
Affordable Rental Housing

Activity Status:
Under Way

Project Number:
0066

Project Title:
Piggyback PIA

Projected Start Date:
12/30/2014

Projected End Date:
02/28/2021

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
River South Development, LP

Program Income Account:
Piggyback PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$233,964.00
Total Budget	\$0.00	\$233,964.00
Total Obligated	\$0.00	\$233,964.00
Total Funds Drawdown	\$0.00	\$233,964.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$233,964.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$233,964.00
River South Development, LP	\$0.00	\$233,964.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

New Construction of 46 Low Income Housing Tax Credit - Mixed Income/Affordable housing units. 36 units designated as Project Based Rental Assistance units by the local Public Housing Authority.

Location Description:

1667 Highland Road, Baton Rouge, LA 70802

Activity Progress Narrative:

Performance metrics have been updated this quarter for flag resolution.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
1st Mortgage	\$2,056,394.00
Deferred Developer Fee	\$50,880.00
Gross Tax Credit Equity	\$5,952,400.00
Other (Private)	\$500,000.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None

Grantee Activity Number:	PG10 - Piggyback - Cindy Place
Activity Title:	Piggyback - Cindy Place (PG10)

Activity Type:
Affordable Rental Housing

Activity Status:
Planned

Project Number:
0066

Project Title:
Piggyback PIA

Projected Start Date:
07/31/2015

Projected End Date:
02/28/2021

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Office of Community Development (OCD), Disaster

Program Income Account:
Piggyback PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$1,765,150.66
Total Funds Expended	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Louisiana Housing Corporation	Administration	0066	PGAD - Piggyback - QAP Admin	Piggyback - QAP Admin (PGAD)	Piggyback PIA

Association Description:

Piggyback - QAP Admin (PGAD) includes administrative costs for the Program Income funded portion of the Katrina-Rita Piggyback program.

Activity Description:

1

Location Description:

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents:

None

Grantee Activity Number:	PG11 - Piggyback - Cypress Parc
Activity Title:	Piggyback - Cypress Parc (PG11)

Activity Type:
Affordable Rental Housing

Project Number:
0066

Projected Start Date:
10/11/2014

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Program Income Account:
Piggyback PIA

Activity Status:
Under Way

Project Title:
Piggyback PIA

Projected End Date:
06/29/2021

Completed Activity Actual End Date:

Responsible Organization:
FBT Community Development Corporation Limited

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$1,000,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$1,000,000.00
Program Income Received	\$0.00	\$1,000,000.00
Total Funds Expended	\$0.00	\$1,000,000.00
FBT Community Development Corporation Limited	\$0.00	\$1,000,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:
Acquisition/Rehab of 62 units of LIHTC rental housing.

Location Description:
6840 Cindy Place, New Orleans, LA 70127

Activity Progress Narrative:
Changed End Data as per Analyst request.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	62/62
# of Multifamily Units	0	62/62

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	7/0	55/62	62/62	100.00
# Renter Households	0	0	0	7/0	55/62	62/62	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
1st Mortgage	\$1,400,000.00
Deferred Developer Fee	\$67,749.00
HOME Funds	\$218,089.00
LIHTC Equity	\$8,960,000.00
Other (Private)	\$65.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None



Grantee Activity Number:	PG12 - Piggyback - Choctaw Lodge
Activity Title:	Piggyback - Choctaw Lodge (PG12)

Activity Type:
Affordable Rental Housing

Activity Status:
Completed

Project Number:
0066

Project Title:
Piggyback PIA

Projected Start Date:
08/01/2014

Projected End Date:
04/23/2019

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Choctaw Lodge GP, LLC

Program Income Account:
Piggyback PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$2,171,670.36
Total Budget	\$0.00	\$2,171,670.36
Total Obligated	\$0.00	\$2,171,670.36
Total Funds Drawdown	\$0.00	\$2,171,670.36
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$2,171,670.36
Program Income Received	\$0.00	\$2,171,670.36
Total Funds Expended	\$0.00	\$2,171,670.36
Choctaw Lodge GP, LLC	\$0.00	\$2,171,670.36
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Acquisition/rehab of 63 units of affordable housing (a portion of the total 92 units). All 63 units designated for households between 50-60% AMI. This activity is a portion of the total Choctaw Lodge project, which is also funded under the Gustav-Ike grant, in activity17WPGY1501 - Choctaw Lodge. The remaining 29 units are reported in that activity.

Location Description:

4115, 4150, and 4202 Mohican-Presscot Crossover, Baton Rouge, LA 70802

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	63/63
# of Multifamily Units	0	63/63

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	63/63	63/63	100.00
# Renter Households	0	0	0	0/0	63/63	63/63	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
1st Mortgage	\$1,800,000.00
Deferred Developer Fee	\$309,226.00
Deferred Developer Reimbursement Installment	\$295,841.67
Gross Tax Credit Equity	\$2,268,566.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None



Grantee Activity Number: PG13 - Piggyback-Lafitte Bell School/Art Space

Activity Title: Piggyback - Lafitte Bell School/Artspace (PG13)

Activity Type:

Affordable Rental Housing

Project Number:

0066

Projected Start Date:

12/31/1998

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

Piggyback PIA

Activity Status:

Completed

Project Title:

Piggyback PIA

Projected End Date:

10/07/2018

Completed Activity Actual End Date:

Responsible Organization:

Baldwin Title Company of LA LLC/Artspace

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,323,357.00
Total Budget	\$0.00	\$1,323,357.00
Total Obligated	\$0.00	\$1,323,357.00
Total Funds Drawdown	\$0.00	\$1,076,440.10
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$1,076,440.10
Program Income Received	\$0.00	\$1,500,000.00
Total Funds Expended	\$0.00	\$1,076,440.10
Baldwin Title Company of LA LLC/Artspace	\$0.00	\$1,076,440.10
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Artspace Bellschool is a 79 unit 100% affordable rehab housing project in New Orleans. This activity funds 32 of those units. It is the last phase of the Lafitte Housing Redevelopment. The project is funded in part with \$3,711,649 in Katrina/Rita CDBG and Piggyback Program Income - \$2,388,292 Program Funds (Lafitte Bell School), \$1,323,357 PI (Artspace PG13). The OCD gap loan is scheduled to close in June 2016. Estimated completion date is fall 2017.

Location Description:

City of New Orleans

Activity Progress Narrative:

Performed closeout actions for activity.
Performance metrics have been updated this quarter for flag resolution.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	79	79/32
# of Multifamily Units	79	79/32

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	35	44	79	35/0	44/32	79/32	100.00
# Renter Households	35	44	79	35/0	44/32	79/32	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
2nd Mortgage	\$1,700,000.00
Community Development Block Grant	\$2,211,649.00
Deferred Developer Fee	\$631,921.00
Federal Historic Tax Credit Equity	\$6,023,157.00
Gross Tax Credit Equity	\$10,657,522.00
Sponsor Loan	\$6,600,000.00
State Historic Tax Credit Equity	\$5,761,948.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None



Grantee Activity Number:	PG19 - Piggyback - Capadu Home
Activity Title:	Piggyback - Capadu Home (PG19)

Activity Type:
Affordable Rental Housing

Activity Status:
Planned

Project Number:
0066

Project Title:
Piggyback PIA

Projected Start Date:
12/31/2017

Projected End Date:
06/30/2021

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Louisiana Housing Corporation

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$2,900,000.00
Total Budget	\$0.00	\$2,900,000.00
Total Obligated	\$0.00	\$2,900,000.00
Total Funds Drawdown	\$0.00	\$2,352,913.63
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$2,352,913.63
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,352,913.63
Baldwin Title Company of LA LLC/Artspace	\$0.00	\$0.00
Louisiana Housing Corporation	\$0.00	\$2,352,913.63
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Construction of 80 new Affordable housing units. All units designated Low-Income Tax Credit Units. Pierre A. Capadu is an existing circa 1922 historic Junior High School previously owned by the Orleans Parish School Board, which has been vacant since 2007.

Location Description:

3821 Franklin Ave.
New Orleans, LA 70122

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
1st Mortgage	\$5,050,600.00
Deferred Developer Fee	\$702,244.00
LIHTC Equity	\$2,060,841.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents: None



Grantee Activity Number:	PG20 - Piggyback - 4100 Bywater
Activity Title:	Piggyback - 4100 Bywater (PG20)

Activity Type:
Affordable Rental Housing

Activity Status:
Planned

Project Number:
0066

Project Title:
Piggyback PIA

Projected Start Date:
07/26/2019

Projected End Date:
04/30/2022

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Louisiana Housing Corporation

Program Income Account:
0066/ Piggyback PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$2,778,568.00
Total Budget	\$0.00	\$2,778,568.00
Total Obligated	\$0.00	\$2,778,568.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Louisiana Housing Corporation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

New Construction of 136 LIHTC - Mixed Income/Affordable housing units. 82 Units are restricted LIHTC units and 54 units are unrestricted.

Location Description:

SE Intersection Royal St.& Mazant St. (Blk outlined: Royal (N);France(E);Chartres(S) Mazant(W))

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number: PG25 - Piggyback - Lafayette Bottle Art Lofts

Activity Title: Piggyback - Lafayette Bottle Art Lofts (PG25)

Activity Type:

Affordable Rental Housing

Project Number:

0066

Projected Start Date:

05/14/2020

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

Piggyback PIA

Projected End Date:

05/14/2023

Completed Activity Actual End Date:

Responsible Organization:

Lafayette Bottle Art Lofts, LLC

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2020

\$0.00

To Date

\$5,000,000.00

Total Budget

\$0.00

\$5,000,000.00

Total Obligated

\$0.00

\$5,000,000.00

Total Funds Drawdown

\$0.00

\$2,339,105.24

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$2,339,105.24

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$2,339,105.24

Lafayette Bottle Art Lofts, LLC

\$0.00

\$2,339,105.24

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

Acquisition & Rehab of affordable rental housing

Location Description:

Lafayette - 28

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number:	PGAD - Piggyback - QAP Admin
Activity Title:	Piggyback - QAP Admin (PGAD)

Activity Type:

Administration

Activity Status:

Under Way

Project Number:

0066

Project Title:

Piggyback PIA

Projected Start Date:

09/29/2013

Projected End Date:

12/29/2023

Benefit Type:

()

Completed Activity Actual End Date:

10/15/2020

National Objective:

N/A

Responsible Organization:

Louisiana Housing Corporation

Program Income Account:

Piggyback PIA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$560,000.00
Total Budget	\$0.00	\$560,000.00
Total Obligated	\$0.00	\$560,000.00
Total Funds Drawdown	\$517.20	\$33,124.07
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$517.20	\$33,124.07
Program Income Received	\$0.00	\$174,005.33
Total Funds Expended	\$517.50	\$33,124.37
Louisiana Housing Corporation	\$517.50	\$33,124.37
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Administration for Piggyback Program Income projects

Location Description:

Disaster-declared parishes, LA

Activity Progress Narrative:

No APA necessary. The national objective was corrected and changed from LM to N/A. The NObj for admin should always be N/A.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number:	PGPD - Baker Donelson Bearman - Piggyback
Activity Title:	Piggyback - Baker Donelson Bearman - Program Deliv

Activity Type:
Affordable Rental Housing

Project Number:
0066

Projected Start Date:
05/06/2019

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Piggyback PIA

Projected End Date:
03/29/2021

Completed Activity Actual End Date:

Responsible Organization:
Baker Donelson Bearman

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$20,000.00
Total Budget	\$0.00	\$20,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Baker Donelson Bearman	\$0.00	\$0.00
City of Baker	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:
Program delivery for program income funded Piggyback

Location Description:
Disaster declared parish in Louisiana

Activity Progress Narrative:
Performance metrics have been updated this quarter for flag resolution.

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number:	PGPD - Compass - Piggyback
Activity Title:	Piggyback - Compass - Program Delivery

Activity Type:
Affordable Rental Housing

Project Number:
0066

Projected Start Date:
12/31/1998

Benefit Type:
Direct (Household)

National Objective:
Low/Mod

Program Income Account:
Piggyback PIA

Activity Status:
Under Way

Project Title:
Piggyback PIA

Projected End Date:
03/29/2021

Completed Activity Actual End Date:

Responsible Organization:
The Compass Group, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,157,716.00
Total Budget	\$0.00	\$1,157,716.00
Total Obligated	\$0.00	\$1,157,716.00
Total Funds Drawdown	\$50,560.00	\$781,368.97
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$50,560.00	\$781,368.97
Program Income Received	\$0.00	\$8,521,991.45
Total Funds Expended	\$50,560.00	\$708,832.90
LHC RO	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$265,259.26
The Compass Group, LLC	\$50,560.00	\$443,573.64
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity contains repaid Piggyback loans to be used for future Piggyback projects.

Location Description:

Activity Progress Narrative:

Expenditures this quarter were for professional services for Piggyback K/R Support and Asset Management Support.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number: PGPD - LHC - Piggyback - QAP - Program Delivery

Activity Title: Piggyback - LHC QAP Program Delivery

Activity Type:

Affordable Rental Housing

Project Number:

0066

Projected Start Date:

09/30/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

Piggyback PIA

Activity Status:

Under Way

Project Title:

Piggyback PIA

Projected End Date:

03/29/2021

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Corporation

Overall

	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$816,512.93
Total Budget	\$0.00	\$816,512.93
Total Obligated	\$0.00	\$560,000.00
Total Funds Drawdown	\$14,400.66	\$164,207.69
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$14,400.66	\$164,207.69
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$14,400.66	\$174,541.91
Jones, Walker LLP	\$0.00	\$0.00
Louisiana Housing Corporation	\$14,400.66	\$174,541.91
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Program delivery for program income funded Piggyback.

Location Description:

Disaster declared parish in Louisiana

Activity Progress Narrative:

Expenditures this quarter were for salaries and related benefits.
Performance metrics have been updated this quarter for flag resolution.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number:	PGPD - OCD/Other - Piggyback
Activity Title:	Piggyback - OCD/Other - Program Delivery

Activity Type:
Affordable Rental Housing

Project Number:
0066

Projected Start Date:
05/06/2019

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Piggyback PIA

Projected End Date:
03/29/2021

Completed Activity Actual End Date:

Responsible Organization:
Office of Community Development (OCD), Disaster

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$7,459,315.53
Total Budget	\$0.00	\$7,459,315.53
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:
Program delivery for program income funded Piggyback.

Location Description:
Disaster declared parish in Louisiana

Activity Progress Narrative:
Performance metrics have been updated this quarter for flag resolution.

Accomplishments Performance Measures
No Accomplishments Performance Measures

Beneficiaries Performance Measures
No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number: PGPD - Pan American - Piggyback
Activity Title: Piggyback - Pan American - Program Delivery

Activity Type:
Affordable Rental Housing
Project Number:
0066
Projected Start Date:
05/06/2019
Benefit Type:
Direct (HouseHold)
National Objective:
Low/Mod

Activity Status:
Under Way
Project Title:
Piggyback PIA
Projected End Date:
03/29/2021
Completed Activity Actual End Date:

Responsible Organization:
Pan American Engineers Inc

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$87,482.05
Total Budget	\$0.00	\$87,482.05
Total Obligated	\$0.00	\$87,482.05
Total Funds Drawdown	\$14,342.50	\$19,732.50
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$14,342.50	\$19,732.50
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$14,342.50	\$19,732.50
Pan American Engineers Inc	\$14,342.50	\$19,732.50
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:
Program delivery for program income funded Piggyback

Location Description:
Disaster declared parish in Louisiana

Activity Progress Narrative:
Expenditures this quarter were for professional services rendered for labor compliance related to the K/R Piggyback program including payroll review, employee interviews, communication with contractors, etc. Performance metrics have been updated this quarter for flag resolution.

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Project # / 0088 / Road Home Insurance Litigation PIA

Grantee Activity Number: RHPI - E17S - 00001 - LMI
Activity Title: LA Seafood Industry Sustainability Initiative

Activity Type:

Public services

Project Number:

0088

Projected Start Date:

12/31/2015

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Program Income Account:

Road Home Litigation PIA

Activity Status:

Under Way

Project Title:

Road Home Insurance Litigation PIA

Projected End Date:

06/29/2021

Completed Activity Actual End Date:

Responsible Organization:

Louisiana State University

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$535,070.40
Total Budget	\$0.00	\$535,070.40
Total Obligated	\$0.00	\$535,070.40
Total Funds Drawdown	\$46,496.84	\$509,102.56
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$46,496.84	\$509,102.56
Program Income Received	\$0.00	\$320,374.82
Total Funds Expended	\$46,496.84	\$509,102.56
Louisiana State University	\$46,496.84	\$509,102.56
Most Impacted and Distressed Expended	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Louisiana State University	Public services	0088	RHPI - E17S - 00001 - UN	LA Seafood Industry Sustainability Initiative	Road Home Litigation PIA

Association Description:

Associated related activity.

Activity Description:

This training program is for fishermen to become micro-entrepreneurs. This activity is the LMI portion of the project.

Location Description:

202 Himes Hall, Baton Rouge, LA 70803



Activity Progress Narrative:

Expenditures this quarter were for salaries and related benefits. DRGR problem currently being worked on by DRGR Team. DRGR is disallowing input of metrics for this activity. Metrics will be updated next quarter (04/30/21) once DRGR fix is complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	106/8	118/8	89.83

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number: RHPI - E17S - 00001 - UN
Activity Title: LA Seafood Industry Sustainability Initiative

Activity Type:

Public services

Project Number:

0088

Projected Start Date:

12/31/2015

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Program Income Account:

Road Home Litigation PIA

Activity Status:

Under Way

Project Title:

Road Home Insurance Litigation PIA

Projected End Date:

06/29/2021

Completed Activity Actual End Date:

Responsible Organization:

Louisiana State University

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$133,767.60
Total Budget	\$0.00	\$133,767.60
Total Obligated	\$0.00	\$133,767.60
Total Funds Drawdown	\$3,884.26	\$89,260.94
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$3,884.26	\$89,260.94
Program Income Received	\$0.00	\$60,861.21
Total Funds Expended	\$3,884.26	\$89,260.94
Louisiana State University	\$3,884.26	\$89,260.94
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

See Activity Description for E17S - 00001 - LMI.

Location Description:

202 Himes Hall, Baton Rouge, LA 70803

Activity Progress Narrative:

Expenditures this quarter were for salaries and related benefits. DRGR problem currently being worked on by DRGR Team. DRGR is disallowing input of metrics for this activity. Metrics will be updated next quarter (04/30/21) once DRGR fix is complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	75/7	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	RHPI - H36S - 00003
Activity Title:	Treme Comm. Education Prog., Inc. (Harmony House)

Activity Type:

Public services

Project Number:

0088

Projected Start Date:

01/01/2015

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Program Income Account:

Road Home Litigation PIA

Activity Status:

Completed

Project Title:

Road Home Insurance Litigation PIA

Projected End Date:

11/14/2017

Completed Activity Actual End Date:

Responsible Organization:

Treme Community Education Program, Inc

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$280,000.00
Total Budget	\$0.00	\$280,000.00
Total Obligated	\$0.00	\$280,000.00
Total Funds Drawdown	\$0.00	\$280,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$280,000.00
Program Income Received	\$0.00	\$280,000.00
Total Funds Expended	\$0.00	\$280,000.00
Treme Community Education Program, Inc	\$0.00	\$280,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Treme Community Education Program, Inc (Harmony House) is a Senior Center that focuses on improving participants' general health through good eating habits, exercise, enhanced social and cultural skills and activities.

Location Description:

2201 Barracks Street, New Orleans, La. 70119

Activity Progress Narrative:

Funds on this activity are fully spent.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	175/0	0/139	175/139	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	RHPI - I36S - 00003
Activity Title:	Greater New Orleans Community Health

Activity Type:

Public services

Project Number:

0088

Projected Start Date:

12/17/2010

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Program Income Account:

Road Home Litigation PIA

Activity Status:

Completed

Project Title:

Road Home Insurance Litigation PIA

Projected End Date:

09/28/2018

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Health and Hospitals

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$10,602,640.83
Total Budget	\$0.00	\$10,602,640.83
Total Obligated	\$0.00	\$10,602,640.83
Total Funds Drawdown	\$0.00	\$15,163,235.85
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$15,163,235.85
Program Income Received	\$0.00	\$12,189,179.35
Total Funds Expended	\$0.00	\$15,163,235.85
Louisiana Department of Health and Hospitals	\$0.00	\$15,163,235.85
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Greater New Orleans Community Health Connection (GNOCHC) is a new Medicaid Section 1115 Waiver Demonstration program to provide primary and behavioral health care services to low-income, uninsured adults in the Greater New Orleans area between October 1, 2010 and December 31, 2014. This program is an outgrowth of a three-year Primary Care Access and Stabilization Grant (PCASG) that ended in September 2010. This program (GNOCHC) will transition PCASG providers to a financially sustainability model that incorporates Medicaid, LaCHIP, and other payor sources as the revenue base by January 1, 2015, when a majority of low-income uninsured adults will have health care coverage either through Medicaid or the State Health Benefits Exchange as mandated by the federal health care reform Affordable Care Act (ACA). This activity is an expansion of the ILOC - 00032 activity in Katrina/Rita Grant 1. The performance measures are also in that activity.

Location Description:

Greater New Orleans area, including Orleans, St. Bernard, Plaquemines, and Jefferson Parishes

Activity Progress Narrative:

Funds on this activity are fully spent.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	55259/179817	55259/179817	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Project # / 0099 / Administrative Costs

Grantee Activity Number: S2AD - Admin

Activity Title: Admin (S2AD)

Activity Type:

Administration

Project Number:

0099

Projected Start Date:

05/09/2006

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administrative Costs

Projected End Date:

12/31/2023

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$41,200,000.00
Total Budget	\$0.00	\$41,200,000.00
Total Obligated	\$0.00	\$41,200,000.00
Total Funds Drawdown	\$1,106,875.70	\$20,050,538.87
Program Funds Drawdown	\$1,106,875.70	\$20,050,538.87
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,106,875.70	\$20,050,538.87
GLD II Investments LLC	\$0.00	\$858.76
Office Facilities Corporation Division of Administration	\$0.00	\$3,356.99
Office of Community Development (OCD), Disaster	\$1,106,875.70	\$20,046,323.12
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Supports the administrative work conducted to implement disaster recovery projects funded with these resources.

Location Description:

Office of Community Development (OCD)

Activity Progress Narrative:

The Disaster Recovery Unit (DRU) of the Office of Community Development (OCD), Division of Administration (DOA), was created in the aftermath of the 2005 hurricanes Katrina and Rita. The DRU administers the CDBG Disaster Recovery funds approved by Congress on December 23, 2005; June 30, 2007; and January 15, 2008. Personnel were hired from around the United States, as well as within Louisiana, with experience in all aspects of CDBG programs. Managers and staff were retained in the areas of homeownership housing; multifamily, rental, and supportive housing; infrastructure; economic development; policy



and reporting; legal; finance and auditing.

Experienced employees of the OCD-CDBG Program provide training as needed to the newly hired. In addition, the OCD continues to supply CDBG training in partnership with the Council of State Community Development Agencies. The DOA's resources are available to augment the DRU with expertise in budgeting, accounting, contract review, and legal matters. The DRU is in close contact with the Louisiana Legislative Auditors, although the last contract (Agreed Upon Procedures) the DRU had with the Legislative Auditor Recovery Assistance Services (RAS) expired June 30, 2010. This contract was for RAS to review contractor invoices. RAS elected not to extend the services. The Division of Administration is currently conducting internal audits of the OCD/DRU.

At the close of this quarter, the OCD-DRU had 1 student interns, 99 full-time and 6 part-time employees. In July 2010, the DRU was authorized for a total of 118 positions. In July 2011, the Division of Administration reduced the number of positions to 115. In July of 2012, the Division of Administration once again reduced the number of positions; this time to 113. In October of 2015, the Division of Administration authorized DRU for a total of 127 positions. In June 2018, the Division of Administration authorized an additional 16 positions; bringing the total number of positions to 143. In October of 2018, the Division of Administration re-authorized DRU for a total of 142 positions. This leaves 43 positions not currently filled. Included in the full-time employee count are 34 positions not in the State's Table of Organization.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Project # / 3067 / LaSafe

Grantee Activity Number:	26I2AF6601 - NDR
Activity Title:	Gretna Resilience District Kickstart

Activity Type:
Rehabilitation/reconstruction of public facilities

Project Number:
3067

Projected Start Date:
09/01/2018

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Planned

Project Title:
LaSafe

Projected End Date:
09/30/2022

Completed Activity Actual End Date:

Responsible Organization:
City of Gretna

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$974,438.15
Total Budget	\$0.00	\$974,438.15
Total Obligated	\$0.00	\$974,438.15
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Gretna	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Gretna Resilience District Kickstart is an ambitious Resilient Infrastructure and Community Nonstructural Mitigation/Flood Risk Reduction project. LA SAFE funding will address the improvements to the park which include greater stormwater retention, enhanced entryways, pathways and signage, additional seating and pavilions, and the installation of a tiered dock that will connect visitors to the water.

These are all associated activities 26NSAF6601 - NDR (NDR grant), 26ISAF6601 - NDR (KR1), and 26I2AF6601 - NDR (KR2) because they are funded in part with NDR, in part with KR1 and in part with KR2 funds.

Location Description:

Activity Progress Narrative:

There were no expenditures this quarter.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	12	829
Monitoring Visits	0	1
Audit Visits	0	0
Technical Assistance Visits	12	828
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	1