

**Grantee: State of Louisiana**

**Grant: B-06-DG-22-0001**

**July 1, 2007 thru September 30, 2007 Performance Report**

---



**Grant Number:**

B-06-DG-22-0001

**Obligation Date:**

05/16/2006

**Award Date:**

05/09/2006

**Grantee Name:**

State of Louisiana

**Contract End Date:****Review by HUD:**

Reviewed and Approved

**Grant Amount:**

\$6,210,000,000.00

**Grant Status:**

Active

**QPR Contact:**

Laurie Brown

**Estimated PIRL Funds:**

\$2,935,859.53

**Total Budget:**

\$6,212,935,859.53

## Disasters:

### Declaration Number

No Disasters Found

## Narratives

### Disaster Damage:

Hurricane Katrina and Rita legacy to coastal Louisiana was an unprecedented wake of death, destruction and devastation. Taken together, 1,464 people lost their lives, more than 200,000 homes and 18,000 businesses were destroyed and billions of dollars in property was impacted. Hurricane Katrina approached New Orleans and the Louisiana-Mississippi state border on August 29, 2005 at a Category 5 level, and the fifth-strongest ever recorded hurricane. Before reaching land it was downgraded to a Category 3, but caused massive destruction and severe damage up to 76 miles east of the storm's center. Orleans, Plaquemines, and St. Bernard Parishes suffered widespread flooding as a result of storm surge overtopping or breaching area levees. Along the north shore of Lake Pontchartrain, up to six feet of water inundated the cities of Mandeville and Slidell. The City of New Orleans was under a mandatory evacuation for more than a month. Less than a month later on September 24, Hurricane Rita, the second strongest ever to enter the Gulf of Mexico came ashore, also as a Category 3, and flooded the coastal areas of southwestern Louisiana in the area around Lake Charles, impacting nearly a half million households. Hurricane Katrina will most likely be categorized as the third deadliest and the costliest storm in U. S. history. While hurricane Rita exacted a lower death toll, taken together, these storms wrought catastrophic destruction on the Louisiana coastal areas, exacting an enormous toll on the material, financial and emotional resources of hundreds of thousands of Louisianans. While the impact was wide-spread and indiscriminate of income and social status, the impact of the hurricanes on the poor was particularly devastating, especially in Orleans Parish where the U.S. Census in 2000 reports only a 46.5% homeownership rate (compared to 67.9% in the State), a median household income of \$27,133 (compared to \$32,566 in the State), and a poverty rate of 27.9% (compared to a state rate of 19.6%). In contrast, while Calcasieu, Cameron, Plaquemines and St. Bernard Parishes sustained major damage, they had higher homeownership rates (ranging between 71% and 85%), higher median incomes (ranging between \$34,000 and \$38,000) and lower poverty rates (12% to 18%). The concentration and number of persons in extreme poverty neighborhoods exacerbated the negative impact on the poor principally in New Orleans. According to the Brookings Institution (October 2005), one out of every four neighborhoods in the city of New Orleans was classified as an "extreme-poverty" neighborhood, with at least 40% of its residents living below the federal poverty threshold. These 47 neighborhoods were home to nearly 100,000 residents and had an average household income which lagged the City's by over \$17,000. The Congressional Research Service (CRS) calculates that the poverty rate in the flooded and damaged areas in the State of Louisiana was 21.4%, confirming the widespread sentiment that high poverty neighborhoods were disproportionately flooded (CRS, November 4, 2005). The social impacts were also greater for those most vulnerable before the storms. These individuals were less connected to the workforce, had educational disadvantages, were elderly or disabled, or were children. Nearly 90,000 persons aged 65 and older were likely displaced by the storms, many of whom lived alone and had at least one disability. Displaced aged persons al

### Disaster Damage:

so were poor (an estimated 15%) and one quarter lacked vehicles. The child poverty rate in the areas affected by the hurricanes was over 30% (CRS, November 4, 2005). The fragility of the most affected populations places a greater burden on the federal, state and local resources available for recovery efforts. The poor standing of the impacted population before the hurricanes severely stretches Louisiana's state and local resources, making the need for federal assistance even more critical.

### Recovery Needs:

The current and projected financial impact on Louisiana from Hurricanes Katrina and Rita has reached into the tens of billions of dollars, according to estimates from a number of groups, think tanks and government agencies. Given the extensiveness of the damage, there is a great deal of uncertainty regarding estimates of the impact on property, on governments and on the economy. The variation in the estimates of different organizations creates a greater challenge for the State in assessing its needs and the resources necessary to address those needs. For example, according to preliminary estimates from the Louisiana Recovery Authority (LRA), the Governor's State-wide coordinating



body for all recovery efforts, the 2005 hurricanes had an impact of \$75 - \$100 billion on property and infrastructure and \$15 - \$20 billion in temporary relief services. However, the Federal Emergency Management Agency (FEMA) projects an \$18 - \$25 billion impact on property and infrastructure. For the State's economy, the LRA states that the storms are expected to inflict from \$50 - \$70 billion in losses to Louisiana's economy (defined as nominal Gross State Product) and cause \$8 - \$10 billion in lost state and local revenue over the next five years. On the other hand, the Louisiana Legislative Fiscal Office projects a \$40 - \$60 billion impact on the economy and a \$4 - \$8 billion in lost revenues. Even before the hurricanes, the State was in a precarious situation, with many unmet needs in the areas of infrastructure, education, economic investment, health care and social services. The impact of the storms on the executive budget and on state revenues makes it even more difficult to deal with the critical needs caused by the hurricanes without substantial assistance from the federal government. According to FEMA, the total number of applicants for FEMA assistance related to hurricanes Katrina and Rita was 1.89 million as of January 10, 2006. These applicants have received individual level assistance such as clothing, food, and temporary housing as described below. Additional resources are needed for the estimated 900 families or 2,700 people that have exhausted the subsidized hotel room assistance as of February 7, 2006.

**Public Comment:**

Overall	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$8,065,219,711.97
<b>Total Budget</b>	\$0.00	\$6,190,194,203.63
<b>Total Obligated</b>	\$1,406,998,027.59	\$5,080,235,610.49
<b>Total Funds Drawdown</b>	\$0.00	\$49,532,907.20
<b>Program Funds Drawdown</b>	\$0.00	\$49,532,907.20
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$606,396.62	\$606,396.62
<b>Total Funds Expended</b>	\$1,281,797,147.08	\$4,080,501,573.97
<b>Match Contributed</b>	\$0.00	\$0.00

### Progress Toward Required Numeric Targets

Requirement	Required	To Date
<b>Overall Benefit Percentage (Projected)</b>		53.46%
<b>Overall Benefit Percentage (Actual)</b>		60.00%
<b>Minimum Non-Federal Match</b>	\$0.00	\$0.00
<b>Limit on Public Services</b>	\$931,940,378.93	\$0.00
<b>Limit on Admin/Planning</b>	\$1,242,587,171.91	\$2,120,531.91
<b>Limit on State Admin</b>	\$310,646,792.98	\$1,419,105.77

### Progress Toward Activity Type Targets

### Progress Toward National Objective Targets

### Overall Progress Narrative:

The Disaster Recovery Unit (DRU) of Louisiana's Office of Community Development (OCD) continues to develop and implement recovery programs approved by HUD and supported via federal and state funding. The OCD-DRU's



plans and program designs continue to respond to HUD directives, citizen input, and local officials' concerns. Even as policies and procedures adjust to a dynamic administrative environment, solid progress is evident on several fronts. Within the three major areas of housing, infrastructure, and economic development, the OCD-DRU has 25 programs funded by this appropriation 5 of which receive funding from both the first and second federal disaster appropriations (H2HO, H2OO-LMI, H2OO-UN, H2RP, and S2AD). All Piggyback funding has been moved to the funding received under the second disaster recovery appropriation. New programs this quarter include the Private Non-Profit (IPNP) and the Long Term Community Recovery (ILTR) Programs. Funding for these was approved by HUD in Amendments 10 and 12, respectively. Particularly noteworthy are the milestones achieved in the Homeowner's Assistance program which is HAOO in Action Plan 1 and H2OO in Action Plan 2. As of September 30, 2007, 184,653 applications have been received and recorded; 181,927 appointments have been held; and 58,217 homeowners have closed. This program, also known as the Road Home program, is the OCD-DRU's most complex activity and the single largest housing program ever undertaken in US history. An additional advancement in this program is seen in the increase in the pace with which awards are distributed. The OCD-DRU plans to have completely disbursed all currently available funds for this program by the end of the fourth quarter of 2007. The OCD-DRU has taken strides forward in infrastructure and economic development as well. The structures for several programs are established, requests for proposals (RFPs) have been issued, proposals have been reviewed, and contracts have been signed. The State of Louisiana has built upon the progress from the previous quarter, achieved notable success in this quarter, and is poised for even more demonstrable results in the next quarter.

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0002, Housing for Renters - Multi-family	\$0.00	\$0.00	\$0.00
0003, Housing for Renters	\$0.00	\$0.00	\$0.00
0004, First Time Homebuyers	\$0.00	\$0.00	\$0.00
0005, Soft Seconds	\$0.00	\$0.00	\$0.00
0007, Restoration HomelessSupport	\$0.00	\$0.00	\$0.00
0009, Other Housing Activities	\$0.00	\$0.00	\$0.00
0010, Environmental Clearance	\$0.00	\$0.00	\$0.00
0021, Infrastructure - Long Term Community Recovery	\$0.00	\$0.00	\$0.00
0022, Infrastructure - Local Government	\$0.00	\$0.00	\$0.00
0023, Privately Owned Utilities	\$0.00	\$0.00	\$0.00
0024, Infrastructure - Primary and Secondary Education	\$0.00	\$0.00	\$0.00
0025, Infrastructure - Fisheries Assistance	\$0.00	\$0.00	\$0.00
0030, Economic Development	\$0.00	\$0.00	\$0.00
0031, Economic Development Revolving Loan Fund	\$0.00	\$0.00	\$0.00
0040, Public Services	\$0.00	\$0.00	\$0.00
0065, Homeowner Programs	\$0.00	\$0.00	\$47,412,375.29
0091, Planning	\$0.00	\$0.00	\$701,426.14
0092, Technical Assistance	\$0.00	\$0.00	\$0.00
0099, Administrative Costs	\$0.00	\$0.00	\$1,419,105.77
BCKT, Bucket Project	\$0.00	\$0.00	\$0.00



## Activities

**Grantee Activity Number:** Admin (SAAD)

**Activity Title:** Admin (SAAD)

**Activity Category:**

Administration

**Project Number:**

0099

**Projected Start Date:**

05/09/2006

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administrative Costs

**Projected End Date:**

05/09/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2007**

N/A

**To Date**

\$131,837,000.00

**Total Budget**

\$0.00

\$131,837,000.00

**Total Obligated**

\$1,872,213.90

\$9,831,330.37

**Total Funds Drawdown**

\$0.00

\$1,419,105.77

**Program Funds Drawdown**

\$0.00

\$1,419,105.77

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$1,885,910.17

\$7,164,350.02

ACL Services LTD ACL Software

\$0.00

\$0.00

Allfax Specialties Inc.

\$0.00

\$0.00

American Planning Association

\$0.00

\$0.00

Applied Language Solutions

\$0.00

\$0.00

Associated Time Instruments Co.

\$0.00

\$0.00

AT&T Computer Sciences Corporation

\$0.00

\$0.00

AT&T Mobility II LLC DBA AT&T Mobility

\$0.00

\$0.00

Beau Box Property Management LLC

\$0.00

\$0.00

Bellsouth Communication Systems LLC

\$0.00

\$0.00

Brian K. Sennett Jr.

\$0.00

\$0.00

Business Cards Tommorow "BCT"

\$0.00

\$0.00

Capital City Press The Advocate

\$0.00

\$0.00

Central Parking System of Louisiana Inc.

\$0.00

\$0.00

Chevron USA

\$0.00

\$0.00

Civigenics Inc. DBA Secon

\$0.00

\$0.00

Clerk U.S. District Court Eastern District of Louisiana

\$0.00

\$0.00

Com-Net Services Inc.

\$0.00

\$0.00

Commercial Design Interiors LLC

\$0.00

\$0.00



Contract Furniture Group LLC	\$0.00	\$0.00
Council of State Community Development Agencies	\$0.00	\$0.00
Covalent Logic, LLC	\$0.00	\$0.00
Dell Marketing LP State & Local Governments	\$0.00	\$0.00
EAN Holdings, LLC DBA Enterprise Rent A Car	\$0.00	\$0.00
East Skelly LLC	\$0.00	\$0.00
Education Research & Information Services Inc.	\$0.00	\$0.00
Environmental Systems Research Institute Inc.	\$0.00	\$0.00
Exxon Mobil Corp.	\$0.00	\$0.00
Federal Express Corp.	\$0.00	\$0.00
FGS Building Venture LLC	\$0.00	\$0.00
Frost-Barber Inc.	\$0.00	\$0.00
Gannett River States Pub. Corp. DBA The Times, DBA Daily	\$0.00	\$0.00
Gannett River States Publishing Co. DBA Gannett	\$0.00	\$0.00
Global Data Systems Inc.	\$0.00	\$0.00
Gordon, Arata, Mccollam, Duplantis & Eagan, LLP	\$0.00	\$0.00
Gregory C. Rigamer & Assoc. Inc.	\$0.00	\$0.00
Hazel R. Bowser	\$0.00	\$0.00
Housing & Development Services, Inc.	\$0.00	\$0.00
Hunt, Guillot, & Associates, LLC	\$0.00	\$0.00
International Right of Way Association	\$0.00	\$0.00
KPMG LLP	\$0.00	\$0.00
LA Electric Co.	\$0.00	\$0.00
Lamar Construction & Development LLC	\$0.00	\$0.00
Laporte, Sehrt, Romig, & Hand, APAC	\$0.00	\$0.00
Louisiana Attorney Disciplinary Board	\$0.00	\$0.00
Louisiana Municipal Association	\$0.00	\$0.00
Louisiana Solutions, LLC	\$0.00	\$0.00
Louisiana State Bar Association	\$0.00	\$0.00
Louisiana Workforce Commission	\$0.00	\$0.00
Michael Business Machines Corp.	\$0.00	\$0.00
National Center for Housing Management	\$0.00	\$0.00
National Council for Community Development	\$0.00	\$0.00
O'Neill J. Vappie III	\$0.00	\$0.00
Office of Community Development (OCD), Disaster Recovery	\$1,885,910.17	\$7,164,350.02
Office of Computing Services	\$0.00	\$0.00
Police Jury Association of Louisiana	\$0.00	\$0.00
Postlethwaite & Netterville	\$0.00	\$0.00
Quadel Consulting Corp.	\$0.00	\$0.00
Reznick Group P. C.	\$0.00	\$0.00



Safeguard Business Systems	\$0.00	\$0.00
Salvaggio & Teal LTD Salvaggio, Teal & Associates	\$0.00	\$0.00
Sharp Electronics Corp. Government Sales	\$0.00	\$0.00
Shaw Environmental & Infrastructure Inc. (HMGP)	\$0.00	\$0.00
Shearman Company, LLC DBA American Press	\$0.00	\$0.00
SHI International Inc.	\$0.00	\$0.00
Steffes, Vingiello & McKenzie	\$0.00	\$0.00
Technical Assistance Collaborative Inc. (DRU)	\$0.00	\$0.00
Tele-Communication Inc.	\$0.00	\$0.00
Tembua, Inc.	\$0.00	\$0.00
The Hon Company C/O Frost-Barber Inc.	\$0.00	\$0.00
The Houma Courier Newspaper Corp.	\$0.00	\$0.00
The Risk Management Association	\$0.00	\$0.00
The St. Tammany Farmer	\$0.00	\$0.00
The Times-Picayune, LLC	\$0.00	\$0.00
Tone Commander Systems Inc.	\$0.00	\$0.00
Troy Gibson	\$0.00	\$0.00
U.S. Courts AO-Pacer Service Center	\$0.00	\$0.00
Unisource Worldwide, Inc.	\$0.00	\$0.00
Voyager Fleet Systems Inc.	\$0.00	\$0.00
West Publishing Group	\$0.00	\$0.00
Westaff (USA) Inc.	\$0.00	\$0.00
Western Economic Services LLC	\$0.00	\$0.00
Xerox Corp.	\$0.00	\$0.00
Zinsel Glass and Mirror LLC DBA Capital Glass and Mirror,	\$0.00	\$0.00
<b>Match Contributed</b>	<b>\$0.00</b>	<b>\$0.00</b>

### Activity Description:

Supports the administrative work conducted to implement disaster recovery projects funded with these resources. This includes technical assistance as well as general administrative costs.

### Location Description:

Office of Community Development (OCD)

### Activity Progress Narrative:

The Disaster Recovery Unit (DRU) of the Office of Community Development (OCD), Division of Administration (DOA), was created in the aftermath of the 2005 Hurricanes Katrina and Rita. The DRU administers the CDBG Disaster Recovery funds approved by Congress on December 23, 2005 and on June 30, 2007. Personnel were hired from within Louisiana and around the United States with experience in all aspects of CDBG programs. Managers and staff were retained in the areas of homeownership housing, multifamily/rental/supportive housing, infrastructure, economic development, policy and reporting, legal, and financial and auditing. Experienced employees of the Office of Community Development, CDBG Program, provide training as needed to new hires. In addition, the OCD continues to supply CDBG training in partnership with the Council of State Community Development Agencies and ICF International. The DOA's resources are available to augment the DRU with expertise in budgeting, accounting, reporting, contract review and legal matters. The DRU is in close contact with the Louisiana Legislative Auditors. Currently, 8 auditors are assigned to the DRU. We are planning on adding 4 more auditors in the near



future.

At the close of this quarter, we had 55 people working in the DRU. The DRU received approval in September, 2006, to raise our total number of staff to 74. This does not include the 30 approved LRA positions. The administrative budget is used to fund salaries and related benefits, travel expenses, operating supplies and services, professional services, and inter-agency transfers. As mentioned last quarter, community meetings have been held throughout the impacted parishes and in cities with large numbers of evacuees. These meetings have raised citizen awareness of the recovery programs as well as serving as forums for citizens to discuss their needs and priorities for disaster recovery & needs and priorities that our office will take into account in our programs. As we further develop and implement our program monitoring plans this quarter, our travel expenses have increased. The state follows the State Procurement Code. All sub-recipients are required to follow Title 24 Part 84 and Part 85. Monitoring plans are being developed for the new disaster recovery activities funded under this program.

## Accomplishments Performance Measures

**No Accomplishments Performance Measures found.**

## Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

## Activity Locations

**No Activity Locations found.**

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

### Other Funding Sources

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** Bldg Code - LMI (HBCE)

**Activity Title:** Bldg Code - LMI (HBCE)

**Activity Category:**

Code enforcement

**Activity Status:**

Under Way

**Project Number:**

0009

**Project Title:**

Other Housing Activities

**Projected Start Date:**

01/01/2007

**Projected End Date:**

03/31/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Louisiana Department of Public Safety

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2007**

N/A

**To Date**

\$6,183,103.79

**Total Budget**

\$0.00

\$6,183,103.79

**Total Obligated**

\$0.00

\$6,863,883.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$1,319,938.42

\$2,938,360.98

Louisiana Department of Public Safety

\$1,319,938.42

\$2,938,360.98

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Without special assistance being provided to local governments, it is expected that a major impediment to housing development will be the lack of building, electrical and plumbing inspectors and permit processing staff. In addition, architects and builders will need inspectors and plan reviewers to help communities adapt to the new State Uniform Construction Code and to interpret the latest available advisory base flood elevations. Therefore, the State has budgeted \$13,090,000 for the hiring and training of such staff for local government over a number of years, based on the numbers of damaged/destroyed units in each parish. It is expected that this amount will fund at least 70 field inspectors and plan reviewers, as well as a limited number of support staff. The State will also support the expansion of code enforcement capacity by sponsoring additional training opportunities for inspectors, engineers and architects. While building code enforcement by local authorities will be supported by permitting and inspection fees in the long run, this initial CDBG funding is necessary to immediately expand enforcement capacity to expedite the construction of safer and stronger homes where the storm impact was most concentrated. Until the activity is started, the exact number of buildings and housing units that are brought up to code is unknown.

**Location Description:**

Orleans Parish.

**Activity Progress Narrative:**

During the third quarter of 2007, the Louisiana Institute for Building Technology and Safety (LA IBTS) continued to deploy personnel to assist with code inspections, plan evaluations, code permitting, and training in the 11 parishes most impacted by Hurricanes Katrina and Rita: Orleans; Jefferson; St. Bernard; St. Tammany; Calcasieu; Plaquemines; Vermillion; Terrebonne; Cameron; Washington; and Iberia. Based on Memorandums of Understanding entered into by the Department of Public Safety (DPS), these personnel are currently deployed in ten of the eleven parishes and in 12 separate cities. Although Iberia Parish has yet to request assistance, one of its municipalities has. This was only a six month contract, but because the parishes and cities are requesting assistance for at least another year, this contract has been extended.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans Reviewed	131	402/1405
# of Building Inspections	2631	8928/7946
# of Electrical Inspections	2146	10054/9812
# of People Trained	0	5/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** Bldg Code - SB (HBCE)

**Activity Title:** Bldg Code - SB (HBCE)

**Activity Category:**

Code enforcement

**Activity Status:**

Under Way

**Project Number:**

0009

**Project Title:**

Other Housing Activities

**Projected Start Date:**

01/01/2007

**Projected End Date:**

03/31/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Slums and Blight

**Responsible Organization:**

Louisiana Department of Public Safety

**Overall**

	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$9,746,896.21
<b>Total Budget</b>	\$0.00	\$9,746,896.21
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,613,258.08	\$3,438,477.04
Louisiana Department of Public Safety	\$1,613,258.08	\$3,438,477.04
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

See Bldg Code-SB (HBCE) Activity Description.

**Location Description:**

Eleven parishes most impacted by Hurricanes Katrina and Rita: Orleans; Jefferson; St. Bernard; St. Tammany; Calcasieu; Plaquemines; Vermillion; Terrebonne; Cameron; Washington; and Iberia.

**Activity Progress Narrative:**

During the third quarter of 2007, the Louisiana Institute for Building Technology and Safety (LA IBTS) continued to deploy personnel to assist with code inspections, plan evaluations, code permitting, and training in the 11 parishes most impacted by Hurricanes Katrina and Rita: Orleans; Jefferson; St. Bernard; St. Tammany; Calcasieu; Plaquemines; Vermillion; Terrebonne; Cameron; Washington; and Iberia. Based on Memorandums of Understanding entered into by the Department of Public Safety (DPS), these personnel are currently deployed in ten of the eleven parishes and in 12 separate cities. Although Iberia Parish has yet to request assistance, one of its municipalities has. This was only a six month contract, but because the parishes and cities are requesting assistance for at least another year, this contract has been extended.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Plans Reviewed</b>	392	2375/1149
<b># of Building Inspections</b>	3299	10549/6501



# of Electrical Inspections	2306	10538/8028
# of Mechanical Inspections	1187	3755/2968
# of Plumbing Inspections	2152	8532/7780
# of People Trained	107	247/92

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



**Grantee Activity Number:** Bridge Loan - (EBLP)

**Activity Title:** Bridge Loan - (EBLP)

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

0030

**Projected Start Date:**

09/15/2006

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

LPFA LA Hurricane Small Bus

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,563,641.00
<b>Total Budget</b>	\$0.00	\$6,563,641.00
<b>Total Obligated</b>	\$0.00	\$95,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$606,396.62	\$606,396.62
<b>Total Funds Expended</b>	\$516,883.51	\$4,078,464.89
LPFA LA Hurricane Small Bus	\$516,883.51	\$4,078,464.89
Office of Community Development (OCD), Disaster Recovery	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This program provided temporary six-month working capital loan guarantees to owners of small businesses with less than 100 employees. There were three different releases of bridge loan funds. Each release varied slightly in how it was administered. The first bridge loan program was for \$10 million, the second totaled \$30 million and the last installment totaled \$55 million. The Bridge Loan program had no leverage requirement; therefore, information on the amount of private funds generated by the businesses is unavailable. The number of businesses reported could include businesses that have more than one bridge loan.

**Location Description:**

In Hurricanes Katrina and Rita affected parishes.

**Activity Progress Narrative:**

The application for the Enhanced Bridge Loan Program was revised and posted on the website in August of 2006. The application deadline was December 29, 2006. The total obligation for the three programs is approximately \$45,000,000. As of May 31, 2007, the total amount returned to the state on defaulted loans was \$371,206.00. Twelve recipients have signed workout agreements amounting to \$466,712.00. An additional eight defaults were paid in June for a total of \$198,942. In July, the program paid out \$419,163.28 in principal and interest and no monies were returned to the state. An additional three defaults were paid in August for a total of \$75,000. As of August 31, 2007, the total amount returned to the state on defaulted loans was \$419,951.65 including payments remitted by the DOJ; or 14.3% of what has been paid out in defaults through this period. Thirteen recipients have signed workout agreements amounting to \$560,300.00. As of September 30, 2007, the total amount returned to the state on defaulted loans was \$450,544.00; or 15% of what has been paid out in defaults. Fifteen recipients have signed workout agreements amount to \$602,000.00.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	57	809/547

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** Capacity Grant - LMI (HCAP)

**Activity Title:** Capacity Grant - LMI (HCAP)

**Activity Category:**

Public services

**Activity Status:**

Under Way

**Project Number:**

0009

**Project Title:**

Other Housing Activities

**Projected Start Date:**

12/13/2006

**Projected End Date:**

05/11/2013

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

ACORN Housing Corp.

**Overall**

	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,552,500.00
<b>Total Budget</b>	\$0.00	\$1,552,500.00
<b>Total Obligated</b>	\$0.00	\$1,927,500.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$304,344.75	\$304,344.75
ACORN Housing Corp.	\$304,344.75	\$304,344.75
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The State developed a program to strengthen community-based nonprofits and/or faith-based institutions already providing housing recovery services through the investment of \$2,070,000 of CDBG funds in their activities. The funds will be used to provide housing counseling and outreach to homeowners accessing assistance under the Road Home homeowner assistance program, as well as those homeowners who have not yet completed a Road Home application. This CDBG funded activity will also be utilized for limited legal services to assist mostly low-income clients seeking assistance from the Road Home homeowner assistance program. Services to be provided shall be on a state-wide as-needed basis. Outreach and Housing Counseling assistance may be provided on a limited basis to displaced homeowners living out of state. A single non-profit organization will be selected through an RFP process to provide coordination and administrative oversight in the delivery of the legal services through that organization as well as through other qualified non-profit organizations. The successful proposer may either subcontract services through other non-profit organizations to be approved by the State or the proposer may be a consortium of non-profits with a single designated principal organization for contracting and management purposes. For the housing counseling services, the mechanism for making these services available will be through the use of a prime contractor that would be responsible for identifying and assembling a geographically diverse group of nonprofit partners who collectively could provide these services. The selected contractor would be required to provide the variety of assistance that is needed for the preparation of a Road Home application. This includes transportation needs for displaced homeowners in the rural area parishes of the state so that homeowners with transportation challenges can attend required entrance and closing interviews at the Homeowner Assistance Center. In addition, support and application assistance to individuals in the form of language translation for individuals that have language barriers as is many times the case with applicants who are native Spanish, Vietnamese and French language users. Literacy support for individuals with low literacy levels that will experience challenges in understanding program requirements and associated paperwork is necessary. Support for persons with physical disabilities that may hinder them from completing the application process must be provided. Lastly, general support and guidance to the elderly in completing their application is essential for them to achieve maximum benefit under the program. The assistance provided under this section may also include helping clients gather all supporting documents required to complete an application from any relevant source agencies. Provision of document fee support is an allowable expense up to a certain limit. The performance measures on which we would like to report are as follows: # of Households Assisted (Face to Face Counseling) - LMI expected - 1,815 # of Households Assisted (Call Center) - LMI expected - 619



## Location Description:

Disaster affected parishes

## Activity Progress Narrative:

The ACORN Housing Corporation (AHC) contract was approved by the State Office of Contractual Review (OCR) on May 11, 2007. ACORN Housing Corporation has begun to provide services to support and encourage homeowners in need of technical assistance to utilize the Road Home program. The Southeast Louisiana Legal Services (SLLS) contract was approved in June. In September, ACORN provided housing counseling and outreach for the Road Home Program to 35 households for a total of 3,496 households. In the same time period, Southeast Louisiana Legal Services served 514 cases, which included 391 active cases and 123 closed cases.

## Accomplishments Performance Measures

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



**Grantee Activity Number:** Capacity Grant - UN (HCAP)

**Activity Title:** Capacity Grant - UN (HCAP)

**Activity Category:**

Public services

**Activity Status:**

Under Way

**Project Number:**

0009

**Project Title:**

Other Housing Activities

**Projected Start Date:**

12/13/2006

**Projected End Date:**

05/11/2013

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

ACORN Housing Corp.

**Overall**

	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$517,500.00
<b>Total Budget</b>	\$0.00	\$517,500.00
<b>Total Obligated</b>	\$0.00	\$142,500.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$101,449.16	\$101,449.16
ACORN Housing Corp.	\$101,449.16	\$101,449.16
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The State developed a program to strengthen community-based nonprofits and/or faith-based institutions already providing housing recovery services through the investment of \$2,070,000 of CDBG funds in their activities. The funds will be used to provide housing counseling and outreach to homeowners accessing assistance under the Road Home homeowner assistance program, as well as those homeowners who have not yet completed a Road Home application. This CDBG funded activity will also be utilized for limited legal services to assist mostly low-income clients seeking assistance from the Road Home homeowner assistance program. Services to be provided shall be on a state-wide as-needed basis. Outreach and Housing Counseling assistance may be provided on a limited basis to displaced homeowners living out of state. A single non-profit organization will be selected through an RFP process to provide coordination and administrative oversight in the delivery of the legal services through that organization as well as through other qualified non-profit organizations. The successful proposer may either subcontract services through other non-profit organizations to be approved by the State or the proposer may be a consortium of non-profits with a single designated principal organization for contracting and management purposes. For the housing counseling services, the mechanism for making these services available will be through the use of a prime contractor that would be responsible for identifying and assembling a geographically diverse group of nonprofit partners who collectively could provide these services. The selected contractor would be required to provide the variety of assistance that is needed for the preparation of a Road Home application. This includes transportation needs for displaced homeowners in the rural area parishes of the state so that homeowners with transportation challenges can attend required entrance and closing interviews at the Homeowner Assistance Center. In addition, support and application assistance to individuals in the form of language translation for individuals that have language barriers as is many times the case with applicants who are native Spanish, Vietnamese and French language users. Literacy support for individuals with low literacy levels that will experience challenges in understanding program requirements and associated paperwork is necessary. Support for persons with physical disabilities that may hinder them from completing the application process must be provided. Lastly, general support and guidance to the elderly in completing their application is essential for them to achieve maximum benefit under the program. The assistance provided under this section may also include helping clients gather all supporting documents required to complete an application from any relevant source agencies. Provision of document fee support is an allowable expense up to a certain limit. The performance measures on which we would like to report are as follows: # of Households Assisted (Face to Face Counseling) - Urgent Need expected - 605; # of Households Assisted (Call Center) - Urgent Need expected - 206



### Location Description:

See Capacity Grant - LMI (HCAP) Location Description.

### Activity Progress Narrative:

The ACORN Housing Corporation (AHC) contract was approved by the State Office of Contractual Review (OCR) on May 11, 2007. ACORN Housing Corporation has begun to provide services to support and encourage homeowners in need of technical assistance to utilize the Road Home program. The Southeast Louisiana Legal Services (SLLS) contract was approved in June. In September, ACORN provided housing counseling and outreach for the Road Home Program to 35 households for a total of 3,496 households. In the same time period, Southeast Louisiana Legal Services served 514 cases, which included 391 active cases and 123 closed cases.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures found.**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

#### Other Funding Sources

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** Devt Fund - (HDEV)

**Activity Title:** Devt Fund - (HDEV)

**Activity Category:**

Acquisition of property for replacement housing

**Project Number:**

0009

**Projected Start Date:**

03/01/2007

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Other Housing Activities

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Local Initiatives Support Corporation

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$16,570,000.00
<b>Total Budget</b>	\$0.00	\$16,570,000.00
<b>Total Obligated</b>	\$0.00	\$16,080,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$37,230.50	\$37,230.50
Local Initiatives Support Corporation	\$37,230.50	\$37,230.50
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Housing Development Loan Fund would provide seed funding for a contractor or state agency to establish one or more loan funds that offer acquisition and predevelopment financing on flexible terms to developers of the most critically needed housing. Providing early, high-risk capital will be a powerful incentive for developers to build mixed-income housing in the communities that lost the most housing. Loans would be made to nonprofit and for-profit developers of new rental and single-family housing that is affordable to families with incomes that are below the area median, with a strong preference for well-designed residential communities and infill housing developments that also include families with incomes higher than the area median. The Housing Development Loan Fund would be operated by a state agency or an experienced community development loan fund manager. A total of \$16,570,000 in CDBG funds, including fund management costs, will be invested as "top loss" capital in order to leverage an estimated \$30 million in additional lending capital. As two priorities, the loan fund would target developers participating in the rental assistance programs described in the previous section, as well as developers of mixed-income for-sale housing. As projects close their construction financing, the acquisition/predevelopment loans would be repaid and the lending capital would become available for additional investments. In a three-year period, it is expected that the funds will recycle two to three times. This program is scheduled to close 40 loans. During this quarter 1 loan was received, reviewed and completed. As currently planned, the Housing Development Loan Fund would be operated on a contractual basis by one or more qualified financial institutions that are experienced in providing early-stage, high-risk property acquisition and predevelopment loans, as an incentive for developers to rebuild existing housing or build new housing at different price points, including affordable homes and rental units. These types of loans are typically not offered by conventional lenders, but instead by the numerous so-called "community development loan funds" across the country. These loan funds are able to take higher risks in lending by attracting risk-tolerant capital and guarantees from foundations and socially motivated investors. The goal should be to lend the funds at 0% and to subordinate these loans to the private capital in order to provide a strong incentive for developers and to leverage private capital. Many such funds receive some of their capital as grants from the Community Development Financial Institutions (CDFI) Fund of the Department of Treasury. Congress specifically directed the states receiving supplemental CDBG funding should consider the use of up to \$20 million to fund recovery activities of two organizations that are experienced in operating such loan funds: Enterprise Community Partners, Inc., and Local Initiatives Support Corporation.



## Location Description:

Disaster affected parishes

## Activity Progress Narrative:

This program is combined contractually with the Housing Land Assembly Operations (HLAS) program. In April, OCD-DRU met with representatives of LISC and Enterprise Community Partners Inc. to discuss program implementation details including environmental reviews, acceptance, and review of applications and billing/reimbursement/draw-down procedures. In June, three training sessions were held (New Orleans, Baton Rouge, Lake Charles) to provide information to developers on the availability of the fund and the process to apply for funds. Applications are currently being accepted. Three HDEV applications were received for funding to enable property acquisition and other pre-development costs directly associated with the land purchase and essential to securing construction financing. One HLAS loan closed, and the other loans are expected to close next quarter. Both for profit and non-profit entities have applied for the funds, and the loan that closed in September of 2007 was with a non-profit developer. The number of total applications received was lower than anticipated due a several potential factors including the timing of tax credit awards not coinciding with the availability of the loan fund resources and requests for loans being less than the minimum dollar amount established for the program. Enterprise and LISC have identified these factors and are working to refine the program and increase the number of applicants. Reporting and monitoring processes and criteria were refined to ensure thorough tracking of program goals.

## Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/40

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** Enhancement (EDUC)

**Activity Title:** Enhancement (EDUC)

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Activity Status:**

Under Way

**Project Number:**

0030

**Project Title:**

Economic Development

**Projected Start Date:**

01/03/2007

**Projected End Date:**

06/30/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Louisiana Board of Regents

**Overall**

**Jul 1 thru Sep 30, 2007**

**To Date**

**Total Projected Budget from All Sources**

N/A

\$28,500,000.00

**Total Budget**

\$0.00

\$28,500,000.00

**Total Obligated**

\$28,500,000.00

\$28,500,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

HUD approved the release of funds for the Research Commercialization and Educational Enhancement Program; outlined in OCD's Action Plan One, Amendment 5; on January 3, 2007, to provide funding to retain and rebuild the research and educational capacity of the affected areas by developing a strategic plan and a pilot program based on the strategic plan. Eligible applicants would be limited to institutions of higher education in southeastern Louisiana. Action Plan One Amendment 5 declares eligible applicants are limited to institutions of higher education in the southeastern Louisiana: Baptist Theological Seminary, Delgado Community College, Dillard University, LSU Agricultural Center (hurricane-impacted facilities), LSU Health Sciences Center-New Orleans, Louisiana Universities Marine Consortium, Loyola University New Orleans, McNeese State University, Nunez Community College, Our Lady of Holy Cross College, Southern University-New Orleans, SOWELA Technical Community College, Tulane Health Sciences Center, Tulane University, University of New Orleans, and Xavier University of Louisiana.

**Location Description:**

Disaster affected parishes.

**Activity Progress Narrative:**

HUD provided the waiver for eligible activities that would allow CDBG funding to be used for research activities in higher education in March of 2007. The Louisiana Board of Regents (LBR) received applications from the eligible applicants, institutions of higher education in southeastern Louisiana, on April 26. On June 23, a selection panel of experts from around the nation completed a review of the proposals, including in person interviews, and developed a list of recommendations. On June 28, the LBR approved the recommendation of 11 awards for a total of \$27,605,424. Contract negotiations between the LBR and the OCD-DRU resulted in a signed contract in July of 2007. In August 2007, the program reached the first stages of implementation. The LBR RC/EEP Program Manager was identified and began employment on August 27. Negotiations were finalized between the LBR and OCD-DRU related to the development of a standard sub-recipient contract. On August 17, the



LBR conducted a training session for award recipients, a group which included the Principal Investigators as well as fiscal, grants management and other institutional representatives. Upon receipt and approval of all final work plans and budgets, the documents of the eleven sub-recipients were forwarded to the OCD-DRU environmental reviewer. The environmental review process continued through the end of September. The Memorandum of Understanding (MOU) between OCD-DRU and the LBR was approved by the Office of Contractual Review on September 10. The LBR staff reviewed the sub-recipient final revised work plans and budgets beginning September 13. Feedback was given to projects on September 20 and included a request for a composite budget detail. All completed documents were returned by September 28. Also during September, internal administrative tasks were completed such as the design of post-award fiscal management tools and the programmatic electronic reporting system. Sample sub-recipient agreements were disseminated to the eleven projects in order for any questions or concerns to be addressed prior to execution of the formal agreement.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0
# of Businesses	0	0/0

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0
# of Permanent Jobs Retained	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** Env Contract (HENV)

**Activity Title:** Env Contract (HENV)

**Activity Category:**

Planning

**Activity Status:**

Under Way

**Project Number:**

0010

**Project Title:**

Environmental Clearance

**Projected Start Date:**

04/23/2007

**Projected End Date:**

05/08/2013

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Environ International Corp.

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,283,475.00
<b>Total Budget</b>	\$0.00	\$5,283,475.00
<b>Total Obligated</b>	\$3,998,975.00	\$3,998,975.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$156,391.43	\$156,391.43
Environ International Corp.	\$156,391.43	\$156,391.43
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As prescribed by program rules, the State must adhere to HUD's regulations with respect to oversight of compliance with environmental statutes and authorities. The State has developed comprehensive procedures to ensure compliance with HUD's CDBG program regulations for each funded project. The State will verify that each project that requires it has been environmentally cleared prior to any construction activity. In order to ensure that this responsibility is fulfilled, the services of an environmental consulting firm, Environs, will be engaged to evaluate and provide written analysis for a broad range of environmental studies. These evaluations will follow applicable laws and regulations, which may include the National Environmental Protection Act (NEPA) environmental review procedures relating to HUD-CDBG activities, and/or other local, state or federal environmental laws. Once the contract is signed, Environs will be responsible for the environmental review for approximately 2000 state buildings, as well as site-specific review of approximately 2,950 small rental units (from 1-4 units) to determine if historic preservation issues, such as historic structures and archaeological artifacts, are cleared before any new construction or reconstruction begins. These will be handled through the Environmental Section of OCD-DRU through the use of work orders and regular updates that are sent by Environs.

**Location Description:**

N/A

**Activity Progress Narrative:**

A contract was signed with Environs was signed on May 8, 2007, but had to be revisited when it was determined that Environs could not purchase the needed IT equipment. Additional negotiations continued through June. From July through September, Environs was reviewing approximately 1,000 Small Rental properties for state historic preservation compliance. As a result of the additional negotiations, OCD-DRU purchased IT and other equipment for Environs. In September, this equipment arrived at OCD-DRU, and the first payment was issued to Environs on their environmental contract for \$156,391.43 to cover administrative costs, GIS set-up expenses, and review of 1,000 Small Rental properties.



### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** HMLS - Homelessness Original Program

**Activity Title:** HMLS - Homelessness Original Program

**Activity Category:**

Public services

**Project Number:**

0007

**Projected Start Date:**

05/30/2006

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restoration HomelessSupport

**Projected End Date:**

02/28/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Department of Social Services

**Overall**

	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$12,777,730.12
<b>Total Budget</b>	\$0.00	\$12,777,730.12
<b>Total Obligated</b>	\$0.00	\$25,900,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	(\$110,387.49)	\$18,954.87
Louisiana Department of Social Services	(\$110,387.49)	\$18,954.87
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

In hurricane-impacted areas, many organizations serving the homeless lost facilities, housing capacity, shelter beds, and staff. Thirty-six shelters sustained considerable damage, and capacity to house up to 1,759 homeless individuals (i.e., 1,759 residential &quot;beds&quot; operated by &quot;Continuum of Care&quot; organizations serving the homeless) was lost. After the hurricane there were reports that an increased number of persons were living on the streets or in parks, cars, and abandoned or uninhabitable buildings in the impacted areas. Many of these persons were not homeless prior to the storms. The proposed \$25.9 million will support the State&rsquo;s goal to immediately restore and expand capacity in hurricane impacted areas and provide permanent supportive housing and assistance for persons and families who are homeless and persons at-risk of becoming homeless who are low wage workers, unemployed, victims of domestic violence, low-income seniors, and/or low-income persons with any type of substantial disability (including physical or sensory disability, cognitive disability, chronic health problems, mental illness, or addictive disorders). The proposal allows for funding to be prioritized as follows: The highest priority for the use of these funds will be to repair and restore shelter capacity, transitional housing and permanent supportive housing that existed prior to Hurricanes Katrina and Rita. The cost of restoring this capacity is estimated to be \$3 to \$5 million. Priority for these funds will be given to members of the Continuums of Care. Non-member organizations may apply for funding but should document pre-storm homeless efforts in the community and indicate a commitment to coordinating with the local Continuums of Care upon receipt of these funds. A second priority will be the acquisition and rehabilitation of new permanent supportive housing and services by non-profits in the hurricane-affected areas. This priority also includes the option of funding rental assistance (i.e., &quot;bridge funding&quot;) linked to permanent supportive housing. The prioritization of non-profits is based on the understanding that some non-profit groups working with homeless and at-risk populations will not have the capacity to apply for tax credits and supportive services funds through the &quot;piggyback&quot; program. This program plans to create 550 beds for the low income individuals needing temporary shelter, provide assistance to 2,400 low income households, and assist 2,400 homeless.

**Location Description:**

Disaster affected parishes.



## Activity Progress Narrative:

The interagency agreement has been executed by OCD-DRU and Department of Social Services (DSS). The efforts to rehabilitate the 25 homeless shelters that were selected through the Request for Proposal (RFP) process are ongoing. All but one has cleared the environmental review process. A CDBG training for homeless shelter repair grant recipients was held at DSS on May 17, 2007. The RFP for Homeless Prevention and Rapid Re-Housing was published on April 26, 2007 and awards were announced August 29, 2007. A total of \$6.2 million was awarded to 8 Continuums of Care in Orleans, Jefferson, Plaquemine, East Baton Rouge, Lafayette, Bossier, St. Bernard, Rapides, St. Tammany and Calcasieu Parishes. A program description has been drafted for the Interim Rental Assistance program and the Capital Incentive Grants program, which are currently under review. DSS is also designing its evaluation protocol for each program, the data collection requirements, HMIS data entry requirements and reporting requirements. DSS has agreed to allocate agency funds to be used in conjunction with CDBG funds to integrate fully the HMIS systems in the state that currently operate independently. A CDBG training workshop for local continuums of care was conducted for the Homeless Prevention and Rapid Re-housing program on July 19, 2007.

## Accomplishments Performance Measures

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2000	0/0	0/2000	0
# of Persons	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

<b>Grantee Activity Number:</b>	<b>IEDU - 00106</b>
<b>Activity Title:</b>	<b>Renewal of "Sprung Buildings" Lease</b>

**Activity Category:**

Public services

**Activity Status:**

Under Way

**Project Number:**

0024

**Project Title:**

Infrastructure - Primary and Secondary Education

**Projected Start Date:**

03/23/2011

**Projected End Date:**

11/01/2011

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Plaquemines Parish School Board

Overall	Jul 1 thru Sep 30, 2007	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,080,000.00
<b>Total Budget</b>	\$0.00	\$1,080,000.00
<b>Total Obligated</b>	\$41,401,631.62	\$41,401,631.62
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Plaquemines Parish School Board	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This project provides funding for the two (2) year lease renewal of two (2) "sprung buildings" at the site of the temporary South Plaquemines High School and Phoenix High School. These buildings were erected at the site of the temporary schools, serving a multi-purpose function by providing a large, enclosed gathering space with air conditioned environment for use by Plaquemines Parish School Board, its students, staff and the residents of the communities. The purpose of this project is to provide necessary public services to the affected areas by providing an enclosed gathering space for a variety of community and educational needs.

**Location Description:**

South Plaquemines High School (Temp. Location) 309 Civic Drive, Port Sulphur, LA 70083 and Phoenix High School 13073 Highway 15, Braithwaite, LA 70040

**Activity Progress Narrative:**

This activity originally held some of the funds for Primary and Secondary Education, and the obligation above had been created for that purpose. It has since been broken out into the various activities.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Public Facilities</b>	0	0/2
<b># of Non-business Organizations</b>	0	0/0



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>IEDU -Budget for Lafourche Parish Projects in Rev.</b>
<b>Activity Title:</b>	<b>IEDU -Budget for Lafourche Parish Projects in Rev.</b>

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0024

**Projected Start Date:**

06/17/2008

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Infrastructure - Primary and Secondary Education

**Projected End Date:**

06/16/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Department of Education

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.20
<b>Total Budget</b>	\$0.00	\$0.20
<b>Total Obligated</b>	\$48,601,915.38	\$48,601,915.38
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Of the \$595 million now allocated to local emergency government infrastructure, \$200 million is allocated for Primary and Secondary Education Infrastructure. Working with the LRA, the Department of Education will develop needs-based criteria to prioritize the allocation of the funds to the school districts. These funds will flow to the affected school districts through the Office of Community Development. Schools that are repaired or rebuilt shall demonstrate they have taken into account specific educational and repair goals to build back better facilities. In addition, rebuilding plans will address local community planning priorities, including opportunities for shared use of school facilities with other public agencies, such as libraries. The performance measures the State of Louisiana would like to report are as follows: Expected Low Mod Total # of School Districts Benefiting 0/3 0/16 # of Facilities Rehabilitated/Built 0/60 0/100

**Location Description:**

Disaster affected parishes

**Activity Progress Narrative:**

In March of 2007, PA Match applications were tested, finalized, and sent to all hurricane-affected school districts in April. OCD-DRU has met and discussed the application process with several potential applicants. OCD-DRU and LRA personnel visited with representatives of the most heavily impacted districts to discuss the program and answer questions. Although the match requirement has since been waived, OCD-DRU personnel continue working with school districts to assist them in completing applications for funding. On July 11, the Recovery School District submitted 18 applications for program funding, which are currently being reviewed and revised. In September, the contract between OCD-DRU and the DOE was submitted to Office of Contractual Review for final approval.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/0
# of Non-business Organizations	0	0/0

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** ILOC - 00017

**Activity Title:** Abandoned Water Wells

**Activity Category:**

Clearance and Demolition

**Project Number:**

0022

**Projected Start Date:**

10/12/2010

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Infrastructure - Local Government

**Projected End Date:**

11/11/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Department of Natural Resources

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$360,000.00
<b>Total Budget</b>	\$0.00	\$360,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Louisiana Department of Natural Resources	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This project caps water wells damaged by Katrina and Rita which pose an environmental threat of contamination of the state's aquifers.

**Location Description:**

Multi-parish: Calcasieu, Cameron, Iberia, Orleans, St. Mary, St. Tammany, and Vermilion

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>ILTR - 00069</b>
<b>Activity Title:</b>	<b>City of Gretna Emergency Sewer Generator Lift Sta7</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0021

**Projected Start Date:**

06/02/2009

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Infrastructure - Long Term Community Recovery

**Projected End Date:**

06/01/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jefferson Parish

**Overall**

	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$300,100.00
<b>Total Budget</b>	\$0.00	\$300,100.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New generator, automatic switchgear, and 480 volt generator connection plug

**Location Description:**

Gretna, LA 70053

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** ILTR - 00082

**Activity Title:** City of Kenner Lift Station

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Planned

**Project Number:**

0021

**Project Title:**

Infrastructure - Long Term Community Recovery

**Projected Start Date:**

07/06/2009

**Projected End Date:**

07/05/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Jefferson Parish

**Overall**

	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,278,000.00
<b>Total Budget</b>	\$0.00	\$1,278,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New submersible station & backup generator that will operate during flooding.

**Location Description:**

Intersection of 27th and Salem St., Kenner, LA 70065

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Non-business Organizations</b>	0	0/0



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

### Match Sources

Private Funds

Amount

\$238,000.00

Subtotal Match Sources

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** ILTR - 00084

**Activity Title:** City of Gretna Wastewater Treatment Plant New Gene

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0021

**Projected Start Date:**

04/21/2009

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Infrastructure - Long Term Community Recovery

**Projected End Date:**

04/20/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jefferson Parish

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2007**

N/A

**To Date**

\$527,000.00

**Total Budget**

\$0.00

\$527,000.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Jefferson Parish

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

1000 KW generator, double wall fuel tank, and concrete slab for the tank.

**Location Description:**

1101 Burmaster St., Gretna, LA 70053

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0
# of Businesses	0	0/0
# of Non-business Organizations	0	0/0



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>ILTR - 00120</b>
<b>Activity Title:</b>	<b>Maplewood Subsurface Drainage Improvements</b>

**Activity Category:**  
Rehabilitation/reconstruction of a public improvement

**Activity Status:**  
Under Way

**Project Number:**  
0021

**Project Title:**  
Infrastructure - Long Term Community Recovery

**Projected Start Date:**  
08/12/2009

**Projected End Date:**  
08/11/2012

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
Jefferson Parish

Overall	Jul 1 thru Sep 30, 2007	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$3,006,815.00
<b>Total Budget</b>	\$0.00	\$3,006,815.00
<b>Total Obligated</b>	\$0.00	\$92,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Install subsurface drainage lines to keep drainage system for 14 streets functional during heavy rains & storms by increasing capacity.

**Location Description:**

Maplewood Drive, Harvey, LA 70058

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** ILTR - 00137

**Activity Title:** Bunche Village Neighborhood Drainage Improvements

**Activity Category:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0021

**Projected Start Date:**

07/28/2009

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Infrastructure - Long Term Community Recovery

**Projected End Date:**

07/27/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jefferson Parish

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2007**

N/A

**To Date**

\$2,000,000.00

**Total Budget**

\$0.00

\$2,000,000.00

**Total Obligated**

\$0.00

\$40,800,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Jefferson Parish

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Design & install subsurface drainage system to replace substandard system & increase drainage capacity to mitigate flooding during storms.

**Location Description:**

Mistletoe St., Ivy St., S. Lester Ave., Little Farms Rd., Metairie, LA 70003

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** ILOC - Budget for Orleans Parish Projects in Rev.  
**Activity Title:** ILOC - Budget for Orleans Parish Projects in Rev.

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0022

**Projected Start Date:**

06/30/2008

**Benefit Type:**

( )

**National Objective:**

Low/Mod

**Activity Status:**

Planned

**Project Title:**

Infrastructure - Local Government

**Projected End Date:**

06/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2007	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$30,467,012.53
<b>Total Budget</b>	\$0.00	\$30,467,012.53
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of New Orleans - K/R	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This activity holds funding for projects not yet approved for Local Government projects in Orleans Parish.

**Location Description:**

All of Orleans Parish

**Activity Progress Narrative:**

Action Plan One, Amendment 10, which includes \$100,000,000 for match of Category A&B FEMA Public Assistance grants, was submitted to HUD on March 23 and approved by HUD on July 13, 2007. The application forms for PA match and FEMA-ineligible repairs to schools, along with instructions for completing them, were posted on the OCD-DRU website in May, allowing local governments to begin applying for CDBG funds to cover the 10% non-federal match on FEMA PA grants. E-mails were sent to each PA applicant in the state to let them know the application was available, and training sessions/input meetings were held with several potential applicants. On June 25, the LRA board passed a resolution reducing the amount of this program by \$20,273,333 in order to provide additional funding to the Road Home program. On May 25, the President and Congress provided 100% federal funding for FEMA Public Assistance projects, reducing the required budget of this program to about \$100 million. An amendment to Action Plan One will be completed to reallocate the excess funds to other recovery priorities.



## Accomplishments Performance Measures

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** ILTR -Budget for Orleans Parish Projects in Review

**Activity Title:** ILTR -Budget for Orleans Parish Projects in Review

**Activity Category:**

Planning

**Project Number:**

0021

**Projected Start Date:**

01/01/1999

**Benefit Type:**

Area ( )

**National Objective:**

N/A

**Activity Status:**

Planned

**Project Title:**

Infrastructure - Long Term Community Recovery

**Projected End Date:**

01/01/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of New Orleans - K/R

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2007**

N/A

**To Date**

\$427,875.54

**Total Budget**

\$0.00

\$427,875.54

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

City of New Orleans - K/R

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

Action Plan One, Amendment 12 was approved by the full legislature on March 13 and submitted to HUD May 1. HUD submitted questions and requests for additional information, which OCD-DRU provided. HUD requested additional information, which was submitted and discussed on June 22. The revised Action Plan Amendment was published for public comment on July 17 and was resubmitted to HUD for approval on July 30. HUD approved the release of funds on August 17. On September 11, six parishes submitted Recovery Plans to the LRA, bringing the total to eight.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** Land (HLAS)

**Activity Title:** Land (HLAS)

**Activity Category:**

Acquisition of property for replacement housing

**Project Number:**

0009

**Projected Start Date:**

03/01/2007

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Other Housing Activities

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Local Initiatives Support Corporation

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,070,000.00
<b>Total Budget</b>	\$0.00	\$2,070,000.00
<b>Total Obligated</b>	\$0.00	\$2,070,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$8,383.00	\$8,383.00
Enterprise Community Partners, Inc.	\$8,383.00	\$8,383.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Land Assembly component of the housing program will serve as an additional way to jump-start development in the communities that lost the most housing as a result of hurricanes Katrina and Rita. This will be done by providing seed money to acquire multiple properties in good locations for replacement housing and package them for sale or grant to maximize further affordable housing development for example, to developers using CDBG-supported LIHTC tax incentives to develop rental housing, to supportive housing developers, to self-help ownership housing developers, etc. This program component will operate only in those jurisdictions where: 1. These activities are requested or supported by local governments; and 2. Local governments have substantially engaged in the planning work required to target areas that are suitable for the development of replacement housing. A total of \$2,070,000 of CDBG funds are budgeted for capital to purchase residential properties as well as operating costs. The capital used to purchase properties will be recycled through sales of properties to developers. As a related activity, properties assembled through buy-out programs, funded through the State's homeowner assistance program, might be offered at below-market costs to developers of affordable or special needs housing. One of the targets of these sales of State-purchased properties would be to encourage the development of mixed income developments that include renters with incomes below 40% of area median income. If such assembled properties were not purchased and developed by affordable developers in accordance with strict income requirements, they still might carry a requirement that a certain percentage of the units developed on CDBG assembled land would be affordable with less stringent income and pricing requirements, but still ensuring that mixed-income developments occur in redevelopment areas. However, the \$2 million Land Assembly fund is fundamentally different from and should not be confused with the buyout provisions of the Homeowner Assistance Program. This budget line item is not intended for purchases of single-family homes. Instead, the intention is to contract out to one or more qualified organizations that can identify suitable sites for housing development in the most distressed parishes and obtain options on them. The State intends, through contractual arrangements, to fund a small team of property acquisition experts who will scout out, analyze and obtain options on suitable sites that are not currently on the open market. These could include surplus properties held by government agencies, nonprofits, churches and businesses. Some might be Brownfield sites that could be cleaned up quickly and at feasible costs. This Land Assembly operation would result in assignable options in the name of the State of Louisiana or some designated quasi-public entity. These options, in turn, would be offered to developers on an open, competitive basis.



### Location Description:

Disaster affected parishes

### Activity Progress Narrative:

This program is combined contractually with the Housing Development Loan Fund (HDEV) program. See HDEV for the update.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/40

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** LTLoan -UN (ELTR)

**Activity Title:** LTLoan -UN (ELTR)

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Activity Status:**

Cancelled

**Project Number:**

BCKT

**Project Title:**

Bucket Project

**Projected Start Date:**

09/15/2006

**Projected End Date:**

09/15/2009

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

OCD and Louisiana Economic Development

**Overall**

	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$27,200,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Long Term Recovery Loan Guarantee Program would be targeted to small firms that meet any of the following criteria: ¿ Were rejected or deemed ineligible for SBA loans; ¿ Did not apply for an SBA loan for good cause; or ¿ Are in need of long-term loans for permanent repair or replacement of buildings, repair or purchase of replacement equipment and inventory. Louisiana will seek to use the infrastructure already in place through the Bridge Loan Program, a cooperative agreement with quasi-public organizations and local banks in the affected parishes to deliver the loans that will be guaranteed through this program. Under the Bridge Loan Program, there have been 22 participating banks throughout the affected parishes.

**Location Description:**

Disaster affected parishes

**Activity Progress Narrative:**

Preliminary discussions were conducted with commercial lenders participating in the current bridge loan program. No program activity occurred before approval of Action Plan One, Amendment 8; designed to transfer \$27,000,000 to the Small Firm Loan and Grant (SFLG) program. Subsequently the LRA has approved a resolution to transfer the remaining balance of \$68,000,000 to the SFLG program and abolish the LTR program. A committee of the Louisiana Legislature approved a resolution to transfer the money to the SFLG program. In September, the legislature voted to approve the amendment.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of buildings (non-residential)</b>	0	0/0



# of Businesses

0

0/0

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	0/0	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** Piggyback (HTXC)

**Activity Title:** Piggyback (HTXC)

**Activity Category:**

Construction of new housing

**Project Number:**

BCKT

**Projected Start Date:**

05/30/2006

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

05/30/2045

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

**Overall**

	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,800,000.00
<b>Total Budget</b>	\$0.00	\$1,800,000.00
<b>Total Obligated</b>	\$0.00	\$26,500,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$8,316,291.81
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

For this program, please see Activity Description in Louisiana Katrina/Rita Disaster Grant 2.

**Location Description:**

Disaster affected parishes.

**Activity Progress Narrative:**

An activity narrative for this program can be found in the quarterly report for the 2nd Appropriation.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	0/0
<b># of Non-business Organizations</b>	0	0/0

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/0



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# of Persons	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** Planning (PLAN)

**Activity Title:** Planning (PLAN)

**Activity Category:**

Planning

**Project Number:**

0091

**Projected Start Date:**

05/09/2006

**Benefit Type:**

Area ( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Planning

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

**Overall**

	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$15,500,000.00
<b>Total Budget</b>	\$0.00	\$15,500,000.00
<b>Total Obligated</b>	\$787,562.98	\$5,613,980.96
<b>Total Funds Drawdown</b>	\$0.00	\$701,426.14
<b>Program Funds Drawdown</b>	\$0.00	\$701,426.14
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,574,510.98	\$5,272,052.68
Louisiana Recovery Authority	\$2,574,510.98	\$5,272,052.68
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

In the wake of the devastation wrought by Hurricanes Katrina and Rita, Governor Blanco established the Louisiana Recovery Authority (LRA) to plan the recovery and rebuilding of Louisiana. The LRA was established by Executive Order KBB 2005-63 on October 17, 2005. Due to the unprecedented scale of destruction to southern Louisiana, the Governor determined that a single state agency should coordinate the resources committed by various state, federal, and private entities toward disaster recovery. The LRA coordinates, leverages, and targets these newly committed resources with existing state and federal resources to improve their efficiency and effectiveness and to avoid duplication of efforts. In accord with the scale of the disaster, LRA's planning responsibilities are broad in scope. The LRA is charged with securing funding and other resources for recovery efforts. The LRA has established priorities and continues to develop strategies for disaster recovery. The LRA leads long-term community and regional planning efforts and works to ensure transparency and accountability. It also assists coordination of resource allocations as it pertains to issues that may include, but are not limited to the following: 1) economic and workforce development; 2) environmental quality and review; 3) temporary and permanent housing; 4) healthcare; 5) infrastructure and transportation; 6) education; 7) fiscal stability; 8) family services; and 9) law and order.

**Location Description:**

Disaster affected parishes.

**Activity Progress Narrative:**

Through the work of its various committees and task forces, the Louisiana Recovery Authority (LRA) has developed a series of strategic priorities and recovery plans in the areas of housing, infrastructure and economic development. The LRA has led the development of recovery policy and initiatives in the areas of housing, infrastructure, and economic development. These initiatives overlap with policy and planning in areas of health care, social services, education, and other subjects. The majority of LRA's work on the development, passage, submission and implementation of CDBG action plans has been tied to policies on housing, infrastructure and economic development -- the bedrocks of recovery. During 2006 and the first 2 quarters



of 2007, the LRA focused heavily on economic and workforce development program development and implementation; infrastructure recovery programs and implementation issues, including education infrastructure design considerations; homeowner and rental housing program policy and implementation oversight issues; and community and regional planning efforts related to recovery priorities. Regarding the long-term planning process, the LRA collaborated with the American Institute of Architecture (AIA) and American Planning Association (APA) to develop rebuilding principles, upon which the LRA initiated a planning effort called Louisiana Speaks. This was a multifaceted planning initiative designed to address planning at every level. This extends from community planning such as the Unified New Orleans Plan (the LRA has supported UNOP through the recruitment of \$3 million in private funding from the Rockefeller Foundation and the commitment of \$2 million in CDBG funds for outreach, including communications and input with the New Orleans Diaspora) to other parish-wide comprehensive, long-term recovery strategies in collaboration with FEMA in the most severely impacted parishes. Lastly, Louisiana Speaks has engaged a team of top local and national planning experts to gather public input and support the development of a regional vision for South Louisiana that will guide recovery and long-term growth. Over the last year, Louisiana Speaks has surveyed more than 2,500 Louisiana citizens, including residents who are back home and those who are displaced, and brought together nearly 1,000 stakeholders for a series of hands-on workshops. During day-long sessions, participants provided critical and creative input for shaping policy on coastal restoration and storm protection; community growth and transportation infrastructure; and economic development and equity. During the most recent quarter, Louisiana Speaks has launched for the public at large to weigh in on recovery priorities resulting from the year-long input process that has occurred throughout the affected areas. The resulting long term recovery strategic plan will be published at the conclusion of this process. Funds from the planning allocation are also being used to support recovery planning capacity at the parish level, to assist in the implementation of recovery plans, development of production and printed materials related to Louisiana Speaks public input and final products, and funding for parish planner to be trained on implementation of the Smart Code. Because the availability and affordability of insurance in coastal Louisiana has been an impediment to recovery, the LRA also continues to explore strategies for reducing the burden of insurance on all those affected by the storms. Oversight, accountability, and fraud prevention are a primary concern for the LRA Board. The LRA Audit Committee meets monthly to monitor recovery funds through reports from the Legislative Auditor, the State Inspector General, federal inspectors general staff, and other independent accounting firms engaged by various entities of the state.

## Accomplishments Performance Measures

**No Accomplishments Performance Measures found.**

## Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

## Activity Locations

**No Activity Locations found.**

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
Private Funds	\$5,375,341.00
Total Other Funding Sources	\$0.00

---

**Grantee Activity Number:** Ratepayer Mitigation - LMI (IRMP)

**Activity Title:** Ratepayer Mitigation - LMI (IRMP)

**Activity Category:**

Privately owned utilities

**Project Number:**

0023

**Projected Start Date:**

02/09/2007

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Privately Owned Utilities

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Entergy of New Orleans

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$200,000,000.00
<b>Total Budget</b>	\$0.00	\$200,000,000.00
<b>Total Obligated</b>	\$0.00	\$108,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$97,638,800.22
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

HUD approved the release of funds for the Ratepayer Mitigation Program; outlined in Action Plan One, Amendment 6; on February 9, 2007, to defray gas and electric utility system repair cost in an effort to mitigate rate increases that would otherwise be passed on to the New Orleans gas and electric utility ratepayers. The 118,800 people this program is designed to benefit is 54% of the total New Orleans population.

**Location Description:**

Disaster affected parishes

**Activity Progress Narrative:**

On February 9, 2007, HUD approved Action Plan One, Amendment 6 releasing funds for the implementation of this program. In March 2007, the contract was finalized between OCD-DRU and Entergy and \$171,700,000 was transferred to Entergy New Orleans to mitigate rate increases in New Orleans. In May, Entergy submitted an additional request for payment for \$5,092,614 for eligible activities performed during the month of March. In June, Entergy submitted an additional request for payment for \$4,019,979 also for eligible activities performed during the month of March. Due to OCD-DRU staffing changes, monitoring of this project by the infrastructure and financial teams has been postponed. In the interim, OCD-DRU financial personnel are working with Entergy to establish financial monitoring protocols.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** Road Home-LMI (HAOO)

**Activity Title:** Road Home-LMI (HAOO)

**Activity Category:**

Payment for compensation and incentives (Louisiana only)

**Project Number:**

0065

**Projected Start Date:**

05/30/2006

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Homeowner Programs

**Projected End Date:**

05/30/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

ICF International Emergency Management, LLC

**Overall**

	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,257,741,895.80
<b>Total Budget</b>	\$0.00	\$2,257,741,895.80
<b>Total Obligated</b>	\$679,297,150.79	\$2,357,741,071.15
<b>Total Funds Drawdown</b>	\$0.00	\$28,447,425.17
<b>Program Funds Drawdown</b>	\$0.00	\$28,447,425.17
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$698,615,048.87	\$2,171,164,282.58
ICF International Emergency Management, LLC	\$698,615,048.87	\$2,171,164,282.58
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Road Home Homeowner Assistance program provides financial compensation and advisory services will be available for homeowners who wish to select from one of the three following options: 1. Repair/Rebuild & financial incentives to repair or reconstruct on the same site; 2. Sell and Relocate within the state & purchase of the home by the program in exchange for an agreement to resettle in Louisiana; or 3. Sell and Relocate out of the state & voluntary sale of the home with no expectation of resettlement in the state. The allocation for this program represents uses an estimated 55% benefit to low and moderate income citizens. This estimate is based on first and second quarter data which differs from the Road Home registry data. The registry data showed 76.2% of the 107,713 registrants earned at or below \$50,000. Since the registry did not collect data on household size, it is impossible to estimate the number of low income households. This allocation amount and estimated performance will be continually modified as data on the actual applicants is collected. The amount allocated to LMI includes \$8,229,915 of Road Home start up costs that funded program design, the Road Home Registry call center and other start up costs.

**Location Description:**

The program will serve homeowners in at least 17 permanent and mobile homeowner assistance centers in disaster affected parishes and other areas in and out of state where concentrations of displaced citizens are located.

**Activity Progress Narrative:**

On June 25, the Louisiana Recovery Authority (LRA) board passed a resolution increasing the amount of total Road Home budget by moving \$3 million from the infrastructure programs. For the entire Road Home program during this quarter 24,226 appointments were held, representing approximately 41.6% of the total appointments held (181,927). 45,475 applications were received. This is 24.6% of total applications received and recorded (184,653). 48,172 closings were held. This is approximately 82.7% of the total closing held (58,217) with each resulting in a disbursement amount greater than \$0. Under the first appropriation specifically, approximately \$560,699,813.39 has been dispersed to low to moderate income individuals in



approximately 7,850 closings and approximately \$358,960,695.25 has been dispersed to elderly homeowners in approximately 4,339 closings.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		8/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	10789		24591/0	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	10789	10789	0/0	24591/67500	24591/67500	100.00
# Owner Households	0	0	0	0/0	0/67500	0/67500	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
HMGP	\$630,432,448.00
Total Other Funding Sources	\$0.00



**Grantee Activity Number:** Road Home-UN (HAOO)

**Activity Title:** Road Home-UN (HAOO)

**Activity Category:**

Payment for compensation and incentives (Louisiana only)

**Project Number:**

0065

**Projected Start Date:**

05/30/2006

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Homeowner Programs

**Projected End Date:**

05/30/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

ICF International Emergency Management, LLC

**Overall**

	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,762,960,499.04
<b>Total Budget</b>	\$0.00	\$1,762,960,499.04
<b>Total Obligated</b>	\$555,788,577.92	\$1,825,792,823.01
<b>Total Funds Drawdown</b>	\$0.00	\$18,964,950.12
<b>Program Funds Drawdown</b>	\$0.00	\$18,964,950.12
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$571,594,130.90	\$1,681,080,247.10
ICF International Emergency Management, LLC	\$571,594,130.90	\$1,681,080,247.10
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

See Road Home-LMI (HAOO) Activity Description.

**Location Description:**

See Road Home-LMI (HAOO) Location Description.

**Activity Progress Narrative:**

On June 25, the Louisiana Recovery Authority (LRA) board passed a resolution increasing the amount of total Road Home budget by moving \$3 million from the infrastructure programs. For the entire Road Home program during this quarter 24,226 appointments were held, representing approximately 41.6% of the total appointments held (181,927). 45,475 applications were received. This is 24.6% of total applications received and recorded (184,653). 48,172 closings were held. This is approximately 82.7% of the total closing held (58,217) with each resulting in a disbursement amount greater than \$0. Under the first appropriation specifically, approximately \$560,699,813.39 has been dispersed to low to moderate income individuals in approximately 7,850 closings and approximately \$358,960,695.25 has been dispersed to elderly homeowners in approximately 4,339 closings.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	95/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	14518	32490/0

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/55500	0
# Owner Households	0	0	0	0/0	0/0	0/55500	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
HMGP	\$515,808,367.00
Total Other Funding Sources	\$0.00

---



**Grantee Activity Number:** Small Loan - Admin (ESLG)  
**Activity Title:** Admin for Loan & Grant Programs

**Activity Category:**

Administration

**Project Number:**

0030

**Projected Start Date:**

02/09/2007

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

06/30/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Department of Economic Development

**Overall**

	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$11,665,367.98
<b>Total Budget</b>	\$0.00	\$11,665,367.98
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$3,597.99	\$4,526,730.31
AT&T Computer Sciences Corporation	\$0.00	\$0.00
AT&T Mobility II LLC DBA AT&T Mobility	\$0.00	\$0.00
EAN Holdings, LLC DBA Enterprise Rent A Car	\$0.00	\$0.00
East Skelly LLC	\$0.00	\$0.00
Louisiana Department of Economic Development	\$3,597.99	\$4,526,730.31
Office of Computing Services	\$0.00	\$0.00
Verizon Wireless Services LLC	\$0.00	\$0.00
Voyager Fleet Systems Inc.	\$0.00	\$0.00
Zinsel Glass and Mirror LLC DBA Capital Glass and Mirror,	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

Administrative costs incurred by Louisiana Economic Development related to the Small Firm Loan and Grant Program.



## Accomplishments Performance Measures

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** Small Loan - LMI (ESLG)

**Activity Title:** Small Loan (ESLG)

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

0030

**Projected Start Date:**

02/09/2007

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

06/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Department of Economic Development

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$88,024,762.22
<b>Total Budget</b>	\$0.00	\$88,024,762.22
<b>Total Obligated</b>	\$0.00	\$65,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$10,544.00	\$50,641,313.00
Louisiana Department of Economic Development	\$10,544.00	\$50,641,313.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Small Firm Recovery Loan and Grant Program is proposed as a program to target assistance to small firms that are deemed to have a chance to survive, contribute to the economy, and maintain and create jobs. Funds would support low-cost loans on flexible terms, small grants to reimburse for tangible losses, and technical assistance to support the firms receiving the financial support, some of which may not qualify for or have received bank and/or Small Business Administration (SBA) loans. Firms assisted would be those expected to survive and pay back the funds if given an opportunity for a loan. Firms will be asked to provide a plan showing how they would use the loans, grants, and technical assistance to survive and move ahead. Louisiana plans to implement a program that is similar to that developed and used in New York after the terrorist attacks on 9/11/2001. Through a Request for Proposals (RFP), Louisiana will seek proposals from nonprofits and community development financial institutions that would be used as intermediaries to provide working capital loans on flexible terms and small grants to reimburse for tangible losses to small firms, including nonprofits, and technical assistance services to companies receiving loans and grants. Results after 9/11 showed that technical assistance linked to the loans and grants was found to be important for the success of the small firms and subsequent repayment of the loans. Among other things, potential contractors seeking to offer assistance to small firms through this program will define in their RFP response information about the amount of funding to be dedicated to the loan category, grant category, or for technical assistance. Firms to be assisted would be those located in the parishes in southeast and southwest Louisiana most affected by hurricanes Katrina and Rita, including but not limited to those with substantial infrastructure damage. This program is planned to close 140 loans, award 2,400 grants, and create or retain 2,400 jobs.

**Location Description:**

Disaster affected parishes.

**Activity Progress Narrative:**



The Solicitation for Grant Application (SGA) process was initiated in October of 2006 and closed December 1, 2006. Just prior to the SGA due date, the State decided to change the parameters of the program and augment it with additional funds beyond the \$38,000,000 allocated in Amendment 2. Additional money was transferred to the program in Amendment 8, approved on February 9, 2007. Over 5,500 applications for this funding were received in March 2007, and 3,423 grants were awarded to small firms. The total amount of funding approved was \$30,856,618 in amounts of up to \$20,000. Collaboration between the OCD-DRU, Small Business Administration (SBA), and Louisiana Economic Development (LED) continued in May to ensure non-duplication of benefits to business grantees. This monitoring continues in weekly telephone conferences to ensure that financial responsibility and proper reimbursement processes are in place. Pre-monitoring reviews were conducted for all sub-recipients/lenders by the OCD-DRU staff. The reviews are to identify any problems with grantee files and to provide training on documenting low to moderate-income (LMI) beneficiaries. The appeals process for the first round of grants was set in place by LED and appeals are still being reviewed by LED's appointed board. In September, 35 grants were approved through the LED appeals process. Letters were sent out to recipients to notify them of the awards. Approximately 750 second disbursements for the grant program were processed for payment during September, which indicated that the grantee submitted the second disbursement application, receipts as proof of expenditures toward business operations, and LMI information. In August, LED and OCD-DRU staff closed reviews on 652 grant files, and in September, a plan was executed by OCD-DRU to review approximately 2,000 additional files and conduct on-site businesses views based on the lender's error rate in files reviewed. In September, 28 businesses received \$869,180 in loans for a total of 3,787 businesses assisted with \$91,027,477 in loans and grants. OCD-DRU continues to provide training on CDBG regulations to LED and their sub-recipients. In September, the training focused on loan underwriting, the purpose of which was to commence review of loan files to ensure that minimum underwriting guidelines have been established and followed by LED and their sub-recipients. Weekly meetings with LED, DOA, LLA, LRA, and OCD-DRU continue. The focus is to resolve issues or potential problems.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0
# of Businesses	1	2764/0

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0
# of Permanent Jobs Retained	0	0	0	0/0	181/0	3644/0	4.97

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	3810/0	3810/0	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** Small Loan - UN (ESLG)

**Activity Title:** Small Loan - UN (ESLG)

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

0030

**Projected Start Date:**

02/09/2007

**Benefit Type:**

Direct ( Person )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

06/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Department of Economic Development

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$66,073,841.80
<b>Total Budget</b>	\$0.00	\$66,073,841.80
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$50,000.00	\$25,530,771.00
Louisiana Department of Economic Development	\$50,000.00	\$25,530,771.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Small Firm Recovery Loan and Grant Program is proposed as a program to target assistance to small firms that are deemed to have a chance to survive, contribute to the economy, and maintain and create jobs. Funds would support low-cost loans on flexible terms, small grants to reimburse for tangible losses, and technical assistance to support the firms receiving the financial support, some of which may not qualify for or have received bank and/or Small Business Administration (SBA) loans. Firms assisted would be those expected to survive and pay back the funds if given an opportunity for a loan. Firms will be asked to provide a plan showing how they would use the loans, grants, and technical assistance to survive and move ahead. Louisiana plans to implement a program that is similar to that developed and used in New York after the terrorist attacks on 9/11/2001. Through a Request for Proposals (RFP), Louisiana will seek proposals from nonprofits and community development financial institutions that would be used as intermediaries to provide working capital loans on flexible terms and small grants to reimburse for tangible losses to small firms, including nonprofits, and technical assistance services to companies receiving loans and grants. Results after 9/11 showed that technical assistance linked to the loans and grants was found to be important for the success of the small firms and subsequent repayment of the loans. Among other things, potential contractors seeking to offer assistance to small firms through this program will define in their RFP response information about the amount of funding to be dedicated to the loan category, grant category, or for technical assistance. Firms to be assisted would be those located in the parishes in southeast and southwest Louisiana most affected by hurricanes Katrina and Rita, including but not limited to those with substantial infrastructure damage. This program is planned to close 140 loans, award 2,400 grants, and create or retain 2,400 jobs.

**Location Description:**

Disaster affected parishes.

**Activity Progress Narrative:**



See narrative for Small Loan - LMI (ESLG)

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		0/0	
# of Businesses	3		924/0	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	5377/0	0.00
# of Permanent Jobs Retained	0	0	9	0/0	0/0	6117/0	0.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	4556/0	0.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** Small Rental (HSRP)

**Activity Title:** Small Rental (HSRP)

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

0003

**Projected Start Date:**

05/30/2006

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing for Renters

**Projected End Date:**

05/29/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

ICF International Emergency Management, LLC

**Overall**

	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$232,300,000.00
<b>Total Budget</b>	\$0.00	\$232,300,000.00
<b>Total Obligated</b>	\$0.00	\$128,520,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$5,872,784.26	\$15,372,226.71
ACS State and Local Solutions	\$0.00	\$0.00
AT&T Computer Sciences Corporation	\$0.00	\$0.00
AT&T Global Network Services LLC AT&T Corp.	\$0.00	\$0.00
AT&T Mobility II LLC DBA AT&T Mobility	\$0.00	\$0.00
Atlassian Pty Ltd.	\$0.00	\$0.00
Atmosphere Movers Inc.	\$0.00	\$0.00
Beau Box Property Management LLC	\$0.00	\$0.00
Blue Streak Technologies LLC	\$0.00	\$0.00
CGI Technologies and Solutions	\$0.00	\$0.00
Dell Marketing LP State & Local Governments	\$0.00	\$0.00
Environ International Corp.	\$0.00	\$0.00
Federal Express Corp.	\$0.00	\$0.00
FGS Building Venture LLC	\$0.00	\$0.00
First American Title Insurance Company of Louisiana	\$0.00	\$0.00
Housing & Development Services, Inc.	\$0.00	\$0.00
ICF International Emergency Management, LLC	\$5,872,784.26	\$15,372,226.71
JAT Bureau of Protective Services & Management Inc.	\$0.00	\$0.00
Louisiana Office of Telecommunications Management	\$0.00	\$0.00
Office Furniture World Inc.	\$0.00	\$0.00
Office of Community Development (OCD), Disaster Recovery	\$0.00	\$0.00



Office of Computing Services	\$0.00	\$0.00
River Parish Security	\$0.00	\$0.00
Shaw Environmental, Inc.	\$0.00	\$0.00
SHI International Inc.	\$0.00	\$0.00
Shred It Dallas-New Orleans	\$0.00	\$0.00
Specialty Sales & Service Inc. DBA Absolute Document	\$0.00	\$0.00
Venya Solutions Inc.	\$0.00	\$0.00
Voyager Fleet Systems Inc.	\$0.00	\$0.00
Worley Catastrophe Response	\$0.00	\$0.00
Xerox Corp.	\$0.00	\$0.00
<b>Match Contributed</b>	<b>\$0.00</b>	<b>\$0.00</b>

### Activity Description:

Before the disaster, a large portion of very low income working families resided in single-family homes, and small, multi-family buildings that were owned and operated by small-scale landlords. Many of these properties were underinsured or uninsured, and no longer available for occupancy. The state proposes to provide up to \$869,000,000 in financial assistance to small rental property owners so that they effectively might return an estimated 18,000 affordable and ready-to-be-occupied units to the rental housing market.

A portion of the funds (\$40 million) is set aside as a pilot program to assist in the creation of homeownership opportunities for renters and will be administered by the Louisiana Housing Finance Agency. The primary purposes of this incentive program is to enable small-scale rental properties to return to the market while limiting the amount of debt (and therefore debt service) required for the properties, so that the owners will be able to charge affordable rents. The program will, on a competitive basis, offer incentives in the form of forgivable loans to qualified owners who agree to offer apartments to be occupied by lower income households at affordable rents.. Subsidies will be provided on a sliding scale, and the minimum subsidy will be provided for units made available at affordable market rents to households with incomes at or below 80% of median. The maximum amount of subsidy will go to units affordable to families with incomes at or below 50% of AMI. In addition to funding incentives for providing affordable units in small rental properties, the program will, where practical, make funds available to improve building design and make properties less susceptible to damage from natural events. In general, higher per unit amounts will be available to property owners who agree to offer lower rents to reflect the lower amount of rental income the properties will receive. The assistance will be offered as deferred payment loans at zero percent interest, due only upon resale of the property or failure to comply with the agreed-upon restrictions on rents and household incomes. The program will, on a competitive basis, provide zero interest gap financing to restore units that are rented at affordable rates.

Higher funding amounts, up to \$100,000 per unit are available to qualified landlords who agree to offer lower rents, with the maximum amount of subsidy going for larger rental units where rents are for families with incomes at or below 50% area median income. This program is planned to create 18,000 units - 8,100 Low and 5,400 Moderate income; 13,500 affordable units - 8,100 Low and 5,400 Moderate income; 1,500 assisted units occupied by the low income elderly; 600 units subsidized with project based rental assistance; 4,500 lead safe units; and 1,500 units which meet Sec. 504 accessibility standards.

### Location Description:

Disaster affected parishes.

### Activity Progress Narrative:

The Small Rental Property Program design was approved by LRA and OCD-DRU on December 28, 2006; the final scoring design was approved on January 5, 2007. The Small Rental application was approved by the LRA late in January, 2007. ICF International, which is administering the program, began accepting applications for the first of multiple competitive rounds on January 29, 2007, and continued receiving them through March 15, 2007, for the general pool, and through March 22, 2007 for the non-profit pool.

The end of July marked the deadline for applicants to return their conditional award packages for Round 1 and the application deadline for Round 2. The total number of applications received was 6,734. Of all the applications received, 5,338 met basic eligibility requirements and were admitted to the Round 1 competition. The other 1,396 either were deferred or denied with the opportunity to re-apply and compete again in the next funding round. The total number of conditional award packages from Round 1 was 2,294. Of the award packages, 2,273 have been reviewed for completeness. Of this total, 941 were complete packages, meaning no information was missing. There were 462 withdrawn packages.



During Round 1, \$202,029,100 in federal funds was awarded to 2,693 applications, with an average award of \$75,020 per project. The 2,645 eligible, but unfunded applicants may apply in Round 2. There have been 40 appeals and 38 have had determinations completed and resolved.

Of the 2,693 awarded applications, 237 were owner-occupants of three- and four-unit properties. Non-profit organizations comprised 80 of the awarded applications. There were 2,376 awards made to applicants from a “general pool” of small owners of rental properties. For Round 1 awardees, 933 titles and 2,419 environmental reviews have been ordered. There were 12,050 received applications (4,454 hard copy; 6,696 online) at the close of Round 2. The state awarded nearly \$375,000,000 in federal funds to 5,032 applications in Round 2. An average award was approximately \$75,000. The awards will help restore more than 9,000 rental units in the eligible parishes. Of those, more than 8,000 units will be rented at affordable rates for low- to moderate-income working families. The other units will be home to owner-occupants (who live on the same property as their rental units) and market-rate tenants in mixed-income buildings. Interviews have been scheduled with existing tenants regarding the Uniform Relocation Act assistance program.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2894
# of Singlefamily Units	0	0/2894

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/2572	0/2894	0
# Renter Households	0	0	0	0/0	0/2572	0/2894	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** Small TA - LMI (ETAS)

**Activity Title:** Small TA - LMI (ETAS)

**Activity Category:**

Public services

**Activity Status:**

Under Way

**Project Number:**

0030

**Project Title:**

Economic Development

**Projected Start Date:**

09/15/2006

**Projected End Date:**

06/30/2010

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Louisiana Department of Economic Development

**Overall**

	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,579,247.01
<b>Total Budget</b>	\$0.00	\$3,579,247.01
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Firms to be assisted would be those located in the parishes in southeast and southwest Louisiana most affected by Katrina and Rita, including but not limited to those with substantial infrastructure damage. Because of the impacts of the storms, many firms need assistance in dealing with changed circumstances. Small firms in niche sectors such as fisheries, tourism, or the cultural economy may require unique assistance that can be provided by nonprofits with a proven track record within that sector. Through this program, technical assistance will be provided in areas such as business management, strategic planning, accounting, insurance, marketing, and legal. Similar to a technical assistance program created in New York after 9/11/2001, Louisiana will seek proposals from intermediaries, which would provide some form of technical assistance. The technical assistance may be provided to existing small firms, to entrepreneurs/persons seeking to start a new business to locate within and take advantage of opportunities in the most affected parishes, and/or provided in other ways that help address the unique needs for local/regional business recovery. The contracting agency will retain the right to select all or some of the applicants, reject any or all proposals, select all or fewer than all responding to the RFP as part of a consortia or partnership, allocate funds in any amount depending on the number and quality of the proposals, and negotiate any part(s) of any proposal. Respondent organizations will be encouraged to develop partnerships with other groups to provide a team that might serve a specific geographic area or specific type of company or industry.

**Location Description:**

Disaster affected parishes.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Businesses	0		0/0	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** Small TA - UN (ETAS)

**Activity Title:** Small TA - UN (ETAS)

**Activity Category:**

Public services

**Activity Status:**

Under Way

**Project Number:**

0030

**Project Title:**

Economic Development

**Projected Start Date:**

09/15/2006

**Projected End Date:**

06/30/2010

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Louisiana Department of Economic Development

**Overall**

	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,260,386.94
<b>Total Budget</b>	\$0.00	\$6,260,386.94
<b>Total Obligated</b>	\$0.00	\$9,500,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Louisiana Department of Economic Development	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Firms to be assisted would be those located in the parishes in southeast and southwest Louisiana most affected by Katrina and Rita, including but not limited to those with substantial infrastructure damage. Because of the impacts of the storms, many firms need assistance in dealing with changed circumstances. Small firms in niche sectors such as fisheries, tourism, or the cultural economy may require unique assistance that can be provided by nonprofits with a proven track record within that sector. Through this program, technical assistance will be provided in areas such as business management, strategic planning, accounting, insurance, marketing, and legal. Similar to a technical assistance program created in New York after 9/11/2001, Louisiana will seek proposals from intermediaries, which would provide some form of technical assistance. The technical assistance may be provided to existing small firms, to entrepreneurs/persons seeking to start a new business to locate within and take advantage of opportunities in the most affected parishes, and/or provided in other ways that help address the unique needs for local/regional business recovery. The contracting agency will retain the right to select all or some of the applicants, reject any or all proposals, select all or fewer than all responding to the RFP as part of a consortia or partnership, allocate funds in any amount depending on the number and quality of the proposals, and negotiate any part(s) of any proposal. Respondent organizations will be encouraged to develop partnerships with other groups to provide a team that might serve a specific geographic area or specific type of company or industry.

**Location Description:**

Disaster affected parishes.

**Activity Progress Narrative:**

The Solicitation for Grant Application (SGA) process commenced in October, 2006. In January of 2007, a review board was initiated. In February, 19 sub-recipients were selected with whom LED met in March to go over program content and process. In April, LED established a contract template through collaboration with OCD-DRU. In May, a kick-off meeting was held for the program sub-recipients. The agenda consisted of training on LED's Sage software system and program training by the OCD-



DRU staff. Contracts with sub-recipients are still being negotiated with LED at this time. Training on CDBG regulations was provided to LED and their sub-recipients by OCD-DRU during August. The purpose was on compliance of HUD requirements. OCD-DRU continues to provide technical assistance and oversight to the LED program manager regarding reporting, regulations, performance measures, and other issues.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		0/0	
# of Businesses	44		44/500	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	65	0/0	0/0	65/0	0.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** State Bldng - LMI (ISTB)

**Activity Title:** State Bldng - LMI (ISTB)

**Activity Category:**

Construction of buildings for the general conduct of government

**Project Number:**

0021

**Projected Start Date:**

09/30/2006

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Infrastructure - Long Term Community Recovery

**Projected End Date:**

10/01/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

State Building Infrastructure Program This program provides the 10% match required for the FEMA Public Assistance projects to restore critical state infrastructure damaged by the storms. Eligible applicants include all FEMA PA projects that require match. The State will provide this match via a "global match" procedure in which certain projects will be funded in their entirety with CDBG funds while the majority of the projects will be funded entirely with FEMA PA dollars. Since this project is in planning, the projected performance figures are not available at this time.

**Location Description:**

Projects are located throughout the Gulf Coast area in parishes that are classified as FEMA PA parishes.

**Activity Progress Narrative:**

Due to the passage of the match waiver legislation, the "match" portion of this program is no longer necessary and the necessary amendment to Action Plan One will be submitted to reallocate those funds for other purposes. During the regular session of 2007, the Louisiana Legislature passed and the Governor signed an appropriations bill that provides funding for the "FEMA-ineligible" portion of this program. On June 25, the LRA board passed a resolution effectively removing funding from this program. As such, an amendment to Action Plan One will be completed and processed to eliminate funding for this program. The \$9,395,767 already expended for match of FEMA PA was returned to the program by Facility Planning and Control.

**Accomplishments Performance Measures**

**This Report Period  
Total**

**Cumulative Actual Total / Expected  
Total**



# of buildings (non-residential)

0

0/0

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
FEMA Public Assistance	\$0.00
Total Other Funding Sources	\$0.00

---



**Grantee Activity Number:** Support HSG (HSHO)

**Activity Title:** Support HSG (HSHO)

**Activity Category:**

Public services

**Project Number:**

0040

**Projected Start Date:**

05/30/2006

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Public Services

**Projected End Date:**

12/30/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Department of Health and Hospitals

**Overall**

	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$46,750,000.00
<b>Total Budget</b>	\$0.00	\$46,750,000.00
<b>Total Obligated</b>	\$46,750,000.00	\$46,750,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

HUD approved the release of funds for the Supportive Housing Services program; outlined in Action Plan One, Amendment 1; on May 30, 2006, to offer grants for Permanent Supportive Housing (PSH) which are designed to provide flexible, community-based supportive services for special needs households linked to affordable rental housing units in community-integrated, non-institutional settings. The Louisiana Department of Health and Hospitals (DHH) will serve as the lead agency for funding, administration, and monitoring of CDBG funds for the Grants. Grants will also be made to sub-recipient Local Lead Agencies designated by DHH and by the Louisiana Department of Social Services (DSS). The Local Lead Agencies will conduct outreach to identify individuals eligible for PSH, develop and maintain waiting lists, enter into agreements with providers of PSH units, pre-screen, prioritize and refer eligible individuals for PSH, and provide the necessary services. This program is planned to assist 3,000 low income people by providing them with new access to a service.

**Location Description:**

Disaster Affected Parishes.

**Activity Progress Narrative:**

An interagency agreement with the Department of Health and Hospitals (DHH) was executed in July. DHH will enter into sub-recipient agreements with the designated local lead agencies thereafter. Contracts between the providers of Permanent Supportive Housing (PSH) units and the local lead agencies will be entered into as the units are placed in service and have a PSH qualified tenant. CDBG training was conducted by ICF International for local lead agencies and DHH on July 13, 2007. DHH continues to meet with the local lead agencies on program compliance issues and negotiation of the cooperative endeavor agreements. The PSH set aside agreement was finalized for use when PSH units come on line.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/0

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/3000	0/0	0/3000	0
# of Persons	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** Tourism (ECRT)

**Activity Title:** Tourism (ECRT)

**Activity Category:**

Tourism (Louisiana and Mississippi only)

**Project Number:**

0030

**Projected Start Date:**

09/15/2006

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

06/13/2008

**Completed Activity Actual End Date:**

**Responsible Organization:**

OCD and Louisiana Department of Culture, Recreation and

**Overall**

	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$28,500,000.00
<b>Total Budget</b>	\$0.00	\$28,500,000.00
<b>Total Obligated</b>	\$0.00	\$28,500,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$3,909,087.88	\$9,356,917.32
Louisiana Department of Culture, Recreation and Tourism	\$3,909,087.88	\$9,356,917.32
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

In 2004, the State of Louisiana hosted 24.6 million visitors, of which 76 percent were from outside of the State. Those 24.6 million visitors spent \$9.9 billion in the State and contributed \$600 million in state and local tax revenues (Source: Travel Industry Association of America). Out-of-state tourists come to Louisiana as a result of marketing and promotion of Louisiana's many cultural and natural assets, family recreation destinations, and various special events Louisiana hosts each year. South Louisiana is the largest draw for the State's tourism and convention business. Prior to the storms, tourism was the second largest industry in the State in terms of employment (Louisiana Office of Tourism), and the cultural economy was the fastest growing industry in the State (Source: Louisiana: Where Culture Means Business, Mt. Auburn Associates, July 31, 2005). The tourism and cultural industries combined sustained 260,000 jobs for Louisiana residents. This funding will be allocated to local tourism agencies and bureaus to promote recovery tourism in their areas. Activities to be funded include advertising and event promotions.

**Location Description:**

Disaster affected parishes.

**Activity Progress Narrative:**

The program has awarded \$28,500,000 to 17 tourism agencies throughout the disaster-affected parishes. The interagency agreement with the Department of Culture, Recreation, & Tourism (DCR&T) is complete, and all the sub-recipient agreements have been signed. A funds distribution process was established between DCR&T and OCD-DRU for creating internal controls to insure a reasonable turn-around in DCR&T's requests for payments. OCD-DRU staff has made pre-monitoring visits to the New Orleans area and one pre-monitoring visit to the Lafayette area. In June of 2007, the OCD-DRU staff continued the pre-monitoring visits. In the third quarter of 2007, there were 245 ads created (50% of total - 489), 4,535 print ads run by the sub-recipients (96% of total - 4,746), 583 television ads run (58% of total - 1,000), 302 radio spots (96% of total - 316), 47 billboards ads placed (50% of total - 94), 43 internet ads (43% of total - 99), 2 FAM tours (25% of total - 8) and 2 sales missions



(5% of total ; 44). Since the end of the second quarter, the DCR&T has conducted seven on-site monitoring visits. In the third quarter, Washington Parish Tourism Commission tracked visitor inquiries by their 800 number and reported 91 inquires versus 86 in the previous quarter for a total of 177. Third quarter activity accounted for 51% of the total activity for this year. The Vermillion Parish Tourism Commission received 497 more inquires (call ins, walk ins, mail, e-mails and website information) over the same period last year. St. Bernard Parish indicated 6,177 people attended St. Bernard State Parks in the third quarter of 2007 and 14,635 people attended Chalmette National Park. New Orleans Tourism Marketing Corp. indicated a website usage increase of 76% and an increase of 463,295 visits over last year. Southwest Louisiana Convention and Visitor Bureau received 627,500 ad inquires by the end of the third quarter versus 273,240 for all of 2005. Lafourche Parish Tourist had 23,500 advertising inquires by the end of September 2007 as compared to 24,346 for all of 2005. Jefferson Convention & Visitor Bureau has planned a new festival called the - Laketown Festival - to be marketed locally and regionally to be held in the fourth quarter. New Orleans Metro Convention & Visitor Bureau had 68,856,530 clicks or impressions from internet ads this quarter.

## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Total People reached through	0		0/0	
# of Posted Advertisements for	0		0/0	
# of Distributed Materials	0		0/0	
Total Visitor Spending	0		0/0	
Number of new visitors attracted	0		0/0	
# of events held	0		0/0	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/6000	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** Workforce (ERWT)

**Activity Title:** Workforce (ERWT)

**Activity Category:**

Public services

**Activity Status:**

Under Way

**Project Number:**

0030

**Project Title:**

Economic Development

**Projected Start Date:**

09/15/2006

**Projected End Date:**

12/31/2011

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Louisiana Workforce Commission

**Overall**

	<b>Jul 1 thru Sep 30, 2007</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$37,053,635.00
<b>Total Budget</b>	\$0.00	\$37,053,635.00
<b>Total Obligated</b>	\$0.00	\$38,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,650,332.48	\$1,650,332.48
Louisiana Workforce Commission	\$1,650,332.48	\$1,650,332.48
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Hurricanes Katrina and Rita dealt a devastating blow to the economic engine in South Louisiana. Approximately 360,000 Louisiana citizens are estimated to have been displaced outside of the State (LRA analysis of population estimates). Some 1.3 Million FEMA applicants were scattered across 50 states by Hurricane Katrina alone (FEMA). It is reported that approximately 18,000 businesses were severely damaged or destroyed, and 220,000 jobs are estimated to have been lost due to the hurricanes (BLS). The loss of jobs from the hurricanes impacted every sector from healthcare and construction to retail and tourism. The Recovery Workforce Training Program (RWTP) will address the loss of jobs and the re-employment of our workforce as a top priority in the recovery of the impacted areas and the long-term recovery of the State's overall economy. The program is centered on three inter-related factors critical to the recovery of Louisiana's economy: the return of the displaced workforce; the retention of the existing workforce; and a concerted effort to increase skills development for new jobs in sectors related to the immediate and long-term recovery and rebuilding efforts and the future of our economy. This program is planned to train 9,526 people total to be productive members of the workforce. 4,858 will be in the moderate income range.

**Location Description:**

**Activity Progress Narrative:**

The RFP issued on October 4, 2006 required proposals to be turned in to the Workforce Commission (WC) on or before November 28, 2006. The WC created an evaluation team to review the submitted 48 proposals amounting to \$165,000,000. The final evaluation of the proposals was due to the WC by December 7 for final approval by December 14, 2006. Of the 48 proposals, submitted 19 were chosen to be funded. In March of 2007, an agreement between WC and OCD-DRU was signed and submitted to the Office of Contractual Review (OCR). The meeting between WC Acting Director and OCD-DRU staff resulted in the completion of a template for sub-recipient agreements. As of June, all completed agreements submitted by the WC in the previous month have passed contractual review, and all agreements are now with the OCD-DRU whose staff is in



the process of creating a system of tracking and utilizing the information contained in the agreements to help with future monitoring efforts. One of the sub-recipients named Pelican Chapter Associated Builder & Contractors completed a construction industry training program in August. It has placed 75% of the trainees participating in their program for the first round. They are actively pursuing placement of the remainder of trainees, and they are preparing to establish their next round of training to ensure accomplishment of their projected goals. # of participants entering training: Mod - 529 # of participants completing training: Mod - 168 # of participants completing training and placed in employment: Mod - 99

## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Public Facilities	0		0/0	
# of Businesses	0		0/0	
# of Non-business Organizations	0		0/0	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	1
Monitoring Visits	0	0
Audit Visits	0	2
Technical Assistance Visits	0	0
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	1