

# Grantee: Louisiana

## Grant: B-18-DP-22-0001

### January 1, 2023 thru March 31, 2023 Performance

---

|   |   |   |
|---|---|---|
| <b>Grant Number:</b><br>B-18-DP-22-0001               | <b>Obligation Date:</b>                 | <b>Award Date:</b>                                    |
| <b>Grantee Name:</b><br>Louisiana                     | <b>Contract End Date:</b><br>09/16/2032 | <b>Review by HUD:</b><br>Submitted - Await for Review |
| <b>Grant Award Amount:</b><br>\$1,213,917,000.00      | <b>Grant Status:</b><br>Active          | <b>QPR Contact:</b><br>Amanda Clark                   |
| <b>LOCCS Authorized Amount:</b><br>\$1,213,917,000.00 | <b>Estimated PI/RL Funds:</b>           |   |
| <b>Total Budget:</b><br>\$1,213,917,000.00            |   |   |

## Disasters:

### Declaration Number

FEMA-4272-TX  
FEMA-4263-LA  
FEMA-4277-LA

## Narratives

### Mitigation Needs Assessment:

Beginning with Hurricane Katrina's landfall in August 2005, each of Louisiana's 64 parishes has been included in a federal major disaster declaration as a result of a named tropical event. Moreover, the Great Floods of 2016 - two rainfall events six months apart affected wide swaths of the state - causing severe flash and riverine floods. These floods led to major disaster declarations in 56 parishes. These events have left an indelible mark on Louisiana and have exposed new challenges within the state's approach to flood risk reduction.

Since Hurricanes Katrina and Rita, the state has adopted stricter building codes, newer flood maps in some areas, and has formed the Coastal Protection and Restoration Authority (CPRA), which relies on science and engineering to produce, implement, and regularly update the state's Coastal Master Plan. After Hurricane Isaac, with funds provided by HUD's National Disaster Resilience Competition, Louisiana created the Strategic Adaptations for Future Environments Program (LA SAFE) which became a model for engaging citizens in planning for the long-term resilience of their communities.

The Great Floods of 2016 exposed another challenge the state faces: the need to better manage riverine and flash flooding caused by extreme precipitation events. The state identified regional watershed-based flood risk management as a means to systematically address water management and avoid interventions that may unintentionally increase runoff or subsequent flooding on adjacent communities, upstream and downstream.

Soon after, the state began its investigation of this new approach. Per the Bipartisan Budget Act of 2018, Congress allocated \$1,213,917,000 CDBG-MIT funds to the State of Louisiana for the specific purpose of mitigation activities as specified in Public Law 115-123 and FR-6109-N-02.

As the next step in Louisiana's response to its increasingly complex flood risk profile, the state completed its investigation of watershed management and Governor John Bel Edwards charged state agencies with coordinating statewide floodplain management efforts through a watershed-based approach, referred to as the Louisiana Watershed Initiative or LWI.

Building on the efforts and methodologies of both the Coastal Master Plan and LA SAFE, the LWI takes a statewide approach to watershed-based floodplain management to reduce flood risk vulnerabilities through pre-disaster mapping, modeling, and watershed management planning - backed by large-scale investments in projects and programs that directly mitigate risks.

The LWI combines the Coastal Master Plan's focus on data, science and engineering with the community engagement lessons learned through LA SAFE to work across all sectors of government. The state commits to working in partnership with local communities statewide toward an integrated, watershed-based approach to floodplain management that combines physical, biological, ecological, socioeconomic, and policy-based solutions emanating from a comprehensive scientific understanding of the state's hydrologic processes.

**Most Impacted and Distressed Areas:** Combined, these disasters affected 56 of the state's 64 parishes, with 51 parishes declared eligible for FEMA IA. HUD has identified the 10 most impacted parishes from these two events as Acadia, Ascension, East Baton Rouge, Lafayette, Livingston, Ouachita, St. Tammany, Tangipahoa, Vermilion and Washington.

### Proposed Use of Funds:

#### Program Area No. 1: Local and Regional Watershed Projects and Programs

As local, regional and state governments and organizations work through the LWI toward regional, watershed-based coordination and as the LWI develops datasets and modeling tools to inform watershed management policy and project mitigation activities (see Program Areas 3 and 4 in this Section for more detail), the LWI will provide funding and assistance to local and regional organizations to implement identified projects and programs with demonstrable and quantifiable mitigation outcomes. These projects and programs may include, but are not limited to, direct physical improvements to the watershed, ecological and waterway restoration projects, code enforcement activities, floodplain/floodway easements, and strategic land acquisitions and other projects that demonstrably enhance the storage and ecosystem capacity of the land



and water systems within the state's respective watersheds.

**Program Area No. 2: State Projects and Programs**

Following the Great Floods of 2016, the state identified numerous projects and/or programs that are necessary for immediate implementation of a more comprehensive flood mitigation strategy. In these cases, the state - through the LWI - will award projects, as selected through a non-competitive process for immediate implementation. These projects and programs must align with the LWI's approach to comprehensive statewide and regional watershed management focused on four dimensions: (1) evidence-backed flood control projects, (2) innovative floodplain management, (3) public education and (4) changing development patterns. For activities that use Urgent Need Mitigation as their national objective, the state will demonstrate how projects will result in a measurable and verifiable reduction in the risk of loss of life and property.

**Program Area No. 3: Watershed Monitoring, Mapping and Modeling**

This program addresses the unmet mitigation need for watershed data and modeling, and will enable long-term flood resilience, more targeted flood control project selection and regional coordination along watershed boundaries. This program can also be anticipated to reduce the need for disaster response and enhance such response efforts when deployed, aid in the provision of critical lifelines and enable a demonstrable reduction in flood risk within HUD-MID and LA-MID parishes.

**Program Area No. 4: Watershed Policy, Planning and Local Capacity Assistance**

While different levels of capacity and integration exist in various agencies and regions of the state, these entities are not currently coordinated on a regional watershed basis and their activities and authorities are often circumscribed within the boundaries of a single parish or municipality. State and local agencies, communities, and stakeholders must collaborate, organize, and make decisions on a watershed basis in order to plan for and manage water and flood events effectively. Through this program, the state will partner with federal, state, local agencies and experts, as well as private industry, to complete an assessment of state, regional, and local programs, as well as to offer technical assistance, educational and capacity building support services to state agencies, local governments, non-profit organizations, planning and development organizations, chambers of commerce, and other public-serving agencies and organizations in order to encourage the alignment of effort across watersheds to promote the LWI's approach to watershed management. This technical assistance will also facilitate the establishment of coalitions among parishes and municipal governments - based on watersheds - to implement regional policies and projects funded through other programs within this grant. For activities that use Urgent Need Mitigation as their national objective, the state will require sub-grantees to demonstrate how their projects will result in a measurable and verifiable reduction in the risk of loss of life and property.

Many existing state, regional and local organizations have limited experience or capacity related to watershed-specific issues, such as floodplain policy development and implementation, or related to analyzing impacts of floodplain policies on local and regional economies, natural and built environments, and wildlife and fisheries. Under this program, the LWI will coordinate extensive public engagement, training, and research, and ultimately, will develop informed and collaborative policies and planning tools. This program area includes three specific elements: technical assistance, development of statewide and regional watershed management plans, and administration.

| <b>Overall</b>                                     | <b>This Report Period</b> | <b>To Date</b>   |
|--|---------------------------|------------------|
| <b>Total Projected Budget from All Sources</b>     | \$132,887,925.12          | \$753,347,158.40 |
| <b>Total Budget</b>                                | \$132,887,925.12          | \$753,347,158.40 |
| <b>Total Obligated</b>                             | \$73,890,800.00           | \$413,565,818.50 |
| <b>Total Funds Drawdown</b>                        | \$18,645,812.05           | \$62,384,880.71  |
| <b>Program Funds Drawdown</b>                      | \$18,645,812.05           | \$62,384,880.71  |
| <b>Program Income Drawdown</b>                     | \$0.00                    | \$0.00           |
| <b>Program Income Received</b>                     | \$0.00                    | \$0.00           |
| <b>Total Funds Expended</b>                        | \$18,645,812.05           | \$62,384,880.71  |
| <b>HUD Identified Most Impacted and Distressed</b> | \$4,309,387.42            | \$13,793,119.57  |
| <b>Other Funds</b>                                 | \$ 0.00                   | \$ 0.00          |
| Match Funds  | \$ 0.00                   | \$ 0.00          |
| Non-Match Funds                                    | \$ 0.00                   | \$ 0.00          |

**Funds Expended**

| <b>Overall</b>   | <b>This Period</b> | <b>To Date</b>  |
|--|--------------------|-----------------|
| Ascension Parish Government                            | \$ 0.00            | \$ 0.00         |
| City of Monroe   | \$ 0.00            | \$ 0.00         |
| City of Pineville                                      | \$ 0.00            | \$ 0.00         |
| City of Shreveport                                     | \$ 0.00            | \$ 0.00         |
| City of Slidell  | \$ 0.00            | \$ 0.00         |
| City of West Monroe                                    | \$ 0.00            | \$ 0.00         |
| City of Youngsville                                    | \$ 0.00            | \$ 0.00         |
| Coushatta Tribe of Louisiana                           | \$ 13,853.75       | \$ 60,255.00    |
| Division of Administration Facility Planning           | \$ 0.00            | \$ 2,596,637.31 |
| East Baton Rouge Parish                                | \$ 0.00            | \$ 0.00         |
| East Baton Rouge Parish MOHSEP                         | \$ 0.00            | \$ 0.00         |
| Assumption Parish                                      | \$ 0.00            | \$ 0.00         |
| East Baton Rouge Recreation and Park Commission (BREC) | \$ 0.00            | \$ 0.00         |



|  |                  |                  |
|--|------------------|------------------|
| Franklin Parish Police Jury                            | \$ 0.00          | \$ 0.00          |
| HESSMER VILLAGE OF                                     | \$ 0.00          | \$ 0.00          |
| Iberville Parish                                       | \$ 174,353.88    | \$ 174,353.88    |
| KINDER, TOWN OF  | \$ 0.00          | \$ 0.00          |
| Lafayette City Parish Consolidated Government          | \$ 0.00          | \$ 0.00          |
| Lafourche Parish Government                            | \$ 0.00          | \$ 465,745.00    |
| Livingston Parish Council                              | \$ 0.00          | \$ 0.00          |
| Livingston Parish Office of Homeland Security and      | \$ 0.00          | \$ 0.00          |
| Louisiana Department of Environmental Quality          | \$ 0.00          | \$ 0.00          |
| CITY OF OAKDALE  | \$ 0.00          | \$ 0.00          |
| Louisiana Department of Transportation and Development | \$ 0.00          | \$ 0.00          |
| Morehouse Parish Police Jury                           | \$ 0.00          | \$ 0.00          |
| Natchitoches Parish                                    | \$ 0.00          | \$ 0.00          |
| Office of Community Development (OCD), Disaster        | \$ 16,879,092.06 | \$ 55,852,876.78 |
| Ouachita Parish Police Jury                            | \$ 349,712.30    | \$ 349,712.30    |
| PONTCHARTRAIN LEVEE DISTRICT                           | \$ 176,571.10    | \$ 176,571.10    |
| Pan American Engineers Inc                             | \$ 8,475.00      | \$ 86,005.00     |
| Pontchartrain Levee District                           | \$ 0.00          | \$ 0.00          |
| Ramboll US Corporation                                 | \$ 0.00          | \$ 7,135.36      |
| St. Charles Parish                                     | \$ 0.00          | \$ 0.00          |
| COLUMBIA, TOWN OF                                      | \$ 0.00          | \$ 0.00          |
| St. James Parish                                       | \$ 0.00          | \$ 0.00          |
| St. Martin Parish                                      | \$ 0.00          | \$ 0.00          |
| St. Tammany Parish Government                          | \$ 0.00          | \$ 0.00          |
| TOWN OF DELHI  | \$ 0.00          | \$ 0.00          |
| Town of Ball   | \$ 135,162.50    | \$ 135,162.50    |
| Town of Church Point                                   | \$ 0.00          | \$ 0.00          |
| Town of Colfax   | \$ 0.00          | \$ 0.00          |
| Town of Farmerville                                    | \$ 0.00          | \$ 0.00          |
| Town of Haughton                                       | \$ 0.00          | \$ 0.00          |
| Town of Jonesville                                     | \$ 0.00          | \$ 0.00          |
| Cameron Parish Police Jury                             | \$ 0.00          | \$ 534,319.94    |
| Town of Mansura  | \$ 0.00          | \$ 0.00          |
| Town of Maringouin                                     | \$ 17,870.00     | \$ 82,300.00     |
| UPPER DELTA SOIL AND WATER CONSERVATION DISTRICT       | \$ 0.00          | \$ 0.00          |
| University Lakes LLC                                   | \$ 0.00          | \$ 0.00          |
| University Lakes, LLC                                  | \$ 890,721.46    | \$ 1,863,806.54  |
| VILLAGE OF HODGE                                       | \$ 0.00          | \$ 0.00          |
| Vermilion Parish Police Jury                           | \$ 0.00          | \$ 0.00          |
| West Feliciana Parish Police Jury                      | \$ 0.00          | \$ 0.00          |
| City of Alexandria                                     | \$ 0.00          | \$ 0.00          |
| City of Bunkie   | \$ 0.00          | \$ 0.00          |
| City of Covington                                      | \$ 0.00          | \$ 0.00          |
| City of Leesville                                      | \$ 0.00          | \$ 0.00          |

## Progress Toward Required Numeric Targets

| Requirement                         | Target           | Projected        | Actual          |
|-------------------------------------|------------------|------------------|-----------------|
| <b>Overall Benefit Percentage</b>   | 50.00%           | 26.12%           | .57%            |
| <b>Overall Benefit Amount</b>       | \$500,505,970.00 | \$141,142,754.56 | \$5,716,866.00  |
| <b>Limit on Public Services</b>     | \$182,087,550.00 | \$ .00           | \$ .00          |
| <b>Limit on Admin/Planning</b>      | \$242,783,400.00 | \$48,556,680.00  | \$2,559,298.73  |
| <b>Limit on Admin</b>               | \$60,695,850.00  | \$48,556,680.00  | \$2,559,298.73  |
| <b>Most Impacted and Distressed</b> | \$606,958,500.00 | \$316,112,018.98 | \$13,793,119.57 |



## Overall Progress Narrative:

### Administration Activity

Implementation of State Agency Operational Guidance (OGSA) continued this quarter with updates on the following recommendations:

- A1 – Develop a simple, accurate depiction of the role and responsibilities of state agencies in relation to flood risk management for use by agencies and stakeholders
  - Full drafts of LWI Staff Guide and LWI Users Guide completed and under review by agency staff. Once finalized determine appropriate distribution method
- A2 – Ensure parish and municipal applicants are aware of the limitations and constraints of funding sources and establish a project proposal review process that facilitates the coordination of funding sources pre-award
  - Solicitation of Information survey was drafted and the content refined with LWI agencies and regional coordinators.
  - Process and mechanism for implementation underdevelopment
  - Process for integration of the Solicitation of Project Information into the Round 2 Pre-application process ongoing
  - Development of Survey 123 tool in collaboration with CSRS
    - Round 2
- Development of joint approach for Round 2 pre-application and A2 Solicitation of Project Information
- Development of Pre-application for Round 2
- Drafting of scoring criteria for Round 2
- Review and feedback on draft Round 2 P&P and NOFA
- B2 - Aligning freeboard standards across state agency nonstructural mitigation programs
  - Freeboard standards are aligned across state agency nonstructural mitigation programs, freeboard memo developed in support of aligned standards
- B3 - Creating a common set of data to be collected for all state agency nonstructural program projects
  - In collaboration with state agency staffed work group, finalized common data list for buyout/acquisition projects and elevation projects
- C1 - Utilize the Nature-Based Solutions group within LWI to share information and resources among agencies and with stakeholders, and develop proactive mechanisms for conservation of existing floodplains and channels and the restoration of natural habitats
  - Final draft of NBS for Flood Risk Management: An Information Guide completed March 2022. Distributed to Regional Coordinators and posted on the LWI website as a resource
- D2 – First draft of turnkey uses and potential uses of H&H models and associated data under review by TDQ and Working Group

### Watershed Projects Grants Program: Local and Regional

- Round 1: East Slidell Ring Levee project has been cancelled due to non-compliance with Round 1 funding. Agreements have been finalized for 28 of the 28 Round 1 projects. City of Alexandria, Horseshoe Canal Hardening, awarded a construction contract last quarter. Coushatta Waste Water Treatment Plant and Ascension Parish Bonadona-Cataldo Drainage Pump will be issuing construction bids this quarter. Ouachita Parish Police Jury, Portable Pumps Parish Wide have clearance for purchasing pumps and should begin site clearance this quarter. Lafourche Parish, Emergency Backup Pumps have pumps purchased and have been pushed ack for delivery this quarter. Most are working on finalizing Plans and Specs or advertising their RFP's for A/E services.

### State Projects and Programs

- Large Area Buyouts Program: In 2023 Q1, OCD continued the development, outreach, application, and buyout phases of its CDBG-MIT Buyout activities. To date, 106 properties have been acquired across the seven parishes. This quarter, Greinwich Terrace closed on six properties, Denham Springs had seven closings, nine in Victoria Acres and the City of Scott had eight Program staff continues to review and process applications for all areas. Officials in City of West Monroe are currently reviewing the CEA for approval. Washington Parish is finalizing their buyout area and setting priority zones. While St. Tammany's program policies and procedures are under review by the state.
- Regional Retention, Detention and Natural Flood Plain Management Program: OCD has approved agreements with six State Projects and Programs applicants. LSU-A is substantially completed and awaiting closeout. LSU Lakes received the Authorization to Utilize Grant Funds this quarter and will begin construction soon. Three projects are in the design phase.

### Non-Federal Cost Share Assistance Program

- All potential applications have been submitted. Current grantees are providing information to finalize CEAs. While this is ongoing, OCD is coordinating with GOHSEP to ensure that all identified projects receive approval of all required deliverables in the FEMA HMGP program before moving forward in the cost share assistance program.

### Watershed Monitoring, Mapping and Modeling

In 2023 Q1, Watershed Monitoring, Mapping and Modeling activities under the MIT program, which are all planning activities, include:

- Statewide Modeling Program:
  - TO 1: LA DOTD held 3 Coordination Meetings between regional modeling consultants and TDQ, on 1/13/23, 2/10/23, and 3/10/23 to address questions on run times, wind forcing, design storm pilot, consequence modeling, deliverables, data transfers, and transition zone updates.
  - TO 2: LA DOTD has issued Task order 2 for all Regions.
  - TO 3: LA DOTD has issued Task Order 3 for all Regions.
  - General overall modeling updates.



- Regions ready in contracting:
- All 14 Task Orders have been issued Notice to Proceed
- Note: Task order period is 24 months, modeling portion of schedule is only 20 months. We should have all the models substantially complete by October 2023.
- All Survey Plans have been approved
- All Series I hydrologic model setups in Regions 2, 3 and 7 have been approved. TDQ review of the Series I hydrologic model setups for Regions 1, 4, 5, and 6 are ongoing
- Series I Hydraulic Models in regions 2, 3, 6, and 7 are underway

- River and Rain Gauge Enhancement Program:

The state continues to make progress as part the statewide River and Rain Gauge Enhancement program, which includes acquisition, installation and monitoring of rain and river gauges in those currently under-monitored and unmonitored areas, as well as the time and effort related to the operation, monitoring, collection and review of data from the gauges. To this end OCD entered into a \$15,419,380 CEA for six years with DEQ.

- Gauges Locations Reconned: 50
- Gauges Installations at Locations Reconned: 47
- Gauges Online: 47
- Precipitation Gauges Online: 46
- Gage Height Only Gages Online:20
- Gage Height and Stream Level Gages Online: 5
- Gage Height and Velocity Gages Online: 18
- Gage Height and Discharge Gages Online: 0
- Gage Height, Stream Level, and Velocity Gages Online: 2
- Gage Height, Velocity, and Discharge Gages Online: 2
- Gauges Fully Functional: Data is becoming approved for various gauges
- USGS Current Conditions For selected counties in Louisiana.
- Or a spatial map for the LWI gauges only

([https://maps.waterdata.usgs.gov/mapper/nwisquery.html?URL=https://waterdata.usgs.gov/la/nwis/current?type=LWI&group\\_key=basin\\_cd&format=sitfile\\_output&sitfile\\_output\\_format=xml&column\\_name=agency\\_cd&column\\_name=site\\_no&column\\_name=station\\_nm&column\\_name=site\\_tp\\_cd&column\\_name=dec\\_lat\\_va&column\\_name=dec\\_long\\_va&column\\_name=agency\\_use\\_cd](https://maps.waterdata.usgs.gov/mapper/nwisquery.html?URL=https://waterdata.usgs.gov/la/nwis/current?type=LWI&group_key=basin_cd&format=sitfile_output&sitfile_output_format=xml&column_name=agency_cd&column_name=site_no&column_name=station_nm&column_name=site_tp_cd&column_name=dec_lat_va&column_name=dec_long_va&column_name=agency_use_cd))

NOTE: For all activities in this QPR with no narratives, there were no expenditures in this quarter.

## Project Summary

| Project #, Project Title                             | This Report            | To Date                |                        |
|--|------------------------|------------------------|------------------------|
|  | Program Funds Drawdown | Project Funds Budgeted | Program Funds Drawdown |
| 3105, State Administration and Planning              | \$91,518.66            | \$48,556,680.00        | \$2,559,298.73         |
| 3106, Local and Regional Watershed Projects and      | \$690,952.43           | \$570,666,243.00       | \$1,267,528.68         |
| 3107, State Infrastructure and Housing               | \$5,490,270.86         | \$297,757,590.00       | \$22,668,366.63        |
| 3108, Non-Federal Cost Share Assistance              | \$0.00                 | \$111,988,107.00       | \$0.00                 |
| 3109, Watershed Monitoring, Mapping, and Modeling    | \$12,258,036.11        | \$145,670,040.00       | \$35,363,952.59        |
| 3110, Watershed Policy, Planning, and Local Capacity | \$115,033.99           | \$24,278,340.00        | \$525,734.08           |
| 3111, State Economic Development and Resilience      | \$0.00                 | \$15,000,000.00        | \$0.00                 |
| 9999, Restricted Balance                             | \$0.00                 | \$0.00                 | \$0.00                 |

## Activities

**Project # / 3105 / State Administration and Planning**



## Grantee Activity Number: 65MTAD1001

### Activity Title: State Administration

**Activity Type:**

Administration

**Project Number:**

3105

**Projected Start Date:**

09/16/2020

**Benefit Type:**

N/A

**National Objective:**

NA

**Activity Status:**

Under Way

**Project Title:**

State Administration and Planning

**Projected End Date:**

09/16/2032

**Completed Activity Actual End Date:****Responsible Organization:**

Office of Community Development (OCD), Disaster

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$48,556,680.00

**Total Budget**

\$0.00 \$48,556,680.00

**Total Obligated**

\$0.00 \$48,556,680.00

**Total Funds Drawdown**

\$91,518.66 \$2,559,298.73

**Program Funds Drawdown**

\$91,518.66 \$2,559,298.73

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$91,518.66 \$2,559,298.73

Office of Community Development (OCD), Disaster

\$91,518.66 \$2,559,298.73

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity funds the costs necessary for the general administration of the LWI, to include but not limited to the state's and subrecipients' time administering programs, compliance, and monitoring of the state's subrecipients, vendors, and other recipients of funding and other costs specified as eligible administrative expenses in 24 CFR 570.206

**Location Description:****Activity Progress Narrative:**

Expenditures this quarter were for state administrative expenses of the MIT grant.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / 3106 / Local and Regional Watershed Projects and Programs**



# Grantee Activity Number: 01MTR17701 - R1

## Activity Title: Church Point Detention and Flood Proofing

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
3106

**Projected Start Date:**  
09/17/2020

**Benefit Type:**  
Area ( Survey )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and

**Projected End Date:**  
03/01/2023

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Town of Church Point

| Overall  | Jan 1 thru Mar 31, 2023 | To Date        |
|--|-------------------------|----------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                  | \$2,937,196.00 |
| <b>Total Budget</b>                            | \$0.00                  | \$2,937,196.00 |
| <b>Total Obligated</b>                         | \$0.00                  | \$2,937,196.00 |
| <b>Total Funds Drawdown</b>                    | \$0.00                  | \$0.00         |
| <b>Program Funds Drawdown</b>                  | \$0.00                  | \$0.00         |
| <b>Program Income Drawdown</b>                 | \$0.00                  | \$0.00         |
| <b>Program Income Received</b>                 | \$0.00                  | \$0.00         |
| <b>Total Funds Expended</b>                    | \$0.00                  | \$0.00         |
| Town of Church Point                           | \$0.00                  | \$0.00         |
| <b>Most Impacted and Distressed Expended</b>   | \$0.00                  | \$0.00         |

### Activity Description:

This activity is for construction of flood storage areas and risk reduction improvements. "Place Data Used."

### Location Description:

Throughout Acadia Parish, LA.

### Activity Progress Narrative:

Changed performance measure from # of residents protected from future flooding to # cubic feet of stormwater storage added after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

### Accomplishments Performance Measures

### No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 02MTDS7701

### Activity Title: Nixon Addition Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:****Responsible Organization:**

KINDER, TOWN OF

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$3,578,800.00

**Total Budget**

\$3,578,800.00 \$3,578,800.00

**Total Obligated**

\$0.00 \$0.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

KINDER, TOWN OF

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

In the Town of Kinder, in Allen Parish, LA.

**Activity Progress Narrative:**

Added new activity, Nixon Addition Drainage Improvements, with a budget of \$3,578,800.00 and obligation of \$0.00.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 02MTDS7702

### Activity Title: Oak Park Drainage improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

CITY OF OAKDALE

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$10,354,715.00

**Total Budget**

\$10,354,715.00 \$10,354,715.00

**Total Obligated**

\$0.00 \$0.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

CITY OF OAKDALE

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

In the City of Oakdale, in Allen Parish, LA.

**Activity Progress Narrative:**

Added new activity, Oak Park Drainage improvements, with a budget of \$10,354,715.00 and obligation of \$0.00.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 02MTDS7703

### Activity Title: Fullers Park Drainage improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

CITY OF OAKDALE

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$6,996,945.00

**Total Budget**

\$6,996,945.00 \$6,996,945.00

**Total Obligated**

\$0.00 \$0.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

CITY OF OAKDALE

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

In the City of Oakdale, in Allen Parish, LA.

**Activity Progress Narrative:**

Added new activity, Fullers Park Drainage improvements, with a budget of \$6,996,945.00 and obligation of \$0.00.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 02MTR17701 - R1

### Activity Title: Coushatta Casino Resort Wastewater Treatment Plant Floodwall

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2023

**Completed Activity Actual End Date:****Responsible Organization:**

Coushatta Tribe of Louisiana

**Overall****Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2023** **To Date**

\$0.00 \$749,000.00

**Total Budget**

\$0.00 \$749,000.00

**Total Obligated**

\$0.00 \$749,000.00

**Total Funds Drawdown**

\$13,853.75 \$60,255.00

**Program Funds Drawdown**

\$13,853.75 \$60,255.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$13,853.75 \$60,255.00

Coushatta Tribe of Louisiana

\$13,853.75 \$60,255.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for construction of a floodwall around the perimeter of the wastewater treatment plant.

**Location Description:**

Panther Trail Drive, Kinder, LA 70648

**Activity Progress Narrative:**

Expenditures this quarter were for mitigation measures at the Coushatta Casino Resort Wastewater Treatment Plant. Changed performance measure from # of residents protected from future flooding to # of Elevated Structures after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

# Grantee Activity Number: 03MTR17701 - R1

## Activity Title: Bonadona-Cataldo Drainage Pump

### Activity Type:

MIT - Public Facilities and Improvements-Non Covered

### Project Number:

3106

### Projected Start Date:

09/17/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local and Regional Watershed Projects and

### Projected End Date:

10/31/2023

### Completed Activity Actual End Date:

### Responsible Organization:

Ascension Parish Government

### Overall

#### Total Projected Budget from All Sources

### Jan 1 thru Mar 31, 2023 To Date

\$0.00 \$1,250,000.00

#### Total Budget

\$0.00 \$1,250,000.00

#### Total Obligated

\$0.00 \$1,250,000.00

#### Total Funds Drawdown

\$0.00 \$0.00

#### Program Funds Drawdown

\$0.00 \$0.00

#### Program Income Drawdown

\$0.00 \$0.00

#### Program Income Received

\$0.00 \$0.00

#### Total Funds Expended

\$0.00 \$0.00

Ascension Parish Government

\$0.00 \$0.00

#### Most Impacted and Distressed Expended

\$0.00 \$0.00

### Activity Description:

This activity is for drainage improvements.

### Location Description:

Throughout Ascension Parish, LA.

### Activity Progress Narrative:

Changed performance measure from # of residents protected from future flooding to # of water control structures repaired/replaced after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

### Accomplishments Performance Measures

### No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 03MTR17702 - R1

## Activity Title: Bayou Lafourche Pump Project

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

09/01/2023

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ascension Parish Government

| Overall  | Jan 1 thru Mar 31, 2023 | To Date        |
|--|-------------------------|----------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                  | \$2,066,500.00 |
| <b>Total Budget</b>                            | \$0.00                  | \$2,066,500.00 |
| <b>Total Obligated</b>                         | \$0.00                  | \$2,066,500.00 |
| <b>Total Funds Drawdown</b>                    | \$0.00                  | \$0.00         |
| <b>Program Funds Drawdown</b>                  | \$0.00                  | \$0.00         |
| <b>Program Income Drawdown</b>                 | \$0.00                  | \$0.00         |
| <b>Program Income Received</b>                 | \$0.00                  | \$0.00         |
| <b>Total Funds Expended</b>                    | \$0.00                  | \$0.00         |
| Ascension Parish Government                    | \$0.00                  | \$0.00         |
| <b>Most Impacted and Distressed Expended</b>   | \$0.00                  | \$0.00         |

**Activity Description:**

This activity is for drainage improvements and construction of two pump stations.

**Location Description:**

LA Hwy 308, Donaldsonville, LA 70346

**Activity Progress Narrative:**

Changed performance measure from # of residents protected from future flooding to # of pump stations repaired/replaced after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure. On 3/13/2023, reduced performance measure number after receiving further clarification from program staff. Updated activity description based on new performance measure.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 04MTDS7701

### Activity Title: Cancienne Canal Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/30/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

Assumption Parish

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$4,297,262.50

**Total Budget**

\$0.00 \$4,297,262.50

**Total Obligated**

\$0.00 \$0.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

Assumption Parish

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for canal improvements.

**Location Description:**

Throughout Assumption Parish, LA.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 05MTDS7701

### Activity Title: Bunkie East Side Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:****Responsible Organization:**

City of Bunkie

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$3,665,050.00

**Total Budget**

\$3,665,050.00 \$3,665,050.00

**Total Obligated**

\$0.00 \$0.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

City of Bunkie

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

In the City of Bunkie, in Avoyelles Parish, LA.

**Activity Progress Narrative:**

Added new activity, Bunkie East Side Drainage Improvements, with a budget of \$3,665,050.00 and obligation of \$0.00.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 05MTDS7702

### Activity Title: West Side Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Bunkie

| Overall  | Jan 1 thru Mar 31, 2023 | To Date        |
|--|-------------------------|----------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                  | \$2,735,390.00 |
| <b>Total Budget</b>                            | \$2,735,390.00          | \$2,735,390.00 |
| <b>Total Obligated</b>                         | \$0.00                  | \$0.00         |
| <b>Total Funds Drawdown</b>                    | \$0.00                  | \$0.00         |
| <b>Program Funds Drawdown</b>                  | \$0.00                  | \$0.00         |
| <b>Program Income Drawdown</b>                 | \$0.00                  | \$0.00         |
| <b>Program Income Received</b>                 | \$0.00                  | \$0.00         |
| <b>Total Funds Expended</b>                    | \$0.00                  | \$0.00         |
| City of Bunkie                                 | \$0.00                  | \$0.00         |
| <b>Most Impacted and Distressed Expended</b>   | \$0.00                  | \$0.00         |

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

In the City of Bunkie, in Avoyelles Parish, LA.

**Activity Progress Narrative:**

Added new activity, West Side Drainage Improvements, with a budget of \$2,735,390.00 and obligation of \$0.00.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 05MTDS7703

### Activity Title: Hessmer East Side Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:****Responsible Organization:**

HESSMER VILLAGE OF

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00

\$2,252,965.00

**Total Budget**

\$2,252,965.00

\$2,252,965.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

HESSMER VILLAGE OF

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

In the Village of Hessmer, in Avoyelles Parish, LA.

**Activity Progress Narrative:**

Added new activity, Hessmer East Side Drainage Improvements, with a budget of \$2,252,965.00 and obligation of \$0.00.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 05MTR17701 - R1

## Activity Title: Bayou Lacombe

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

03/01/2025

**Completed Activity Actual End Date:****Responsible Organization:**

Town of Mansura

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$5,683,000.00

**Total Budget**

\$0.00 \$5,683,000.00

**Total Obligated**

\$0.00 \$5,683,000.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

Town of Mansura

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

Rabalais St., Mansura, LA 71350

**Activity Progress Narrative:**

Changed performance measure from # of residents protected from future flooding to # of linear feet of stream restored after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

# Grantee Activity Number: 08MTR17701 - R1

## Activity Title: Foxskin Bayou Drainage

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

11/01/2024

**Completed Activity Actual End Date:****Responsible Organization:**

Town of Haughton

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$2,274,656.00

**Total Budget**

\$0.00 \$2,274,656.00

**Total Obligated**

\$0.00 \$0.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

Town of Haughton

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

West Jackson St to Lincoln Ave, Haughton, LA 71037

**Activity Progress Narrative:**

Changed performance measure from # of residents protected from future flooding to # of Linear feet of Public Improvement after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

# Grantee Activity Number: 09MTR17701 - R1

## Activity Title: Ockley Basin Storage

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

01/15/2024

**Completed Activity Actual End Date:****Responsible Organization:**

City of Shreveport

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$5,358,784.00

**Total Budget**

\$0.00 \$5,358,784.00

**Total Obligated**

\$0.00 \$5,358,784.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

City of Shreveport

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for construction of flood storage areas.

**Location Description:**

Throughout Shreveport, LA.

**Activity Progress Narrative:**

Changed performance measure from # of residents protected from future flooding to # cubic feet of stormwater storage added after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



**Grantee Activity Number: 11MTDS7701**  
**Activity Title: Columbia Sherman Lake**

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

COLUMBIA, TOWN OF

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$5,981,495.00

**Total Budget**

\$0.00 \$5,981,495.00

**Total Obligated**

\$0.00 \$0.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

COLUMBIA, TOWN OF

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for the expansion of a flood storage area.

**Location Description:**

Throughout Caldwell Parish, LA.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 13MTDS7701

### Activity Title: Glenn Ditch Pumping Station

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

Town of Jonesville

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$1,965,102.75

**Total Budget**

\$1,965,102.75 \$1,965,102.75

**Total Obligated**

\$0.00 \$0.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

Town of Jonesville

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for flood storage and drainage improvements. Currently using temporary pumps. Will install two permanent pumps.

**Location Description:**

In the town of Jonesville, in Catahoula Parish, LA.

**Activity Progress Narrative:**

Added new activity, Glenn Ditch Pumping Station, with a budget of \$1,965,102.75 and obligation of \$0.00. Updated performance measures: Removed performance measure % increase in pumping capacity; added # of pump stations repaired/replaced-2. On 3/3/2023, updated activity description providing more detail which I thought I did on 2/27/2023.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 17MTDS7701

### Activity Title: Dawson Creek Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:****Responsible Organization:**

East Baton Rouge Parish MOHSEP

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$8,266,430.00

**Total Budget**

\$8,266,430.00 \$8,266,430.00

**Total Obligated**

\$0.00 \$0.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

East Baton Rouge Parish MOHSEP

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for channel improvements.

**Location Description:**

Throughout East Baton Rouge Parish, LA.

**Activity Progress Narrative:**

Added new activity, Dawson Creek Drainage Improvements, with a budget of \$8,266,430.00, a MID of \$8,266,430.00, and an obligation of \$0.00.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 17MTR17701 - R1

## Activity Title: Cypress Bayou Green Infrastructure

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

10/01/2023

**Completed Activity Actual End Date:**

**Responsible Organization:**

East Baton Rouge Recreation and Park Commission

| Overall   | Jan 1 thru Mar 31, 2023 | To Date        |
|---|-------------------------|----------------|
| <b>Total Projected Budget from All Sources</b>  | \$0.00                  | \$4,689,805.00 |
| <b>Total Budget</b>                             | \$0.00                  | \$4,689,805.00 |
| <b>Total Obligated</b>                          | \$0.00                  | \$4,689,805.00 |
| <b>Total Funds Drawdown</b>                     | \$0.00                  | \$0.00         |
| <b>Program Funds Drawdown</b>                   | \$0.00                  | \$0.00         |
| <b>Program Income Drawdown</b>                  | \$0.00                  | \$0.00         |
| <b>Program Income Received</b>                  | \$0.00                  | \$0.00         |
| <b>Total Funds Expended</b>                     | \$0.00                  | \$0.00         |
| East Baton Rouge Recreation and Park Commission | \$0.00                  | \$0.00         |
| <b>Most Impacted and Distressed Expended</b>    | \$0.00                  | \$0.00         |

**Activity Description:**

This activity is for flood storage and drainage improvements.

**Location Description:**

13350 Highway 19, Baton Rouge, LA 70807

**Activity Progress Narrative:**

Changed performance measure from # of residents protected from future flooding to # of acres green infrastructure created after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 17MTR17702 - R1

## Activity Title: Jones Creek Detention Project

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
3106

**Projected Start Date:**  
09/17/2020

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and

**Projected End Date:**  
08/01/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**  
East Baton Rouge Parish

| Overall  | Jan 1 thru Mar 31, 2023 | To Date        |
|--|-------------------------|----------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                  | \$6,000,000.00 |
| <b>Total Budget</b>                            | \$0.00                  | \$6,000,000.00 |
| <b>Total Obligated</b>                         | \$6,000,000.00          | \$6,000,000.00 |
| <b>Total Funds Drawdown</b>                    | \$0.00                  | \$0.00         |
| <b>Program Funds Drawdown</b>                  | \$0.00                  | \$0.00         |
| <b>Program Income Drawdown</b>                 | \$0.00                  | \$0.00         |
| <b>Program Income Received</b>                 | \$0.00                  | \$0.00         |
| <b>Total Funds Expended</b>                    | \$0.00                  | \$0.00         |
| East Baton Rouge Parish                        | \$0.00                  | \$0.00         |
| <b>Most Impacted and Distressed Expended</b>   | \$0.00                  | \$0.00         |

### Activity Description:

This activity is for construction of flood storage areas and risk reduction improvements.

### Location Description:

1655 Sherwood Forest Blvd., Baton Rouge, LA 70816

### Activity Progress Narrative:

Increased obligation by \$6,000,000.00 (from \$0.00 to \$6,000,000.00) after CEA was approved. Changed performance measure from # of residents protected from future flooding to # of acres green infrastructure created after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

### Accomplishments Performance Measures

### No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 21MTDS7701

## Activity Title: Ash Slough Drainage Improvements

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
3106

**Projected Start Date:**  
09/30/2022

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and

**Projected End Date:**  
12/31/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Franklin Parish Police Jury

| Overall  | Jan 1 thru Mar 31, 2023 | To Date        |
|--|-------------------------|----------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                  | \$3,871,279.50 |
| <b>Total Budget</b>                            | \$0.00                  | \$3,871,279.50 |
| <b>Total Obligated</b>                         | \$0.00                  | \$0.00         |
| <b>Total Funds Drawdown</b>                    | \$0.00                  | \$0.00         |
| <b>Program Funds Drawdown</b>                  | \$0.00                  | \$0.00         |
| <b>Program Income Drawdown</b>                 | \$0.00                  | \$0.00         |
| <b>Program Income Received</b>                 | \$0.00                  | \$0.00         |
| <b>Total Funds Expended</b>                    | \$0.00                  | \$0.00         |
| Franklin Parish Police Jury                    | \$0.00                  | \$0.00         |
| <b>Most Impacted and Distressed Expended</b>   | \$0.00                  | \$0.00         |

**Activity Description:**  
This activity is for drainage improvements.

**Location Description:**  
Throughout Franklin Parish, LA.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**  
**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

# Grantee Activity Number: 22MTDS7701

## Activity Title: Sugarhouse Bayou Outfall

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

Town of Colfax

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$1,362,750.00

**Total Budget**

\$0.00 \$1,362,750.00

**Total Obligated**

\$0.00 \$0.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

Town of Colfax

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

Throughout Colfax, LA.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**





## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

# Grantee Activity Number: 24MTR17701 - R1

## Activity Title: Town of Maringouin Drainage Improvements

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
3106

**Projected Start Date:**  
09/17/2020

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and

**Projected End Date:**  
10/01/2023

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Town of Maringouin

| Overall  | Jan 1 thru Mar 31, 2023 | To Date      |
|--|-------------------------|--------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                  | \$659,500.00 |
| <b>Total Budget</b>                            | \$0.00                  | \$659,500.00 |
| <b>Total Obligated</b>                         | \$0.00                  | \$659,500.00 |
| <b>Total Funds Drawdown</b>                    | \$17,870.00             | \$82,300.00  |
| <b>Program Funds Drawdown</b>                  | \$17,870.00             | \$82,300.00  |
| <b>Program Income Drawdown</b>                 | \$0.00                  | \$0.00       |
| <b>Program Income Received</b>                 | \$0.00                  | \$0.00       |
| <b>Total Funds Expended</b>                    | \$17,870.00             | \$82,300.00  |
| Town of Maringouin                             | \$17,870.00             | \$82,300.00  |
| <b>Most Impacted and Distressed Expended</b>   | \$0.00                  | \$0.00       |

### Activity Description:

This activity is for drainage improvements.

### Location Description:

77510 Landry Dr., Maringouin, LA 70757

### Activity Progress Narrative:

Expenditures this quarter were for mitigation measures for the Town of Maringouin Drainage Improvements. Changed performance measure from # of residents protected from future flooding to # of Linear feet of Public Improvement after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

### Accomplishments Performance Measures

### No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 24MTR17702 - R1

### Activity Title: White Castle Canal Drainage Improvements Project

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

03/01/2025

**Completed Activity Actual End Date:****Responsible Organization:**

Iberville Parish

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$2,564,000.00

**Total Budget**

\$0.00 \$2,564,000.00

**Total Obligated**

\$0.00 \$2,564,000.00

**Total Funds Drawdown**

\$174,353.88 \$174,353.88

**Program Funds Drawdown**

\$174,353.88 \$174,353.88

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$174,353.88 \$174,353.88

Iberville Parish

\$174,353.88 \$174,353.88

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

LA Hwy 993 and New Camp Road, White Castle, LA 70788

**Activity Progress Narrative:**

Expenditures this quarter were for mitigation measures for White Castle Canal Drainage Improvements Project. Changed performance measure from # of residents protected from future flooding to # of Linear miles of Public Improvement after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 25MTDS7701

### Activity Title: Village of Hodge Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:****Responsible Organization:**

VILLAGE OF HODGE

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00

\$1,571,820.00

**Total Budget**

\$1,571,820.00

\$1,571,820.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

VILLAGE OF HODGE

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

Throughout Jackson Parish, LA.

**Activity Progress Narrative:**

Added new activity, Village of Hodge Drainage Improvements, with a budget of \$1,571,820.00 and obligation of \$0.00. On 2/17/2023, the geography was entered.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 28MTDS7701

### Activity Title: Anslem Coulee Regional Detention Pond

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:****Responsible Organization:**

City of Youngsville

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$3,567,339.45

**Total Budget**

\$3,567,339.45 \$3,567,339.45

**Total Obligated**

\$0.00 \$0.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

City of Youngsville

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

In the City of Youngsville, in Lafayette Parish, LA.

**Activity Progress Narrative:**

Added new activity, Anslem Coulee Regional Detention Pond, with a budget of \$3,567,339.45, a MID of \$3,567,339.45, and obligation of \$0.00.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

# Grantee Activity Number: 28MTR17701 - R1

## Activity Title: Coulee Mine East Detention Project

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

10/01/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Lafayette City Parish Consolidated Government

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$4,725,000.00

**Total Budget**

\$0.00 \$4,725,000.00

**Total Obligated**

\$0.00 \$4,725,000.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

Lafayette City Parish Consolidated Government

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for construction of a flood storage area.

**Location Description:**

400 Block of Prejean Rd, Carencro, LA 70520

**Activity Progress Narrative:**

Changed performance measure from # of residents protected from future flooding to # of Linear feet of Public Improvement after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 29MTDS7701

### Activity Title: Lafourche New Pump Station Construction

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:****Responsible Organization:**

Lafourche Parish Government

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023****To Date**

\$0.00

\$1,592,707.51

**Total Budget**

\$1,592,707.51

\$1,592,707.51

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Lafourche Parish Government

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Activity Description:**

This activity is for drainage improvements and construction of a pump station.

**Location Description:**

Throughout Lafourche Parish, LA.

**Activity Progress Narrative:**

Added new activity, Lafourche New Pump Station Construction, with a budget of \$1,592,707.51 and an obligation of \$0.00.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

# Grantee Activity Number: 29MTR17701 - R1

## Activity Title: Lafourche Emergency Backup Pumps

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

03/31/2023

**Completed Activity Actual End Date:**

**Responsible Organization:**

Lafourche Parish Government

| Overall  | Jan 1 thru Mar 31, 2023 | To Date        |
|--|-------------------------|----------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                  | \$1,895,000.00 |
| <b>Total Budget</b>                            | \$0.00                  | \$1,895,000.00 |
| <b>Total Obligated</b>                         | \$0.00                  | \$1,895,000.00 |
| <b>Total Funds Drawdown</b>                    | \$0.00                  | \$465,745.00   |
| <b>Program Funds Drawdown</b>                  | \$0.00                  | \$465,745.00   |
| <b>Program Income Drawdown</b>                 | \$0.00                  | \$0.00         |
| <b>Program Income Received</b>                 | \$0.00                  | \$0.00         |
| <b>Total Funds Expended</b>                    | \$0.00                  | \$465,745.00   |
| Lafourche Parish Government                    | \$0.00                  | \$465,745.00   |
| <b>Most Impacted and Distressed Expended</b>   | \$0.00                  | \$0.00         |

**Activity Description:**

This activity is for nine new backup pumps for pump stations.

**Location Description:**

Throughout Lafourche Parish, LA.

**Activity Progress Narrative:**

Changed performance measure from # of residents protected from future flooding and increased the # of pump stations repaired/replaced after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure. On 3/13/2023, updated activity description based on new performance measure total.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 34MTDS7701

### Activity Title: Staulkinghead Creek Rehabilitation

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

Morehouse Parish Police Jury

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$5,076,778.50

**Total Budget**

\$0.00 \$5,076,778.50

**Total Obligated**

\$0.00 \$0.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

Morehouse Parish Police Jury

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

Throughout Morehouse Parish, LA.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**





## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

# Grantee Activity Number: 35MTR17701 - R1

## Activity Title: East Natchitoches Drainage Improvements

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
3106

**Projected Start Date:**  
09/17/2020

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and

**Projected End Date:**  
11/01/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Natchitoches Parish

| Overall  | Jan 1 thru Mar 31, 2023 | To Date        |
|--|-------------------------|----------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                  | \$3,430,000.00 |
| <b>Total Budget</b>                            | \$0.00                  | \$3,430,000.00 |
| <b>Total Obligated</b>                         | \$0.00                  | \$0.00         |
| <b>Total Funds Drawdown</b>                    | \$0.00                  | \$0.00         |
| <b>Program Funds Drawdown</b>                  | \$0.00                  | \$0.00         |
| <b>Program Income Drawdown</b>                 | \$0.00                  | \$0.00         |
| <b>Program Income Received</b>                 | \$0.00                  | \$0.00         |
| <b>Total Funds Expended</b>                    | \$0.00                  | \$0.00         |
| Natchitoches Parish                            | \$0.00                  | \$0.00         |
| <b>Most Impacted and Distressed Expended</b>   | \$0.00                  | \$0.00         |

**Activity Description:**  
This activity is for drainage improvements.

**Location Description:**  
1947-1973 Upper Cane River Road, Natchitoches, LA 71547

**Activity Progress Narrative:**  
Changed performance measure from # of residents protected from future flooding to # cubic feet of stormwater storage added after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

**Accomplishments Performance Measures**  
**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 37MTDS7701

### Activity Title: West Parkview Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:****Responsible Organization:**

City of Monroe

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00

\$3,253,523.31

**Total Budget**

\$0.00

\$3,253,523.31

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

City of Monroe

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

Throughout Ouachita Parish. LA.

**Activity Progress Narrative:****Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 37MTDS7702

### Activity Title: Cypress Detention - South

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of West Monroe

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$1,281,764.70

**Total Budget**

\$1,281,764.70 \$1,281,764.70

**Total Obligated**

\$0.00 \$0.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

City of West Monroe

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for flood storage and channel improvements.

**Location Description:**

Throughout Ouachita Parish, LA.

**Activity Progress Narrative:**

Added new activity, Cypress Detention - South, with a budget of \$1,281,764.70, MID budget of \$1,281,764.70, and obligation of \$0.00.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 37MTR17701 - R1

## Activity Title: Youngs Bayou Detention Pond

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

02/01/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Monroe

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$2,680,050.00

**Total Budget**

\$0.00 \$2,680,050.00

**Total Obligated**

\$0.00 \$0.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

City of Monroe

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for construction of a flood storage area.

**Location Description:**

512 S. 24th St., Monroe, LA 71201

**Activity Progress Narrative:**

Changed performance measure from # of residents protected from future flooding to # acres of wetlands created after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**





## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 37MTR17702 - R1

## Activity Title: Georgia Street Pump Station Round 1

|   |  |
|---|--|
| <b>Activity Type:</b><br>MIT - Public Facilities and Improvements-Non Covered | <b>Activity Status:</b><br>Under Way                               |
| <b>Project Number:</b><br>3106  | <b>Project Title:</b><br>Local and Regional Watershed Projects and |
| <b>Projected Start Date:</b><br>09/17/2020                                    | <b>Projected End Date:</b><br>11/01/2023                           |
| <b>Benefit Type:</b><br>Area ( Census )                                       | <b>Completed Activity Actual End Date:</b>                         |
| <b>National Objective:</b><br>Low/Mod   | <b>Responsible Organization:</b><br>City of Monroe                 |

| Overall  | Jan 1 thru Mar 31, 2023 | To Date      |
|--|-------------------------|--------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                  | \$500,000.00 |
| <b>Total Budget</b>                            | \$0.00                  | \$500,000.00 |
| <b>Total Obligated</b>                         | \$0.00                  | \$0.00       |
| <b>Total Funds Drawdown</b>                    | \$0.00                  | \$0.00       |
| <b>Program Funds Drawdown</b>                  | \$0.00                  | \$0.00       |
| <b>Program Income Drawdown</b>                 | \$0.00                  | \$0.00       |
| <b>Program Income Received</b>                 | \$0.00                  | \$0.00       |
| <b>Total Funds Expended</b>                    | \$0.00                  | \$0.00       |
| City of Monroe                                 | \$0.00                  | \$0.00       |
| Ouachita Parish Police Jury                    | \$0.00                  | \$0.00       |
| <b>Most Impacted and Distressed Expended</b>   | \$0.00                  | \$0.00       |

### Activity Description:

This activity involves construction of a sump area, pump station and force main to pump storm water runoff from a low lying residential area in the Georgia Street/Winnsboro Road vicinity to the Ouachita River.

### Location Description:

2203 Georgia St., Monroe, LA 71202

### Activity Progress Narrative:

Changed Responsible Organization from Ouachita Parish Police Jury back to the City of Monroe after received clarification on Responsible Organization. Budget remained the same; no expenditures had occurred yet. Removed performance measure # of residents protected from future flooding after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

# Grantee Activity Number: 37MTR17703 - R1

## Activity Title: Portable Pumps Parish Wide

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
3106

**Projected Start Date:**  
09/17/2020

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and

**Projected End Date:**  
10/01/2023

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Ouachita Parish Police Jury

| Overall  | Jan 1 thru Mar 31, 2023 | To Date        |
|--|-------------------------|----------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                  | \$1,730,000.00 |
| <b>Total Budget</b>                            | \$0.00                  | \$1,730,000.00 |
| <b>Total Obligated</b>                         | \$0.00                  | \$1,730,000.00 |
| <b>Total Funds Drawdown</b>                    | \$349,712.30            | \$349,712.30   |
| <b>Program Funds Drawdown</b>                  | \$349,712.30            | \$349,712.30   |
| <b>Program Income Drawdown</b>                 | \$0.00                  | \$0.00         |
| <b>Program Income Received</b>                 | \$0.00                  | \$0.00         |
| <b>Total Funds Expended</b>                    | \$349,712.30            | \$349,712.30   |
| Ouachita Parish Police Jury                    | \$349,712.30            | \$349,712.30   |
| <b>Most Impacted and Distressed Expended</b>   | \$349,712.30            | \$349,712.30   |

### Activity Description:

This activity is for 10 new portable pumps for pump stations.

### Location Description:

301 South Grand #201, Monroe, LA 71201

### Activity Progress Narrative:

Expenditures this quarter were for mitigation measures for Portable Pumps Parish Wide. Removed performance measure # of residents protected from future flooding after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

### Accomplishments Performance Measures

### No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 39MTDS7701

### Activity Title: Upper Terrebonne Basin Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:****Responsible Organization:**

UPPER DELTA SOIL AND WATER CONSERVATION

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00

\$9,177,232.30

**Total Budget**

\$0.00

\$9,177,232.30

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

UPPER DELTA SOIL AND WATER CONSERVATION

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

Throughout Pointe Coupee Parish, LA.

**Activity Progress Narrative:****Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 40MTR17701 - R1

## Activity Title: Horseshoe Canal Hardening

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/01/2023

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Alexandria

| Overall  | Jan 1 thru Mar 31, 2023 | To Date        |
|--|-------------------------|----------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                  | \$1,911,600.00 |
| <b>Total Budget</b>                            | \$0.00                  | \$1,911,600.00 |
| <b>Total Obligated</b>                         | \$0.00                  | \$1,911,600.00 |
| <b>Total Funds Drawdown</b>                    | \$0.00                  | \$0.00         |
| <b>Program Funds Drawdown</b>                  | \$0.00                  | \$0.00         |
| <b>Program Income Drawdown</b>                 | \$0.00                  | \$0.00         |
| <b>Program Income Received</b>                 | \$0.00                  | \$0.00         |
| <b>Total Funds Expended</b>                    | \$0.00                  | \$0.00         |
| City of Alexandria                             | \$0.00                  | \$0.00         |
| <b>Most Impacted and Distressed Expended</b>   | \$0.00                  | \$0.00         |

**Activity Description:**

This activity is for construction of a reinforced concrete box culvert at Horseshoe Canal.

**Location Description:**

U.S. Hwy. 165 Horseshoe Drainage Canal, Alexandria, LA 71301

**Activity Progress Narrative:**

Changed performance measure from # of residents protected from future flooding to % decrease in affluent discharged after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**





## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 40MTR17702 - R1

### Activity Title: Chatlin Lake Canal Backwater Overflow Relief Structure

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/01/2023

**Completed Activity Actual End Date:****Responsible Organization:**

City of Alexandria

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00

\$10,000,000.00

**Total Budget**

\$0.00

\$10,000,000.00

**Total Obligated**

\$10,000,000.00

\$10,000,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

City of Alexandria

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Activity Description:**

This activity is for construction of an outfall from Chatlin Lake Canal to the Red River.

**Location Description:**

LA Hwy 1, Alexandria, LA 71301

**Activity Progress Narrative:**

Increased obligation by \$10,000,000.00 (from \$0.00 to \$10,000,000.00) after CEA was approved. Changed performance measure from # of residents protected from future flooding to # of Linear Feet of Water Lines after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 40MTR17703 - R1

## Activity Title: Huffman Creek Pump Station and Outfall Improvements

### Activity Type:

MIT - Public Facilities and Improvements-Non Covered

### Project Number:

3106

### Projected Start Date:

09/17/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local and Regional Watershed Projects and

### Projected End Date:

06/01/2024

### Completed Activity Actual End Date:

### Responsible Organization:

City of Pineville

### Overall

|  | Jan 1 thru Mar 31, 2023 | To Date        |
|--|-------------------------|----------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                  | \$5,290,000.00 |
| <b>Total Budget</b>                            | \$0.00                  | \$5,290,000.00 |
| <b>Total Obligated</b>                         | \$5,290,000.00          | \$5,290,000.00 |
| <b>Total Funds Drawdown</b>                    | \$0.00                  | \$0.00         |
| <b>Program Funds Drawdown</b>                  | \$0.00                  | \$0.00         |
| <b>Program Income Drawdown</b>                 | \$0.00                  | \$0.00         |
| <b>Program Income Received</b>                 | \$0.00                  | \$0.00         |
| <b>Total Funds Expended</b>                    | \$0.00                  | \$0.00         |
| City of Pineville                              | \$0.00                  | \$0.00         |
| <b>Most Impacted and Distressed Expended</b>   | \$0.00                  | \$0.00         |

### Activity Description:

This activity is for the demolition of two pump stations and development of an enlarged sump pump.

### Location Description:

Corner of Monnett Street and Baker Street, Pineville, LA 71360

### Activity Progress Narrative:

Increased obligation by \$5,290,000.00 (from \$0.00 to \$5,290,000.00) after the CEA was approved. Removed performance measure # of residents protected from future flooding after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure. On 3/13/2023, corrected the spelling of a word in the activity description.

### Accomplishments Performance Measures

### No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

# Grantee Activity Number: 40MTR17704 - R1

## Activity Title: Town of Ball Drainage Crossing Replacements

|   |  |
|---|--|
| <b>Activity Type:</b><br>MIT - Public Facilities and Improvements-Non Covered | <b>Activity Status:</b><br>Under Way                               |
| <b>Project Number:</b><br>3106  | <b>Project Title:</b><br>Local and Regional Watershed Projects and |
| <b>Projected Start Date:</b><br>09/17/2020                                    | <b>Projected End Date:</b><br>03/01/2025                           |
| <b>Benefit Type:</b><br>Area ( Census )                                       | <b>Completed Activity Actual End Date:</b>                         |
| <b>National Objective:</b><br>Urgent Need Mitigation                          | <b>Responsible Organization:</b><br>Town of Ball                   |

| Overall  | Jan 1 thru Mar 31, 2023 | To Date        |
|--|-------------------------|----------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                  | \$3,414,305.00 |
| <b>Total Budget</b>                            | \$0.00                  | \$3,414,305.00 |
| <b>Total Obligated</b>                         | \$0.00                  | \$3,414,305.00 |
| <b>Total Funds Drawdown</b>                    | \$135,162.50            | \$135,162.50   |
| <b>Program Funds Drawdown</b>                  | \$135,162.50            | \$135,162.50   |
| <b>Program Income Drawdown</b>                 | \$0.00                  | \$0.00         |
| <b>Program Income Received</b>                 | \$0.00                  | \$0.00         |
| <b>Total Funds Expended</b>                    | \$135,162.50            | \$135,162.50   |
| Town of Ball                                   | \$135,162.50            | \$135,162.50   |
| <b>Most Impacted and Distressed Expended</b>   | \$0.00                  | \$0.00         |

### Activity Description:

This activity is to reconstruct twelve drainage crossings and one bridge replacement.

### Location Description:

211 Beeson Drive, Ball, LA 71405

### Activity Progress Narrative:

Expenditures this quarter were for mitigation measures for Town of Ball Drainage Crossing Replacements. Changed performance measure from # of residents protected from future flooding to # of water control structures repaired/replaced after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

### Accomplishments Performance Measures

### No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

**Grantee Activity Number: 42MTDS7701**  
**Activity Title: Salter Street Stormwater Retention**

**Activity Type:**  
 MIT - Public Facilities and Improvements-Non Covered  
**Project Number:**  
 3106  
**Projected Start Date:**  
 09/30/2022  
**Benefit Type:**  
 Area ( Census )  
**National Objective:**  
 Urgent Need Mitigation

**Activity Status:**  
 Under Way  
**Project Title:**  
 Local and Regional Watershed Projects and  
**Projected End Date:**  
 12/31/2027  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 TOWN OF DELHI

| <b>Overall</b>                                 | <b>Jan 1 thru Mar 31, 2023</b> | <b>To Date</b>  |
|--|--------------------------------|-----------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                         | \$10,229,822.70 |
| <b>Total Budget</b>                            | \$10,229,822.70                | \$10,229,822.70 |
| <b>Total Obligated</b>                         | \$0.00                         | \$0.00          |
| <b>Total Funds Drawdown</b>                    | \$0.00                         | \$0.00          |
| <b>Program Funds Drawdown</b>                  | \$0.00                         | \$0.00          |
| <b>Program Income Drawdown</b>                 | \$0.00                         | \$0.00          |
| <b>Program Income Received</b>                 | \$0.00                         | \$0.00          |
| <b>Total Funds Expended</b>                    | \$0.00                         | \$0.00          |
| TOWN OF DELHI                                  | \$0.00                         | \$0.00          |
| <b>Most Impacted and Distressed Expended</b>   | \$0.00                         | \$0.00          |

**Activity Description:**  
 This activity is for drainage improvements.

**Location Description:**  
 In the Town of Delhi, in Richland Parish, LA.

**Activity Progress Narrative:**  
 Added new activity, Salter Street Stormwater Retention, with a budget of \$10,229,822.70 and obligation of \$0.00.

**Accomplishments Performance Measures**  
**No Accomplishments Performance Measures**





## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 45MTDS7701

### Activity Title: Ormond Area Flood Mitigation Project

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:****Responsible Organization:**

St. Charles Parish

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00

\$6,314,616.00

**Total Budget**

\$6,314,616.00

\$6,314,616.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

St. Charles Parish

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

Throughout St. Charles Parish, LA.

**Activity Progress Narrative:**

Added new activity, Ormond Area Flood Mitigation Project, with a budget of \$6,314,616.00 and an obligation of \$0.00.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 47MTDS7701

### Activity Title: St. James Parish Wide Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:****Responsible Organization:**

St. James Parish

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00

\$8,142,935.01

**Total Budget**

\$8,142,935.01

\$8,142,935.01

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

St. James Parish

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

Throughout St. James Parish, LA.

**Activity Progress Narrative:**

Added new activity, St. James Parish Wide Drainage Improvements, with a budget of \$8,142,935.01 and an obligation of \$0.00.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

# Grantee Activity Number: 50MTR17701 - R1

## Activity Title: Cypress Bayou/Coulee Lasalle Drainage Improvements

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
3106

**Projected Start Date:**  
09/17/2020

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and

**Projected End Date:**  
09/01/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**  
St. Martin Parish

| Overall  | Jan 1 thru Mar 31, 2023 | To Date        |
|--|-------------------------|----------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                  | \$1,000,000.00 |
| <b>Total Budget</b>                            | \$0.00                  | \$1,000,000.00 |
| <b>Total Obligated</b>                         | \$0.00                  | \$0.00         |
| <b>Total Funds Drawdown</b>                    | \$0.00                  | \$0.00         |
| <b>Program Funds Drawdown</b>                  | \$0.00                  | \$0.00         |
| <b>Program Income Drawdown</b>                 | \$0.00                  | \$0.00         |
| <b>Program Income Received</b>                 | \$0.00                  | \$0.00         |
| <b>Total Funds Expended</b>                    | \$0.00                  | \$0.00         |
| St. Martin Parish                              | \$0.00                  | \$0.00         |
| <b>Most Impacted and Distressed Expended</b>   | \$0.00                  | \$0.00         |

### Activity Description:

This activity is for drainage improvements. Channel improvements for Cypress Bayou and Coulee LaSalle.

### Location Description:

1410 Duchamp Rd., St. Martinville, LA 70518

### Activity Progress Narrative:

Changed performance measure from # of residents protected from future flooding to # of Linear feet of Public Improvement after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

### Accomplishments Performance Measures

### No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 52MTDS7701

### Activity Title: Covington Lift Station Panel Elevations

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:****Responsible Organization:**

City of Covington

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00

\$2,631,200.00

**Total Budget**

\$0.00

\$2,631,200.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

City of Covington

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Activity Description:**

This activity is to reduce flood risk for one or more critical facilities.

**Location Description:**

Throughout Covington, LA.

**Activity Progress Narrative:****Accomplishments Performance Measures****No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

# Grantee Activity Number: 52MTR17702 - R1

## Activity Title: Dellwood Drainage Pump Station Hardening

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
3106

**Projected Start Date:**  
09/17/2020

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Local and Regional Watershed Projects and

**Projected End Date:**  
11/30/2023

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Slidell

| Overall  | Jan 1 thru Mar 31, 2023 | To Date        |
|--|-------------------------|----------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                  | \$4,008,592.00 |
| <b>Total Budget</b>                            | \$710,714.00            | \$4,008,592.00 |
| <b>Total Obligated</b>                         | \$0.00                  | \$0.00         |
| <b>Total Funds Drawdown</b>                    | \$0.00                  | \$0.00         |
| <b>Program Funds Drawdown</b>                  | \$0.00                  | \$0.00         |
| <b>Program Income Drawdown</b>                 | \$0.00                  | \$0.00         |
| <b>Program Income Received</b>                 | \$0.00                  | \$0.00         |
| <b>Total Funds Expended</b>                    | \$0.00                  | \$0.00         |
| City of Slidell                                | \$0.00                  | \$0.00         |
| <b>Most Impacted and Distressed Expended</b>   | \$0.00                  | \$0.00         |

### Activity Description:

This activity is for construction of mechanical bar screens at the drainage pump station intake basin.

### Location Description:

100 Bermuda Dr., Slidell, LA 70458 (approximate street address)

### Activity Progress Narrative:

Increased budget by \$710,714.00 (from \$3,297,878.00 to \$4,008,592.00). Budget increases have been approved due to increased construction costs effected by the COVID pandemic and resulting supply chain shortages. Originally, these budgets and cost estimates were first submitted in early 2021. Removed performance measure # of residents protected from future flooding after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

### Accomplishments Performance Measures

### No Accomplishments Performance Measures



## **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

## **Activity Locations**

**No Activity Locations found.**

## **Other Funding Sources**

No Other Funding Sources Found

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 52MTR17703 - R1

### Activity Title: Lee Street Drainage Pump Station Hardening

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

11/30/2023

**Completed Activity Actual End Date:****Responsible Organization:**

City of Slidell

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00

\$2,368,277.00

**Total Budget**

\$537,898.00

\$2,368,277.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

City of Slidell

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Activity Description:**

This activity is for construction of mechanical bar screens at the drainage pump station intake basin.

**Location Description:**

100 Lee St., Slidell, LA 70458 (approximate street address)

**Activity Progress Narrative:**

Increased budget by \$537,898.00 (from \$1,830,379.00 to \$2368.277.00). Budget increases have been approved due to increased construction costs effected by the COVID pandemic and resulting supply chain shortages. Originally, these budgets and cost estimates were first submitted in early 2021. Removed performance measure # of residents protected from future flooding after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 56MTDS7701

### Activity Title: James Addition Drainage

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:****Responsible Organization:**

Town of Farmerville

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$1,513,170.00

**Total Budget**

\$1,513,170.00 \$1,513,170.00

**Total Obligated**

\$0.00 \$0.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

Town of Farmerville

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

In the Town of Farmerville, in Union Parish, LA.

**Activity Progress Narrative:**

On 2/17/2023, added new activity, James Addition Drainage, with a budget of \$1,513,170.00 and obligation of \$0.00. On 2/20/2023, the budget was changed to zero; the activity status was changed to cancelled; and the activity was deleted. On 3/3/2023, added new activity, James Addition Drainage, with a budget of \$1,513,170.00 and an obligation of \$0.00. This activity number and activity are the exact same as the one that was deleted previously in the DRGR. Reusing the activity number.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 56MTDS7702

### Activity Title: Hwy 33 Ditch Hardening

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:****Responsible Organization:**

Town of Farmerville

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00

\$2,334,500.00

**Total Budget**

\$2,334,500.00

\$2,334,500.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Town of Farmerville

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

In the Town of Farmerville, in Union Parish, LA.

**Activity Progress Narrative:**

Added new activity, Hwy 33 Ditch Hardening, with a budget of \$2,334,500.00 and an obligation of \$0.00.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 56MTDS7703

### Activity Title: Gulley Street Drainage

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/30/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

12/31/2027

**Completed Activity Actual End Date:****Responsible Organization:**

Town of Farmerville

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$1,266,840.00

**Total Budget**

\$1,266,840.00 \$1,266,840.00

**Total Obligated**

\$0.00 \$0.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

Town of Farmerville

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for drainage improvements.

**Location Description:**

In the Town of Farmerville, in Union Parish, LA.

**Activity Progress Narrative:**

Added new activity, Gulley Street Drainage, with a budget of \$1,266,840.00 and an obligation of \$0.00.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 57MTR17701 - R1

### Activity Title: Abbeville Area Vermillion River Bridge Debris Barrier System

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3106

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Local and Regional Watershed Projects and

**Projected End Date:**

10/01/2023

**Completed Activity Actual End Date:****Responsible Organization:**

Vermilion Parish Police Jury

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$550,000.00

**Total Budget**

\$0.00 \$550,000.00

**Total Obligated**

\$0.00 \$550,000.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

Vermilion Parish Police Jury

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for drainage improvements. Installation of four debris barriers along the Vermillion River bridge.

**Location Description:**

Louisiana Hwy 14, Bypass Bridge, Abbeville, LA 70510

**Activity Progress Narrative:**

Changed performance measure from # of residents protected from future flooding to # of Linear feet of Public Improvement after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 58MTR17701 - R1

## Activity Title: Replacement of Ball Park Lift System

### Activity Type:

MIT - Public Facilities and Improvements-Non Covered

### Project Number:

3106

### Projected Start Date:

09/17/2020

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need Mitigation

### Activity Status:

Under Way

### Project Title:

Local and Regional Watershed Projects and

### Projected End Date:

11/01/2023

### Completed Activity Actual End Date:

### Responsible Organization:

City of Leesville

### Overall

|  | Jan 1 thru Mar 31, 2023 | To Date      |
|--|-------------------------|--------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                  | \$630,900.00 |
| <b>Total Budget</b>                            | \$0.00                  | \$630,900.00 |
| <b>Total Obligated</b>                         | \$0.00                  | \$0.00       |
| <b>Total Funds Drawdown</b>                    | \$0.00                  | \$0.00       |
| <b>Program Funds Drawdown</b>                  | \$0.00                  | \$0.00       |
| <b>Program Income Drawdown</b>                 | \$0.00                  | \$0.00       |
| <b>Program Income Received</b>                 | \$0.00                  | \$0.00       |
| <b>Total Funds Expended</b>                    | \$0.00                  | \$0.00       |
| City of Leesville                              | \$0.00                  | \$0.00       |
| <b>Most Impacted and Distressed Expended</b>   | \$0.00                  | \$0.00       |

### Activity Description:

This activity is to replace an existing pump station.

### Location Description:

Between S. 1st St and Smith St. in Leesville, LA 71446

### Activity Progress Narrative:

Removed performance measure # of residents protected from future flooding after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

### Accomplishments Performance Measures

### No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 63MTDS7701

### Activity Title: Jones Vaughn Creek Bridge

#### Activity Type:

MIT - Public Facilities and Improvements-Non Covered

#### Project Number:

3106

#### Projected Start Date:

09/30/2022

#### Benefit Type:

Area ( Census )

#### National Objective:

Urgent Need Mitigation

#### Activity Status:

Under Way

#### Project Title:

Local and Regional Watershed Projects and

#### Projected End Date:

12/31/2027

#### Completed Activity Actual End Date:

#### Responsible Organization:

West Feliciana Parish Police Jury

#### Overall

#### Total Projected Budget from All Sources

#### Jan 1 thru Mar 31, 2023 To Date

\$0.00 \$1,407,600.00

#### Total Budget

\$1,407,600.00 \$1,407,600.00

#### Total Obligated

\$0.00 \$0.00

#### Total Funds Drawdown

\$0.00 \$0.00

#### Program Funds Drawdown

\$0.00 \$0.00

#### Program Income Drawdown

\$0.00 \$0.00

#### Program Income Received

\$0.00 \$0.00

#### Total Funds Expended

\$0.00 \$0.00

West Feliciana Parish Police Jury

\$0.00 \$0.00

#### Most Impacted and Distressed Expended

\$0.00 \$0.00

#### Activity Description:

This activity is to reduce flood risk for one or more critical lifelines.

#### Location Description:

Throughout West Feliciana Parish, LA.

#### Activity Progress Narrative:

Added new activity, Jones Vaughn Creek Bridge, with a budget of \$1,407,600.00 and obligation of \$0.00.

#### Accomplishments Performance Measures

#### No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / 3107 / State Infrastructure and Housing**



## Grantee Activity Number: 06MTRR7701

### Activity Title: Bundick Lake Flood Surcharge Mgt

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
3107

**Projected Start Date:**  
02/01/2021

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
State Infrastructure and Housing

**Projected End Date:**  
01/31/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Louisiana Department of Transportation and

| Overall  | Jan 1 thru Mar 31, 2023 | To Date         |
|--|-------------------------|-----------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                  | \$12,963,720.00 |
| <b>Total Budget</b>                            | \$3,000,000.00          | \$12,963,720.00 |
| <b>Total Obligated</b>                         | \$3,000,000.00          | \$12,963,720.00 |
| <b>Total Funds Drawdown</b>                    | \$0.00                  | \$3,291.25      |
| <b>Program Funds Drawdown</b>                  | \$0.00                  | \$3,291.25      |
| <b>Program Income Drawdown</b>                 | \$0.00                  | \$0.00          |
| <b>Program Income Received</b>                 | \$0.00                  | \$0.00          |
| <b>Total Funds Expended</b>                    | \$0.00                  | \$3,291.25      |
| Louisiana Department of Transportation and     | \$0.00                  | \$0.00          |
| Pan American Engineers Inc                     | \$0.00                  | \$3,291.25      |
| <b>Most Impacted and Distressed Expended</b>   | \$0.00                  | \$0.00          |

#### Activity Description:

This activity is for spillway modifications to include new drawdown gates.

#### Location Description:

Spillway Road, DeRidder, LA 70634

#### Activity Progress Narrative:

The budget and obligation were increased by \$3,000,000.00 (from \$9,963,720.00 to \$12,963,720.00) to match DOTD CEA.

#### Accomplishments Performance Measures

#### No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 09MTRR7701

### Activity Title: Black Bayou Structure Hardening and Runoff Retention Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3107

**Projected Start Date:**

02/01/2021

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

State Infrastructure and Housing

**Projected End Date:**

01/31/2026

**Completed Activity Actual End Date:****Responsible Organization:**

Louisiana Department of Transportation and

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$6,679,600.00

**Total Budget**

\$0.00 \$6,679,600.00

**Total Obligated**

\$0.00 \$6,679,600.00

**Total Funds Drawdown**

\$0.00 \$1,551.25

**Program Funds Drawdown**

\$0.00 \$1,551.25

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$1,551.25

Louisiana Department of Transportation and

\$0.00 \$0.00

Pan American Engineers Inc

\$0.00 \$1,551.25

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for a new spillway with drawdown gates and embankment hardening.

**Location Description:**

LA Highway 2, Houston, LA 71043

**Activity Progress Narrative:****Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 17MTRR7701

## Activity Title: LSU University Lakes Flood Risk Reduction Project

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3107

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

State Infrastructure and Housing

**Projected End Date:**

12/31/2024

**Completed Activity Actual End Date:****Responsible Organization:**

University Lakes, LLC

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023****To Date**

\$0.00

\$10,000,000.00

**Total Budget**

\$0.00

\$10,000,000.00

**Total Obligated**

\$0.00

\$10,000,000.00

**Total Funds Drawdown**

\$890,721.46

\$1,863,806.54

**Program Funds Drawdown**

\$890,721.46

\$1,863,806.54

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$890,721.46

\$1,863,806.54

University Lakes LLC

\$0.00

\$0.00

University Lakes, LLC

\$890,721.46

\$1,863,806.54

**Most Impacted and Distressed Expended**

\$890,721.46

\$1,863,806.54

**Activity Description:**

This activity is for construction of flood risk reduction improvements at City Park, Erie, College, and Campus Lakes.

**Location Description:**

901 Stanford Ave., Baton Rouge, LA 70808

**Activity Progress Narrative:**

Expenditures this quarter were for mitigation measures for LSU University Lakes Flood Risk Reduction Project. This project is awaiting environmental approval from the US Army Corps of Engineers.

**Accomplishments Performance Measures**

|                               | This Report Period | Cumulative Actual Total / Expected |
|-------------------------------|--------------------|------------------------------------|
|                               | Total              | Total                              |
| # of Section 3 Labor Hours    | 0                  | 618/596                            |
| # of Targeted Section 3 Labor | 0                  | 123/119                            |



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 21MTRR7701

### Activity Title: Turkey Creek Retention Improvements and Critical Infrastructure Hardening

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3107

**Projected Start Date:**

02/01/2021

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

State Infrastructure and Housing

**Projected End Date:**

01/31/2026

**Completed Activity Actual End Date:****Responsible Organization:**

Louisiana Department of Transportation and

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$10,319,880.00

**Total Budget**

\$1,500,000.00 \$10,319,880.00

**Total Obligated**

\$1,500,000.00 \$10,319,880.00

**Total Funds Drawdown**

\$0.00 \$1,447.50

**Program Funds Drawdown**

\$0.00 \$1,447.50

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$1,447.50

Louisiana Department of Transportation and

\$0.00 \$0.00

Pan American Engineers Inc

\$0.00 \$1,447.50

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for spillway modifications to include new drawdown gates and embankment hardening.

**Location Description:**

KC Brown Road, Wisner, LA 71378

**Activity Progress Narrative:**

The budget and obligation were increased by \$1,500,000.00 (from \$8,819,880.00 to \$10,319,880.00) to match DOTD CEA.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 22MTRR7701

### Activity Title: Iatt Lake Drawdown Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3107

**Projected Start Date:**

02/01/2021

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

State Infrastructure and Housing

**Projected End Date:**

01/31/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Department of Transportation and

| Overall  | Jan 1 thru Mar 31, 2023 | To Date        |
|--|-------------------------|----------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                  | \$1,141,600.00 |
| <b>Total Budget</b>                            | \$0.00                  | \$1,141,600.00 |
| <b>Total Obligated</b>                         | \$0.00                  | \$1,141,600.00 |
| <b>Total Funds Drawdown</b>                    | \$0.00                  | \$850.00       |
| <b>Program Funds Drawdown</b>                  | \$0.00                  | \$850.00       |
| <b>Program Income Drawdown</b>                 | \$0.00                  | \$0.00         |
| <b>Program Income Received</b>                 | \$0.00                  | \$0.00         |
| <b>Total Funds Expended</b>                    | \$0.00                  | \$850.00       |
| Louisiana Department of Transportation and     | \$0.00                  | \$0.00         |
| Pan American Engineers Inc                     | \$0.00                  | \$850.00       |
| <b>Most Impacted and Distressed Expended</b>   | \$0.00                  | \$0.00         |

**Activity Description:**

This activity is for drawdown gates.

**Location Description:**

Iatt Dam Road, Colfax, LA 71417

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 25MTRR7701

### Activity Title: Caney Lake Flood Surcharge Mgt

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3107

**Projected Start Date:**

02/01/2021

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

State Infrastructure and Housing

**Projected End Date:**

01/31/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Department of Transportation and

| Overall  | Jan 1 thru Mar 31, 2023 | To Date        |
|--|-------------------------|----------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                  | \$2,809,000.00 |
| <b>Total Budget</b>                            | \$0.00                  | \$2,809,000.00 |
| <b>Total Obligated</b>                         | \$0.00                  | \$2,809,000.00 |
| <b>Total Funds Drawdown</b>                    | \$0.00                  | \$821.25       |
| <b>Program Funds Drawdown</b>                  | \$0.00                  | \$821.25       |
| <b>Program Income Drawdown</b>                 | \$0.00                  | \$0.00         |
| <b>Program Income Received</b>                 | \$0.00                  | \$0.00         |
| <b>Total Funds Expended</b>                    | \$0.00                  | \$821.25       |
| Louisiana Department of Transportation and     | \$0.00                  | \$0.00         |
| Pan American Engineers Inc                     | \$0.00                  | \$821.25       |
| <b>Most Impacted and Distressed Expended</b>   | \$0.00                  | \$0.00         |

**Activity Description:**

This activity is to modify an existing spillway.

**Location Description:**

Spillway Rd 451-101 Spillway Rd, Chatham, LA 71226

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 32MTRR7701

### Activity Title: Livingston Parish Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3107

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

State Infrastructure and Housing

**Projected End Date:**

12/30/2026

**Completed Activity Actual End Date:****Responsible Organization:**

Livingston Parish Council

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023****To Date**

\$0.00

\$15,000,000.00

**Total Budget**

\$0.00

\$15,000,000.00

**Total Obligated**

\$0.00

\$15,000,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Livingston Parish Council

\$0.00

\$0.00

Livingston Parish Office of Homeland Security and

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Activity Description:**

This activity is for drainage improvements and floodwater inundation reduction.

**Location Description:**

Parish waterways in Livingston Parish, Louisiana.

**Activity Progress Narrative:****Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 49MTRR7701

### Activity Title: Three Mile Lake Backwater Flood Reduction

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3107

**Projected Start Date:**

02/01/2021

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

State Infrastructure and Housing

**Projected End Date:**

01/31/2026

**Completed Activity Actual End Date:****Responsible Organization:**

Louisiana Department of Transportation and

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$3,029,320.00

**Total Budget**

\$0.00 \$3,029,320.00

**Total Obligated**

\$0.00 \$3,029,320.00

**Total Funds Drawdown**

\$57.50 \$2,107.50

**Program Funds Drawdown**

\$57.50 \$2,107.50

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$57.50 \$2,107.50

Louisiana Department of Transportation and

\$0.00 \$0.00

Pan American Engineers Inc

\$57.50 \$2,107.50

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for backwater flood prevention.

**Location Description:**

Three Mile Avenue, Port Barre, LA 70577

**Activity Progress Narrative:**

Expenditures this quarter were to Pan American Engineers for mitigation measures for Three Mile Lake.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 58MTRR7701

### Activity Title: Anacoco Creek Watershed Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3107

**Projected Start Date:**

02/01/2021

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

State Infrastructure and Housing

**Projected End Date:**

01/31/2026

**Completed Activity Actual End Date:****Responsible Organization:**

Louisiana Department of Transportation and

| Overall  | Jan 1 thru Mar 31, 2023 | To Date         |
|--|-------------------------|-----------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                  | \$14,395,800.00 |
| <b>Total Budget</b>                            | \$800.00                | \$14,395,800.00 |
| <b>Total Obligated</b>                         | \$800.00                | \$14,395,800.00 |
| <b>Total Funds Drawdown</b>                    | \$230.00                | \$1,331.25      |
| <b>Program Funds Drawdown</b>                  | \$230.00                | \$1,331.25      |
| <b>Program Income Drawdown</b>                 | \$0.00                  | \$0.00          |
| <b>Program Income Received</b>                 | \$0.00                  | \$0.00          |
| <b>Total Funds Expended</b>                    | \$230.00                | \$1,331.25      |
| Louisiana Department of Transportation and     | \$0.00                  | \$0.00          |
| Pan American Engineers Inc                     | \$230.00                | \$1,331.25      |
| <b>Most Impacted and Distressed Expended</b>   | \$0.00                  | \$0.00          |

**Activity Description:**

This activity is for spillway modifications to include new drawdown gates.

**Location Description:**

Spillway Road (Vernon Lake) and 247 Anacoco Lake Rd (Anacoco), Leesville, LA 71446

**Activity Progress Narrative:**

Expenditures this quarter were to Pan American Engineers for mitigation measures for Anacoco Creek. The budget and obligation were increased by \$800.00 (from \$14,395,000.00 to \$14,395,800.00) to match DOTD CEA.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 65MTAB7203

## Activity Title: Large Area Buyouts - LMI Direct

**Activity Type:**  
MIT - Buyout of Properties

**Project Number:**  
3107

**Projected Start Date:**  
04/01/2021

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
State Infrastructure and Housing

**Projected End Date:**  
03/31/2030

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Office of Community Development (OCD), Disaster

| Overall   | Jan 1 thru Mar 31, 2023 | To Date         |
|---|-------------------------|-----------------|
| <b>Total Projected Budget from All Sources</b>  | \$0.00                  | \$36,540,000.00 |
| <b>Total Budget</b>                             | \$0.00                  | \$36,540,000.00 |
| <b>Total Obligated</b>                          | \$0.00                  | \$10,000,000.00 |
| <b>Total Funds Drawdown</b>                     | \$1,654,376.33          | \$5,716,866.00  |
| <b>Program Funds Drawdown</b>                   | \$1,654,376.33          | \$5,716,866.00  |
| <b>Program Income Drawdown</b>                  | \$0.00                  | \$0.00          |
| <b>Program Income Received</b>                  | \$0.00                  | \$0.00          |
| <b>Total Funds Expended</b>                     | \$1,654,376.33          | \$5,716,866.00  |
| Office of Community Development (OCD), Disaster | \$1,654,376.33          | \$5,716,866.00  |
| <b>Most Impacted and Distressed Expended</b>    | \$1,083,947.37          | \$3,745,690.61  |

### Activity Description:

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of funds used for buyout of properties.

### Location Description:

In Calcasieu, Lafayette, Livingston, Ouachita, St. Tammany, Vermilion, and Washington parishes in Louisiana.

### Activity Progress Narrative:

Expenditures this quarter were to continue with large area buyouts in LMI areas.

### Accomplishments Performance Measures

|                               | This Report Period | Cumulative Actual Total / Expected |
|-------------------------------|--------------------|------------------------------------|
|                               | Total              | Total                              |
| <b># households relocated</b> | 6                  | 31/90                              |
| <b># of Parcels acquired</b>  | 6                  | 31/90                              |
| <b># of Properties</b>        | 6                  | 31/90                              |



|                                | This Report Period | Cumulative Actual Total / Expected |
|--------------------------------|--------------------|------------------------------------|
|                                | Total              | Total                              |
| <b># of Housing Units</b>      | 6                  | 31/90                              |
| <b># of Singlefamily Units</b> | 6                  | 31/90                              |

### Beneficiaries Performance Measures

|                        | This Report Period |     |       | Cumulative Actual Total / Expected |       |       |          |
|------------------------|--------------------|-----|-------|------------------------------------|-------|-------|----------|
|                        | Low                | Mod | Total | Low                                | Mod   | Total | Low/Mod% |
| <b># of Households</b> | 6                  | 0   | 6     | 20/60                              | 11/30 | 31/90 | 100.00   |
| <b># Owner</b>         | 6                  | 0   | 6     | 20/60                              | 11/30 | 31/90 | 100.00   |

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

**Activity Supporting Documents:** None



## Grantee Activity Number: 65MTAB7204

### Activity Title: Large Area Buyouts - LMI Direct Hsg Incentive

**Activity Type:**

MIT - Buyout of Properties

**Project Number:**

3107

**Projected Start Date:**

04/01/2021

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod Housing Incentive

**Activity Status:**

Under Way

**Project Title:**

State Infrastructure and Housing

**Projected End Date:**

03/31/2030

**Completed Activity Actual End Date:****Responsible Organization:**

Office of Community Development (OCD), Disaster

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023****To Date**

\$0.00

\$30,450,000.00

**Total Budget**

\$0.00

\$30,450,000.00

**Total Obligated**

\$0.00

\$10,000,000.00

**Total Funds Drawdown**

\$1,125,850.00

\$4,512,050.00

**Program Funds Drawdown**

\$1,125,850.00

\$4,512,050.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$1,125,850.00

\$4,512,050.00

Office of Community Development (OCD), Disaster

\$1,125,850.00

\$4,512,050.00

**Most Impacted and Distressed Expended**

\$737,656.92

\$2,956,295.16

**Activity Description:**

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of Housing incentives to encourage relocation to areas at lower risk of future flooding.

**Location Description:**

In Calcasieu, Lafayette, Livingston, Ouachita, St. Tammany, Vermilion, and Washington parishes in Louisiana.

**Activity Progress Narrative:**

Expenditures this quarter were to continue with large area buyouts with LMI Direct Housing Incentives.

**Accomplishments Performance Measures**

|                        | This Report Period | Cumulative Actual Total / Expected |
|------------------------|--------------------|------------------------------------|
|                        | Total              | Total                              |
| # households relocated | 10                 | 52/90                              |
| # of Parcels acquired  | 10                 | 52/90                              |
| # of Properties        | 10                 | 52/90                              |



|                                | This Report Period | Cumulative Actual Total / Expected |
|--------------------------------|--------------------|------------------------------------|
|                                | Total              | Total                              |
| <b># of Housing Units</b>      | 10                 | 52/90                              |
| <b># of Singlefamily Units</b> | 10                 | 52/90                              |

### Beneficiaries Performance Measures

|                        | This Report Period |     |       | Cumulative Actual Total / Expected |      |       |          |
|------------------------|--------------------|-----|-------|------------------------------------|------|-------|----------|
|                        | Low                | Mod | Total | Low                                | Mod  | Total | Low/Mod% |
| <b># of Households</b> | 4                  | 0   | 10    | 17/60                              | 8/30 | 52/90 | 48.08    |
| <b># Owner</b>         | 4                  | 0   | 10    | 17/60                              | 8/30 | 52/90 | 48.08    |

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

**Activity Supporting Documents:** None



# Grantee Activity Number: 65MTAB7205

## Activity Title: Large Area Buyouts - UN Direct

**Activity Type:**  
MIT - Buyout of Properties

**Project Number:**  
3107

**Projected Start Date:**  
04/01/2021

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
State Infrastructure and Housing

**Projected End Date:**  
03/31/2030

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Office of Community Development (OCD), Disaster

| Overall   | Jan 1 thru Mar 31, 2023 | To Date         |
|---|-------------------------|-----------------|
| <b>Total Projected Budget from All Sources</b>  | \$0.00                  | \$20,010,000.00 |
| <b>Total Budget</b>                             | \$0.00                  | \$20,010,000.00 |
| <b>Total Obligated</b>                          | \$0.00                  | \$10,550,000.00 |
| <b>Total Funds Drawdown</b>                     | \$1,634,276.97          | \$7,174,975.38  |
| <b>Program Funds Drawdown</b>                   | \$1,634,276.97          | \$7,174,975.38  |
| <b>Program Income Drawdown</b>                  | \$0.00                  | \$0.00          |
| <b>Program Income Received</b>                  | \$0.00                  | \$0.00          |
| <b>Total Funds Expended</b>                     | \$1,634,276.97          | \$7,174,975.38  |
| Office of Community Development (OCD), Disaster | \$1,634,276.97          | \$7,174,975.38  |
| <b>Most Impacted and Distressed Expended</b>    | \$1,070,778.27          | \$4,701,043.86  |

### Activity Description:

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of Housing incentives to encourage relocation to areas at lower risk of future flooding.

### Location Description:

In Calcasieu, Lafayette, Livingston, Ouachita, St. Tammany, Vermilion, and Washington parishes in Louisiana.

### Activity Progress Narrative:

Expenditures this quarter were to continue with large area buyouts in UN areas.

### Accomplishments Performance Measures

|                               | This Report Period | Cumulative Actual Total / Expected |
|-------------------------------|--------------------|------------------------------------|
|                               | Total              | Total                              |
| <b># households relocated</b> | 24                 | 74/30                              |
| <b># of Parcels acquired</b>  | 24                 | 74/30                              |
| <b># of Properties</b>        | 24                 | 74/30                              |





|                                | This Report Period | Cumulative Actual Total / Expected |
|--------------------------------|--------------------|------------------------------------|
|                                | Total              | Total                              |
| <b># of Housing Units</b>      | 24                 | 74/30                              |
| <b># of Singlefamily Units</b> | 24                 | 74/30                              |

### Beneficiaries Performance Measures

|                        | This Report Period |     |       | Cumulative Actual Total / Expected |     |       |          |
|------------------------|--------------------|-----|-------|------------------------------------|-----|-------|----------|
|                        | Low                | Mod | Total | Low                                | Mod | Total | Low/Mod% |
| <b># of Households</b> | 0                  | 0   | 24    | 0/0                                | 0/0 | 74/30 | 0.00     |
| <b># Owner</b>         | 0                  | 0   | 24    | 0/0                                | 0/0 | 74/30 | 0.00     |

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 65MTRR7701

### Activity Title: Mermentau Basin Inundation Relief Project

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3107

**Projected Start Date:**

03/01/2021

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

State Infrastructure and Housing

**Projected End Date:**

03/31/2025

**Completed Activity Actual End Date:****Responsible Organization:**

Cameron Parish Police Jury

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023****To Date**

\$0.00

\$25,400,000.00

**Total Budget**

\$0.00

\$25,400,000.00

**Total Obligated**

\$0.00

\$25,027,125.00

**Total Funds Drawdown**

\$4,520.00

\$565,891.19

**Program Funds Drawdown**

\$4,520.00

\$565,891.19

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$4,520.00

\$565,891.19

Cameron Parish Police Jury

\$0.00

\$534,319.94

Pan American Engineers Inc

\$4,520.00

\$31,571.25

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Activity Description:**

This activity is for natural functions restoration and flood storage. Original purpose of this activity changed, activity was re-used for current funding of \$25.4 Million with different proposed accomplishments and beneficiaries.

**Location Description:**

In Cameron and Vermilion parishes in Louisiana.

**Activity Progress Narrative:**

Expenditures this quarter were to Pan American Engineers for mitigation measures for Mermentau Basin Inundation Relief Project. Decreased Cameron Parish Police Jury's budget by \$159,205.00 (from \$25,372.875 to \$25,240,795.00). Increased Pan American Engineers Inc.'s budget by \$132,080.00 (from \$27,125.00 to \$159,205.00). Activity budget remained \$25,400,000.00.

## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:**

None

## Grantee Activity Number: 65MTRR7702

### Activity Title: Bayou Cocodrie Runoff Retention and Critical Infrastructure Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3107

**Projected Start Date:**

02/01/2021

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

State Infrastructure and Housing

**Projected End Date:**

01/31/2026

**Completed Activity Actual End Date:****Responsible Organization:**

Louisiana Department of Transportation and

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$2,243,200.00

**Total Budget**

\$0.00 \$2,243,200.00

**Total Obligated**

\$0.00 \$2,243,200.00

**Total Funds Drawdown**

\$0.00 \$987.50

**Program Funds Drawdown**

\$0.00 \$987.50

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$987.50

Louisiana Department of Transportation and

\$0.00 \$0.00

Pan American Engineers Inc

\$0.00 \$987.50

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is for drawdown gate and hardening. Original purpose of this activity changed, activity was re-used for current funding of \$2.2 Million with different proposed accomplishments and beneficiaries.

**Location Description:**

In Rapides and Evangeline parishes in Louisiana.

**Activity Progress Narrative:****Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 65MTRR7704

### Activity Title: LSUA Drainage Improvements

#### Activity Type:

MIT - Public Facilities and Improvements-Non Covered

#### Project Number:

3107

#### Projected Start Date:

09/17/2020

#### Benefit Type:

Area ( Census )

#### National Objective:

Urgent Need Mitigation

#### Activity Status:

Under Way

#### Project Title:

State Infrastructure and Housing

#### Projected End Date:

09/30/2023

#### Completed Activity Actual End Date:

#### Responsible Organization:

Division of Administration Facility Planning

| Overall  | Jan 1 thru Mar 31, 2023 | To Date        |
|--|-------------------------|----------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                  | \$3,515,672.50 |
| <b>Total Budget</b>                            | \$0.00                  | \$3,515,672.50 |
| <b>Total Obligated</b>                         | \$0.00                  | \$3,515,672.50 |
| <b>Total Funds Drawdown</b>                    | \$3,667.50              | \$2,645,818.92 |
| <b>Program Funds Drawdown</b>                  | \$3,667.50              | \$2,645,818.92 |
| <b>Program Income Drawdown</b>                 | \$0.00                  | \$0.00         |
| <b>Program Income Received</b>                 | \$0.00                  | \$0.00         |
| <b>Total Funds Expended</b>                    | \$3,667.50              | \$2,645,818.92 |
| Division of Administration Facility Planning   | \$0.00                  | \$2,596,637.31 |
| Pan American Engineers Inc                     | \$3,667.50              | \$42,046.25    |
| Ramboll US Corporation                         | \$0.00                  | \$7,135.36     |
| <b>Most Impacted and Distressed Expended</b>   | \$0.00                  | \$0.00         |

#### Activity Description:

This activity is for drainage improvements to LSU Alexandria campus.

#### Location Description:

In Rapides, Grant, and Avoyelles parishes in Louisiana.

#### Activity Progress Narrative:

Expenditures this quarter were for mitigation measures for LSUA Drainage Improvements. The last draw request is being processed. This is about to move to the final steps.

#### Accomplishments Performance Measures

This Report Period  
Total

Cumulative Actual Total / Expected  
Total



|                                      |   |            |
|--------------------------------------|---|------------|
| <b># of Section 3 Labor Hours</b>    | 0 | 1426/2800  |
| <b># of Targeted Section 3 Labor</b> | 0 | 285/560    |
| <b># of Total Labor Hours</b>        | 0 | 5705/11200 |

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Activity Supporting Documents:** None



## Grantee Activity Number: 65MTRR7705

### Activity Title: LA22 Bridge Reconstruction and Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3107

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

State Infrastructure and Housing

**Projected End Date:**

12/30/2026

**Completed Activity Actual End Date:****Responsible Organization:**

PONTCHARTRAIN LEVEE DISTRICT

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023****To Date**

\$0.00

\$41,700,000.00

**Total Budget**

\$41,700,000.00

\$41,700,000.00

**Total Obligated**

\$41,700,000.00

\$41,700,000.00

**Total Funds Drawdown**

\$176,571.10

\$176,571.10

**Program Funds Drawdown**

\$176,571.10

\$176,571.10

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$176,571.10

\$176,571.10

PONTCHARTRAIN LEVEE DISTRICT

\$176,571.10

\$176,571.10

**Most Impacted and Distressed Expended**

\$176,571.10

\$176,571.10

**Activity Description:**

Construction of two new bridge structures and the excavation of two drainage basins.

**Location Description:**

LA Hwy 22, Saint Amant, LA 70774

**Activity Progress Narrative:**

Added new activity, LA22 Bridge Reconstruction and Drainage Improvements, with a budget of \$41,700,000.00 and obligation of \$41,700,000.00. New activity with same name and responsible organization, but with correct UEI number was added after consultation with HUD. Old activity, 65MTRR7703, once voucher revisions are complete will be deleted. Expenditures this quarter were for mitigation measures for LA22 Bridge Reconstruction and Drainage Improvements for preliminary engineering including surveys & environmental site visits.





## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / 3108 / Non-Federal Cost Share Assistance**

## Grantee Activity Number: 03MTCS7701

### Activity Title: Marvin Braud Pump Station Protection Levee Elevation and Upgrades

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3108

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Non-Federal Cost Share Assistance

**Projected End Date:**

09/17/2027

**Completed Activity Actual End Date:****Responsible Organization:**

Ascension Parish Government

**Overall****Total Projected Budget from All Sources**

|   | <b>Jan 1 thru Mar 31, 2023</b> | <b>To Date</b>  |
|---|--------------------------------|-----------------|
| Total Projected Budget from All Sources | \$0.00                         | \$37,275,788.67 |

**Total Budget**

|              |        |                 |
|--------------|--------|-----------------|
| Total Budget | \$0.00 | \$37,275,788.67 |
|--------------|--------|-----------------|

**Total Obligated**

|                 |        |        |
|-----------------|--------|--------|
| Total Obligated | \$0.00 | \$0.00 |
|-----------------|--------|--------|

**Total Funds Drawdown**

|                      |        |        |
|----------------------|--------|--------|
| Total Funds Drawdown | \$0.00 | \$0.00 |
|----------------------|--------|--------|

**Program Funds Drawdown**

|                        |        |        |
|------------------------|--------|--------|
| Program Funds Drawdown | \$0.00 | \$0.00 |
|------------------------|--------|--------|

**Program Income Drawdown**

|                         |        |        |
|-------------------------|--------|--------|
| Program Income Drawdown | \$0.00 | \$0.00 |
|-------------------------|--------|--------|

**Program Income Received**

|                         |        |        |
|-------------------------|--------|--------|
| Program Income Received | \$0.00 | \$0.00 |
|-------------------------|--------|--------|

**Total Funds Expended**

|                      |        |        |
|----------------------|--------|--------|
| Total Funds Expended | \$0.00 | \$0.00 |
|----------------------|--------|--------|

Ascension Parish Government

|                             |        |        |
|-----------------------------|--------|--------|
| Ascension Parish Government | \$0.00 | \$0.00 |
|-----------------------------|--------|--------|

**Most Impacted and Distressed Expended**

|                                       |        |        |
|---------------------------------------|--------|--------|
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
|---------------------------------------|--------|--------|

**Activity Description:**

This activity is to mitigate the Marvin Braud Levee System and Pump Station.

**Location Description:**

8300 Highway 3140 Ext, Sorrento, LA, 70778

**Activity Progress Narrative:**

Changed performance measure from # of residents protected from future flooding to # of Linear feet of Public Improvement after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

**Grantee Activity Number: 17MTCS7701**  
**Activity Title: Airline Highway Park Safe Room**

**Activity Type:**  
MIT - Public Facilities and Improvements-Non Covered

**Project Number:**  
3108

**Projected Start Date:**  
09/17/2020

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Urgent Need Mitigation

**Activity Status:**  
Under Way

**Project Title:**  
Non-Federal Cost Share Assistance

**Projected End Date:**  
09/17/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**  
East Baton Rouge Parish

| Overall  | Jan 1 thru Mar 31, 2023 | To Date         |
|--|-------------------------|-----------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                  | \$12,894,655.00 |
| <b>Total Budget</b>                            | \$0.00                  | \$12,894,655.00 |
| <b>Total Obligated</b>                         | \$0.00                  | \$0.00          |
| <b>Total Funds Drawdown</b>                    | \$0.00                  | \$0.00          |
| <b>Program Funds Drawdown</b>                  | \$0.00                  | \$0.00          |
| <b>Program Income Drawdown</b>                 | \$0.00                  | \$0.00          |
| <b>Program Income Received</b>                 | \$0.00                  | \$0.00          |
| <b>Total Funds Expended</b>                    | \$0.00                  | \$0.00          |
| East Baton Rouge Parish                        | \$0.00                  | \$0.00          |
| <b>Most Impacted and Distressed Expended</b>   | \$0.00                  | \$0.00          |

**Activity Description:**

This activity is to design and construct a dual-use, one story, hurricane safe room.

**Location Description:**

17200 Airline Hwy, Baton Rouge, LA, 70817

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



**Grantee Activity Number: 17MTCS7702**  
**Activity Title: Memorial Sports Complex Safe Room**

**Activity Type:**  
 MIT - Public Facilities and Improvements-Non Covered  
**Project Number:**  
 3108  
**Projected Start Date:**  
 09/17/2020  
**Benefit Type:**  
 Area ( Census )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 Non-Federal Cost Share Assistance  
**Projected End Date:**  
 09/17/2027  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 East Baton Rouge Parish

| Overall  | Jan 1 thru Mar 31, 2023 | To Date         |
|--|-------------------------|-----------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                  | \$11,608,682.00 |
| <b>Total Budget</b>                            | \$0.00                  | \$11,608,682.00 |
| <b>Total Obligated</b>                         | \$0.00                  | \$0.00          |
| <b>Total Funds Drawdown</b>                    | \$0.00                  | \$0.00          |
| <b>Program Funds Drawdown</b>                  | \$0.00                  | \$0.00          |
| <b>Program Income Drawdown</b>                 | \$0.00                  | \$0.00          |
| <b>Program Income Received</b>                 | \$0.00                  | \$0.00          |
| <b>Total Funds Expended</b>                    | \$0.00                  | \$0.00          |
| East Baton Rouge Parish                        | \$0.00                  | \$0.00          |
| <b>Most Impacted and Distressed Expended</b>   | \$0.00                  | \$0.00          |

**Activity Description:**

This activity is to design and construct a dual-use, two story, hurricane safe room.

**Location Description:**

1702 Foss Street, Baton Rouge, LA, 70802

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 17MTCS7703

### Activity Title: Ward Creek Watershed Detention Project

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3108

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Non-Federal Cost Share Assistance

**Projected End Date:**

09/17/2027

**Completed Activity Actual End Date:****Responsible Organization:**

East Baton Rouge Parish

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00

\$25,544,789.00

**Total Budget**

\$0.00

\$25,544,789.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

East Baton Rouge Parish

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Activity Description:**

The activity will provide approximately 1,271,307 cubic yards of additional storage capacity to East Baton Rouge's currently stressed drainage system. This additional storage will consist of constructing 197 acres of detention at approximately 4 ft. deep throughout the upper reaches of Ward Creek Watershed.

**Location Description:**

17200 Airline Hwy, Baton Rouge, LA, 70817

**Activity Progress Narrative:**

Added back Ascension Parish to the geography. LMI changed to 27.48%. Performance measures did not change as this is an Urgent Need Mitigation activity. Changed performance measure from # of residents protected from future flooding to # of Linear feet of Public Improvement after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 37MTCS7701

### Activity Title: River Styx Pump Station

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3108

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need Mitigation

**Activity Status:**

Under Way

**Project Title:**

Non-Federal Cost Share Assistance

**Projected End Date:**

09/17/2027

**Completed Activity Actual End Date:****Responsible Organization:**

Ouachita Parish Police Jury

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00

\$2,452,206.00

**Total Budget**

\$0.00

\$2,452,206.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Ouachita Parish Police Jury

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Activity Description:**

This activity is to increase the flow capacity of the River Styx Pump Station.

**Location Description:**

Throughout District C in Ouachita Parish, Louisiana.

**Activity Progress Narrative:****Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 37MTCS7702

### Activity Title: Black Bayou Canal Drainage Improvements

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3108

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Non-Federal Cost Share Assistance

**Projected End Date:**

09/17/2027

**Completed Activity Actual End Date:****Responsible Organization:**

Ouachita Parish Police Jury

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00

\$3,181,710.67

**Total Budget**

\$0.00

\$3,181,710.67

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Ouachita Parish Police Jury

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Activity Description:**

This activity is to improve the flow characteristics and capacity of the Black Bayou Canal.

**Location Description:**

North 7th Street Hwy 143, Monroe, LA, 71201

**Activity Progress Narrative:****Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 37MTCS7703

### Activity Title: Oregon Trail Floodwall

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3108

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Non-Federal Cost Share Assistance

**Projected End Date:**

09/17/2027

**Completed Activity Actual End Date:****Responsible Organization:**

Ouachita Parish Police Jury

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$1,332,200.00

**Total Budget**

\$0.00 \$1,332,200.00

**Total Obligated**

\$0.00 \$0.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

Ouachita Parish Police Jury

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

This activity is to construct a levee/floodwall.

**Location Description:**

Nutland Road, Monroe, LA 71210

**Activity Progress Narrative:**

Changed performance measure from # of residents protected from future flooding to # of Linear feet of Public Improvement after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 37MTCS7704

### Activity Title: Georgia Street Pump Station

**Activity Type:**

MIT - Public Facilities and Improvements-Non Covered

**Project Number:**

3108

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Non-Federal Cost Share Assistance

**Projected End Date:**

09/17/2027

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ouachita Parish Police Jury

| Overall  | Jan 1 thru Mar 31, 2023 | To Date        |
|--|-------------------------|----------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                  | \$2,698,075.33 |
| <b>Total Budget</b>                            | \$0.00                  | \$2,698,075.33 |
| <b>Total Obligated</b>                         | \$0.00                  | \$0.00         |
| <b>Total Funds Drawdown</b>                    | \$0.00                  | \$0.00         |
| <b>Program Funds Drawdown</b>                  | \$0.00                  | \$0.00         |
| <b>Program Income Drawdown</b>                 | \$0.00                  | \$0.00         |
| <b>Program Income Received</b>                 | \$0.00                  | \$0.00         |
| <b>Total Funds Expended</b>                    | \$0.00                  | \$0.00         |
| Ouachita Parish Police Jury                    | \$0.00                  | \$0.00         |
| <b>Most Impacted and Distressed Expended</b>   | \$0.00                  | \$0.00         |

**Activity Description:**

The activity involves construction of a sump area, pump station and force main to pump storm water runoff from a low lying residential area in the Georgia Street/Winnsboro Road vicinity to the Ouachita River.

**Location Description:**

2203 Georgia St., Monroe, LA 71202

**Activity Progress Narrative:**

Removed performance measure # of residents protected from future flooding after discussion with HUD in December 2022 about # of Persons and # of residents protected from future flooding being the same performance measure.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**





## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / 3109 / Watershed Monitoring, Mapping, and Modeling**

## Grantee Activity Number: 66MTMM7501

### Activity Title: Watershed Monitoring, Mapping, and Modeling

**Activity Type:**

MIT - Planning and Capacity Building

**Project Number:**

3109

**Projected Start Date:**

09/17/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

NA

**Activity Status:**

Under Way

**Project Title:**

Watershed Monitoring, Mapping, and Modeling

**Projected End Date:**

09/16/2032

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

| Overall   | Jan 1 thru Mar 31, 2023 | To Date          |
|---|-------------------------|------------------|
| <b>Total Projected Budget from All Sources</b>  | \$0.00                  | \$145,670,040.00 |
| <b>Total Budget</b>                             | \$0.00                  | \$145,670,040.00 |
| <b>Total Obligated</b>                          | \$0.00                  | \$102,031,367.00 |
| <b>Total Funds Drawdown</b>                     | \$12,258,036.11         | \$35,363,952.59  |
| <b>Program Funds Drawdown</b>                   | \$12,258,036.11         | \$35,363,952.59  |
| <b>Program Income Drawdown</b>                  | \$0.00                  | \$0.00           |
| <b>Program Income Received</b>                  | \$0.00                  | \$0.00           |
| <b>Total Funds Expended</b>                     | \$12,258,036.11         | \$35,363,952.59  |
| Louisiana Department of Environmental Quality   | \$0.00                  | \$0.00           |
| Office of Community Development (OCD), Disaster | \$12,258,036.11         | \$35,363,952.59  |
| <b>Most Impacted and Distressed Expended</b>    | \$0.00                  | \$0.00           |

**Activity Description:**

Informed decision-making requires the use of best available scientific data. Consequently, it is imperative for there to be detailed, accurate, dynamic, upgradable, accessible and consistent mapping and modeling that allows the state, regional and local governments and private industry to make smart immediate, intermediate, and long-term decisions related to development, investment in structural and nonstructural infrastructure, land-use decisions, and other public and private mechanisms for investment. This activity funds the acquisition and monitoring of data necessary for and the development of a comprehensive set of hydraulic and hydrologic models for all watersheds within Louisiana.

The data and models developed will enable long-term flood resilience, more targeted flood control project selection and regional coordination along watershed boundaries. Specifically, the data and models will:

- Enable strategic decision-making in flood or disaster preparation and response scenarios based on projected water elevation and inundation. Examples of this include using the H&H models to plan evacuation routes, evacuation or closure of hospitals and medical facilities, and estimate shelter needs based on a given flood scenario;
- Enable the analysis and prioritization of structural and nonstructural flood control projects;
- Illustrate the benefits of implementing policy changes to foster more resilient development;
- Enable resilient infrastructure design;
- Enable businesses and industrial facilities to implement flood-proofing or resilient site design;
- Enable local leaders within a given watershed to work from the same set of hydrologic assumptions, thereby enabling consensus;
- Empower homeowners and residents to understand their flood risk profile under different weather and



climate scenarios; and

- Predict runoff and/or drainage impacts to avoid ecosystem disruption by flood control projects or other types of projects.

### Location Description:

In Acadia, Allen, Ascension, Assumption, Avoyelles, Beauregard, Bienville, Bossier, Caddo, Calcasieu, Caldwell, Cameron, Catahoula, Claiborne, De Soto, East Baton Rouge, East Carroll, East Feliciana, Evangeline, Franklin, Grant, Iberia, Iberville, Jackson, Jefferson Davis, Lafayette, Lafourche, LaSalle, Lincoln, Livingston, Madison, Morehouse, Natchitoches, Ouachita, Pointe Coupee, Rapides, Red River, Richland, Sabine, St. Charles, St. Helena, St. James, St. John the Baptist, St. Landry, St. Martin, St. Tammany, Tangipahoa, Union, Vermilion, Vernon, Washington, Webster, West Baton Rouge, West Carroll, West Feliciana, and Winn parishes in Louisiana.

### Activity Progress Narrative:

Expenditures this quarter were to support advancement of watershed monitoring, mapping and modeling for the State.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

**Project # / 3110 / Watershed Policy, Planning, and Local Capacity**

## Grantee Activity Number: 66MTPL7501

### Activity Title: Statewide and Regional Watershed Management Planning

**Activity Type:**

MIT - Planning and Capacity Building

**Project Number:**

3110

**Projected Start Date:**

01/01/2021

**Benefit Type:**

Area ( Census )

**National Objective:**

NA

**Activity Status:**

Under Way

**Project Title:**

Watershed Policy, Planning, and Local Capacity

**Projected End Date:**

09/01/2032

**Completed Activity Actual End Date:****Responsible Organization:**

Office of Community Development (OCD), Disaster

**Overall****Total Projected Budget from All Sources**

|   | <b>Jan 1 thru Mar 31, 2023</b> | <b>To Date</b>  |
|---|--------------------------------|-----------------|
| Total Projected Budget from All Sources | \$0.00                         | \$12,278,340.00 |

**Total Budget**

|              |        |                 |
|--------------|--------|-----------------|
| Total Budget | \$0.00 | \$12,278,340.00 |
|--------------|--------|-----------------|

**Total Obligated**

|                 |        |                |
|-----------------|--------|----------------|
| Total Obligated | \$0.00 | \$1,529,164.00 |
|-----------------|--------|----------------|

**Total Funds Drawdown**

|                      |              |              |
|----------------------|--------------|--------------|
| Total Funds Drawdown | \$115,033.99 | \$525,734.08 |
|----------------------|--------------|--------------|

**Program Funds Drawdown**

|                        |              |              |
|------------------------|--------------|--------------|
| Program Funds Drawdown | \$115,033.99 | \$525,734.08 |
|------------------------|--------------|--------------|

**Program Income Drawdown**

|                         |        |        |
|-------------------------|--------|--------|
| Program Income Drawdown | \$0.00 | \$0.00 |
|-------------------------|--------|--------|

**Program Income Received**

|                         |        |        |
|-------------------------|--------|--------|
| Program Income Received | \$0.00 | \$0.00 |
|-------------------------|--------|--------|

**Total Funds Expended**

|                      |              |              |
|----------------------|--------------|--------------|
| Total Funds Expended | \$115,033.99 | \$525,734.08 |
|----------------------|--------------|--------------|

Office of Community Development (OCD), Disaster

|   |              |              |
|---|--------------|--------------|
| Office of Community Development (OCD), Disaster | \$115,033.99 | \$525,734.08 |
|---|--------------|--------------|

**Most Impacted and Distressed Expended**

|                                       |        |        |
|---------------------------------------|--------|--------|
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
|---------------------------------------|--------|--------|

**Activity Description:**

The Statewide and Regional Watershed Management Planning activity focuses on large-scale regional and statewide floodplain management planning activities utilizing a watershed management approach. The activity includes planning and planning support efforts by state agencies and the development of the statewide and regional watershed management plans. It also includes the production of planning tools and local tools such as open space maps, model codes and ordinances for flood-safe development and CRS tools and capacity support.

**Location Description:**

In Acadia, Allen, Ascension, Assumption, Avoyelles, Beauregard, Bienville, Bossier, Caddo, Calcasieu, Caldwell, Cameron, Catahoula, Claiborne, De Soto, East Baton Rouge, East Carroll, East Feliciana, Evangeline, Franklin, Grant, Iberia, Iberville, Jackson, Jefferson Davis, Lafayette, Lafourche, LaSalle, Lincoln, Livingston, Madison, Morehouse, Natchitoches, Ouachita, Pointe Coupee, Rapides, Red River, Richland, Sabine, St. Charles, St. Helena, St. James, St. John the Baptist, St. Landry, St. Martin, St. Tammany, Tangipahoa, Union, Vermilion, Vernon, Washington, Webster, West Baton Rouge, West Carroll, West Feliciana, and Winn parishes in Louisiana.

**Activity Progress Narrative:**

Expenditures this quarter were to support regional and statewide watershed management planning for the State.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 66MTPL7502

### Activity Title: Regional Cap Bldg Grant

**Activity Type:**

MIT - Planning and Capacity Building

**Project Number:**

3110

**Projected Start Date:**

08/01/2022

**Benefit Type:**

Area ( Census )

**National Objective:**

NA

**Activity Status:**

Under Way

**Project Title:**

Watershed Policy, Planning, and Local Capacity

**Projected End Date:**

12/31/2025

**Completed Activity Actual End Date:****Responsible Organization:**

Office of Community Development (OCD), Disaster

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2023 To Date**

\$0.00 \$6,400,000.00

**Total Budget**

\$6,400,000.00 \$6,400,000.00

**Total Obligated**

\$6,400,000.00 \$6,400,000.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

Office of Community Development (OCD), Disaster

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

A competitive grant program to increase local capability and capacity to support collaborative efforts of parishes and communities within watershed regions to find more effective ways to support and create more proactive approaches flood and water risk management.

**Location Description:**

In Acadia, Allen, Ascension, Assumption, Avoyelles, Beauregard, Bienville, Bossier, Caddo, Calcasieu, Caldwell, Cameron, Catahoula, Claiborne, De Soto, East Baton Rouge, East Carroll, East Feliciana, Evangeline, Franklin, Grant, Iberia, Iberville, Jackson, Jefferson Davis, Lafayette, Lafourche, LaSalle, Lincoln, Livingston, Madison, Morehouse, Natchitoches, Ouachita, Pointe Coupee, Rapides, Red River, Richland, Sabine, St. Charles, St. Helena, St. James, St. John the Baptist, St. Landry, St. Martin, St. Tammany, Tangipahoa, Union, Vermilion, Vernon, Washington, Webster, West Baton Rouge, West Carroll, West Feliciana, and Winn parishes in Louisiana.

**Activity Progress Narrative:**

Added new activity, Regional Cap Bldg Grant, with a budget of \$6,400,000.00 and obligation of \$6,400,000.00. On 2/13/2023, continued entering of geography data.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Monitoring, Audit, and Technical Assistance

| Event Type                                   | This Report Period | To Date |
|--|--------------------|---------|
| Monitoring, Audits, and Technical Assistance | 51                 | 331     |
| Monitoring Visits                            | 0                  | 0       |
| Audit Visits                                 | 0                  | 0       |
| Technical Assistance Visits                  | 51                 | 331     |
| Monitoring/Technical Assistance Visits       | 0                  | 0       |
| Report/Letter Issued                         | 0                  | 0       |

