

Grantee: Louisiana

Grant: B-08-DG-22-0003

October 1, 2023 thru December 31, 2023

Grant Number:

B-08-DG-22-0003

Obligation Date:**Award Date:**

01/15/2008

Grantee Name:

Louisiana

Contract End Date:**Review by HUD:**

Original - In Progress

Grant Award Amount:

\$3,000,000,000.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$3,000,000,000.00

Estimated PI/RL Funds:

\$1,500,000.00

Total Budget:

\$3,001,500,000.00

Disasters:

Declaration Number

FEMA-1603-LA

FEMA-1607-LA

Narratives

Disaster Damage:

Hurricane Katrina struck Louisiana's coast on August 29, 2005, claiming the lives of 1,464 Louisiana residents. Hurricane Rita followed three weeks later on September 24, 2005. The storms initially evacuated and displaced 1.3 million Louisianans and destroyed more than 200,000 homes, 10 hospitals and 200 square miles of Louisiana marshland. The storms also destroyed 40 schools, damaged 835 schools and flooded more than 16,000 businesses. About 178,000 jobs were lost in the New Orleans area alone. Louisiana was hit with the costliest disaster in US history followed three weeks later by the 3rd costliest disaster resulting in estimated property losses totaling more than \$100 billion.

Recovery Needs:

Coastal Louisiana sees progress and hard work ahead three years after the hurricanes. Estimates are available for the City of New Orleans regarding the impact of Hurricane Katrina on housing occupied by low to moderate income residents which are defined as those below 80% of the average median income (AMI). Those estimates produced by the Greater New Orleans Community Development Center show that 65% of the owner occupied units that are damaged or destroyed belonged to low to moderate income families. Low to moderate income families rented 89% of the rental units that were damaged or destroyed. An estimated total of 119,770 owner occupied and rental units serving the low to moderate income population, or 88.7%, were damaged or destroyed. Recovery will take time, but thanks in large part to federal funding through the CDBG program, progress in South Louisiana is evident. In the New Orleans metropolitan area, some signs of recovery are that roughly 87% of pre-storm populations and 76% of all public and private school enrollments had returned by summer 2008. The population of coastal Louisiana as a whole has rebounded since 2005 with only four parishes other than New Orleans still below their 2005 population estimates. Jefferson and Plaquemines Parishes have both seen major progress with 98% and 95% population recovery respectively, but Cameron and St. Bernard Parishes continue to lag behind other parishes with only 89% and 44% population recovery respectively. The demographics of the Greater New Orleans area continue to shift geographically as families and businesses continue to return or relocate into areas that were less impacted by flooding. St. Tammany Parish, already a rapidly growing Parish before the hurricanes, now has many more households, sales tax revenues, and higher home values than it did before Katrina. The overall progress in the population, economic, and housing recovery has continued to trend in a positive direction, though the pace of all three has slowed and even stagnated this past year. The post-Katrina housing market and over all economy surged for the first two years, but slowed and showed trends of stabilizing in 2007. Despite increased demand for construction labor, the New Orleans metropolitan statistical area is still down over 75,000 jobs from pre-Katrina levels. However, this represents a rebound from the all time low of 178,000 lost jobs. The New Orleans MSA is also still has about 3,000 fewer employers as it did prior to the hurricanes. So far, 2008 has showed less job creation, household rates have increased slowly, and home renovations and demolitions are half of what they were last year, but the trends continue to be positive. As a final point, New Orleans still has many challenges ahead as indicated by other numbers and trends. In the coming years the Crescent City may be straddled with 65,000 blighted or empty properties, quickly rising rents, now 46% higher than pre-Katrina, and wages not able to keep pace. In addition, the labor market for the service and construction sectors remains tight, while public service infrastructure remains thin. With more engaged citizens, businessmen, and government leaders, South Louisiana should be able to complete the hard work necessary to over come many of the challenges that the city faces. New Orleans will be able to build a more robust economy and a better protected city. As we move past year three of our recovery, we anticipate further progress thanks in large part to the resources provided and programs designed through the Community Development Block Grant funding. HUD Approved APAs 58, 59, and 60 on July 26, 2013. First, APA 58 provided for a duplication of benefits modification to allow for adjustment of the award based on circumstances beyond the homeowners' control, such as 1) contractor/builder fraud; 2) Involuntary forced mortgage payoff; 3) Theft & vandalism; 4) Damage from a subsequent event prior to completion of repairs; or 5)



Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	(\$166.41)	\$2,985,727,104.06
Total Budget	(\$166.41)	\$2,985,706,408.93
Total Obligated	(\$166.41)	\$2,969,356,333.87
Total Funds Drawdown	\$287,232.04	\$2,952,110,770.35
Program Funds Drawdown	\$287,232.04	\$2,950,963,719.63
Program Income Drawdown	\$0.00	\$1,147,050.72
Program Income Received	\$0.00	\$1,147,217.13
Total Funds Expended	\$287,065.63	\$2,952,367,086.21
HUD Identified Most Impacted and Distressed	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 20,695.13
Match Funds	\$ 0.00	\$ 20,695.13
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
AT&T Computer Sciences Corporation	\$ 0.00	\$ 1,070.40
Atlassian Pty Ltd.	\$ 0.00	\$ 7,272.00
Proofpoint Inc.	\$ 0.00	\$ 13,199.50
Providence Technical Services LLC	\$ 0.00	\$ 948,779.10
Rachel Hurd	\$ 0.00	\$ 72.00
Reed Elsevier Inc. DBA Lexis-Nexis	\$ 0.00	\$ 0.00
Richard L. Decuir Jr.	\$ 0.00	\$ 10,810.80
River Parish Security	\$ 0.00	\$ 604.00
SHI International Inc.	\$ 0.00	\$ 747,812.29
STR Grants, LLC	-\$ 166.41	\$ 8,742,507.31
Secure Data Solutions Inc.	\$ 0.00	\$ 6,633.88
Shaw Environmental, Inc.	\$ 0.00	\$ 2,214,414.77
Atmosphere Movers Inc.	\$ 0.00	\$ 3,500.40
Shows, Cali, Berthelot & Walsh, LLP	\$ 440,986.90	\$ 10,391,972.99
Shred It Dallas-New Orleans	\$ 0.00	\$ 3,659.31
Shred-It US JV LLC Shred-It USA LLC	\$ 0.00	\$ 0.00
Solarwinds Inc. Solarwinds Worldwide LLC	\$ 0.00	\$ 837.60
Specialty Sales & Service Inc. DBA Absolute Document	\$ 0.00	\$ 6,023.03
St. Bernard Parish Government	\$ 0.00	\$ 0.00
St. Charles Parish	\$ 0.00	\$ 0.00
St. Helena Parish Police Jury	\$ 0.00	\$ 0.00
St. Landry Parish	\$ 0.00	\$ 0.00
St. Martin Parish	\$ 0.00	\$ 0.00
Beau Box Property Management LLC	\$ 0.00	\$ 1,458.52
St. Mary Parish	\$ 0.00	\$ 0.00
St. Tammany Parish Government	\$ 0.00	\$ 0.00
Stanley Convergent Security	\$ 0.00	\$ 127.23
Tangipahoa Parish	\$ 0.00	\$ 0.00
Tarik Mokdaf	\$ 0.00	\$ 1,530.00
Tejuanya R. Evans	\$ 0.00	\$ 72.00
Terrebonne Parish	\$ 0.00	\$ 0.00



The Hon Company C/O Frost-Barber Inc.	\$ 0.00	\$ 106,174.38
Tiger Shredding & Recycling LLC	\$ 0.00	\$ 949.00
Troy Gibson	\$ 0.00	\$ 3,768.80
Beauregard Parish Police Jury	\$ 0.00	\$ 0.00
U.S. Postmaster No. 1 Main Office Window Services	\$ 0.00	\$ 0.00
University of New Orleans & Research Technology	\$ 0.00	\$ 0.00
Usry, Weeks & Matthews APLC	\$ 0.00	\$ 0.00
VM Ware Inc.	\$ 0.00	\$ 11,007.63
Venyu Solutions Inc.	\$ 0.00	\$ 1,582,482.62
Vermilion Parish Police Jury	\$ 0.00	\$ 0.00
Vernon Parish Police Jury	\$ 0.00	\$ 0.00
Voyager Fleet Systems Inc.	\$ 0.00	\$ 1,355.36
W. W. Grainger	\$ 0.00	\$ 754.56
Washington Parish	\$ 0.00	\$ 0.00
Bellsouth Telecommunications Inc. DBA AT&T Louisiana	\$ 0.00	\$ 791.64
Watt, Tieder, Hoffar & Fitzgerald, LLP	\$ 0.00	\$ 25,142.55
Worley Catastrophe Response	\$ 0.00	\$ 3,750.00
Xerox Corp.	\$ 0.00	\$ 101,465.36
Zoho Corp.	\$ 0.00	\$ 20,028.00
Zoho Corporation	\$ 0.00	\$ 8,097.50
Benjamin C. Foret	\$ 0.00	\$ 144.00
Blue Streak Technologies LLC	\$ 0.00	\$ 72,000.00
Breazeale, Sachse & Wilson LLP	\$ 0.00	\$ 0.00
Brent A Rideau	\$ 0.00	\$ 72.00
Brookwood Properties LLC DBA The Storage Center	\$ 0.00	\$ 21,293.60
AT&T Corporation	\$ 0.00	\$ 0.00
Bruno & Bruno	\$ 0.00	\$ 132,778.20
CB&I GOVERNMENT SOLUTIONS INC (HMGP)	\$ 0.00	\$ 931,896.69
CGI Technologies and Solutions	\$ 0.00	\$ 22,886,952.46
Calcasieu Parish Police Jury	\$ 0.00	\$ 0.00
Cameron Parish Police Jury	\$ 0.00	\$ 0.00
Carleton, Dunlap, Olinde, Moore & Bohman, LLC	\$ 0.00	\$ 128,859.41
Central Parking System of Louisiana Inc.	\$ 0.00	\$ 2,739.53
Christovich & Kearney LLP	\$ 0.00	\$ 6,328.86
Cintas Corporation #2	\$ 0.00	\$ 16,373.81
Citrix Systems Inc. and Subsidiaries	\$ 0.00	\$ 1,695.79
AT&T Global Network Services LLC AT&T Corp.	\$ 0.00	\$ 1,563.33
Cohnreznick LLP	\$ 0.00	\$ 138,835.60
Crockett's Security Guard Service, Inc.	\$ 0.00	\$ 30,693.75
Cure, Knaak & Bell	\$ 0.00	\$ 0.00
Dell Marketing LP State & Local Governments	\$ 0.00	\$ 205,972.80
Department of Public Safety Motor Vehicle Bureau	\$ 0.00	\$ 79.50
Don J. Wallace	\$ 0.00	\$ 144.00
Dunlap Fiore, LLC	\$ 0.00	\$ 1,284,502.79
Dwayne Washington	\$ 0.00	\$ 54.00
EAN Holdings, LLC DBA Enterprise Rent A Car	\$ 0.00	\$ 169.58
EMC Corporation	\$ 0.00	\$ 245,684.56
AT&T Mobility II LLC DBA AT&T Mobility	\$ 0.00	\$ 60,507.38
East Skelly LLC	\$ 0.00	\$ 0.00
Eddie Guidry	\$ 0.00	\$ 1,741.40
Elijah Jenkins Jr.	\$ 0.00	\$ 4,015.40
Embarcadero Technologies	\$ 0.00	\$ 2,071.80
Environ International Corp.	\$ 0.00	\$ 1,986,993.86
Environmental Systems Research Institute Inc.	\$ 0.00	\$ 6,475.70
FGS Building Venture LLC	\$ 0.00	\$ 1,884,597.81
FIA Card Services NA DBA Bank of America	\$ 0.00	\$ 131.69
Federal Express Corp.	\$ 0.00	\$ 10.15

First American Title Insurance Company of Louisiana	\$ 0.00	-\$ 23,531,811.50
Acadia Parish Police Jury	\$ 0.00	\$ 0.00
Francioni Builders, Inc.	\$ 0.00	\$ 0.00
Franklin Associates LLC	\$ 0.00	\$ 1,065,103.56
Frilot, Partridge, Kohnke & Clements, LLC	\$ 0.00	\$ 696,737.07
GLD II Investments LLC	\$ 0.00	\$ 38,227.68
Garrison, Yount, Forte & Mulcahy, LLC	\$ 0.00	\$ 0.00
Global Data Systems Inc.	\$ 0.00	\$ 13,752.95
Greater New Orleans Housing Alliance	\$ 0.00	\$ 1,036,509.56
HGI Catastrophe Service, LLC	\$ 0.00	\$ 745,381,996.16
Hunt, Guillot, & Associates, LLC	\$ 67.50	\$ 46,306.89
ICF International Emergency Management, LLC	\$ 0.00	\$ 692,834,244.68
Allen Parish Police Jury	\$ 0.00	\$ 0.00
Iberia Parish	\$ 0.00	\$ 0.00
InCircuit Development Corp.	\$ 0.00	\$ 0.00
Innovative Emergency Management	\$ 0.00	\$ 66,421.43
JAT Bureau of Protective Services & Management Inc.	\$ 0.00	\$ 19,665.85
James E. Delatte Sr.	\$ 0.00	\$ 1,928.80
James Green	\$ 0.00	\$ 1,165.60
Jefferson Davis Parish Police Jury	\$ 0.00	\$ 0.00
Jefferson Parish	\$ 0.00	\$ 0.00
Jeffrey Ray Ponder	\$ 0.00	\$ 2,793.60
Kade Babin	\$ 0.00	\$ 1,973.60
American Office Machines, Inc.	\$ 0.00	\$ 1,756.80
Katrina Reconstruction Resrc Ctr Inc - Beacon of Hope	\$ 3,364.63	\$ 217,939.20
Kawanda Lane	\$ 0.00	\$ 2,880.00
Kevin Robinson	\$ 0.00	\$ 1,980.00
Lafayette City Parish Consolidated Government	\$ 0.00	\$ 0.00
Lafourche Parish Government	\$ 0.00	\$ 0.00
LexisNexis Risk Data Management, Inc.	\$ 0.00	\$ 27,549.55
Livingston Parish Council	\$ 0.00	\$ 0.00
Louisiana Housing Corporation	\$ 0.00	\$ 1,863,732.87
Louisiana Land Trust	\$ 931.78	\$ 216,921,454.91
Louisiana Office of Technology Services	\$ 515,153.20	\$ 19,812,689.03
Andrus Security Co #786	\$ 0.00	\$ 5,049.36
MIE Properties - LA LLC	\$ 0.00	\$ 527,344.56
Mark Roberts	\$ 0.00	\$ 5,575.60
Metastorm Inc.	\$ 0.00	\$ 28,955.34
Mir, Fox, & Rodriguez	\$ 0.00	\$ 1,476,193.10
Mythics, Inc.	\$ 0.00	\$ 44,859.63
New Koosharem Corp Westaff	\$ 0.00	\$ 0.00
O'Neill J. Vappie III	\$ 0.00	\$ 5,865.60
Office Facilities Corporation Division of Administration	\$ 0.00	\$ 118,653.06
Office Furniture World Inc.	\$ 0.00	\$ 12,845.00
Office Telecommunications Mgmt	\$ 0.00	\$ 747,082.69
Armstrong Relocation Co., LLC	\$ 0.00	\$ 9,425.00
Office of Community Development (OCD), Disaster	-\$ 673,271.97	\$ 1,232,279,331.82
Office of Community Development (OCD), Disaster	\$ 0.00	\$ 80,128.42
Office of Computing Services	\$ 0.00	\$ 1,583,218.13
Office of Information Technology	\$ 0.00	\$ 3,797,962.80
Open Text, Inc.	\$ 0.00	\$ 82,568.77
Orleans Parish	\$ 0.00	\$ 0.00
Patrick Roberts	\$ 0.00	\$ 210.00
Pictometry International Corp.	\$ 0.00	\$ 13,315.06
Plaquemines Parish Government	\$ 0.00	\$ 0.00
Preston Law Firm, LLC	\$ 0.00	\$ 0.00

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	51.75%	51.18%
Minimum Non Federal Match	\$0.00	\$0.00	\$20,695.13
Overall Benefit Amount	\$1,500,750,000.00	\$1,545,027,735.67	\$1,536,309,818.89
Limit on Public Services	\$450,000,000.00	\$217,939.20	\$217,939.20
Limit on Admin/Planning	\$600,000,000.00	\$0.00	\$0.00
Limit on Admin	\$150,000,000.00	\$0.00	\$0.00
Most Impacted and Distressed	\$0.00	\$0.00	\$0.00

Overall Progress Narrative:

On Feb. 16, 2023, the U.S. Department of Housing and Urban Development and the state of Louisiana announced the end of legal actions against 3,300 homeowners related to their Road Home Homeowner Assistance Program obligations. The state is releasing unpaid judgments and payment plans against homeowners, meaning affected Louisiana homeowners will no longer have to make repayments and their grant with the Road Home Homeowner Assistance Program will be forgiven. The state will also withdraw pending lawsuits related to Road Home Homeowner Program non-compliance.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
000, Parish Revitalization	\$0.00	\$0.00	\$0.00
0036S, Orleans Parish Revitalization-State	\$0.00	\$348,011.49	\$0.00
0065, Homeowner Programs	\$287,232.04	\$2,988,000,000.00	\$2,950,963,719.63
9999, Restricted Balance	\$0.00	\$12,000,000.00	\$0.00

Activities

Project # / 0036S / Orleans Parish Revitalization-State



Grantee Activity Number: 036S - H36S - Orleans Parish Revitalization - PD

Activity Title: eGrants System for Orleans Parish

Activity Type:

Disposition

Project Number:

0036S

Projected Start Date:

06/30/2011

Benefit Type:

N/A

National Objective:

Urgent Need

Program Income Account:

Orleans Parish Revitalization-State PIA

Activity Status:

Completed

Project Title:

Orleans Parish Revitalization-State

Projected End Date:

12/29/2023

Completed Activity Actual End Date:

Responsible Organization:

STR Grants, LLC

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	(\$166.41)	\$342,706.48
Total Budget	(\$166.41)	\$342,706.48
Total Obligated	(\$166.41)	\$342,706.48
Total Funds Drawdown	\$0.00	\$342,706.48
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$342,706.48
Program Income Received	\$0.00	\$342,872.89
Total Funds Expended	(\$166.41)	\$342,706.48
STR Grants, LLC	(\$166.41)	\$342,706.48
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Creating a computing system to maintain Orleans Parish Road Home Option 2 & 3 properties for disposition.

Location Description:

Orleans Parish

Activity Progress Narrative:

Activity status updated to Completed. Adjustment was made on voucher 744289 due to 166.41 was drawn down in DRGR from grant 3 activity 036S - H36S - Orleans Parish Revitalization - PD but should have been drawn from grant 2 activity 036S - H36S - 00002 - PD/AD - Construction Lending. 036S - H36S - Orleans Parish Revitalization - PD budget and obligation reduced by 166.41 (from 342,872.89 to 342,706.48, amount disbursed).



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0065 / Homeowner Programs



Grantee Activity Number: H300 - Beacon of Hope - LMI
Activity Title: Beacon of Hope - LMI (H300)

Activity Type:

Public services

Project Number:

0065

Projected Start Date:

03/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Homeowner Programs

Projected End Date:

02/29/2012

Completed Activity Actual End Date:

Responsible Organization:

Katrina Reconstruction Resrc Ctr Inc - Beacon of

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$94,803.55
Total Budget	\$0.00	\$94,803.55
Total Obligated	\$0.00	\$94,803.55
Total Funds Drawdown	\$2,814.63	\$94,803.55
Program Funds Drawdown	\$2,814.63	\$94,803.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,814.63	\$94,803.55
Katrina Reconstruction Resrc Ctr Inc - Beacon of Hope	\$2,814.63	\$94,803.55
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Funds to investigate option 1 Road Home applicant properties who have not fulfilled covenant requirements.

Location Description:

Orleans Parish

Activity Progress Narrative:

Voucher revision to 740975 processed to correct a refund that should have been posted to H300 - Road Home - NL/LMI/PL.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	435/435	435/435	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: H300 - Beacon of Hope - UN
Activity Title: Beacon of Hope - UN (H300)

Activity Type:

Public services

Project Number:

0065

Projected Start Date:

03/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Homeowner Programs

Projected End Date:

02/29/2012

Completed Activity Actual End Date:

Responsible Organization:

Katrina Reconstruction Resrc Ctr Inc - Beacon of

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$123,135.65
Total Budget	\$0.00	\$123,135.65
Total Obligated	\$0.00	\$123,135.65
Total Funds Drawdown	\$550.00	\$123,135.65
Program Funds Drawdown	\$550.00	\$123,135.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$550.00	\$123,135.65
Katrina Reconstruction Resrc Ctr Inc - Beacon of Hope	\$550.00	\$123,135.65
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Funds to investigate option 1 Road Home applicant properties who have not fulfilled covenant requirements.

Location Description:

Orleans Parish

Activity Progress Narrative:

Voucher revision to 740974 processed to correct a refund that should have been posted to H300 - Road Home - NU/UN/PU.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	565/565	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: H300 - Road Home - NL/LMI/PL
Activity Title: Road Home - NL/LMI/PL (H300)

Activity Type:
 Payment for compensation and incentives (Louisiana only)
Project Number:
 0065
Projected Start Date:
 05/29/2006
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Homeowner Programs
Projected End Date:
 12/31/2023
Completed Activity Actual End Date:

Responsible Organization:
 HGI Catastrophe Service, LLC

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$1,544,014,762.30
Total Budget	\$0.00	\$1,544,014,762.30
Total Obligated	\$0.00	\$1,544,014,762.30
Total Funds Drawdown	\$300,452.39	\$1,535,296,845.52
Program Funds Drawdown	\$300,452.39	\$1,535,117,431.57
Program Income Drawdown	\$0.00	\$179,413.95
Program Income Received	\$0.00	\$2,642.50
Total Funds Expended	\$300,452.39	\$1,531,030,677.80
Dunlap Fiore, LLC	\$0.00	\$33,007.33
First American Title Insurance Company of Louisiana	\$0.00	(\$9,028,932.60)
Frilot, Partridge, Kohnke & Clements, LLC	\$0.00	\$0.00
HGI Catastrophe Service, LLC	\$0.00	\$385,384,856.05
Hunt, Guillot, & Associates, LLC	\$34.42	\$13,461.14
ICF International Emergency Management, LLC	\$0.00	\$0.00
Louisiana Office of Technology Services	\$423,197.65	\$2,184,272.18
Office of Community Development (OCD), Disaster	(\$347,226.43)	\$1,148,180,267.61
Shows, Cali, Berthelot & Walsh, LLP	\$224,446.75	\$4,263,746.09
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00



Activity Description:

The Road Home Homeowner Assistance program provides financial compensation and advisory services will be available for homeowners who wish to select from one of the three following options: 1. Repair/Rebuild - financial incentives to repair or reconstruct on the same site; 2. Sell and Relocate within the state - purchase of the home by the program in exchange for an agreement to resettle in Louisiana; or 3. Sell and Relocate out of the state - voluntary sale of the home with no expectation of resettlement in the state. The allocation for this program represents uses an estimated 55% benefit to low and moderate income citizens. This estimate is based on first and second quarter data which differs from the Road Home registry data. The registry data showed 76.2% of the 107,713 registrants earned at or below \$50,000. Since the registry did not collect data on household size, it is impossible to estimate the number of low income households. This allocation amount and estimated performance will be continually modified as data on the actual applicants is collected. The amount allocated to LMI includes \$8,229,915 of Road Home start up costs that funded program design, the Road Home Registry call center and other start up costs.

Location Description:

The program will serve homeowners in at least 17 permanent and mobile homeowner assistance centers in disaster affected parishes and other areas in and out of state where concentrations of displaced citizens are located.

Activity Progress Narrative:

Expenditures this quarter were for legal, professional, and technology services and there were refunds received. Voucher revision to 740975 to move a refund of 2,814.63 from activity H300 - Beacon of Hope - LMI to activity H300 - Road Home - NL/LMI/PL. There is ongoing reconciliation of non-matching amounts.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	5446/5000	5446/5000	100.00
# of Persons	0	0	0	0/0	5243/0	5243/0	100.00
# Owner	0	0	0	0/0	5446/5000	5446/5000	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: H300 - Road Home - NU/UN/PU
Activity Title: Road Home - NU/UN/PU (H300)

Activity Type:
 Payment for compensation and incentives (Louisiana only)
Project Number:
 0065
Projected Start Date:
 05/29/2006
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Urgent Need

Activity Status:
 Under Way
Project Title:
 Homeowner Programs
Projected End Date:
 12/31/2023
Completed Activity Actual End Date:

Responsible Organization:
 HGI Catastrophe Service, LLC

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$906,884,044.06
Total Budget	\$0.00	\$906,884,044.06
Total Obligated	\$0.00	\$890,533,969.00
Total Funds Drawdown	(\$17,516.76)	\$889,569,277.49
Program Funds Drawdown	(\$17,516.76)	\$889,393,928.08
Program Income Drawdown	\$0.00	\$175,349.41
Program Income Received	\$0.00	\$13,526.26
Total Funds Expended	(\$17,516.76)	\$892,866,945.38
Dunlap Fiore, LLC	\$0.00	\$31,712.92
First American Title Insurance Company of Louisiana	\$0.00	(\$14,553,775.01)
Frilot, Partridge, Kohnke & Clements, LLC	\$0.00	\$0.00
HGI Catastrophe Service, LLC	\$0.00	\$217,994,198.31
Hunt, Guillot, & Associates, LLC	\$33.08	\$12,933.25
ICF International Emergency Management, LLC	\$0.00	\$692,836,684.36
Louisiana Office of Technology Services	\$91,955.55	\$1,201,140.18
Office of Community Development (OCD), Disaster	(\$326,045.54)	(\$7,199,267.48)
Shows, Cali, Berthelot & Walsh, LLP	\$216,540.15	\$2,543,318.85
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00



Activity Description:

The Road Home Homeowner Assistance program provides financial compensation and advisory services will be available for homeowners who wish to select from one of the three following options: 1. Repair/Rebuild & financial incentives to repair or reconstruct on the same site; 2. Sell and Relocate within the state & purchase of the home by the program in exchange for an agreement to resettle in Louisiana; or 3. Sell and Relocate out of the state & voluntary sale of the home with no expectation of resettlement in the state. The allocation for this program represents uses an estimated 55% benefit to low and moderate income citizens. This estimate is based on first and second quarter data which differs from the Road Home registry data. The registry data showed 76.2% of the 107,713 registrants earned at or below \$50,000. Since the registry did not collect data on household size, it is impossible to estimate the number of low income households. This allocation amount and estimated performance will be continually modified as data on the actual applicants is collected. The amount allocated to LMI includes \$8,229,915 of Road Home start up costs that funded program design, the Road Home Registry call center and other start up costs.

Location Description:

The program will serve homeowners in at least 17 permanent and mobile homeowner assistance centers in disaster affected parishes and other areas in and out of state where concentrations of displaced citizens are located.

Activity Progress Narrative:

Expenditures this quarter were for legal, professional, and technology services and refunds were received. Voucher revision to 740974 to move a refund of 550.00 from activity H300 Beacon of Hope - UN to activity H300 - Road Home - NU/UN/PU. There is ongoing reconciliation of non-matching amounts.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Parcels acquired	0	0/0
Total acquisition compensation	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	6376/7000	0.00
# of Persons	0	0	0	0/0	0/0	2902/0	0.00
# Owner	0	0	0	0/0	0/0	6376/7000	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: H300 - Road Home - S&B
Activity Title: Road Home - S&B (H300)

Activity Type:

Disposition

Project Number:

0065

Projected Start Date:

05/30/2006

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Program Income Account:

H300 - SB PIA

Activity Status:

Under Way

Project Title:

Homeowner Programs

Projected End Date:

12/31/2023

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Land Trust

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$224,594,691.32
Total Budget	\$0.00	\$224,594,691.32
Total Obligated	\$0.00	\$224,594,691.32
Total Funds Drawdown	\$931.78	\$217,655,074.92
Program Funds Drawdown	\$931.78	\$217,504,547.63
Program Income Drawdown	\$0.00	\$150,527.29
Program Income Received	\$0.00	\$150,527.29
Total Funds Expended	\$931.78	\$217,396,153.08
FGS Building Venture LLC	\$0.00	\$3,129.28
GLD II Investments LLC	\$0.00	\$38,227.68
Louisiana Land Trust	\$931.78	\$216,921,454.91
Louisiana Office of Technology Services	\$0.00	\$164,468.39
Office Facilities Corporation Division of Administration	\$0.00	\$118,396.40
Office of Community Development (OCD), Disaster	\$0.00	\$80,128.42
Office of Information Technology	\$0.00	\$68,884.02
Stanley Convergent Security	\$0.00	\$127.23
Tiger Shredding & Recycling LLC	\$0.00	\$949.00
Xerox Corp.	\$0.00	\$387.75
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00
Other Funds:		
Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00



Activity Description:

This funding is being expended to maintain single family homes falling in the option 2 and 3 categories of the Road Home Program. H300-SB represents the Louisiana Land Trust contract for \$236 million. A portion of these funds were expended in Grants 1 and 2, therefore, reducing the budget of this activity. Also, \$739,087 of the \$236 million was moved from the H300-SB budget to the H300-PD budget to cover LLT's STR expenditures paid out of the H300-PD activity.

Location Description:

Hurricane effected parishes

Activity Progress Narrative:

Funding for this activity is used to maintain option 2 and 3 single family homes purchased by the State via the Road HomeProgram. There is ongoing reconciliation of non-matching amounts.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	10316/10613

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	10311/10613
# of Singlefamily Units	0	10311/10613

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0
# of Persons	0	0	10613	0.00

LMI%:	41.05
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	142
Monitoring Visits	0	1
Audit Visits	0	0
Technical Assistance Visits	0	141
Monitoring/Technical Assistance Visits	0	0



